Progress of the Projects Implemented through the Capital Budget in the year 2016

Department of Project Management and Monitoring


Ministry of National Policies and Economic Affairs

Progress of the Projects Implemented through the Capital Budget in the year 2016

In the year 2016, there were 1356 projects and annual programmes (871 projects and 485 annual programmes) implemented through the Capital Budget, by 48 line ministries. Three (03) ministries (Ministries of Special Assignment, Regional Development and Public Enterprise Development) have not implemented projects and programmes in 2016, through the Capital Budget.

At the beginning of the year 2016, Rs. 708,978.07 million has been allocated from the Treasury to implement the above projects and programmes; out of which only Rs. 448,467.95 million has been utilized by line ministries. **Therefore, overall utilization rate of the Capital Budget in 2016 was recorded as 63.2 percent of the allocation.**





- Only 10 line ministries were able to utilize more than 80 percent (81 %-100 %) of Capital Budget allocated for projects and programmes.
- Majority of line ministries (21 line ministries) were able to utilize 60-80 percent of Capital Budget on development activities.
- 13 line ministries reported less than 50 percent of Capital Budget utilization.

Annex - I: Capital Budget utilization by each line ministry and bills in hand, as at 31st December 2016.

Utilization of Capital Budget by line ministries which have received more than Rs. 10,000 million each, for the implementation of projects and programmes in 2016:

- In 2016, sixteen (16) line ministries received more than Rs.10,000 million each, through the Capital Budget to implement projects and programmes. The total allocation for the above 16 ministries for this purpose was Rs. 627,560.43 million which is equivalent to 88.5 percent of the total Capital Budget allocated for all projects and programmes.
- The analysis of utilization of the above allocation by these 16 ministries reveals that only 03 ministries have utilized more than 85 percent of allocation while 06 line ministries were not able to utilize at least 50 percent of their allocation (Table -1).
- Meanwhile, only 64 percent of the total allocation for above 16 ministries, i.e. Rs. 404,572.41 million has been utilized as at the end of year 2016; however, there were outstanding bills

amounting to Rs. 24,418.40 million. It could be possible to increase the overall utilization up to Rs.428,990.81 million and the rate of utilization up to 68 percent, if the outstanding bills were settled before the end of year.

Table 1: Utilization of Capital Budget allocated for projects and programmes by 16 line ministries that received more than Rs.10,000 million each

	ministries that received				
	Ministry	Allocation (Rs. Mn)	Utilization (Rs. Mn)	% Utilization	Bills in hand (Rs. Mn)
1	Higher Education & Highways	150,835.00	130,736.00	86.7	4,252.00
2	City Planning & Water Supply	64,929.00	34,432.22	53.0	2,014.77
3	Mahaweli Development and Environment	54,294.10	35,099.70	64.6	4,108.62
4	Health, Nutrition & indigenous Medicine	43,399.00	18,017.00	41.5	3,931.09
5	Agriculture	41,875.40	31,045.50	74.1	1,683.26
6	Education	39,913.00	24,858.00	62.3	525.00
7	Transport and Civil Aviation	36,228.00	16,545.00	45.7	167.37
8	Power and Renewable Energy	34,076.00	14,687.00	43.1	
9	Megapolis & Western Development	25,905.00	9,025.00	34.8	80.00
10	Provincial Councils & Local Government	25,281.00	22,164.00	87.7	905.00
11	National Policies & Economic Affairs	24,464.11	18,213.10	74.4	4,014.23
12	Irrigation and Water Resources Management	22,775.33	10,547.58	46.3	2,146.71
13	Ports and Shipping	22,199.00	7,145.00	32.2	5.83
14	Prison Reforms	16,390.57	14,624.31	89.2	243.00
15	Finance	13,416.48	10,401.56	77.5	
16	Defense	11,579.44	7,031.44	60.7	341.52
	Total	627,560.43	404,572.41		24,418.40

Bills in Hand

Twenty seven (27) line ministries were having unsettled bills pertaining to the projects and programmes implemented through Capital Budget. *Total value of those bills in hand was Rs. 28,207.59 million* (*Annex -II*). This amount includes Rs. 24,418.40 million worth outstanding bills of 16 ministries listed in the Table-1 above.

Physical Progress of Projects and Programmes

- A detailed classification of projects and programmes implemented in 2016, based on their level of achievement of physical progress is in the **Annex-III**.
- **Progress by line ministries**: Fifteen (15) line ministries were able to execute 75 percent of their projects and programmes in order to achieve more than 75 percent of targeted physical progress of each projects. (Refer the ministries in green colour, in Annex-III.)
- Progress by projects and programmes: 54 Percent of projects and programmes achieved more than 75 percent of annual physical targets while 33 percent of projects and programmes were not able to achieve at least 50 percent of annual targets (Refer Graph-2 & Table-2)




Table 2: Classification of projects and programmes based on the level of achievement of physical progress in 2016

Level of Progress (%)	< 25	26-50	51-75	76-100
No. of Projects & Programs	243	157	221	735
As % of total number of Projects & Programs	3	0	16	54

Issues in Project Implementation

Several line ministries have reported that issues such as delay in land acquisition, lack of technical staff, shortage of construction material, procurement delays, delay in release of imprest from Treasury, delay in submission of bills by contractors, weak performance of contractors, etc. caused slow progress of projects. [Refer Annex –IV ((Refer Departmental web site: www.pmm.gov.lk) for issues related to individual projects and Programmes.]

Annex - I

Util	ization of Capital Budget Allocated for Implementa	tion of Project	ts and Progra	mmes in 201 <i>6</i>	Annex - 1
	Ministry	Allocation (Rs. Mn)	Utilization (Rs. Mn)	% Utilization	Bills in hand (Rs. Mn)
1	Foreign Employment	400.00	399.00	99.8	1.30
2	National intergration and Reconciliation	296.19	288.99	97.6	
3	Social Empowerment and Welfare	1,332.00	1,277.00	95.9	
4	Housing and Construction	6,984.00	6,509.64	93.2	
5	Buddhasasana	787.00	728.00	92.5	
6	Prison Reforms	16,390.57	14,624.31	89.2	243.00
7	Primary Industry	655.00	574.30	87.7	
8	Provincial Councils & Local Government	25,281.00	22,164.00	87.7	905.00
9	Higher Education & Highways	150,835.00	130,736.00	86.7	4,252.00
10	Public Administration	192.20	161.70	84.1	
11	Disaster Management	1,540.00	1,236.50	80.3	
12	Finance	13,416.48	10,401.56	77.5	
13	Justice	1,730.69	1,306.54	75.5	
14	Home Affairs	4,312.20	3,219.62	74.7	4.55
15	Tourism Development	525.20	391.30	74.5	
16	National Policies & Economic Affairs	24,464.11	18,213.10	74.4	4,014.23
17	Agriculture	41,875.40	31,045.50	74.1	1,683.26
18	Petroleum Resources Development	124.00	86.00	69.4	
19	Fisheries and Acquatic Resources Development	2,583.00	1,777.70	68.8	36.68
20	Labour and Trade Union Relations	4,925.00	3,363.00	68.3	
21	Foreign Affairs	166.30	110.44	66.4	
22	Child and Women's Affairs	526.00	348.00	66.2	7.50
23	Hill Country New Villages Infrastructure &Community Development	1,420.00	933.00	65.7	
24	Lands	3,037.59	1,974.13	65.0	
25	Mahaweli Development and Environment	54,294.10	35,099.70	64.6	4,108.62
26	Sustainable Development and Wildlife	2,209.50	1,392.80	63.0	67.12
27	Education	39,913.00	24,858.00	62.3	525.00

28	Post, Postal Services and Muslim Religious Affairs	207.93	128.65	61.9	64.51
29	Skills Dvelopment & Vocational Training	5,745.00	3,500.00	60.9	57.25
30	Industry and Commerce	2,815.17	1,712.11	60.8	301.55
31	Defense	11,579.44	7,031.44	60.7	341.52
32	Sports	2,649.00	1,445.00	54.5	666.96
33	Development Strategies and International Affairs	250.00	134.00	53.6	
34	National Dialogue and Co-Existance	237.81	126.96	53.4	
35	City Planning & Water Supply	64,929.00	34,432.22	53.0	2,014.77
36	Irrigation and Water Resources Management	22,775.33	10,547.58	46.3	2,146.71
37	Transport and Civil Aviation	36,228.00	16,545.00	45.7	167.37
38	Law & Order and Sourthern Development	5,269.00	2,402.81	45.6	799.72
39	Power and Renewable Energy	34,076.00	14,687.00	43.1	
40	Health, Nutrition & indigenouse Medicine	43,399.00	18,017.00	41.5	3,931.09
41	Science, Technology and Research	1,730.95	718.24	41.5	288.12
42	Plantation	2,367.00	968.60	40.9	
43	Internal Affairs, WayambaDevelopment and Cultural Affairs	8,949.61	3,627.72	40.5	1,389.00
44	Rural Economic Affairs	5,668.80	2,259.10	39.9	104.93
45	Megapolis & Western Development	25,905.00	9,025.00	34.8	80.00
46	Ports and Shipping	22,199.00	7,145.00	32.2	5.83
47	Parliamentary Reforms & Mass Media	2,050.60	177.55	8.7	
48	Telecommunication and Digital Infrasructure	9,730.90	617.14	6.3	
	Total	708,978.07	448,467.95		28,207.59

Annex - II

	Details of Bills in Hand by 27 line n	ninistries, as at	31.12.2016	Aimex - II
	Ministry	Allocation (Rs. Mn)	Utilization (Rs. Mn)	Bills in hand (Rs. Mn)
1	Foreign Employment	400.00	399.00	1.30
2	Prison Reforms	16,390.57	14,624.31	243.00
3	Provincial Councils & Local Government	25,281.00	22,164.00	905.00
4	Higher Education & Highways	150,835.00	130,736.00	4,252.00
5	Home Affairs	4,312.20	3,219.62	4.55
6	National Policies & Economic Affairs	24,464.11	18,213.10	4,014.23
7	Agriculture	41,875.40	31,045.50	1,683.26
8	Fisheries and Aquatic Resources Development	2,583.00	1,777.70	36.68
9	Child and Women's Affairs	526.00	348.00	7.50
10	Mahaweli Development and Environment	54,294.10	35,099.70	4,108.62
11	Sustainable Development and Wildlife	2,209.50	1,392.80	67.12
12	Education	39,913.00	24,858.00	525.00
13	Post, Postal Services and Muslim Religious Affairs	207.93	128.65	64.51
14	Skills Dvelopment & Vocational Training	5,745.00	3,500.00	57.25
15	Industry and Commerce	2,815.17	1,712.11	301.55
16	Defense	11,579.44	7,031.44	341.52
17	Sports	2,649.00	1,445.00	666.96
18	City Planning & Water Supply	64,929.00	34,432.22	2,014.77
19	Irrigation and Water Resources Management	22,775.33	10,547.58	2,146.71
20	Transport and Civil Aviation	36,228.00	16,545.00	167.37
21	Law & Order and Sourthern Development	5,269.00	2,402.81	799.72
22	Health, Nutrition & indigenouse Medicine	43,399.00	18,017.00	3,931.09
23	Science, Technology and Research	1,730.95	718.24	288.12
24	Internal Affairs, WayambaDevelopment and Cultural Affairs	8,949.61	3,627.72	1,389.00
25	Rural Economic Affairs	5,668.80	2,259.10	104.93
26	Megapolis & Western Development	25,905.00	9,025.00	80.00
27	Ports and Shipping	22,199.00	7,145.00	5.83
	Total	623,134.11	402,414.60	28,207.59

Annex - III

					АШ	lex - 111
	Ministry	(No. o	vsical Prog of projects a rent levels o cal targets b	nd prograr of achieven	nmes in nent of	Total No. of projects
		<25	26 - 50	51 -75	76 - 100	
1	Defense	2	2	-	9	13
2	Justice	4	4	6	21	35
3	Parliamentary Reforms & Mass Media	7	3	3	8	21
4	Law & Order and Southern Development	3	4	3	5	15
5	National Policies & Economic Affairs	1			7	8
6	Prison Reforms	2		2	12	16
7	Internal Affairs, Wayamba Development and Cultural Affairs	1	2	5	26	34
8	Foreign Affairs	3	1		2	6
9	Public Administration		3	1	1	5
10	National Dialogue and Co-Existence	1	1	4	4	10
11	Home Affairs	11	4	9	27	51
12	Post, Postal Services and Muslim Religious Affairs	2		1	6	9
13	National Integration and Reconciliation		1		11	12
14	Lands			4	3	7
15	Irrigation and Water Resources Management	11	3	5	7	26
16	Rural Economic Affairs	2	4	2	30	38
17	Plantation	1	1	2	9	13
18	Primary Industry	1		1	5	7
19	Fisheries and Aquatic Resources Development	2	2		5	9
20	Agriculture	1	7	10	13	31
21	Mahaweli Development and Environment	1	4	4	19	28
22	Disaster Management	3	2	2	8	15
23	Sustainable Development and Wildlife		1	3	9	13
24	Health, Nutrition & Indigenous Medicine	23	7	21	31	82
25	Sports	11	1	9	21	42
26	Education	7	8	10	30	55
27	Skills Development & Vocational Training			1	4	5
28	Labour and Trade Union Relations	1	1	3	9	14
29	Foreign Employment				1	1
30	Finance	1		3	5	9
31	Tourism Development				5	5
32	Science, Technology and Research	2	3	2	6	13
33	Industry and Commerce	6	6	6	15	33

34	Development Strategies and International Affairs				1	1
35	City Planning & Water Supply	7	3	12	30	52
36	Housing and Construction	2	1	3	7	13
37	Telecommunication and Digital Infrastructure	22	21	18	6	67
38	Power and Renewable Energy		1	2	12	15
39	Petroleum Resources Development				3	3
40	Megapolis & Western Development	26	19	16	39	100
41	Provincial Councils & Local Government		2	3	11	16
42	Hill Country New Villages Infrastructure and Community Development	1	1		10	12
43	Social Empowerment and Welfare	1			9	10
44	Buddhasasana	1	1	3	10	15
45	Child and Women's Affairs	2	4	9	67	82
46	Higher Education & Highways	56	22	27	122	227
47	Ports and Shipping	2			4	6
48	Transport and Civil Aviation	13	6	6	30	55
	Total	243	157	221	735	1356

^{*} Physical progress measures as a percentage achieved, against the annual target set for individual project and programme. Total number of projects and programmes under each line ministry has been classified according their level of achievement during 2016.

Annex-IV

Table of Contents

	Name of the Ministry	Page No
1	M/Agriculture	1
2	M/Buddhasasana	31
3	M/City Planning and Water Supply	33
4	M/Defence	56
5	M/Development Strategies and Internal Trade	60
6	M/Disaster Management	63
7	M/Education	70
8	M/Finance	92
9	M/Fisheries and Aquatic Resources Development	95
10	M/Foreign Affairs	110
11	M/Foreign Employment	111
12	M/Health, Nutrition and Indigenous Medicine	112
13	M/Higher Education and Highways	128
14	M/Hill Country New Villages, Infrastructure and Community Development	166
15	M/Home Affairs	173
16	M/Housing and Construction	180
17	M/Industry and Commerce	183
18	M Internal Affairs, Wayamba Development and Cultural Affairs	192
19	M/Irrigation and Water Resources Management	202
20	M/Justice	210
21	M/Labour and Trade Union Relations	215
22	M/Lands	217

23	M/Law & Order and Southern Development	220
24	M/Mahaweli Development & Environment	223
25	M/ Megapolis and Western Development	237
26	M/National Co-existence, Dialogue and Official Languages	261
27	M/National Integration & Reconciliation	265
28	M/ National Policies and Economic Affairs	272
29	M/Parliamentary Reforms and Mass Media	275
30	M/Petrolium Resources Development	280
31	M/ Plantation Industries	281
32	M/Ports and Shipping	291
33	M/Posts, Postal Services and Muslim Religious Affairs	293
34	M/Power and Renewable Energy	296
35	M/ Primary Industries	306
36	M/Prisons Reforms, Rehabilitation, Resettlement and Hindu Religious Affairs	310
37	M/Provincial Councils and Local Government	314
38	M/Public Administration and Management	326
39	M/ Rural Economic Affairs	329
40	M/ Science, Technology and Research	351
41	M/ Skills Development and Vocational Training	357
42	M/Social Empowerment and Welfare	365
43	M/Sports	369
44	M/Sustainable Development and Wildlife	373
45	M/Telecommunication and Digital Infrastructure	379
46	M/Tourism Development and Christian Religious Affairs	380
47	M/Transport and Civil Aviation	382
48	M/Women and Child Affairs	390

	Name of the	Location	TEC	Expected	Project	Source of		Fin	ancial Progress	s (Mn)]	Physical Progr	ress (31.12. 2010	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
1	Infrastructure development needs to improve Rice Research and Development Institute (RRDI)	Kurunega la, Ambalant hota, Galle & Ampara	612.24	Developed Infrastructure	2007-2018	GOSL	50		41.13	456.53		No	Fixing of gate at main	Fixing of gate at main entrance and front fence Completed	Completed		
													and purchasing other necessaries for the circuit	Furbishing and purchasing other necessiries for the circuit bunglow Completed.			
													Construction of new building	Constructed f the building	Compeleted		Dept. of Agriculture -
													Purchasing laboratory equipment for the new laboratories of new building	Rs.1.6Mn laboratory equipment Purchased	Rs.1.6Mn laboratory Purchased		RRDI
													Remaining work of Director quarters	Completed	Completed		
													Rennovation of administrativ e building	Completed	Completed		

Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
												RRS - Ambalantho ta - Access road, Land scaping	Construction of access road and land scaping have been completed	Completed		
												Watcher hut	Constructed of Watcher hut	Completed		
												Complete 3 bed rooms staff quarters (Grade 3 B)	compeleted	Completed		
												Complete the repairs of Rice Mill	compeleted	Completed		
												Construction of staff quarters	compeleted	Compeleted		Dept. of Agriculture - RRDI
												Construction of vehicle garage	Construction of vehicle garage completed	Compeleted		
												Balance work of farm office		Compeleted		
												RRS - Samanthurai - Furbishing of circuit bunglow	Compeleted	Compeleted		
												Furbishing of circuit bungalow	Compeleted	Compeleted		

Name of the	Location	TEC	Expected	Project	Source of		Fin	ancial Progress	s (Mn)]	Physical Progr	5)	Issues/	Implementing	
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
Varieties of	Anuradha pura, Pollonnar uwa, Killinoche hiyaJafna, Hambanto ta	400	Developed New hybrid seeds Production (OFC, Fruit & vegetable) (Green & dry chilli/Maize/B ig onion/Red onion)	2013-2016	GOSL	75		67.33	67.33		kg , No of Plants	13kg seed harvest, maintain and four different crossing varities of flowers (Seed Production of Papaya (Variety-Rathna) Development of Longan Varieties - Exploration & collection of elite accessions 4, Grafting of selected lines Development of Seedless Guava Variety - Germplasm collection Development of Annona Verieties - Collection of new germplasm (3),(10)-field establisment & evaluation	Developing New hybrid seeds Production in is progress 1 Accessions Collected Evaluation in 02 locations continued Evaluation of mutant seedlings and data recording were continued One germplasm was collected 1 Annona accessions were collected (06)-field establisment & evaluation is in progress	Developing New hybrid seeds Production in is progress 3 Accessions Collected Evaluation in 03 locations continued Evaluation of mutant seedlings and data recording were continued One germplasm was collected 3 Annona accessions were collected (08)-field establisment & evaluation is in progress		

	Name of the	Location	TEC (P. M.)	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ress (31.12. 2010	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
													of Citrus Gramplasma - Grafting and nursery management	progress in 90 accessions - 40 % completed Land preparation - 70 % completed and irrigation & drainage development - 30 % completed	accessions - 42 % completed Land preparation - 70 % completed and irrigation & drainage development - 30 %		
													of High Yeilding Good Quality Citrus - Improvemnt of promising accessions making crosses 75 Evaluation of crosses 75		and Evaluation of crosses 75 Developed		
													Development of High Yeilding Good Quality Durian Varieties - Develop F1 hybrids through crossing 200 ,Hybrids evaluation 500	through crossing 110	Hybrids through crossing 200 ,Hybrids evaluation 500 Developed		Dept. of Agriculture - HORDI

Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
												Banana Verieties with Yield & Good Quality - Evaluation of 2 location for Embon accessions ,evaluation 2 location for ash plantain ,evaluation 3 location for Embul accessions Development	Evaluation & data collection is in progress Floral biology completed on 1 variety	Evaluation & data collection is in progress Floral biology completed on 1 variety		
												Production of Papaya -	Produced 1.5 kg seed of Rathna & 300g seed of CP-13 from previous cultivatio Land preparation completed for establishment of new cultivation	Produced 1.5 kg seed of Rathna & 300g seed of CP-13 from previous cultivatio Land preparation completed for establishmen t of new cultivation		

Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ress (31.12. 2010	5)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
												New High Yielding & Good Quality Mango Varieties - 60 budded plants of 10 cultivars in two locations ,300budded plants of 7 selected cultivars		Not Reported 30 budded plants were established in 2 location		
Post - Harvest Management and Value Addition of Fruits in Sri Lanka	Mathale, Kandy, Dambulla & Nuwaraeli ya, Mulathiv		Post harvest Management & Market promotion	2015-2016	GOSL	61		11.1	24.548		No	Survey - Cover 6 Districts	Survey in Mathale, Kandy, Dambulla & Nuwaraeliya Districts Completed	Survey Completed in 4 Districts.		

	Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
													re Development - 5 Pack Houses & 5 Processing Centers	Centers have been Completed	Houses and 3 Processing Centers have been Completed		Dept. of Agriculture
													Purchase Equipment (Vacuum Drier,, Balance, Spectrophoto meter, Colormeter)	Purchasing Equipment in is Progress	Purchasing Equipment in is Progress		
44	Establishmen t of 100 Fruit Villages	ARS - Kalpitiya, Maduruke tiya, Muthukan diya, Bibila, Eraminigo lla, Horana, Bandaraw ela, Kundasal e, FCRDS - Gannoru wa & HRS - Ambathen na.		Enhancement of fruit consumption and value added products for local and export market	2013-2017	GOSL	15		12.09	12.09		No	90,000 planting material & establishment of sprinker irigation system and protecting house	60,000 planting material produced & sprinker irrigation system & 2 Protected houses have been established Maintenance is in progress	110,000 planting material produced & sprinker irrigation system & 5 Protected houses have been established	wood Apple- 11000, Mango- 3000,Ramb utan-4000, Masan- 1000, Pears- 2000)	Dept. of Agriculture

ľ	Name of the	Location		Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	31.12.2016	Cumalative Progress	Remarks	agency
													villeges	12 new fruit villeges has been established			

	Name of the	Location	TEC	Expected	Project	Source of		Fin	ancial Progress	(Mn)]	Physical Progr	ress (31.12. 2016	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
5	Development of bio diversity garden of tropical fruits	e, Horana, Homagam a - Mahinda Rajapaksh a sports	163	high yeilded fruits varities	2014-2017	GOSL	25		14.65	14.65		ha.	Maintaince 32 ha, establish 0.5 ha mother plant	estblished the mother plant of Rambutan (0.2ha)	estblished the mother plant of mandarine (0.2 ha),Rambuta n (0.2ha)		
		complex											Collection of new germ plasm.(100),p roduction of planting material	collected new germ plasm 41 plant	collected new germ plasm 50 plant		
													Providing Facility for traning unit (electricity,w ater & ferniture) road development	Tender awarded and work is in progress.	Tender awarded and work is in progress.		
													Development of land area - Establishment of 10 fruit varieties	stage	It is initial stage not commenced yet		DOA
													500m².dev.po	not commenced yet	not commenced yet		
													Development of compost preparation and maintained of dairy unit	Purchased of all items	Purchased of all items		

Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)		I	Physical Progr	ess (31.12. 2016	0)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
													not commenced yet	not commenced yet		
												narking shed	construction of mushroom house and tractor parking shed is low progress	Tender		
6 Implementati on of tree felling act and soil conservation act	Kandy, Matale, Nuwaraeli ya		Soil Conservated and Watershed management through technology dissemination	2016	GOSL	5		4.345	4.345			sites	Conservation structures established in micro water sheds. Ruwanpura,pa rana	Soil Conservation structures established in micro water sheds. Ruwanpura, parana dombawela & Tennalanda were selected as micro catchments & soil conservation activities are going on the above sites.		DOA - NRMC

	Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of financing		Fina	ancial Progress	(Mn)		1	Physical Progr	ress (31.12. 2010	5)	Issues/ Remarks	Implementing agency
	Froject		(KS.IVIII)		From - To	(Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	31.12.2016	Cumalative Progress	Remarks	agency
													TV advertiesment & 3 program	One TV advertiestment (ITN and Rupawahini)& 3 TV Programes on soil conservation broadcast(Ket ha batha kamatha, Govibimata Arunella)one awareness programme & one trainning programme were conducted	nt (ITN and		
7	Improvemen t of School of Agriculture	Kundasal e, Karapinch a, Palwehera , Angunako lapelassa, Vavuniya		Developed insfrastructur e facilities for School of Agriculture	2013-2015	GOSL	75		70.1	70.1		%	Mobility of officers - 90 Construction of 2 storied building with a library , staff room and auditorium Renovation of roof & other repairs of the hostel		66 officers mobilished Ground Floor Completed		

Name of the	Location	TEC (Rs.Mn)	Expected	Project	Source of		Fina	ancial Progress	(Mn)		I	Physical Progr	ress (31.12. 2016)	Issues/ Remarks	Implementing
Project		(KS.IVIII)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	31.12.2016	Cumalative Progress	Remarks	agency
												Construction of building complex with new class room, library & facilitating lecturers' room	window frames,bath rooms works are pending	Roof repair completed.P ainting works,fixing window frames,bath rooms works are pending		
												Renovation of wijerama hostel	in progress.	aiting,celling ,viring, works are in progress.		DOA - NRMC
												Renovation of ilangakoon hostel	Dinning Room, painting & Kitchen Completed, doors & windows	Dinning Room, painting & Kitchen Completed, Toilet block Completed,d	Toilet block & painting going on	
												Initiation of construction of building complex with new class room, library & facilitating lecturers' room and procurement of furniture	Completed	Completed		

	Name of the	Location		Expected	Project	Source of		Fina	ancial Progress	(Mn)		1	Physical Progr	ress (31.12. 2016	5)	Issues/ Remarks	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
8	Accelerated seed farms development programme	Ulpathaga ma, Bandarag ama, SeethaEli ya, Eluwanku lama, Middeniy a, Bataatha, Paranthan , Polonnaru wa, Telijjawil a, Uderadell a Kundasal e		established the insfrastructur e facilities in the SPMDC farms to increase the productivity	2011-2016	GOSL	120		78.5	99.4		%	of lift & main irrigation systems Purchasing equip for data management system for all farm Renovation of Seed Processing Centre Land Development &	Completed Purchased equip for data management system for all farm Completed Construction of Head water tank structure (7.5mH) 100%	15 irrigatiion systems Completed Purchased equip for data management system for all farm Completed Constuction of road for interlocking 100m & concreting 250m-completed Construction of Head water tank structure (7.5mH) 100% completed		DOA - SPMDC

Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of financing		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/ Remarks	Implementing agency
Froject		(KS.IVIII)	outputs	From - To		2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remai Ks	agency
												Sales Promotion & Training Centre	overall progress is 8%. (Water tank structure- 100% ,Construction of plant house and Sales centre Bataatha completed)	overall progress is 10%. (Water tank structure-100% interlockingwork in progress-10%, Construction of plant house and Sales centre Bataatha completed)		
Media Program	Island wide	100	Created agricultural awareness	2013-2016	GOSL	30		20.37	20.37			Conducting of 271 Redio program (ICC) - 18 ITN TV program Audio Visual Centre - Conducting of 72 TV program Printing of technical books and leafletsBooks 40,000, Leaflet - 600,000, Map - 11,500	All TV program Condcuted Books - 20050, Leaflet 14395, Map - 5,500	All Program Condcuted All TV program Condcuted Books - 80050, Leaflet - 24395, Map - 11,500		DOA - ICC

		Location	TEC (Ps Mn)	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
and Gar Agr	nnoruwa ro chnology	Gannoru wa, Bataatha		Developed infrastructure of the park	2014-2017	GOSL	45		12.05	26.45		%	Improvement of infrastructure facilities	Improved infrastructure facilities (interlock for paths, pedro- irrigation system and issuing of seeds to 150 farmers)	Improved infrastructur e facilities (Electricity, water connections, improvement s to the sales centre, interlock for paths, pedro-irrigation system and issuing of seeds to 150 farmers)		DOA
agr res	nall scale ricultural search oject	Island- wide		Research forwarde to national targets	2014 - 2015	GOSL	60		43.12	43.12			Forward Recommenda tion to the national level	Research is in progress	Research is in progress		
loca pot	omotion of al seed tato oduction	Nuwaraeli ya		increased he local seed potato productio by high tech insfrastructur e facilities	2014-2017	GOSL	60		36.67	38.5			a water supply net work	Meepilimana- Irrigation systems are being established.2 water tanks purchased. Pedro- Irrigation systems are being established.	Meepilimana- Irrigation systems are being established. 5 water tanks purchased. Pedro- Irrigation systems are being established.		DOA
pot adv effe agr che hur	tential verse ects of	Gangawat a korale		Minimized potential adverse effects of agro- chemicals on human health and environment	2013-2017	GOSL	5		4.32	4.32		No	Training	Training requirements Districts identify and farmers details collecting is progress	Training requirements Districts identify and farmers details collecting is progress		

	Name of the	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of financing		Fina	ancial Progress	(Mn)]	Physical Progr	ress (31.12. 2016	5)	Issues/ Remarks	Implementing
	Project		(KS.IVIII)		From - To	(Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Kemarks	agency
	environment											No	Establish 65 container collecting site	Completed	Completed		DOA
												No	Construction of storage facility for obsolate pesticides	Completed	Completed		
												No	Purchase 65 lab reagents & high purity gases	9 purchased	16 purchased		
14	National seed production and purchasing programme	Seed farms (Authoriz ed delers and Governme nt seed farms)		availability of qualitative seeds	2015-2017	GOSL	290		288.72	1428.72		Mt.	Purchasing of contract grown registered and certified OFC seed - (Vegetable) - 200mt	purchased 848.8 Mt.	purchased 2,680.42	TEC revised.	
												Bussels	Purchasing of certified paddy seed - 30,000 bu.	purchased 56,917 bu.	purchased 94,052 bu.		DOA
												kg		purchased 61,000 kg	purchased 61,000.1 kg		
15	Quality assurance of seeds & planting materials through the implementatio n of seed act	All district		Increased availability of good quality local and imported seeds and planting material	2013-2017	GOSL	14		13.05	13.05		No	seeds	3 programmes have been conducted and 360 officers were participated	programmes		

	Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	31.12.2016	Cumalative Progress	Remarks	agency
														Conducted one awarenessss programme in every three months in Puttalam Districts	Conducted one awarenessss programme in every three months in Puttalam Districts		
													SCS,	as filter papers,seal strickers etc)	control system of SCS is progress (tender awarded for purchasing of experimental materials such as filter papers, pest control requirements , mother plant labels		DOA
10	Implementati on of National Agricultural Research plan (NARP)	Universiti es/ Institute &		Research Activities	2011-2017	GOSL	50		46.33	46.33		No	Implement 72 Research projects with National Universities	Implemented 30 Researches	Implemented 43 Researches		DOA
1'	ng of Seed Certification Activities	Jaffna, Paranthan , Murunkan Hingurak goda.		Improved the condition of regional offices	2014-2015	GOSL	104		91.00	91.00		%		completed 30%	completed 50%	Work in progress - Contractor - Sujeewa Constructio n	

Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
	Gannoru wa. Nikawerta tiya.											Construction paranthan SCS & seed lab complex	completed	completed		
												Construction Rikillagaskad a SCS office complex		completed 60%		
												Construction New office building for pest control	completed 25%	40%	Work in progress - Contractor - Sujeewa Constructio n,	DOA
												Construction Cahain link fence in pest control	completed	completed		DOA
												Construction chain link fence in DUS testing field at SCS	completed	completed		
												Renovation driver room at SCS, Gannoruwa	completed	completed		
												Renovation curcit banglow at Hingurakgod a	Not Implemented	Not Implemented	This project was cancelled because land had taken by the government	

Name of the	Location	TEC	Expected	Project	Source of		Fin	ancial Progress	s (Mn)]	Physical Progr	ress (31.12. 201	6)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
18 Special Programme for ensuring Food Security	Island wide	500		2016	GOSL	400		357.99	357.99			following proj under this pro	ect are being im	plemented		
i. National Home Garden Programme			Established of 200,000 Home Garden			226.73					Home garden	Establishing of 200,000 Home Garden	Fruit plant distributed, Training on home gardening and introducing relevant technologies- done by the Dept. of Agrarian services,29568 0 seed pkts by SPMDC- completed	Fruit plant distributed, Training on home gardening and introducing relevant technologies- done by the Dept. of Agrarian services,295 680 seed pkts by SPMDC- completed		
ii. Preparation of National Agricultur Policy for Sri Lanka			Preparation of National Agricultur Policy			0.5					policy document	Preparating of National Agricultur Policy	Draft policy document has been prepared	Draft policy document has been prepared		
iii. Facilitating District Agriculture Committee meeting			Condacted Agriculture Committee meeting			1.25					no	Condacting Agriculture Committee meeting	Discussions are in progress	Discussions are in progress		
iv. Youth &women participation in Agriculture			established Hela bojun sales centers			62.10					no	Establishing Hela bojun sales centers	opened 3 Hela bojun sales centers	opened 3 Hela bojun sales centers		

Name of the	Location	TEC	Expected	Project	Source of		Fin	ancial Progress	(Mn)]	Physical Progr	ress (31.12. 2016	5)	Issues/	Implementin
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
v. Take initiatives to develop low interest loan scheme for Agriculture sector with			Low Interest loan scheme introduced			0.10					no	Low Interest loan scheme introduced	Initial discussions have been held	Initial discussions have been held		
vi. Coordination with presidential Secretariat to hold the best farmer	_		Best farmer competition			0.10						Best farmer competition	Initial discussions have been held	Initial discussions have been held		Dept. of Agriculture
vii. Strengthen agriculture Insurance system to protectFarme rs from the risk of natural disasters			Established Insurance system			0.10					no	Establishing Insurance system	Initiatives have been taken	Initiatives have been taken		Dept. of Agrariar Developm
through establishing proper information system viii. Perennial Fruit crop	_		Cultivated 100 acres of fruits			6.00					acres	Cultivating 100 acres of fruits	Completed	Completed		
disasters through establishing proper information system viii. Perennial			100 acres of			6.00					acres	100 acres of	Completed		Completed	Completed

	Name of the	Location	TEC (Pa Mr)	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ress (31.12. 2010	6)	Issues/ Remarks	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
	ix. Analysis of Soils from Agrarian Services Area - Programme of the MOA			Analysis of 5000 soil samples			2.154					no	Analysis of 5000 soil samples	Allocation received for 2nd quarter is Rs.Mn. 0.05	Allocation received for 2nd quarter is Rs.Mn. 0.05		
	x. Baseline survey to the xi. National Bee keeping development programme			18 Study reports 2000 colonies 100 colony producers			3.05					no no	18 Study reports 2000 colonies 100 colony producers	Not Reported Not Reported	Not Reported Not Reported		
	xii. Awareness, training & capacity building programmes through exhibition, workshops & media and special programmes			Conducted Programmes			88.411					no	Conducting xhibition, workshops & media and special programmes	Not Reported	Not Reported		
	under MOA xiii. Monitoring and Evaluation of National Food Production Programme			Monitoring all established development projects of NFPP			5.00						Monitoring all established development projects of NFPP	not commenced yet	not commenced yet		
19	Production and Use of Organic Fertilizer	Island wide		Availability Of Increased Organic Fertilizer Production	2008-2015	GOSL	100		14.08	1226.59		Compost procuction (Mt) No. of 5kg bags No. of Trainees	145 Mt 5,000 6000	132 Mt 619	511482 Mt 141,196 532,288		DAD & DOA

	Name of the	Location	TEC (Rs.Mn)	Expected	Project	Source of financing		Fina	ancial Progress	(Mn)		I	Physical Progr	ess (31.12. 2016	0)	Issues/ Remarks	Implementing
	Project		(KS.IVIII)	outputs	period From - To		2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Kemarks	agency
												No of Materials	8000	2843	2,679,559		
20	Production Programme	Anuradha pura, Baddulla, Polonnaru wa, Kurunega		Aavilability of improved local seed	2008-2015	GOSL	16.9		16.9	52.74		No	168 - rain shelters	90 rain shelters Completed	168 rain shelters Completed		DOA
21	National	Selected National Universiti es		Implemented national plan	2011-2017	GOSL	20		7.06	7.06			on of National Agricultural Research Plan	Total of 23 research Projects in operated during 2016 Draft Agricultural Research Policy (2017- 2021) framework has been prepared	Total of 86 research Projects in operated during 2016 Draft Agricultural Research Policy (2017- 2021) framework has been prepared		SLCARP
222	F	25 Districts		Reports prepared for crop forecasting programme with Accurate Data	2016	GOSL	0.5		0.26	0.26			Supervision & Distribution of Schedules Supervision by district DD/AD of	Not Reported Not Reported	Not Reported Not Reported		MOA
													Supervision by Head of the District	Not Reported	Not Reported		

	Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of financing		Fina	ancial Progress	(Mn)		1	Physical Progr	ess (31.12. 2016	5)	Issues/ Remarks	Implementing
	Project		(RS.IVIII)		From - To		2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	Achievment 31.12.2016	Cumalative Progress	Kemarks	agency
23	Promotion of Rice Export by Establishing Four Rice Export Zone	la, Ampara, H/thota, Polonnaru	75	avalability of quality rice varieties	2015-2016	GOSL	10		3.62	3.62		Awareness Training programmes Demonstrati	programmes	2 awareness programmes completed 12500 Parachute	2 awareness programmes completed 12500 Parachute		Dept. of Agriculture
		Mahaweli system - B										days	ns 10 Field days	trays distributed 1 Field day completed	trays distributed 1 Field day completed		
												bussals	(Booklets,	not commenced yet 1 Field tours	not commenced yet 1 Field tours		
												Mt	Seeds	Distributed 100 bu 4 - Transplanters	Distributed 100 bu 4 - Transplanter		
													*	perchesed	s perchesed		

	Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)		1	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
]	Development Programme	Anuradha pura- Puliyanku lama (FMTC)	120	Constructed 7 Hostal Units	2015-2018	GOSL/AD B	50.00		36.54	76.9		unit	Constructing hostel for Farm Mechanisatio n Training Centre, Anura dhapura (07Hostel Units)	Hostel units (AG) ongoing Slab work completed, A) 70% of the brick work completed in 1 st floor B) Roof Completed, Plastoring, Wal 1 finishing, Ceeling Completed C) . Slab Completed, 20% of the 1 st floor brickwork Completed D) Roof and Internal plastoring Completed. E) Slab Completed. E) Slab Completed F) Roof Completed F) Roof Completed Plastoring Completed Plastoring Slab Completed Row Brick work Completed Row Brick work Completed Roof Completed Plastoring Nall finishing	(A-G) ongoing A. Slab work completed, 70% of the brick work completed in 1 st floor B. Roof Completed, Plastoring,W all finishing, Ceeling Completed C. Slab Completed, 20% of the 1 st floor brickwork Completed D. Roof and Internal plastoring Completed. E. Slab Completed. E. Slab Completed. Completed F. Roof		DOA

Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of financing		Fina	ancial Progress	(Mn)		I	Physical Progr	ess (31.12. 2016	(i)	Issues/ Remarks	Implementing agency
Project		(KS.MII)	outputs	From - To	(Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	Achievment 31.12.2016	Cumalative Progress	Kemarks	agency
												b).Purchasing furniture for proposed Hostel Units (Beds, c).Consultatio n service d).Electricity & Water	Purchased Furniture	Purchased Furniture not commenced yet Requested Estimate		
												supply	Water & Electricity board	from Water & Electricity board		
25 Water, Sanitation & Hygiene Project (WASH)	Batticaloa and Monaraga la Districts		Improved access to safe drinking water and improved sanitation and hygenis	2016-2017	GOSL/SD F	74		45.13	50.03	11.05	Survey	a)Baseline survey b)Situation analysis and mapping of resources	90% completed not commenced yet	90% completed not commenced yet		
			practices									b.1 Engineering survey, design and estimates b.2.1	82% completed	82% completed		
												Procurement of materials for water infrastructure	completed 55%	completed		
												work for water infrastructure	completed	completed		Dept. of Agrarian Development
												building of users committee	70%completed	ed		
												b.4 Identification	not commenced	not commenced		

	Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
	Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	31.12.2016	Cumalative Progress	Remarks	agency
													and adaptation of appropriate technology	yet	yet		
												No.		49% completed	49% completed		
26	Funds for cash subsidy programmes	Island wide	35,000		2016	GOSL	35000		27,751	27,751			following projunder this prog	ect are being imgramme	plemented		
	for Fertilizer			1.Farmers use correct Level of fertilizer								No	Identify Famers	1,575,916	1,575,916		MOA / Dept. of
				2.farmers can use fertilize correct time.								Rs.Mn.	Cash Grant	7048Mn	7048Mn		Agrarian Development
				3.Cost of fertilizer decrease								Hectare	cultivated land extend (Ha.)	1058800 Ha	1058800 Ha		
27	Rehabilitatio n of small tanks & canals	within 25 districts		Regulate the water supply for paddy cultivation & other crops	2016	GOSL	2000		869	1935	1066	Tanks	n of abandoned tanks	Reconstructed abandoned tanks, Cascades,Anic uts, Dranage & Ela , Flood Damage tanks,Small Tanks & Ponds,Agri Roads		Abandoned tanks,150	DAD

	Name of the	Location	TEC (Rs.Mn)	Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/ Remarks	Implementing
	Project		(RS.MIN)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
23	Development of Minor Irrigation systems and	within 25 districts		Improved water management and cultivational	2014-2015	GOSL	1320		724.4	1200.4	476	Tanks	Reconstructio n of minor irrigation tanks	180 Irrigation tanks	345 Irrigation tanks		
	Abandoned paddy Lands			lands								Anicuts	Construction of Anicuts & sluice	85 Anicuts	130 Anicuts		
												canals	Reconstructio n of irrigation canals		280 Irrigation canals, 44 Field canals		DAD
												agro roads	Reconstructio n of agro roads	35 Agro roads	91 Agro roads		
29	Dversificatio n	Within 24 districts		The acers of new cultivated paddy lands and The amount of increasing	2016	GOSL	50		21.3	42.16	20.86	No	1 3	projects,Micro irrigation projects were conducted.	1 3	prone,5	DAD
30	Construction of fertilizer Stores	Within 16 Districts		Imrpoved storage facilities for fertilizers	2016	GOSL	50		45	45	30.6	No.	Construction of 16 new fertilizer stores	19 fertilizer stores completed	19 fertilizer stores completed		DAD

	Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of financing		Fina	ancial Progress	(Mn)]	Physical Progr	ess (31.12. 2016	5)	Issues/ Remarks	Implementing agency
	Froject		(KS.IVIII)	·	From - To		2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	Achievment 31.12.2016	Cumalative Progress	Kemarks	agency
	National Food production Programme	All Island	1700	Incresed crop production	2016-2018	GOSL	1700		198.37	198.37	75.13	No/ha/ kg	crop production	Production & productivity enhanced of Paddy , Maize, Ground Nutand Green Gram	Paddy , Maize,	*tested soil samples - 3755, *farmer	

Name of the	Location	TEC	Expected	Project	Source of		Fina	ancial Progress	(Mn)		1	Physical Progr	ess (31.12. 2016	5)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand	Measuring Unit	Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
											На.		Machainism to	for quality assuarance of food item Introduced of Plant Variety Protection Act Tested of seeds available in the market for seed quality Establish a Machainism to ensure quality & safty of agricultural Commodities to local and	programs on new regulations – 100 % completed. •Analysis of fruits and vegetable samples under EU audit – 100% completed.• Expenses for traveling, stationeries & others - 100% completed.• SL-GAP	DAD

Name of the	Location		Expected	Project	Source of		Fina	ancial Progress	(Mn)]	Physical Progr	ress (31.12. 2010	5)	Issues/	Implementing
Project		(Rs.Mn)	outputs	period From - To	financing (Donor)	2016 Allocation	Imprest Recived	Expenditure 2016	Cumalative Expenditure	Out satanding bill in hand		Target 2016	Achievment 31.12.2016	Cumalative Progress	Remarks	agency
											No		25 Research completed.	25 Research completed.	Developme nt of BLB resistant rice varieties (RRDI),De velopment of BPH and GM resistant rice varieties (RRDI),Pro ductivity improveme nt of rice (RRDI),Tec hnological intervention s to improve production & productivity of flower crops)	

Ministry: Buddaha Sasana

	Project	Location	Total Cost	Expected Outputs	Project period	Funding Source		Fir	nancial Progre	ss (Rs.Mn.)		P	hysical Pr	rogress 2016(as a	nt 31.12.20	16)	Remarks	Implementing Agency
			Rs.Mn.		From- To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016		Cumulative Progress		
	1 Viddyalankara International Buddhist Centure - Kelaniya	Kelaniya	1350	Compleati on of stage v		GoSL	300.00		296.77	942.47	-	precentage	100%	68%	68%	68%	-	M/ buddha sasana
	2 Mahaweli Maha Seya - Kothmale	Kandy	145	Compleati on of the 100%	2013 - 2016		10.00	10	10.00	76	-	precentage	100%	100%	100%	100%		M/ buddha sasana
	3 Re Development of under Developed Dhamma School	All Island	100	500 Dhamma schools	annual		100.00	100	97.82	438.88	-	No. of Dhama school	500	Dhama school 671	13420%	Dhama school 2715		Divisoinal sec.
	4 Sacred Area Development	All Island	138	60 sacred Areas	annual		100.00		96.71	207.95	-	sacred Areas	92	92	100	92		Divisoinal sec.
	5 Rehabilitation of under Development Buddhist Temples	All Island	120	450 temples	annual		120.00		122.56	342.56		no. of temples	450	504	112	1		Divisoinal sec.
	6 Improvement of Rual Buddhist Temples Under Punnyagrama	All Island	24	15 Ro plants	annual		24.00		22.80	153.59		Ro plants system	15	15	100	15		M/ buddha sasana
	7 Mathata Thitha Programme	All Island	5	215 programm	annual		5.00		5.13	78.97		programme	215	31	14	31		M/ buddha sasana
	8 Promotion of Languages Maintainance Religious Harmony	All Island	6	2 programm e	annual		6.00		5.94	9.64		programme	2	2	100	2		M/ buddha sasana
9	Reconstrouction of Relifiar places in Earth quake (Anandakuti Maha vihar Rato machindranath temple & Rato Machindranath temple	nepal	345	01 temple & 01 kovil			50.00	50	34.82	84.82		precentage	20%	10%	50%	30%		

Ministry: Buddaha Sasana

	Project	Location	Total Cost	Expected Outputs				Fir	nancial Progre	ss (Rs.Mn.)		Pi	hysical Pr	rogress 2016(as	at 31.12.20	16)	Remarks	Implementing Agency
			Rs.Mn.	Outputs	From-		Allocation		Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand			Achievement up to 31.12.2016		Cumulative Progress		Agency
	1 Facilitation of Dhamma Schools	All Island		Developed Dhamma School & Improved Dhamma Education	annual	GoSL	15		15			No.of Dhamma Schools	200	200	100			D/ Buddha Sasana
1	2 Facilitation of Sasanarakshaka Mandala	All Island		Improved Functions of Sasanaraks haka Mandala	annual		3		3			No.of Sasanaraksh aka Mandala	50	44	88			D/ Buddha Sasana
1	Silmatha Arama		12	Developed Silmatha Arama			4.5		4.5			No.of Buddhist nuns	20	20	100			D/ Buddha Sasana
		Kelaniya			annual		7.5		7.5									D/ Buddha Sasana
1	4 Dhamma School Teacher's Training & Daham Sarasaviya Programme			Trained Dhamma School Teachers	annual		5		5			No.of Dhamma School Teachers	2500	2500	100			D/ Buddha Sasana
1	5 Conducting Dhamma School Exam	All Island		Promoting Dhamma Education	annual	GoSL	21					No. of students						
	6 All Island Dhamma School Competition	All Island		Improved moral developme nt among young lerners		GoSL	16											

Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing			As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	cember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure		Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
Anuradhapura North Water Supply Project- Phase 1	Project	Medawach chiya, Rambewa & part of Mihinthale DS divisions		Intake facility - 39,600m3 /day, water treatment plant 9,400m3/day, 03 ground sumps - 1,500m3, 1,000m3, 500m3, 04 elevated tanks - 2,000m3, 1000m3, 750m3, 250m3	Mar. 2013 - Feb. 2018	JICA	138	55	106	571	2	%	39	5	27	Lot B- bid evaluation has been completed and a contractor has been selected. However, an appeal has been made to the Procurement Appeal Board by the second lowest bidder. Lot A-Bids were called from pre-qualified bidders and scheduled to be closed on 31.01.2017.	NWS&DB
2 Integrated Water Supply Scheme for Un-served Areas of Ampara District.	Project	Un-served areas of Ampara District, Part of Baticoloa & Monaragala Districts		Treatment plant & intake at Himidurawa - 27000m3 /d, transmission mains -97km, 04 pump houses, water sumps & pump house at Himidurawa-2500m3, Gonagolla - 1000m3, Paragahakele 1600m3, Dhadayanthalawa 1600m3, 06 nos. of water towers - Inginiyagala 750m3 Namaloya 750m3 Namaloya 750m3, Central Camp(750m3), Bakkiella(1000m3), Koneshapuram 1000m3, Thottama -600m3	Nov. 2010 - Mar. 2017	Australia	214		174	15,829		%	1	1	99	Construction of 06 water towers under the GOSL funds is in progress.	NWS&DB

	Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing	Financial	As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
3	Eastern Province Water Supply Development Project	Project	Uhana, Damana, Hingurana, Sammanthu rai, Irakkama, Deegawapi ya, Kuduwil, Mahaoya, Pottuvil, Dehiattakk andiya		Treatment plant at Mahaoya - 6500m3, augmentation of traetment plant at Dehiattakandiya from 1500m3 to 4500m3, distribution line-800km, transmission mains -50 km, 06 pumps houses, ground sumps at - Mahaoya-500m3, Saddathissa 100m3, Uhana-23000m3, Damana-1000m3, Pottuvil-225m3, Panama-500m3, water towers at Borupana - 1500m3, Arapola 1500m3, Panama 1000m3, Panama 1500m3, Panama 1500m3, Panama 1500m3, Panama 1500m3, Panama 1000m3	July 2016	JICA	1,210	1,165	6,405	%	2	2	100	Project has been almost completed.	NWS&DB

	Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing		As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation	Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
4	Greater Dambulla Water Supply Project - Stage1	Project	Dambulla (Ditrict - Matale, Province - Central)		Construction of intake 65000/m3, water treatment plant 32000m3/d, 7 nos of reservoirs at Tittawegolla 800m3, Dambulla -600m3, Galawela -800m3, Kandalama-1000m3, Kithulhiiyawa -1000m3, Habarana -600m3, Inamaluwa -300m3, transmission line 71.7km, distribution line-219km	Mar.2012- May.2017	India	967	352	9,100	%	10	6	82	Slow progress due to lack of work force at the site and delay in supplying required materials on time.	NWS&DB
5	Greater Kandy Water Supply Project, Phase I Stage II	Project	Pahala Kondadeni ya, Katugastota		Treatment plant at Katugastota- 40,000m3/d, ground reservoirs -Nugawela 600m3, Ganagoda 250m3, Mullepihilla100m 3, elhena 300m3, Moddepathna 100m3, Medawala 500m3, Hanthana Place 200cm3, transmission lines 25km, distribution 76km	June. 2016	JICA	32	19	6,824	%	0	-	100.00	Project has been completed.	NWS&DB

	Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing	Financial		As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
6	Augmentation of Mahiyanganay a Water Supply Project	Project	Mahiyanga naya		Treatment plant at Mahiyanganaya & intake at Thissapura - 6500m3, ground sump at Mahiyanganaya - 600m3, water tower -500m3, distribution 32.4km, transmission -17 km	March 2016	Austria	548	157	478	2,109	%	10	10	100	Project has been completed.	NWS&DB
7	Badulla, Haliela and Ella Intergrated Water Supply Project	Project	Badulla, Haliela and Ella		Intake at Demodara- 358,000m3, treatment plant 150,000m3, transmission line 71 km, distribution line 106 km, RSC office buildings	March. 2014 Aug. 2017	US Exim Bank	4,044	210	3,919	8,294	%	58	57		Inadequacy of GOSL funds allocated in 2016 to award laying distribution line contracts.	
8	Monaragala- Buttala Integrated WSP	Project	Monaragala , Buttala & Madulla		Intakes at Buttala - 3,500m3, Okkampitiya - 6600m3, Sumedapura-4000m3, elevated water tower - 225m3, construction of treatment plant at Kumbukana - 6,000m3/d, reservoir -	June 2017	Belgium	1,282		1,261	3,178	%	52	51	99	Funds for the balance work of Sumeda wewa intake, Madulla distribution system improvement and Moneragala distribution improvement is not yet available.	NWS&DB

Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	financing	Financial		As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
Dry Zone Urban Water & Sanitation Project	Project	Chilaw, Puttalam, Vavuniya, Mannar		Construction of water treatment plants at Vavniya-12,000 m3/d, Chilaw 12,000 m3/d, Puttalam - 12,000 m3/d, construction of 07 reservoirs Vavniya-3,000m3, Mannar 21,500m3 & 1,500m3 & 1700m3, Puttalam 2700m3 & 4,000m3, water towers at Vavniya 1,500m3& 1,000 , Mannar 1000m3, transmission lines		ADB	3,202	493	2,370	13,595	%	18	10		Delay due to poor performance of contractors; Engineering Project India, Kolon Global. Extension of grant no. G 129 for 09 months and loan no. L2977 for 01 year has been granted.	

Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing	Financial	As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation		Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
0 Kolonna Balangoda Water Supply Project	Project	Kolonna & Balangoda		Water intake at Kolonna 700m3/d, Balangoda 700m3/day, 02 water treatment plants at Kolonna and Balangoda each 7,000m3/d, 02 ground resovoirs at Kolonna - 1,000m3 & 500 m3, 02 ground reservoirs at Balangoda - 1500m3 & 750m3, distribution line at Kolonna-22 km, Balangoda-12km, Transmission line at Kolonna-1.5km & Balangoda-0.8km.	Dec. 2016	Belgium	181	165	4,573	%				Project has been completed and handed over to the operation & maintenance section of NWS&DB. Under the savings from GOSL, additional 22km of distribution line to be laid.	

	Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing	Financial		As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
111	Greater Ratnapura Water Supply Project	Project	Ratnapura		Intake at Kaluganga river- 13,000 m³/d, treatment plant at Ratnapura13,000 m3/d, transmission lines 5 km, distribution line 250km, 7 nos of quarters and 01 R.S.C office building, reservoir at New Town at Ratnapura 2,500 m³		Spain	152	-	127	4,470	%	2	2	100	Project has been completed.	NWS&DB
12	Jaffna- Killinochchi Water Supply & Sanitation Project	Project	Jaffna and Kilinochchi Districts		Water treatment plant at Thaladi 25,000m3/day, transmission lines 41.1 km, distribution lines 620km, 15 elevated water towers, 04 ground reservoirs at Poonery 100m3, Kalundai1500m3, Pankuduthivu 280m3		ADB	1,682	433	1,557	3,115	%	6	5	38	Extension may required upto 2019 due to restructuring of the project.	

Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing	Financial	As at 30 th Dec Rs. Mn	ember 2016)	Physical Prog	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation		Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
3 Kilinochchi Water Supply Rehabilitation Project	Project	Kilinochchi District		Rehabilitation of Treatment Plant at Kilinochchi 3,800 m³/d, transmission lines 8.2km, distribution line 86.5km, 02 towers at Kilinochchi 1000m³/d & Paranthan 450 m3/d	Aug. 2013- Sept. 2017	JICA	126	77	597	%	5	3		Under the GOSL funds laying additional 35km of distribution line is in progress. Already, 17.5km has been completed and the total lengh to be completed by June, 2017.	
4 Greater Colombo Water Rehabilitaion Project	Project	Greater Colombo & Kotikawatt a - Mulleriyaw a Area		22,000 m3 & Elie House - 48,000m3, elevated water tyower at Gothatuwa 1,500m3, transmission main-4.5km, office building at Maligakanda, improvement of	Oct.2017	ЛСА	23	20	5,209	%	3	2		almost completed. Finishing works of Maligakanda valve house construction are in progress.	
5 Rehabilitation of Labugama - Kalatuwawa Water Treatment Plants	Project	Labugama and Kalatuwaw a		Augmentation of Labugama treatment plant from 45,000m3/d to 60,000m3/d and Kalatuwawa	Sep.2013- Dec.2017	Hungary	1,447	1,396	4,444	%	24	23		Completion date has been extended up to 28^{th} Feb 2017 to complete the balance work.	

	Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing			As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	cember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
16	Kalu Ganga Water Supply Project [Phase 1 Stg 2] and Non-revenue Water Reduction Project in Greater Colombo Area	Project	Kandana (Horana), Panadura East, Kesbewa East/ West , Colombo CB1 Area (Pettah, Hultsdorf, Kotahena, Maradana and Slave Island)		Kandana water treatment plant 60,000 m3/d, transmission lines 24.2km, 04 elevated water towers at Kesbewa -1500 m3, Jamburaliya 1000 m3, Welmilla - Bandaragama - 1000 m3, distribution 536.2 km, 04 office buildings for Regional Support Center Moratuwa, Area Engineer's at Piliyandala, Quarters at O.I C. Kumbuka	July.2008- Nov.2016	JICA	165	164	164	12,167	%			100	Project has been completed.	NWS&DB
177	Greater Colombo Water and Wastewater Management Improvement Programme (Project 1)	Project	Colombo Municipalit y Area (North, East)		Pipe replacement in Colombo City-240km, replacement of water meters - 17,000, introduction of electromagnetic water meters for remote reading-5,000, updation of GIS network map for Colombo city	June 2017	ADB	2,330	418	2,121	5,348	%	30	18	24	Even though, the project period is completed by June 2017, due to procurement delays still the physical progress is 21%. However, most of the contract packages exceed beyond 2017.	NWS&DB

	Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing	Financial		As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
18	Greater Colombo Water and Wastewater Management Improvement Programme (Project 2)	Project	Colombo Municipalit y Area (South. West)		Replacement of water supply pipelines 277 km, replacement of 44,500 service connections and 15,000 water meters	June 2014 - June 2019	ADB	1,495	286	1,143	1,170	%	6	2	4	Delay in awarding the System Rehabilitation- South contract (Package 04) and West contract (Package 03)	NWS&DB
19	Ambatale Water Supply Systems Improvement & Engergy Saving Project	Project	Gothatuwa		Improved energy efficiency and service efficiency, installation of 11 pumps, introduction of sludge treatment and disposal system, pump house at Moragasmulla, ground reservoir at Gothatuwa - 15,000 m3, transmission line-9.2 km from Tothalanga to Ambathale.	Sep 2014 - Dec. 2019	AFD	654	123	562	567	%	24	2	3	Still, the selected land plot to construct the Ambatale reservoir which belongs to the IDH hospital has not yet been handed over to the NWS&DB.	
20	Water Supply & Sanitation Improvement Project	Project	Kilinochchi , Mullativu, Badulla, Monaragala , Ratnapura, Kegalle, Nuwara Eliya		Urban water supply schemes- 06, septage treatment facilities-07, rural water supply schems-320, plantation water supply schemes- 130, latriens in estate sector- 7,500, water quality mapping	Jan. 2016- Dec.2020	World Bank	2,350		481	394	%	20	15	15	Inadequacy of Engineer's Assistant and Assistant Engineers for supervision of urban water supply schemes.	NWS&DB, DNCWS, PHDT

	Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing		-	As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
2	(a)Verification Survey with the Private Sector for (b) Disseminating Japanese Technologies for Prestressed Concrete Tanks for Water Supply and Sewage Treatment Systems in Sri Lanka (b) NRW reduction	Project	Beruwala, Kandy		Construction of a PC tanks at Beruwala, technology transfer on planning, designing & construction of PC tanks, reduced NRW in the survey area, enhanced leakage prevention technologies and the management capability for the service pipe construction and repairs.	Nov. 2014 - Nov. 2016	JICA	40		19	49	%	100	98	98	Construction of a 2000m³ PC tank at Beruwala has been completed. Water Tightness test was conducted. 6000 house connections in the pilot project area were rehabilitated with the new meters, Zonal bulk meters were installed to assist NRW monitoring.	NWS&DB
22	2 Ruhunupura Water Supply Project	Project	Hambantot a		Treatment plant at Thalawilla 17,500m3/d, intake structure at Ridiyagama 35,000m3/d, 03 elevated tanks at Namadagaswawa, Galwawa, Batampola 2000m3/d each, 03 nos. of sumps at Batampola-1000m3/d, Anadaragaswawa-3000m3/d, Sooriyawawa-1000m3/d, transmission mains 90km	Sept. 2011- Dec. 2014	Korea	45		27	11,772	%	0	0	100	Foreign component has been almost completed and the distribution line under the GOSL component is now implemented under the local bank funds. Due to price escalation in labour cost around Rs. 1,273 mn, a Cabinet Paper has to be submitted.	NWS&DB

N	ame of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs		Source of financing	Financial	As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation	Expenditure Jan-Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
W D	ataragama 'aste Water isposal 'oject	Project	Kataragam a Sacred City		Construction of Waste Water Treatment Plant 3000m3,Laying of 17km length collection network, construction of 6 nos pump houses with installation of pumps, Sewerage Treatment Plant capacity of app.3000 m3/day, pipe network for sacred area and city of Kataragama (app.16 km), Administration building, Laboratory and Quarters		Uni-Credit Bank Austria AG.	746	467	1,461	%	43	32	74	Delay in contractor.	NWS&DB

Name of th Project	the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing	Financial		As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation			Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
4 Global Partnership o Output Based Aid (GPOBA Project		Dehiwala, Ratmalana, Moratuwa, Jaela/Ekala , Kolonnawa		Rehabilitation of sewerage treatment plant at Ratmalana -197 m³/day, treatment plant at Lunawa - 96 m3/day, treatment plant at Diyawarapura -38 m3/day, 06 pump houses - Badowita(3),Diya warapura ,Lunawa, Tusunami area, onsite sanitation improvements - household treatment units-3785		World Bank	619	218	373	979	%	33	25	80	In progress.	NWS&DB

Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing			As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation			Cumulative Expenditure	Bills in Hand	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
25 Kandy City Waste Water Management Project	Project	Kandy		Treatment plant, Gannoruwa - 14,000m3/d, main sewer network (trunk & branch) - 85km, service sewers - 137km, 09 pump houses, rehabilitation of existing communal toilets - 14 units, Rehabilitation of existing bathing places - 02 units, construction of new bathing places - 04 unit	July 2010- Oct. 2018	JICA	1,176		1,107	3,672		%	31	11		Negotiations are going on with the RDA to reduce cost estimate for road reinstatement works.	NWS&DB
26 Greater Colombo Wastewater Management Project	Project	Colombo		Refurbishment /augmentation of existing 06 wastewater pump stations at Dehiwala/ Mt. Lavinia MC and Kolonnawa UC areas	Apr 2010- June 2017	ADB	557	72	414	848		%	32	21		90% Contract & M& E works have been completed .	NWS&DB
27 Wastewater Disposal Systems for Ratmalana/Mo ratuwa and Ja- Ela/Ekala Areas	Project	Ratmalana/ Moratuwa and Ja-Ela/ Ekala		Treatment plant at Ratmalana 17,000m3/d, Ja Ela Ekala7,250m3/d, 07 nos. pump houses, pipe laying 64 km	Dec. 2007- June 2016	SIDA	597	242	562	16,147		%	3	3		Project has been completed.	NWS&DB

	Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing	Financial		As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation			Cumulative Expenditure		Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
2	8 Greater Kurunegala Water Supply & Sewerage Project	Project	Municipal Council Area & Part of Kurunegala Pradeshiya Sabha Area		Construction of weir 81,000m3 Improvement of treatment plant from 750m3/d to 3,000m3/d, new treatment plant 5,000m3/d, pipe sewer network 135 km, water transmission lines 8km, water distribution network-110km, 02 elevated water towers at Kurunagala 1750 m3/d, 750 m3/d at Vahara		China EXIM Bank	2,639	182	2,591	7,387		%	33	31	73	Construction of weir has been deleted from the contractor's present scope due to high cost and time required. It is expected to commission the project by May, 2017. Construction of weir will be done under a separate funding source in future.	
2	9 Ampara Distribution Network WSP	Project	Ampara, Batticaloa and Monaragala Districts	,	Distribution 1120 km, Construction of Sump & Pump House for Piyangala area, Construction of 03 no. of Offices and 11 No of Quarters	- March .	BOC/ DFCC/ND B	2,647		18	5,282	287	%	35	23	92	In progress	NWS&DB
3	O Ruhunupura Distribution WSS	Project	Hambantho ta	1,929	Distribution 245 km	Nov 2014 - Feb 2017	Commerci al Bank	1,194		341	848		%	44	43	95	Project to be completed by Feb. 2017.	NWS&DB

	Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing			As at 30 th Dec Rs. Mn	ember 2016)		Physical Prog	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Bills in Hand	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
3	Bentota WSS	Project	Benthota		Distribution 36 kmInstallation of 20m3 surge vessel at Baddegama plant, Pump installation at Keraminiya booster pump station Ambalangoda	Nov. 2015- Dec. 2016	NSB	715		189	579		%	44	33	89	In progress.	NWS&DB
	2 Colombo City Distribution Improvement Project	Project	Colombo	2,792	Tramsmission 6.4 km, Distribution 3.8km	Nov. 2014- Feb. 2017	BOC	986	440	437	1,933	260	%	49	44	90	In progress	NWS&DB
	3 Town East 's of Colombo District water Supply Project - Package I	Project	Padukka, Seethawaka	5,170	tramsmission 4 km, distribution 175km	May 2015 - May 2017	BOC	2,688		1,450	2,362		%	75	54		PRDA has requested to settle the estimated cost including VAT. Discussions are ongoing with PRDA.	
	4 Town East 's of - Package II	Project	Padukka, Seethawaka	4,883	Distribution - 10 km ,18,000m3 ground reservoir at Labugama, transmission - 8 km,construction of office buildings & quarters.	Jan 2018	BOC	1,604		732	732		%	3	0.3		Delay in handing over of reservoir land to the contractor.	
	5 Town East 's of Colombo District water Supply Project - Package III	Project	Padukka, Seethawaka , kaduwela, homagama	10,049	Distribution line 400 km	Jan 2015- April 2017	BOC	3,859		2,648	4,642		%	80	54	54	Project is behind schedule.	NWS&DB

	Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing		_	As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure		Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
1	Galagedara/ Mawathagama WS	Project	Kurunegala , Mawathaga ma		Distribution line- 127km , 1000m3 water tower at Mawathagama, 450m3 reservoir at Pilassa, 26.6km transmission lines		DFCC	1,485		605	605	146	%	14	10		This project has been originally commenced in 2014 but it has been suspended in 2015 due to non-receiving advance and other payments. At present, advance has been paid and the project has been recommenced.	
,	Medirigiriya Water Supply Project	Project	Medirigiriya		Distribution line - 212km	March 2016- Aug. 2017	BOC	618		348	348		%	44	41	41	In progress	NWS&DB

	Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing	Financial		As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Bills in Hand	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
388	Wilgamuwa WS	Project	Wilgamuwa	, ,	Water treatment plant 5,500m3/d, water intake 6,000m3/d, transmission line 20.8 km, distribution line 100 km, 02 water towers -each 225 m3, 02 ground reservoirs 80m30 & 100 m3	Aug 2016- Aug 2018	NDB	1,700		496	496	58	%	15	3	3	Surveying and design works are in progress. Regarding the water source, approval of Dept. of Irrigation is pending.	NWS&DB
39	Laggala New Town WS	Project	Laggala		Water treatment plant 5,000 m3/d, water intake 5,500 m3/d, transmission line 23 km, distribution line 190 km	July-2016 July 2018	HNB	2,136		734	734		%	23	3	3	Location of the intake has been changed and survey data to be submitted to the Mahaweli Authority. Approval for the location of treatment plant and the reservoirs also pending.	NWS&DB
40	Kosgama Awissawella Integrated WS	Project	Colombo, Avissawell a		Transmission & distribution lines - 47.5km	June 2016 -June 2017	BOC	657	328	328	328		%	40	43	43	In progress	NWS&DB
4	Galle Cluster	Project	Galle	,	Distribution – 89.69 km,ground reservoir 250m3 at Waligama	June 2016- June 2018	BOC/ People's Bank	351		-	-		%	10	0	0	Commencement date to be decided.	NWS&DB

	Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing	Financial	As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	cember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Cumulative Expenditure		Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
4	Attampitiya WS	Project	Attampitiya	2,244	3000m3 capacity water treatment plant at Attampitiya,trans mission 4km,distribution – 93 km,ground reservoir 800 m3, ground sump - 600m3	2016-2019	Peoples Bank	449		-		%	10	0	0	Location for intake has been changed.	NWS&DB
2	3.5 billion proj	Project	Uva,Southe rn, North, WC, WN, WS, East, NW, NC, Central, Sabaragam uwa	3,500	Distribution & transmission lines –1,020km	Dec. 2014- Dec. 2017	ВОС	2,235	878	1,771		%	53	47	67	In progress.	NWS&DB
2	14 Chronic Kidney Disease due to unknown etilogy Prevention Program	Programme	North Central, Central, North Western, Uva, East, Northen Provinces		Service extension from existing piped water supply - 22 km,water supply through Reverse Osmosis (RO) plants -100 nos, for schools - 130,water supply through bowsers,15 nos rural water supply projects & 498nos rain water harvesting tanks	Jan.2016- Dec.2016	GOSL	1,000	680	680	160	%	100	83	83	In progress	NWS&DB DCWS

Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing	Financial	As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation	Expenditure Jan-Dec 2016	Cumulative Expenditure		Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
5 South Asian Conference on Sanitation	Programme	Ampara, Kandy, Potuvil, Kolonna, Katana, Colombo, Lunugamve hera, Henanigala		Individual toilets vulnerable communities - 200 nos house hold toilets. Hantana, Kolonna, Pothuvil, Katana(50 each other other), Traning on Fecal & Sludge management, Public Institution awareness programmes for capacity building and Training - 06 nos Training workshops. Kaluth ara & Gampaha District (Teachnical Officers from DS office, Local Government office ,Establishment of SACOSAN	Jan.2016- Dec.2016	GOSL	23	23	23	1	%	100	96	96	In progress	NWS&DB DNCWS, Divisional Secretariats and Pradeshiya Sabhas of the relevant area.

	Name of the Project	the	Location	TEC (Rs. Mn)	Expected outputs	Period	Source of financing	Financial	As at 30 th Dec Rs. Mn	ember 2016)	Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Cumulative Expenditure	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
46	Catchment Protection Programme	Programme	Rikillagask ada, Ehaliyagod a, Pelmadulla, Amunukale , Badulla		22 nos household toilets/ 2 School workshop/1 Bio Gas plant (Rikillgaskada WSS),58m chain link Fence/ Display Boards - 24/ Boundry Posts- 260 (Eheliyagoda WSS), (Pelmadulla WSS),320m GI barbed wire fence (Amunukale WSS),Badulla WSS)	Jan.2016- Dec.2016	GOSL	5	5	5	%	100	100	100	Programme has been completed.	NWS&DB
477	Rain Water Harvesting Programme	Programme	Central/ Sabaragam uwa/ Uva Provinces		Construction of 72 Rain Water Harvesting Tanks in Puttalam , Monaragala , Kilinochchi District,Rural Water Supply Program in Badulla and Monaragala Districts - 8 schemes conductted by Water Board,	Jan.2016- Dec.2016	GOSL	5	4	4	%	100	94	94	In progress	NWS&DB DNCWS

	me of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing			As at 30 th Dec Rs. Mn	ember 2016)		Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
		Project (Prog/ Project)				From-To		2016 Allocation		Expenditure Jan-Dec 2016	Cumulative Expenditure	Bills in Hand	Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
of I Wa	provement Rural ster Supply Sanitation	Programme	All Island		Rehabilitation of 32 nos RWSS by Department of Community Water Supply, community infrastructure development in Batticaloa, Mannar, Vavuniya-50 nos tube wells, improvement of rural water supply and sanitation - 258 nos tube wells, drought mitigation ground water program in Monaragala & Badulla districts-50 nos tube wells	Jan.2016- Dec.2016	GOSL	200		132	132	10	%	100	89	89	In progress	NWS&DB DNCWS
& S Dev	ater Supply Sanitation velopment ogramme	Programme	All island	6	Construction of soil errosion controlling barriers in catchment areas, tree plantation as pollusion barriers, construction of toilet facilities, construction of wastewater facilities in cattle farming.	Jan. 2016- Dec. 2018	(GOSL- UNICEF)	6	-	1	1		%	0	0		Activities such as awareness programmes publishing posters have been done in Sabaragamuwa,East,C entral and North West province	NWS&DB

Name of the Project	Type of the	Location	TEC (Rs. Mn)	Expected outputs	Project Period	Source of financing	Financial	As at 30 th Deco	ember 2016)		Physical Pro	gress (as	at 30 th Dec	ember 2016)	Issues / Remarks	Impementi ng agency
	Project (Prog/ Project)				From-To		2016 Allocation	Expenditure Jan-Dec 2016	Cumulative Expenditure		Measuring Unit	Target 2016	Achieve ment 2016	Cumulative		
50 Small & Mediu	Programme	All island		Completed of 52 No. of small & medium Water Supply schemes and utility shfting		GOSL	1,500	1,108	18,062	412	%				Diferent Water Supply schemes are having different time periods. Some projects have been started more than 10 years ago.Due to that reason, in order to complete the balance part of this project Rs.1,000 million has been allocated for 2016. and the allocated amount for utility shifting was Rs. 500 million.	NWS&DB
51 City Planning	Programme	All island		Improvement of infrastructure facilities such as drinking water supply transportation, community development & welfare.	2016	GOSL	2,500	837	837	653	%	100	56	56	60 projects	RDA, SLLRDC, NWSDB
52 Development works done by the Department of National Community Water Supply	Programme	All island		Rehabilitation of community water supply schemes, supply electric facilities to CBOs, water shed, water safety plan and catchment protection, awareness and trainings	2016	GOSL	100	77		18		100	99	99	Succesfully implemented.	DNCWS

	Project	Location	Total Cost	Expected	Project	Fundin		Financial	Progress	(Rs.Mn.)		Physical P	rogress	2016 (as at 3	1.12.2016)	Remarks	Implemen
	v			Outputs	period From-To	g Source	2016 Allocation	Imprest received 2016		Cumulative Expenditure		Measuring Unit		Achieveme			ting Agency
1	System Automation Project	Colombo	264.00	State of the Art Data Centre with High Availability New ICT infrastructure at SIS Headquarters 3. Fully Automated Digital Workflows 4. Well trained IT Officers 5. IT System to cater realtime information needs	2016-2018	GoSL	200.00	200.00	43.28	43.28	26.97	Completion of each of the following activities 1) Dellvery of Goods and Services 2) Workflow Developme nt 3) Project Managemen t	35% 35% 35%	35% 35% 35%	35% 35% 35%	50% of the total delivery was requested from the supplier to utilize the allocated budget within 2016. However, according to the Contract Agreement, the supplier has 9 months (till July 2017) to complete all the tasks and hand over the project.	State Intelligenc e Service
2	Stretagic Defence Communicat ion Netwok Project (SDCN)	Island Wide	1,192.00	Strategic Communication Network for Tri Services, OCDS,MOD, Police / STF and Disaster management purposes	2015 - 2017	GOSL	600.00	20.22	20.22	42.33	-	%	68.4%	8.3%	33.3%	Approval for tender documents of Communication towers (11 Nos) and Microwave Radio links (37 Nos) from procurements were delaying because of postponing the scheduled meeting dates of TECs, MPCs and SCAPCs (Standing Cabinet Appointed Procurement Committee) due to unavoidable circumstances and time taken due to not submitting completed preliminary requirement by the bidders hence to recall the bids. Clearance from CAA(Civil Aviation Authority), UDA(Urban Development Authority) & (Central Enviorement Athority) & tower site owners some of the sites are still pending due to technical /administrative reasons. Balance payment for 22 Generators could not released as most of the tower sites (12 Nos) are not ready to construction the huts for Generator installations.	MOD & PMU

	Project	Location	Total Cost	Expected	Project	Fundin		Financial	Progress	(Rs.Mn.)		Physical P	rogress	2016 (as at 3	1.12.2016)	Remarks	Implemen
			Rs.Mn.	Outputs	period From-To	g Source	2016 Allocation	Imprest received	Expendit	Cumulative Expenditure		Measuring Unit	Target 2016	Achieveme nt up to	Cumulativ e Progress		ting
					From-10	Source	Anocation	2016	ure 2016	_	in hand	Unit	2016	31.12.2016	e Progress		Agency
3		Battaramul la		The aim of such initiative was to create a centralized organizational structure that would enhance corporation and operational flexibility and other tasks amongst the tri forces effectively, whilst enhancing effeciency through the sharing of resoaurces within the defence hierarchy	2012-2017	GOSL	6,000.00	2,893.00	2,892.93	16,658.69	-	%	49.7%	5.8%		1. EOT (Extention of Time) Claims of ongoing tenders 2. Some contractual packages of Architectuaral and MEPI (Mechenical, Electrical, Plumbing and Information) are at bidding stages, recall and awaiting approval from procurement committees. 3. Due to delay in awarding contractual package of Civil, Architectuaral and MEPI ultimate project progress was behind the expected progress. 4. Technical issues related with Tender /Bid documents. 5. DAB (Despute Adjudication Board) action on most wanted Tenders.	MOD & PMU
4	Relocation of Army Camps in North and East Provinces	North and East Provinces	1,436.80		2016.09.01 2017.12.31	GOSL	313.40	12.66	12.66	12.66	142.10	%	22%	11%	11%		MOD
5	Shifting of SLNS Vidura Stage 1 And 11	Sampoor - Trincomal ee	690.00	Strategically relocate SLNS Vidura to new location to resettle internally displaced families who claimed ownership to the land where the base is presently located.	2015-2017	GOSL	490.00	330.91	330.91	454.76	158.18	%	72%	70	85		Sri Lanka Navy

	Project	Location	Total Cost	Expected	Project	Fundin		Financial	Progress	(Rs.Mn.)		Physical P	rogress 2	2016 (as at 3	1.12.2016)	Remarks	Implemen
	,,			Outputs	period	g	2016	Imprest	Expendit		Outstan	Measuring	Target	Achieveme			ting
					From-To	Source	Allocation	received	ure	Expenditure		Unit	2016	nt up to	e Progress		Agency
								2016	2016		in hand			31.12.2016			
6	Establishme	SLAF	HSD 30 85	Construction of	2015-2019	GOSL	1,566.00	1,522.16	1,522.16	2,957.76		. %	100%	100%			Sri Lanka
		Base		pre-fabricated	2013-2019	GOSL	1,500.00	1,322.10	1,322.10	2,937.70	-	70	100 %	100 //			air Force
	Overhaul	Katunayak		accommodation													an roice
	Facility	e		block													
	Project			Overhaul of two	1									97.5%		Delayed due to technical issues	
				F-7 aircraft in													
				China													
				Training of										90%	25%	Delayed due to technical issues	
				SLAF personnel											2570		
				in China													
				Overhaul of two										100%			
				PT-6 aircraft in													
				Sri Lanka	4									1000			
				Overhaul of one										100%			
				Y-12 aircraft in Sri Lanka													
-	Construction	SLCG	6.40	Connecting to		GOSL	6.49	6.17	6.17	6.17	_	. %	100%	Completed	Completed	5% (0.32Mn) Retained as defect	SLCG
'	of 40	(Sri Lanka	0.47	Sri Lanka Navy	09.11.2015	GOSL	0.47	0.17	0.17	0.17	_	70	100 %	Completed	Completed	liability period of one year and	SECO
	Meter	Caust		microwave	01.04.2016											Deposited in Acc. No	
	Antena Mast	Guard)		backborne												6000/0/0/10/0171	
		Rohana,															
		Udupilla,															
		Mirissa															
8	Construction	SLCG	5.77	Environmental		GOSL	5.77	5.21	5.21	5.21	0.28	%	100%	Completed	Completed	5 % (0.28 Mn) Retained as defect	SLCG
	of	Rohana, Udupilla,		Protection	29.11.2015 30.05.2016											liability period of one year and	
	Sewage Treatment	Mirissa			30.03.2010											Deposited in Acc. No. 6000/0/0/10/0171, Balance release	
	Plant	Willissa														on confirmation of the Power	
	1 min															consumption matter	
9	Construction	SLCG	4.28	To enhance the	One Month	GOSL	4.28	4.28	4.28	4.28	-	. %	100%	Completed	Completed	On Completion 0.06 Mn Credited to	SLCG
	of	Rohana,		Capabilities of	(01)									•		SLN Head 223 vide my letter No.	
	Operations	Udupilla,		Operational												DGCG/LOG/3 dated 06/12/2016	
	Room	Mirissa		Matters													
10	Medical	KDU	1,477.00	Completion of	2010-2017	GOSL	18.00	14.80	36.08	984.59	8.11	%	100%	94%	66.66%	-	KDU
	Faculty	(Kotalawal		Construction													
	Building	a Defence															
		University															
1	Engineering	KDU		Completion of	2013-2017	GOSL	71.50	71.50	79.43	331.71	5.88	%	100%	96%	66.34%	-	KDU
	Faculty	Rathmalan		Construction													
Ļ	Building	a			2012	95							46				****
11	Development	KDU		Completion of	2013-2016	GOSL	4.00	4.00	1.15	24.93	-	. %	100%	100%	100%	-	KDU
	_	Rathmalan		Construction													
	System	a															
	1		l	1	1	1			l	l		1	l			i	

	Project	Location	Total Cost	Expected	Project	Fundin		Financia	l Progress	(Rs.Mn.)		Physical P	rogress	2016 (as at 3	1.12.2016)	Remarks	Implemen
			Rs.Mn.	Outputs	period	g	2016	Imprest	Expendit	Cumulative	Outstan	Measuring	Target	Achieveme	Cumulativ		ting
					From-To	Source	Allocation	received	ure	Expenditure	ding bills	Unit	2016	nt up to	e Progress		Agency
								2016	2016		in hand			31.12.2016			
13	Interest	werahera	26,211.77	Pay Total Loan	2013-2018	GOSL	2,300.00	2,077.00	2,077.00	4,609.68	-	Interest	100%	100%	100%	-	KDU
	Payment -			Interest								Payment					
	University																
	Hospital																

Ministry: Development Strategies and International Trade

								Financ	cial Progress	(Rs.Mn.)		Physica	al Progress 2	016 (as at 31.12	2.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Fundin g Source	2016 Allocatio n	Imprest receved 2016	Expenditu re 2016	Cumulati ve Expendit ure	Outstandin g bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
1	Export Promotional Programme	Covering all districts	250.00	Promotional Programmes conducted	Jan - Dec	GOSL	151.26	66.50	66.50			No of programmes	23 No of programe	18 programes conducted		Particpated at IT Week Japan and two cos. were able to establish joint ventures with Japanese IT Cos. Upgraded 12 Cinnamon processing centers.	EDB, Ministry of Foreign Affairs, MODSIT
				Market Promotion Programme conducted	Jan - Dec	GOSL	19.38	16.19	16.19			No of programmes	05 No of programme s	04 programmes conducted		144 exporters participated at 2 trade fairs in China. 8- exporters participated at the Russian PRODEXPO 2016 Scheme on Market Development Assistance	EDB, Sri Lanka Missions overseas and Sri Lanka Foreign Missions
				World Export Development Forum 2016 conducted	Jan - Dec	GOSL	20.00	20.00	20.00			400 business visitors 100-120 business negotiations	Create business links with internationa I visitors. Identify new buyer agencies			Organized 16th World Export Development Forum 2016 with the participation of over 600 local & foreign delegates. A mini exhibition on "Best of Sri Lanka "was organized with 35 Sri Lankan exporters. Over 1000 B2B meetings were made during the event. Country specific mini forums were also organized on 11th October with resource persons from each markets. B2B meetings: 136 Sri Lankan companies & 116 international buyers, 1,000 B2B meetings Mini forums: 275 participants Trade exhibition with 35 Companies. Factory visit & Boat	

Ministry: Development Strategies and International Trade

							Financ	cial Progress	s (Rs.Mn.)		Physica	al Progress 2	016 (as at 31.12	2.2016)		
Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Fundin g Source	2016 Allocatio n	Imprest receved 2016	Expenditu re 2016	Cumulati ve Expendit ure	Outstandin g bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
			Established Policy & Strategic Initiatives	Jan - Dec	GOSL	5.75	1.00	1.00			%	100%	80%		Action Plan 2016, preparation of Progress Reports -Asian Trade Promotion Forum [ATPF] - Export Performance Indicators 2006-2015 (in printed	EDB
			Trade Facilitation & Trade Information available	Jan - Dec	GOSL	9.73	2.54	2.54			%	Facilitate resolving exporters problems and make the export process efficient and convenient	75%			EDB
			Use of Information Technology promoted	Jan - Dec	GOSL	10.00	6.87	6.87			%	Increse on- line visibility of SriLankan products & service to the global buyers	80%		E-marketing of www.srilanka.business.c om - Implementation of Software Application Solutions - Seminar on Cybercrime	EDB
			Special Projects implemented	Jan - Dec	GOSL	9.40	5.80	5.80			%	Increse export led supply developme nt - Encourage exporters - Facilitate EPVs	85%		20th Presentation of Presidential Export Awards for the years 2014 & 2015 held on 9th August 2016 at the BMICH.	EDB

Ministry: Development Strategies and International Trade

							Financ	cial Progress	s (Rs.Mn.)		Physica	al Progress 2	016 (as at 31.12	2.2016)		
Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Fundin g Source	2016 Allocatio n	Imprest receved 2016	Expenditu re 2016	Cumulati ve Expendit ure	Outstandin g bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
			Advisory Committee Meetings conducted	Jan - Dec	GOSL	1.49	0.37	0.37			No	Resolve export related issues and to get inputs to the Action Plan	Committee	05 No of Meetings conducted		EDB
			Other Development Programmes introduce for export promotion		GOSL	15.00	14.30	14.30			%	Regional export led supply developme nt programme s - Developm ment of skills of employees	80%			EDB
Attracting and Transforming of Non - Exporter Entrepreneurs into export businesses under a programme named "2000 Exporters.			200 entrepreneur s to be transformed as exporters over 03 year period		GOSL	8.00	1.20	1.20			%	50 Entreprene urs	25%		Developed scheme and is in the process of formulating project proposals	EDB

Name of the Project	Location	TEC (Rs	Expected outputs	Project per	riod From to	Financi ng Source	Finan	cial Progre	ess (Rs.M	In)		Physi	cal Progress 2016	(As at 31.12. 20	16)	Remarks	Implementing Agency
				Date of Commence ment	Date of Completion		2016 Allocation	Imprest received 2016 (Mn)	Expen ditures Jan- Dec	Cumul ative Expen diture	Outsta nding bils in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
Preparedness of Disaster Preparedeness Plans	All Districts	12.5	Awared and Prepared the community on Disater Management	01.01.2016	31.12.2016	GOSL	12.5	12.5	10.4	10.4		No.of awareness programmes and no.of plans	Conduct 1007 programmes	95%	95% completed		DMC
Public Awareness and Capacity Building	All Districts	12.5	Strenghthened Capacity and awareness community on Disaster Mgt,	01.01.2016	31.12.2016	GOSL	12.5	12.3	12.3	12.3		No.of awareness programmes	Carryout 540 training and public awareness activities	99%	99% completed 540 Progress		DMC
Purchase of Equipment for Flood emergencies	All Districts	75	Improved availibility of flood emergency equipments	01.01.2016	31.12.2016	GOSL	75	75.0	71.8	71.8		No.of DM plan s completed.	Purchase flood emergncy equip. of 21 catagories	90%		20 mn allocated to purchase office eqiupments to	DMC
projects	Gampaha, Dambulla, Trincomalee, Ampara, Puttalam, Kaluthara	700	Flood mitigated in Gampaha, Dambulla	2016	2018	GOSL	100	20.0	0	0		* Length of canal clean * Length of Gabian wall constructed * Length of concrete wall constructed	80%			Stage III of the Dambulla project has started and Rs.37Mn has sent District Secretaries	DMC
Development Multi Hazard risk profile for sri Lanka	All Island	247	1).Prepared Base maps of study area. 2).Identified methodology for risk assessment. 3)Prepared exposure maps.	2016	2019	GOSL	68	10.17	8.5	8.5		No. of Base maps and exposure maps	Complete Base maps of study area and Exposure maps (59 km)	20%		Projet at the implementation stage Procurement process is ongoing and process was delayed as TEC has not submitted the report. Arc GIS software required hardware items were purchased.	DMC

Name of the Project	Location	TEC (Rs	Expected outputs	Project per		Financi ng Source	Financ	cial Progre	ss (Rs.M	n)		Physic	cal Progress 2016	(As at 31,12, 20)	16)	Remarks	Implementing Agency
				Date of Commence ment	Date of Completion		2016 Allocation	Imprest received 2016 (Mn)		Cumul ative Expen diture	Outsta nding bils in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
6 Implementation of Disaster Mitigation Projects to minimize the impact of disaster in districts and safa evacuations in an emergency	All Districts		Flood mitigated in all Districts	01.01.2016	31.12.2016	GOSL	500	456	440	440		No.of Project	100%	84%		50m has been allocated for emergency response. The expenditure was reimbursed from ADB fund. Therefore only Rs 16mn spend for the Emergency mitigation.	DMC
7 Installation of community based landslide early warning systems- phase 1	Badulla,Nuw araeliya, Kegalle districts	44	Cover 30communites	01.01.2016	31.12.2016	GOSL	44	44	20	20		No.of communities covered.	100%	61%		30 vulnerable communities were identified. 15 awareness programs conducted. Manual rain gauges 200. Local Extensometer is fabricated by UOM over the costly imported product.	NBRO

Name of the Project	Location	TEC (Rs	Expected outputs	Project per		Financi ng Source		cial Progre	ess (Rs.M	(n)		Physi	cal Progress 2016	(As at 31.12. 20)	16)	Remarks	Implementing Agency
				Date of Commence ment	Date of Completion		2016 Allocation	Imprest received 2016 (Mn)			Outsta nding bils in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
8 Development of a Landslide risk profile	Badulla, Nuw araeliya districts		Total risk profile of two districts	2016	2020	GOSL	40	40	35	35		No.of risk maps/Sqkm	20%	17%		Risk Mapping 1:10,000 Badulla 31 map completed. 1:5000 Kandy. Kegalle, NE urban centres 30 Hazard maps completed. Out of 20 risk maps 10 still ongoing.Land Bank-NE and Badulla - Household data collection for risk mapping survey for 340 GN Divisions completed as scheduled	NBRO

Name of the Project	Location	TEC (Rs	Expected outputs	Project per	riod From to	Financi ng Source	Finan	cial Progre	ess (Rs.M	(n)		Physi	cal Progress 2016	(As at 31.12. 201	(6)	Remarks	Implementing Agency
				Date of Commence ment	Date of Completion		2016 Allocation	Imprest received 2016 (Mn)	Expen ditures Jan- Dec	Cumul ative Expen diture	Outsta nding bils in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
Landslide Mitigation Program	All Landslide prone areas	200	Completion of 11 mitigation projects	01.01.2016	31.12.2016	GOSL	173.84	173.84	167.9	167.9		No of Projects	100%	70%	70%	Subsurface investigations, soil sampling, field and lab testing and analysis, Designing and BOQ and Tenders awarding completed. Construction work ongoing. (Rs. 26.16 Mn transferred to Landslide special investigations)	NBRO
Renovation of Laboratory Building	NBRO head office - Colombo		Construction of foundation & five stories	2015	2017	GOSL	100	100	100	125		% Completion	40%	35%	60%	Piling construction & General arrangement drawing completed. Drainage work completed Construction of superstructure ongoing. Awarded Const. Cost 162.0 Mn	NBRO

Name of the Project	Location	TEC (Rs	Expected outputs	Project per	riod From to	Financi ng Source	Finan	cial Progre	ess (Rs.M	n)		Physic	cal Progress 2016	(As at 31.12. 20)	16)	Remarks	Implementing Agency
				Date of Commence ment	Date of Completion		2016 Allocation	Imprest received 2016 (Mn)	Expen ditures Jan- Dec	Cumul ative Expen diture	Outsta nding bils in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
	All Landslide prone districts	80	1500 SPI	01.01.2016	31.12.2016	GOSL	106.16	106.16	106.16	106.16			100%	100%		No of 2782 special investigations completed including recent urgent investigations. (Rs. 26.16 Mn. Transferred from landslide Mitigation Program - 200Mn.)	NBRO
Enhance Real Time Landslide Forecasting and Early Warning Capacity Expanding Automated Rain Gauge Network in Sri Lanka.	All Landslide prone areas	131	Installed of 130rain Gauges	2016	2018	GOSL	50	50	50	50		No of rain gauges added to the system	40%	40%	40%	2016 schedulled work Work completed.	NBRO
	Colombo and other regional meteorologic al offices	(FAG- 20 GOSL- 7)	1.Improved access to accurate Met observations 2. Developed of warning criteria for heavy rainfall	2015	2017	JICA - GOSL	27		14.1	74.01			100%	100%	80%	Some equipment received	MET

Name of the Project	Location	TEC (Rs	Expected outputs	Project pe	riod From to	Financi ng Source	Finan	cial Progre	ess (Rs.M	In)		Physi	cal Progress 2016	(As at 31.12. 20	16)	Remarks	Implementing Agency
				Date of Commence ment	Date of Completion		2016 Allocation	Imprest received 2016 (Mn)			nding bils in		Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
14 Strategic Supporto Comprehensive Disaster Management Propgramme			Implemented Sri Lanka Comprehensive Disaster Management Program (SLCDMP), Mainstreamed disaster risk management into sector agencies and enhanced their capacities providing timely response and reduce disaster risk	2015	2018	UNDP	10	10	10	65.2		project proposals			86%	Review on Institutionl mandate is in progress.	MDM,DMC,D OM and other stackholder agencies

	Name of the Project	Location	TEC (Rs	Expected outputs	Project per	riod From to	Financi ng Source	Finan	cial Progre	ess (Rs.M	(n)		Physi	cal Progress 2016	(As at 31.12. 20	16)	Remarks	Implementing Agency
					Date of Commence ment	Date of Completion		2016 Allocation	Imprest received 2016 (Mn)		ative	Outsta nding bils in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
	Strengthening the Resilience of Post Conflict Recovery and Development to	12 Districts		· Prepared of Village Development Plans (VDP)	2014	2016	UNDP	221	190.34	190.34	421.31		VDPs	45 VDPs	90%	80%	Preperation of valnarability maps are in porgress	
	Climate Change Risks in Sri Lanka			· Produced Climate Exposure & Sensitivity Maps									Divisional level Maps	63 Maps				
				· Renovated 34 minor irrigation tanks									rehabilitated tanks	34 tanks				
15				· Developed a Climate change resilient commercial agriculture development programme in the North Western Province (NWP)										Implementation of the ag. dev. Plan				MDM

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R				at 31st Decemb		Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To	financing	Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
1	Education Sector Development Programme	island wide	26,000	Participation in GCE (A/L) Commerce, Science increased/	2013-2017	CF supported by ADB	4,900		2,813	10,726							
	I.I Rehabilitatio n of Buildings			GCE/OL and AL pass rates increased/ Leadership and management skills of school managers developed/ Technology stream strengthened.			700		132	145		% of Completion	100% of Completion of rehabilitation work in 141 secondary schools 100% of Completion of continuation works in 21 schools	50% 77%	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	MoE/PDE
	1.2 New Construction s						2,000		1,374	7,893		% of Completion	80% completion of new Technological Faculties for 25 Schools 100% Completion of remaining works in 73 Technological faculties and new buildings in 250 schools	52% of total work (65% of annual target)complet ed.	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	MoE/PDE
	1.3 Plant Machinery Furniture and Equipment						1,400		686	1,418	122	% of completion	100%completi on of 15 procurement activities for purchasing equipment	85%	Not Reported		МоЕ

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	ks. Mn	Physica	al Progress (As	at 31st Decemb	er 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	1.4 Staff Training						800		621	1,270		% of completion	100% completion of capacity development and quality development activities implemented under various subject areas	85%	Not Reported		MoE/PDE
2	Transforming the school education system as a Knowledge Hub Project (TSEP)	island wide	4,000	Accees,patici pation and quality of education strengthened through various programmes.		GOSL/WB	2,215		1,030	3,318							
	2.1 Rehabilitatio n of Buildings						750		287	669		% of completion	90% completion of repair works in37 National schools 100% completion of repair works in 57 National Schools	54% of total work(60% of annual target)complet ed.	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	ks. Mn	Physica	l Progress (As	at 31st Decemb	er 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	2.2 New Construction s						573		149	806		% of completion	100% completion of providing sanitary facilities for 18 NCOEs 100% completion construction of new 20 teacher quarters 100% completion of remaining work of 15 teacher quarters	98% 60% 94%	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	МоЕ
	2.3 Furniture and Equipment						80		68	472			% of completion of 04 procurement activities for purchasing	100%	Not Reported		
	2.4 Staff Training						217		154	403		% of completion	100% completion of capacity development	90%	Not Reported		
	2.5 Investments						595		371	968		% of completion	100% of completion of planned activities(Nati onal assesment.Sch		Not Reported		
3	Education for Social Cohesion (Investment)	island wide	544	Values and peace inculcated in the minds of students	2013-2016	GOSL/GIZ	159		1	353		% of completion	100%	100%	roject complete	Expenditure shows the cost of tax reimbursement by the MoE to GIZ for year 2016.	MoE/NIE/GIZ

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) F	ks. Mn	Physica	al Progress (As	at 31st Decemb	per 2016)	- Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
4	Upgrading facilities of 3577 Primary schools	island wide	40,159	3577 primary schools upgraded with all facilities	2016-2019	GOSL	3,000		1,611	1,611							
	4.1 Repairs to Buildings						1,000		429	429		No of Works completed	3223 works	* 2295 works awarded *1217 in < 25% progress * 759 in 26%- 50% progress * 94 in 51-75% progress * 225 in >75% progress	Not Reported	*Project started in June. *Shoratge of building matrials , shortage of labour,insuffici	PC
	4.2 New Construction s						2,000		1,184	1,184		No of Works completed	509 works	* 300 works awarded * 219 in < 25% progress * 61 in 26%- 50% progress * 19 in 51-75% progress	Not Reported	end response from contractors affected the	
5	Development of 1000 Secondary Schools for a Primary Schools Network	island wide	19,624	1000 Secondary schools island wide having GCE(AL) laboratory facilities and all higher order learning	2012-2017	GOSL	4,000		1,319	17,701							
	5.1 Rehabilitatio n of Buildings						625		122	185		% of completion	70% completion of identified works in 1000 schools	37% of total work (53% of annual target) completed.	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	MoE/PDE

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	ks. Mn	Physica	al Progress (As	at 31st Decemb	er 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	5.2 New Construction						1,375		331	9,337		% of completion	100% completion of new 06 Technological Laboratories 100% completion of remaining works in 12 Technological Laboratories 100% completion of identified facilities in 1000 schools	50% 95%	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	MoE/PDE
6	5.3 Purchasing of Furniture and Equipment						2,000		866	8,179	305		% of completion of 16 procurement activities for purchasing equipment	86%	Not Reported		МоЕ

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R		0 \	at 31st Decemb	per 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure	Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
6	Providing Water and Sanitary for all schools	island wide	4,250	All schools are provided with sanitary and water facilities.	2016-2020	GOSL	4,000		1,717	1,717	completed	* 3772 works for providing sanitary facilities * 1137 works for providing water facilities	*2160 works awarded * 970 in < 25% progress * 495 in 26%- 50% progress * 497 in 51- 75% progress * 198 in > 75% progress * 474 works awarded * 428 in < 25% progress * 46 in 26%- 50% progress	Not Reported	*Project started in June. *Shoratge of building matrials , shortage of labour,insuffici end response from contractors affected the progress.	PC
	Facilitating Teacher Training Programme	island wide	3,000	Teacher Centres strengthened.	2016-2020	GOSL	640		184	184				Not Reported		
	7.1 Construction of Buildings						600		163	163	% completion	100% completion of construction sin 40 Teacher	90%	Not Reported		MoE/NIE
	7.2 Staff Training						30		21		No. of Teachers	*GCE(AL) Teachers *ToT Module	*10396 Teachers trained *ToT prepared	Not Reported		
	7.3 Investments						10		-		Trained		in 3 languages with software			

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	Rs. Mn	Physica	al Progress (As	at 31st Decemb	per 2016)	- Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
8	Providing electricity facilities for all schools	island wide	2,000	All schools are provided with electricity facilities	2016-2020	GOSL	1,300		560	560		No.of works completed.	* 3935 works	* 1940 works awarded *1855 in < 25% progress * 81 in 26%- 50% progress * 4 in 51-75% progress	Not Reported	*Project started in June. *Shoratge of building matrials , shortage of labour,insuffici end response from contractors affected the progress.	PC
9	Establishmen t of South Asian Centre for Teacher Development (Meepe)	Меере	587	South Asian Centre for Teacher Development established.	2013-2017	GOSL	91		-	85				* Tender has been called and submitted to TBC for evaluation.	Not Reported		МоЕ
10	Rehabilitatio n of Sports Schools in each District	island wide	480	Sports schools are renovated and provided with necessary equipment	2013-2017	GOSL	60		51	91							
	10.1 Rehabilitatio n of Buildings						40		38	69		% of completion	100% of completion of renovation works of 08 Sports Schools	30% 98%	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the	MoE/PDE
	10.2 Furniture and Equipment						20		12	23		% of completion	100% of procurement process of purchasing Hostel/Kitche n Equipment & Electrical Items for Sports Schools	97%	Not Reported		МоЕ

		TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R		Physica	al Progress (As	at 31st Decemb	per 2016)	- Issues/	Implementing
Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
Improving Science Education in schools	island wide	450	Mobile laboratory kits provided to schools	2016-2020	GOSL	250		0	0		% of completion	100% of completion of providing 3000 mobile kits to schools	60%	Not Reported		МоЕ
Upgrading 25 schools in plantation sector to secondary level	Uva,Centra 1,Sbaragam uwa provinces	421	25 schools upgraded with all facilities	2016-2020	GOSL	250		76	76	2						
12.1 Repairs to Buildings						36		-	-		No.of works completed.	*25 works	*18 awarded. work in progress.	Not Reported	*Project started in June. *Shoratge of building matrials , shortage of labour,insuffici end response from contractors affected the	
12.2 Furniture and Equipment						62		13			% of	100% Provision of furniture and equipment for 25 schools		Not Reported		МоЕ
12.3 Plant Machinery and Equipment						50		8			completion		100%	Not Reported		
12.4 New Construction s						103		55				*04 Works in 3 schools(Const ruction of Aesthetic Unit in Dickoya TMV, 02 construction works for science lab	*04 awarded.work in progress.	Not Reported		

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	s. Mn	Physica	al Progress (As	at 31st Decemb	er 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
13	Facilitate dental health facilities in schools	island wide	365	Dental health facilities upgraded.	2016-2020	GOSL	150		51	51							
	13.1 Repairs to Buildings						84		21	21		No.of works completed.		* 79 works awarded * 74 in < 25% progress * 4 in 26%- 50% progress * 1 in 51-75% progress	Not Reported	*Project started in June. *Shoratge of building matrials , shortage of labour,insuffici end response from contractors affected the progress.	МоЕ
	13.2 New Construction s						66		26	26		No.of works completed.		* 49 works awarded * 47 in < 25% progress * 1 in 26%- 50% progress * 1 in 51-75% progress	Not Reported		
	13.3 Investments						24		4								
14		Departmen t of National Archives	360	Fully furnished building	2013-2015	GOSL	180		14	72			Archives.	The contract has been awarded to the selected bidder (Diesel & Motor Engineering PLC)	80%		Department of National Archives
1:	5 Strengthenin g the Provincial and Zonal ICT Resource	island wide	326	9 Provincial and 96 Zonal ICT Centres established with all facilities	2012-2016	GOSL	201		106	178							

			TEC (Rs.	Expected	Project	Source of	Financia	Progress (As at 31st Dec	ember 2016) R			al Progress (As	at 31st Decemb	per 2016)	- Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	15.1 New Construction s						150		105	127		% of completion	60% completion of identified works in 17 Centres 100% completion of 13 continuation works	36% of total w ork(60% of annual target) complet ed. 80%	Not Reported	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	MoE/PDE
	15.2 Furniture and Equipment						49		-			% of completion	% of completion of procurement process for purchasing computers and	45%	Not Reported	This activity finalized in October.	
	15.3 Plant machinery and equipment						2		1	50			equipment				МоЕ
16	Rajagalthenn a Archaeologic al Sites Conservation & Preservation Project	Ampara	305	Conserved archaeologica 1 site with no.of monuments	2012-2019	GOSL	36	25	31	100	6	Quantity of conserved area	2 Explorations 7 Excavations 4 Conservations 3 Constructions 6 programs for infrastructure facilities	55%	30%	55% of the target of the year completed.	University of Sri Jayawardana pura
17	National and Provincial Resource Centres for Children with Special Education needs	island wide	200	National Resource Centre for Children with Special Education needs established at Wenivalkola.	2014-2016	GOSL	30		11	24					Not Reported		МоЕ

			TEC (Rs.	Expected	Project	Source of	Financia	Progress (As at 31st Dec	ember 2016) R	s. Mn	Physica	al Progress (As	at 31st Decemb	er 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	17.1 New Construction s						20		1	14		% of Completion	100% of Completion of continuation of works of Veniwelkola Centre	61%		Lack of adequate imprest for bill payment at the Provinces and Ministry	
	17.2 Furniture and Equipment						10		10	10		% of completion	100% of completion of procurement of Computers and Office Equipment	76%	Not Reported		
18	Jaffna Fort Rehabilitatio n Project	Jaffna	108	Conserved archaeologica 1 monument	2014-2019	GOSL	22	17	17	17	-	Quantity of conserved area	Conservation of defense wall	40%	50%	50% of target of the year 2016,complete d	Department of Archaeology
19	Nilagiriseya Conservation & Preservation Project	Ampara	78	Conserved archaeologica l monument	2012-2019	GOSL	10	10	10	83	-	Quantity of conserved area	Conservation of dome	100%	45%		Department of Archaeology
20	Thiwankapili mageya Conservation & Preservation Project	Polonnaru wa	55	Conserved archaeologica l monument	2012-2016	GOSL	5	4	4	76	-	Quantity of conserved area	Preparing the roof	100%	100%	100% target of the year 2016 acheived	Department of Archaeology

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	cember 2016) R	s. Mn	Physica	al Progress (As	at 31st Decemb	per 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
2	Establishmen t of Regional Archives	Jaffna, Trincomale e, Rathnapura and Galle	53	To locate important documents in the relevant areas and provide easy and prompt service to people.	2015-2018	GOSL	2	-	-	3	-	Expenditure (as a % of total) / no of branches established.	70%	Not Reported		A building for the branch at Rathnapura is under renovation by the Department of Archeology . Racks were purchased for the Rathnapura branch. The Department has written to District Secretaries for obtaining a suitable buildings from other districts	Department of National Archives
	Digitalization of Films	Departmen t of National Archives	50	To preserve information of the films in another media for future generations	2015-2020	GOSL	4	-	-	-		Expenditure	Preparation of bidding document, selecting service provider, Digitization of films.	30%		Tenders were called and quotations were received for the bid. TEC evaluated the quotations and decided to recall the quotations. Specifications were approved by the T.E.C. for re-calling tenders.	Department of National Archives
	3 Yudaganawa Conservation & Preservation Project	Monaragal a - Buttala	30	Conserved archaeologica l monument	2012-2020	GOSL	2	0	0	33	-	Quantity of conserved area	Conservation of dome	nil	70%	Bricks Supplying Issue	Department of Archaeology
2	4 Ritigala Archaeologic al Site Conservation	Anuradhap ura	30	Construction of office building	2014-2017	GOSL	10	10	10	10	-	Quantity of constructed area	Construction of building	nil	10%	Contract awarded to the Dept of Engineering -	Department of Archaeology

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	cember 2016) R	Rs. Mn	Physica	al Progress (As	at 31st Decemb	er 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
2	Maduwanwal a Walauwa Preservation Project	Rathnapura - Embilipitiy a	27	Conserved archaeologica 1 site with no.of	2012-2016	GOSL	2	2	2	30	-	Quantity of constructed area	Establishment of Museum and pointing ancient	100%	90%	90% of target of the year completed	Department of Archaeology
2	Computerizat ion of Indices at the National Archives of Sri Lanka	Departmen t of National Archives	25	Providing user friendly and an efficient service to the Public	2015-2019	GOSL	4	3	4	6	-	Expenditure (as a % of total) / no of computerize d entries	60%	60%	-	Preparation of indices RG-1 – RG-378 (Record Group) Computerization of indices Record Group 1 – 378 Checking and correct Record Group 1 – 151 Final checking Record Group Record Group Record Group Record Group Record Group	Department of National Archives
2	New Rest House in Anuradhapur a	Anuradhap ura	21	Construction of New building	2012-2016	GOSL	2	2	2	20	-	Quantity of constructed area	Completetion	100%	100%	100% completed	Department of Archaeology
2	Renovation of Brotan Bungalow Bandarawela	Bandarawe la	18		2014-2016	GOSL	15			-							Department of Archaeology
2	Renovation of Ancient Dutch Market, Nupe at Matara	Matara	13	Conserved archaeologica I monument	2014-2018	GOSL	1	1	1	1		Quantity of constructed area	Roof working/wirin g and construction of gate	85%	60%	85% of target of the year completed	Department of Archaeology
3	Digitalization & Publishing of the Map Collection	Departmen t of National Archives	9	digitized map collection and promotion of research using the Map Collection	2015-2016	GOSL	3			-		(as a % of	Enhancing technical facilities for digitization of map collection and digitization and publishing			preparation of the bidding document for the purchase of a A0 Scanner. TEC will finalize the specifications by early	Department of National Archives

			TEC (Rs.	Expected	Project	Source of	Financia	Progress (As at 31st Dec	ember 2016) R	s. Mn	Physica	al Progress (As	at 31st Decemb	per 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
3	School Nutritional Food Programme	island wide	4,000	980000 students benefited	2016	GOSL	4,000					% of completion	100%	implemented in 6946 schools. 973,245 Students benefitted.	implemented in 6946 schools. 973,245 Students benefitted.		МоЕ
3	Free Text Books	island wide	3,800	4272668 students benefitted	2016	GOSL	5,415		5,415			% of completion	100%		Books for all grades printed and distributed.		EPD
3	Facilitating Secondary Education	island wide	3,330	Improved quality of secondary education	2016	GOSL	3,335		1,716								MoE/PDE
	33.1 Rehabilitatio n of Buildings						1,000		654			% of completion	*70% completion of rehabilitation of buildings for selected 175 national schools *100% completion of continuation works of 154 National schools	43% of total work(61% of annual target0complet ed.	target0compl eted.	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	

		TEC (Rs.	Expected	Project	Source of	Financia		As at 31st Dec	ember 2016) R				at 31st Decemb		Issues/	Implementing
Project	Location	Mn)	outputs	period From-To	financing	Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
33.2 New Construction s						2,050		857		8	% of completion	*50% completion of new constructions of buildings in 100 national schools *100% completion of continuation works of 78 National schools	27% of total work(54% of annual target) completed.	27% of total work(54% of annual target) completed.	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	
33.3 Furniture and Equipment						265		185		1	% of completion	100% of completion of process for purchasing equipment	94%	94%		
33.4 Repairs to Machinery and Equipment						20		20		24	% of completion	100% of completion identified repairs	100%	100%		
School Uniforms	island wide	2,600	4272668 students benefitted	2016	GOSL	2,600		2,157			% of completion	100%	Vouchers were printed and distributed among all the students	Vouchers were printed and distributed among all the students		МоЕ
National Colleges of education	island wide	886		2016	GOSL	921		634								МоЕ
35.1 Rehabilitatio n of Buildings						450		417			% of completion	*80% of completion of rehabilitation work in 19 NCOEs *100% of completion of remaining work in 19 NCOEs	48% of total work(60% of annual target) completed.	48% of total work(60% of annual target) completed.	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	cember 2016) R	s. Mn	Physica	al Progress (As	at 31st Decemb	per 2016)	- Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	35.2 New Construction s						300		138			% of completion	*50% completion of new works in 18 NCOEs *100% completion of new works in 10 NCOEs	23% of total work(46% of annual target) completed.	23% of total work(46% of annual target) completed.	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	
	35.3 Furniture and Equipment, Vehicles						171		79		18	% of completion	% of completion of process for purchasing furniture, computers and equipment	50%	50%		
36	Shoes for Student in Difficult & Very Difficult	island wide	600	604,494 students in 4469 schools are benefited	2016	GOSL	480		480			% of completion	100%	570146 pairs of shoes were distributed.	570146 pairs of shoes were distributed.		МоЕ
37	National Institute of Education	island wide	340	curriculum development, leadership development	2016	GOSL	340		140			% of completion	% of completion of planned activities on curriculum development, capacity development etc.	80%	80%		NIE
38	Glass of Milk for School Children	island wide	306	82788 students benefitted	2016	GOSL	306		212			% of completion as scheduled	100%	431 schools 113,964 Students	431 schools 113,964 Students		МоЕ
39	Strengthenin g of Pirivena Education	island wide	242	Pirivena education improved	2016	GOSL	242		178								МоЕ
	Rehabilitatio n of Buildings						32		4			% of completion	% of completion of Seelamatha arama	93%	93%		

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R		Physica	al Progress (As	at 31st Decemb	per 2016)	- Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	39.1 Investments						200		166	·		No. of Pirivena provided with outright grant for urgent repairs	750	755 Pirivena were given grants.	755 Pirivena were given grants.		
	39.2 Furniture and Equipment						10		7			% of completion	% of completion of purchasing library books for 755 Pirivena	95%	95%		
40	Mitigation of disparities in the Provision of Water and Sanitary Facilities to Unserved Schools	island wide	200	Improved sanitary facilities in schools	2016 -2017	GOSL	200		104	104	40	No. of Schools benefitted	1166 schools	891 schools	891 schools		МоЕ
4	Teachers Colleges and Centres	island wide	192	Improved facilities for teacher education	2016	GOSL	192		91								MoE
	41.1 Rehabilitatio n of Buildings						80		65			% of completion	*80% completion of rehabilitation work in 33 Teacher Centres and 8 Teacher Colleges *100% completion of rehabilitation work in 70 Teacher Centres and 3 Teacher Colleges	44% of total works(55% of annual target) completed.	44% of total works(55% of annual target) completed.	Lack of adequate imprest for bill payment at the Provinces and Ministry resulted the low progress.	

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	Physica	al Progress (As	at 31st Decemb	er 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure	Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	41.2 New Construction						65		12		% of completion	% of completion of new works in	58%	58%		
	41.3 Furniture and Equipment						47		14		% of completion	% of completion of process for purchasing furniture,	80%	80%		
42	Primary Education	island wide	132	Improved facilities in primary sections of national schools	01.01.2016- 31.12.2016	GOSL	132		102							МоЕ
	42.1 Rehabilitatio n of Buildings						30		10		% of completion	*80% of completion of rehabilitation work in Primary sections in 6 National schools *100% of completion of rehabilitation work in Primary sections in 10 National schools	40% of total works(50% of annual target) completed.	40% of total works(50% of annual target) completed.	Lack of adequate imprest for bill payment at the Provinces and Ministry	
	42.2 New Construction s						70		72		% of completion	*50% of completion of new works in 6 national schools *100% completion of remaining g works and model primary schools	28% of total works(56% of annual target) 97%	28% of total works(56% of annual target)	resulted the low progress.	

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	cember 2016) R		Physica	al Progress (As	at 31st Decemb	per 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	42.3 Purchasing & Repairing of Furniture and Equipment						32		19			% of completion	100% completion of the process for supplying school furniture for 50 primary schools, computers & equipment for 25 primary schools	95%	95%		
43	Special Education	island wide	101	Improved facilities for special education	2016	GOSL	66		17								МоЕ
	43.1 Rehabilitatio n of Buildings						40		11			% of completion	completion of rehabilitation work in special education classrooms in 36schools	58% of total works(72% of annual target) 95%	58% of total works(72% of annual target)		
	43.2 New Construction						15		-			% of completion	80% of completion of new works 3 national schools	32% of total works(40% of annaul target)	32% of total works(40% of annaul target)		

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	cember 2016) R			,	at 31st Decemb	per 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
	43.3 Furniture and Equipment						11		6			% of completion	100% of completion of the process for purchasing computers and equipment for special education centers		100%		
44	Provincial Teachers Training	island wide	25	Competent teachers	2016	GOSL	25		20			% of completion	% of completion of 23 activities in MoE and NIE	90%	90%		MoE /PC
45	Conservation and Maintenance of Archaeologic al Sites and Monuments	island wide	10	Conserved archaeologica l site and monument	2016	GOSL	32	23	23	23	-	No. of conserved monuments	Chemical and Architectural Conservations 78 Maintenance 183 projects	88% completed target of the year	88% completed target of the year	lack of labourers	Department of Archaeology
46	Education Programme (UNICEF)	island wide	9		2016	UNICEF	9		9	9		% of completion	100% of completion of activities under primary,non formal and other subjects	100%	100%		МОЕ
47	Exploration, Excavation & Research of Archaeologic al Sites and Monuments	island wide	8	Identified archaeologica 1 sites and monuments	2016	GOSL	8	7	7	7	-	No. of identified arch. sites & monuments	55 projects	90% completed target of the year	90% completed target of the year	lack of labourers	Department of Archaeology

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	s. Mn	Physica	al Progress (As	at 31st Decemb	ber 2016)	Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To	financing	Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
4	Promotion and Exhibition of Archaeologic al Site and Monuments	island wide	8	Conducted awareness programme	2016	GOSL	10	5	5	5	-	No. of conducted programmes	12 programmes	85% completed target of the year	85% completed target of the year	lack of labourers	Department of Archaeology
4	Library Promoting Programme	island wide	5		2016	GOSL	5		-			% of completion of activities	100%	0%	0%		МоЕ
5	Strengthenin g of	island wide	5		2016	GOSL	5		1			% of completion	% of completion of process for purchasing sports equipment and aesthetic	85%	85%		МоЕ
5	Archival Management Project	Departmen t of National Archives	5	Preservation of information of the Times collection and voters registers for Sri Lankans and other interested parties.	2016	GOSL	5	-	1	2	-	Expenditure (as a % of total) / no of scanned items.	95%	90% (Finished the scanning of all items and establishing the Database.)	90% (Finished the scanning of all items and establishing the Database.)	232 volumes of Voters Registers have been scanned and stored in the database. Paper cuttings have already completed. 277645 images have been scanned and stored in the database.	Department of National Archives
5	Popularize of Lesser Known Archaeologic al Sites	island wide	4	Popularized Archaeologic al Sites and monuments	2016	GOSL	1	3	3	3	-	No. of popularized Lesser Known Arch. sites	32 sites	90% completed target of the year	90% completed target of the year	lack of labourers	Department of Archaeology

			TEC (Rs.	Expected	Project	Source of	Financia	l Progress (As at 31st Dec	ember 2016) R	ks. Mn	Physica	l Progress (As	at 31st Decemb	ber 2016)	- Issues/	Implementing
	Project	Location	Mn)	outputs	period From-To		Allocation	Imprest received	Expenditure	Cumulative Expenditure		Measuring Unit	Target	Achievement	Cumulative Progress	Remarks	agency
5	Deye Urumaya Daruwantai Awareness Program	island wide	6		2016	GOSL	6		1	1		% of completion	100%	Holding Awareness Programme for School Student - 30% - Holding Awareness Programme for Training Student of COE - 60%	Student - 30% - Holding		МоЕ
5	Propagation of National Heritage	island wide	5		2016	GOSL	5			-		% of completion	100%	90%	90%		Department of Archaeology
5	D digital cinema Projection System	island wide	7		2016	GOSL	7			-		% of completion	100%	100%	100%	Fund has been transfered to hold national art festival - 2016	Department of National Archives

Ministry: Finance

	Name of the Project	Type of the Project Annual	Location	TEC (Rs. Mn)	Expected outputs	Project period	Source of Financing		Financial Pro	ogress (As a Rs.Mn	t 31st Dec. 201	6)		•	cal Progress 1st Dec. 2016)		Issues/ Remarks	Implementing Agency
		prog/ Project				From -To		2016 Allocation	Impreset received 2016	Expendi. Jan-Dec 2016	Cumullative Expendiure	Outstanding Bills in hand		Target 2016	Achivement 2016	Cumulative progress		
1	Consruction of Proposed Extension to Treasury Building	Project	Colombo 01	1,781.54	New Building constructed	2014 - 2016	GOSL	857.26	750.00	719.38	1,458.32	0	% of completion	100%	99%	99%		Ministry oF Finance (MoF) Contractor: Maga Eng. Pvt ltd.
	Fiscal Management Efficiency Project (FMEP)	Project	Colombo (General Treasury)	5,245.00	Automated Fiscal Management system,(Intergr ated Treasury Management Information System) Capacity Development of MOF.	2010 - 2017	ADB & GOSL	762.82	95.645 (Foreign Aid disbursment- 667.17)	495.13	2,230.85		(i) No.of Training and Workshop were held. (ii) No of participants trained (iii) % of system Developme nt (ITMIS)	Training - 03 programs & ITMIS 55%	Training - 02 programs & ITMIS - 20%	Training - 68% & ITMIS - 35%		Ministry oF Finance (MoF)
3	RAMIS (New Software introduction)	Project	Colombo (Departmen t of Inland Revanue)	4,464.0	Incresed Tax Revenue collection	2014 - 2017	GOSL	1,550.00	1,076.50	1,108.00	3,433.29		%	Phase I and Phase II - 100%	Phase I - 100%	99%		Dept. of Inland Revenue
4	Constuction of New Buildings for the Excise Department		Rajagiriya	522.81	Constructed new buildings for Head office and Regional Offices at Chilow, Kandy, Matara, Ampara, and Batticaloa	2014- 2017 (Differen time frames for each office during this period)	GOSL	271.00	43.00	205.95 (including generated funds)	391.71		% construction completed	62%	45%	81%	Construction of Matara Complex 100% completed. Batticaloa - 90% completed. Construction at Chilow and Ampara commenced at the latter part of the year 2016.	Dept.of Excise

Ministry: Finance

	Name of the Project	Type of the Project Annual	Location	TEC (Rs. Mn)	Expected outputs	Project period	Source of Financing		Financial Pro	gress (As a Rs.Mn	t 31st Dec. 201	6)			al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
		prog/ Project				From -To		2016 Allocation	Impreset received 2016	Expendi. Jan-Dec 2016	Cumullative Expendiure	Outstanding Bills in hand		Target 2016	Achivement 2016	Cumulative progress		
] [] []	Financing of Investment in Small & Medium Enterprises & Green Energy	Project	Island Wide	(Euro	Provided credit facilities to SMEs and Renewable Energy projects	2013 - 2017	EIB & GOSL	7,500.00		5,665.11	12,405.70		No of projects refinanced	178	76%	86%		DFCC Bank
]] (Poverty Alleviation Micro Finance Project 11 RF (PAMP 11) - revolving fund	Project	14 Districts island wide	346.00	Provided access to finance for low income community.	2008 - 2018	JICA & GOSL	65.57		41.67	252.09		No of Loans borrowed	provided Rs. 1,100 million to 11,000 benificiari es	provided Rs. 1,567 million to 19,268 benificiaries			CBSL
	Construction of Warehouses	Project	Polonnaru wa- Medirigiriy Killinochchi	182.00 190.00	Constructed Warehouses for facilitating farmers	2016 - 2017 2016 - 2017	GOSL GOSL			3.54	3.54			100%	13%		Delayed due to time consumed for land idenificatio	
			Embilipitiy a- Rathnapura	176.00			GOSL	260.31	239.48	42.20	42.2	0	Percentage of Completion	100%	12%		n and acquisition	Dept. of Development Finance
			Mannar	264.00		2015 - 2017	GOSL & World Bank			147.21	220.96			100%	21%	90%		
	GIZ SME Development	Project	Island Wide	519.00	Provided training for SMEs	2012-2018 (extended)	GOSL	225.00	2.40	2.40	2.40	0	No.of Training, programmes conducted	100%	100%	100%		Dept. of Development Finance
	SME Credit Facilities	Project	Island Wide	14,510.50	To provide SME loans to the qualifies SME Enterprises through PEIs	2016 - 2020	ADB & GOSL	(Loan and Grant disbursment- 1822.38) GOSL - 3.04	(Loan and Grant disbursment- 1822.38) GOSL - 3.04	1,825.34	1,825.34	0	No.of Loans	12.5%	12.5%	12.5%		Dept. of Development Finance

Development Performance - Year End Review 2016

Ministry: Finance

	Name of the Project	Type of the Project Annual	Location	TEC (Rs. Mn)	Expected outputs		Source of Financing	1	Financial Pro	gress (As at Rs.Mn	t 31st Dec. 2010	6)		•	al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
		prog/ Project				From -To		2016 Allocation	Impreset received 2016	Expendi. Jan-Dec 2016		Outstanding Bills in hand		Target 2016	Achivement 2016	Cumulative progress		
10	Compensation Turbund	Annual Programme	Island Wide	99.10	compensation provided	2016	GOSL	99.10	99.10	99.10	99.10	· ·	Amount in Rs.mn.	100%	100%			Dept of Valuation

Ministry: Fisheries and Aquatic Resources Development

Name of the Project	Location			Expected outputs	Project Period From-To		Fina	ncial Progress	s (Mn)		Physica	l Progre	ss 2016 (As at 31	.12.2016)	Issues/ Remark	Implemen ting agency
		(20101)			110 10	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016	Achievmentup to 31.12.2016	Cumalative		agency
Development and Rehabilitation of Fishery Harbours, Anchorages and Landing sites	Gampaha, Galle, Hambanto ta, Chillaw,Ja ffna	GOSL	5,753		2014-2017	1750	1128.80	1189.693	2028.03		Physical work done measured against BoQ	followin	g project are bein; under this progra			
a) Construction of <i>Kalametiya</i> Fishery Harbour	Kalametiy a		1025	Marine & Shore Structures Constructe d	30.07.2014- 29.07.2016	195		162.340	660.25			75%	33%	70%	Achievement up to 31.12.2015 - 37%. Length 300m Break water progress - CH +220 to 310 Sea side completed, From -10 m to + 122 m harbour side completed.	PI&MU
Access Road Dikkowita	Dikkowita		416	Design & Build Bridge Access road Constructe d	2016 Aug- 2017 May	190		128.03	128.03			100%	20%		Constraction is ongoing but progress is very slow due to environment al inbalance.	PI&MU
b) Construction of <i>Pereliya</i> Anchorage	Pereliya		281.5	Anchorage Constructe d	2016 Sep- 2017 Jul	90		71.8	71.8			100%	8%		Construction of the Break water from 0- 30m ch and Groine From 0-40m ch Construction works are in progress.	PI&MU

Development Performance - Year End Review 2016

Ministry: Fisheries and Aquatic Resources Development

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	nncial Progress	s (Mn)	Physica	l Progre	ss 2016 (As at 31	.12.2016)	Issues/ Remark	Implemen ting agency
							2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure		Target 2016	Achievmentup to 31.12.2016	Cumalative		3 ,
c) Design & Build New Jetty at Galle Fishery Harbour		Galle		97.56	Constructe d of Jetty (Marine)	2016 Aug - 2017 Mar	35		17.74	20.55		100%	8%	8%	Contractor Mobilized , Jetty construction is in Progress	PI&MU
d) Design and Build Rearranging of Existing Breakwater at Hambanthota Fishery Harbour- Stage I		Hambanth ota		105.2	Dredging outer harbour basin Designed.	23.12.2015- 22.02.2016	20		13.95	65.15		100%	95%	95%	95 % Feasibility Study and detailed design has been completed.	PI&MU
e) Extention of Existing Breakwater in Palangathurai Landing Site	AP	Palangath urai		28	Breakwate r Constructe d	2016	28		20	20		100%	100%	Completed	Allocetion reversed 15Mn to 28Mn	PI&MU

Development Performance - Year End Review 2016

Ministry: Fisheries and Aquatic Resources Development

Name of the Project	Location			Expected outputs	Project Period From-To	riod						l Progre	ss 2016 (As at 31	.12.2016)	Issues/ Remark	Implemen ting agency
		(= 3.23)				2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievmentup to 31.12.2016	Cumalative		ug,
f) Construction and Jetty at Kapprathota Landing Site	Weligama		364.4	Constructe dof Jetty (Marine)	27.7.2015- 26.7.2016	267		344.110	534.92			65%	100%	Completed	Since the actual progress exceeded the target. Allocation was incresed from the low progress projects.	PI&MU
g) Designing Wennappuwa Fishery Harbour	Wennapp uwa		35.5	Constructe d of Fishery Harbour	2016 -	15		14.856	14.856			100%	85%	85%	Detailed Design is ongoing	PI&MU
h) Negambo Lagoon Development Project Stage I	Negambo			Lagoon Developm ent	2016 -2018	120		117	116.78			100%	94%	94%	34,000m3 Lagoon area work completed.	PI&MU
i) Upgrading of Suduwella Fishery Harbour	Suduwella		175.3	Marine and Shore Constructe d	2016 Mar- 2017 Feb	55		72.52	72.52			100%	92%	92%	92 % Dredging work Completed.E xpenditure 2016 has been exceed.	PI&MU

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	ancial Progress	s (Mn)		Physica	al Progre	ss 2016 (As at 31	.12.2016)	Issues/ Remark	Implementing agency
			(Donor)			11011110	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016	Achievmentup to 31.12.2016	Cumalative		ugency
j) Upgrading of Kudawella Fishery Harbour		Kudawella		142	Marine and Shore Constructe d	2016 Aug - 2017July	35		25.96	25.960			100%	17%	17%		PI&MU
Administration							25										
k) Deepening (Rock blasting)of Puranawella Harbour basin		Puranawel la		109.8	Dredging harbour basin	2016 May- 2017Jan	100		65.6	65.6			45%	45%	100%	Dredging completed.	PI&MU
l) Construction of Chilaw Green Fishery Harbour		Chilaw		250	Constructe d of fishery Harbour	2016 Sep- 2017Agu	250		18.9	18.9			60%	8%	8%	Sub-structure work is in progress.TE C has been reversed 101	PI&MU
m) Construction of Mirissa Green Fishery Harbour		Mirissa		350	Constructe d of fishery	2016 Sep- 2017 Aug	100		44.01	44.01			40%	18%	18%	Quay wall construction commenced.	PI&MU
n) Construction of Karainagar Green Fishery Harbour		Karainaga r		283.4	Constructe d of Boat Yard	2016 Sep- 2018 Feb	250		65.27	65.27			100%	45%	45%	Dredging completed. Sub structure work & concrete	PI&MU
o) Construction of Gurunagar Fishery Harbour		Gurunagar		_	Constructe d of Fishery	2016 Nov	25		_	-				-		According to Cabinet decision, Gandara,	PI&MU
p) Feasibility and Design of Gandara, Gurunagar & Northen Province		Gandara, Gurunagar & Northern Province		ı	Constructe d New Harbour facilities	2016 Nov- 2018 Oct	-		-	89.61			-	-	-	According to Cabinet decision, Gandara, Gurunagar & Northern Province has	PI&MU
Q)Development of Kirinda quay wall		Kirinda		-	Upgraded the Quay wall facility	-	5		_	_			-	-	_	New project.	PI&MU
2 Stocking of fish fingerlings free of charge	AP	Island wide	GOSL	30	Freely availblity of fish fingerlings	2016	30		30	30		No.	15 Mn fingerli ng distribu	Completed	Completed		National Aquacultu re Developm

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	nncial Progress		·	Ü	ess 2016 (As at 31	.12.2016)	Issues/ Remark	Impleme ting agency
							2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure	Measuring Unit	Target 2016	Achievmentup to 31.12.2016	Cumalative		
Establishment of Fish Breeding Centre, Muruthawela	AP	Muruthaw ela	GOSL		Increased the breeding capacity	2016	100		93.7	93.7	%	ted Establis hed Fish Breedin	90% completed.	90% completed.		ent NAQDA
Fisheries Community Empowerment	AP	Islandwid e	GOSL	130		2016	130		134.7	134.7	%		bllowing projects a emented under this	programme	Cumalative Expenditure has been exceeded the TEC.	
a) Awareness and development activities on quality products, value addition, marketing, entrepreneurship development, new technology, health and hygiene etc.			GOSL		Created Self Employme nt	2016	1		-	-	No.		Not implemented.		This allocation transfered to Marine Sector infrastructure facilities programme conducted by Deprtment of Fisheries	

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	ancial Progress	(Mn)	Physica	l Progre	ss 2016 (As at 31	.12.2016)	Issues/ Remark	Impleme ting agency
							2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure		Target 2016	Achievmentup to 31.12.2016	Cumalative		
b) Marketing and entrepreneurship development for the fishing community -		Ampara, Polonnaru wa, Ratnapura , Anuradha pura and Puttalam Districts		1	Strengthen entreprene urship developme nt	2016	1		0.5	0.5	No.	-	Not implemented.	Not implemented.	This allocation transfered to establishment of fisheries community halls with data collection system	NAQDA
c) Production of dry fish ,Maldives fish and jaadi (Low salt dried fish Production) - NARA			GOSL		Increased Self Employme nts	2016	0.5		0.5	0.5	No.	250 Self employ ment	Completed.	Completed		NARA

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	nncial Progress		,	Ü	ess 2016 (As at 31	ŕ	Issues/ Remark	Impleme ting agency
			, , ,				2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure	_	Target 2016	Achievmentup to 31.12.2016	Cumalative		
d) Removing giant aquatic weeds specially "Mimosa pudica" which inhibit deploying fishing gears in the kotmale Reservoir in uwaraeliya - NAQDA		Nuwara Eliya	GOSL		Removed aquatic weeds	01.01.2016	0.5		0.5	0.5	%	Remov e aquatic weeds	Completed	Completed		NAQDA
e) Introducing & improving technology for Fisheries sector/ Research and Development Activities (Tank Cleaner Fish)		Anuradha pura, Batticaloa, Kandy, Kurunegal a	GOSL		Introduced & improved technology for Fisheries sector/ Research and Developm ent Activities	01.01.2016	0.75	0.54	0.54	0.54		Introdu ce & improv e technol	technology for Fisheries sector/ Research and Development Activities Introduced & improved	Completed		NAQDA

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	nncial Progress	s (Mn)		·	Ü	ess 2016 (As at 31	ŕ	Issues/ Remark	Implem ting agency
							2016 Allocation	Imprest receved	Expenditure 2016	Cumalative Expenditure		_	Target 2016	Achievmentup to 31.12.2016	Cumalative		
							Anocation	2016	2010	Expellulture	hand	Cint	2010	10 31.12.2010			
f) Construction		Mannar,	GOSL	43.4	Strengthen	2,016.00	43.40	44.50	44.50	44.50		%	Develo	Following	Following		
of Community		Galle,			ing of								p	infrastructure	infrastructure		
nalls, fish selling		Tangalle/			fisheries								infrastr	facilities &	facilities &		
stall, Net mending					Communit								ucture	construction	construction		
center, Sun shed,					y								facilitie	have been	have been		
Sanitation													s and	completed.	completed.		
Facilities and														Construction	•		
Entrance Roads													constru	of 10 roads	Construction		
Improving													ction	•Construction of	of 10 roads		
facilities for ice													work	1 Multipurpose	 Constructio 		
plants ,Improving														Building	n of 1		
facilities for fish														Construction	Multipurpose		
stores														of 3 Drains	Building		DFAR
Replantation of														Construction	•		
Mangrooves														of 1 Drain and	Construction		
Technical														Road	of 3 Drains		
assistant for														Construction	•		
agoon fishermen														of 2 Sun	Construction		
& marine														Protector	of 1 Drain		
ishermen														Construction	and Road		
101101111011														of 1 Side wall	• Road		
														•Supply of	Construction		
														electricity for	of 2 Sun		
														Community hall			
														Construction of			

Name of the Project	Location				Project Period From-To		Fina	nncial Progress	s (Mn)	Physica	al Progre	ess 2016 (As at 31	.12.2016)	Issues/ Remark	Implemen ting agency
		, , ,			110.11	2016 Allocation	Imprest receved 2016	Expenditure 2016	Expenditure	Measuring Unit	Target 2016	Achievmentup to 31.12.2016	Cumalative		ugeney
g) Kalapuwak/Waw ak samaga Gamak Programme	Hambanto ta, Kilinoche hi, Ratnapura , Polonnaru wa Districts	GOSL	25		01.01.2016	25	27.31	27.31	27.31	No.	ction of roads	Following construction works are on going Construction of 14 roads Construction of 01 Sun Protector Repair of 05 Community halls Construction of 03 Community halls 02 Sanitary facility Construction of Dry fish Processing Centre Construction of Security room Construction of Security room Construction of	construction works are on going •Constructio n of 14 roads •Constructio n of 01 Sun Protector •Repair of 05 Community halls •Constructio n of 03 Community halls •02 Sanitary facility •Constructio n of Dry fish Processing Centre •Constructio n of Security room	Overall 75% completed.	DFAR/NA QDA
h) Establishment of fisheries community halls	Monaragal a (Veheraga la) Puttalam (Andaraw ewa)	GOSL		Strengthen community facilities	2,016.00	3.6	4.30	4.30	4.30	No.	2 commu nity halls establis hed	completed.		Cumalative Expenditure has been exceeded the TEC	NAQDA

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	ancial Progress	` ′	·		ess 2016 (As at 31	.12.2016)	Issues/ Remark	Impleme ting agency
							2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure	8	Target 2016	Achievmentup to 31.12.2016	Cumalative		
Establishment of fisheries community halls with data collection system		Ampara,(s enanayake) Hambanto ta (badagiriy a,Lunuga mwehera, Sooriyawe wa) polonnaru wa.(Girital e)	GOSL	8.6	Increased community facilities	2,016.00	7.6	7.38	7.38	8.38		nity halls	Community halls of Hambantota, Soo riyawewa polonnaruwa and Giritale construction are in progress. • 2017.3Mn allocation was transferred from Establishment of fish processing Units. • 1Mn allocation was transferred from Marketing and entrepreneurship development for the fishing	halls of Hambantota,S ooriyawewa polonnaruwa and Giritale construction are in progress. • 2017.3Mn allocation was transferred from Establishment of fish processing Units. • 1Mn allocation was	Sooriyawewa polonnaruwa and Giritale construction are in progress. • 2017.3Mn allocation was transferred from Establishmen t of fish processing Units.	

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	ancial Progress				ess 2016 (As at 31	.12.2016)	Issues/ Remark	Impleme ting agency
			` ,				2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure		Target 2016	Achievmentup to 31.12.2016	Cumalative		
j) Providing 18 1/2 Cannons for inland fishery - inland(300)		Ampara, Anuradha pura, Polonnaru wa, Rathnapur a, Monaragal a, Badulla,	GOSL		Provided community facilities	2016	12.87		13.47	13.47	No.	300 Cannon s distribu ted	300 Cannons distributed	Completed.	Cumalative Expenditure has been exceeded the TEC	MFARE
k) Providing 15 1/2 Cannons for inland fishery - inland(200)		Ampara, Anuradha pura, Puttalam, Kurunagal			Provided community facilities	2016	7.3		7.29	7.29	No.	200 Cannon s distribu ted	200 Cannons distributed	Completed		MFARE
l) Providing Out triggers for Cannons - Inland		Ampara, Anuradha pura, Polonnaru wa, Puttalam, Kurunagal a, Baticoloa, Rathnapur a, Monaragal			Provided community facilities	2016	6.77		5.92	5.92	No.	500 Out triggers distribu ted	Completed.	Completed		MFARI

Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	ancial Progress	s (Mn)	Physica	al Progre	ess 2016 (As at 31	.12.2016)	Issues/ Remark	Impleme ting agency
			(Bollot)				2016 Allocation	Imprest receved 2016	Expenditure 2016	Expenditure	Unit	Target 2016	Achievmentup to 31.12.2016	Cumalative		ugenej
m) Providing net sets for Inland fishery		Ampara, Anuradha pura, Polonnaru wa, Puttalam, Kurunagal a, Baticoloa, Rathnapur a, Monaragal a, Badulla, Trincomal ee, Hambanto ta, Matara, Nuwaraeli ya,		18	Distributed community equipment	2016	17.5		13.73	13.73	No.	5000 Inland fisherie s nets distribu ted	Completed	Completed		MFARI
n) Providing One day boats for Inland fishery		Badulla, Hambanto ta, Kandy, Monaragal a, Nuwara Eliya		3	developed inland fishery sector	01.01.2016	2.36		1.747	1.747	No	08 motor boats distribu ted	Completed.	Completed		MFARD
o) Providing Boat engines for Inland fishery				2	developed inland fishery sector	2016	1.6		2.8	2.8	No	08 engines distribu te	Completed	Completed	Cumalative Expenditure has been Exceeded the TEC	MFARE
p) Distribution of covering nets for ornamental fish farmers		Nuwara Eliya		1	developed inland fishery sector	2016	0.25		0.25	0.25	%	Coveri ng nets distribu ted	Completed	Completed		NAQDA
q) Establishment of fish processing Units		Hambanto ta, Puttalam, Monaragal a,		3	Strengthen community facilities	2016	3		-	-	No	-	Not commenced.	Not commenced	This allocation was transfered to Establishmen t of fisheries	NAQD <i>A</i>

Ministry : Fish																
Name of the Project	project	Location	Source of financing (Donor)	TEC(Mn)	Expected outputs	Project Period From-To		Fina	nncial Progress	· , ,	•	Ü	ess 2016 (As at 31	.12.2016)	Issues/ Remark	Implemen ting agency
							2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure	Measuring Unit	Target 2016	Achievmentup to 31.12.2016	Cumalative		
Coastal Rehabilitation and Resources management Programe	AP	Island wide	GOSL		Protected Coastal Resources	2016	50		50	50			g project are being is programme	g implemented		DFAR & NAQDA
a) Lagoon Development Programme , Islandwide		40 lagoons hane selected out of 144 in slandwide	GOSL		Identified Lagoon manageme nt areas for developme nt	2016	26		26	26	No.	pment of infrastr ucture facilitie	construction have been completed • Construction of 3 Drains • Removing muddy sand	Following construction have been completed • Construction n of 3 Drains • Removing muddy sand • Supply of Sanitary		DFAR
b) Construction of hatchery infrastructure		Kahadamo dara	GOSL		Constructe d the hetchery	2016	24		24	24		Fresh water prawn Indoor	Completed.	Completed		NAQDA
Assistance for Introducing New Technology Improvement of Fish transportation and		Island wide	GOSL		Increased New Technolog y	2016	5		-	-	No.	-	-	-	Not commenced	DFAR

	Name of the Project		Location			Project Period From-To		Fina	ancial Progress					ess 2016 (As at 31	.12.2016)	Issues/ Remark	Implemen ting agency
							2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumalative Expenditure		Unit	2016	Achievmentup to 31.12.2016	Cumalative		
7	National food production programme	project	Islandwid e	GOSL	Increased Fish production	2016	312		212	212		%	ction of infrastr ucture facilitie s and renovat ion works	expansion of facilities in existing centers at Udawalawa. • Established of Sea cucumber hatchery • Established of nuaplii production and distribution centre • Enhanced culture based fisheries and introduce new	Following projects have been completed. • Established of New Fish Breeding Centre • Renovated and expansion of facilities in existing centers at Udawalawa. • Established of Sea cucumber hatchery • Established of nuaplii production and distribution centre		DFAR & NAQDA
8	"Pibidemu Polonnaruwa"E stablishment of Fish Breeding Centre & District Extension Office, Polonnaruwa	project	Sevanapiti ya, Polonnaru wa	GOSL (Pibidemu Polonnaruw a)	Increased fish seed production	1/1/2016- 2017	106		67.89	67.89	36.68	%	Establis hment of Fish Breedin g Centre & District Extensi on Office, Polonn aruwa	25% have been completed.	25% have been completed.		NAQDA

_	Wilnistry : Fish																	
	Name of the	project	Location	Source of	TEC(Expected	Project		Fina	ancial Progress	s (Mn)		Physica	al Progre	ss 2016 (As at 31	.12.2016)	Issues/	Implemen
	Project			financing	Mn)	outputs	Period										Remark	ting
				(Donor)		_	From-To											agency
				·				2016	Imprest	Expenditure	Cumalative	Outstandi	Measuring	Target	Achievmentup	Cumalative		8 ,
								Allocation	receved	2016	Expenditure		_	2016	to 31.12.2016			
									2016			hand	0.111					
	T . 111 1		D 44' 1	COST	100	т 1	1/1/2016	100	2010			папа	CI.				NT .	MAODA
	Establishment of	project	Batticolo	GOSL		Increased	1/1/2016-	100		_	_		%				Not	NAQDA
	Industrial			(Pibidemu		aquacultur	2017							Constru			commenced	
	Aquaculture			Polonnaruw		e								ction of				
	Park in			a)		production								Industri				
	Batticaloa			ŕ		and								al				
9	District					exports,								Aquacu				
1	District					direct and								. *				
														lture				
						indirect								Park				
						employme												
						nts												
								2,555.00		1,307.49		1128.8						
								,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		,								
						1		1	l	1			ı	I			1	

Ministry: Foreign Affairs

Name of the Project	Location	TEC Rs.Mn.	Expected outputs	Project period	Funding Source		Financ	ial Progress	(Rs.Mn)			•	ral Progress 2016 at 31.12.2016)		Remarks	Implemen ting
				From - To	~~~~	2016 Allocation	Imprest Received 2016	e 2016	Cumulativ e Expenditur e	Outstandi ng bills in hand	Measurin g Unit	Target 2016	Achievement up to 31.12.2016	Cumulative progress		Agency
1 Chancery & Residence in London (Renovation & refurbishment Of Staff quarter in No. 50,Townsend Road London)	London	881.46	Renovated staff quartets	2008- 2016	GoSL		-	-	806.07	-	Square feet	Complete balance work (staff quarters)	Work has started by CECB (ground level works are on going)	Officials residence completed.	Allocation has not reported in 2016 Budget estimate. Vouchers have not been submitted for the payment.	M/Foreign Affairs
2 Renovation and refurbishment Of Chancery & residence of Sri Lankan High Commission in Myanmar	Myanmar	42.33	Renovated chancery & residence	2015- 2016	GoSL	110.44	46.15	46.15	46.15	-	Square feet	Complete construction work of Chancery & Residence	Fully completed	Fully completed	Manage the allocation as per the instructions	
3 Proposed extension & refurbishment Of Sri Lankan High Commissioner's Residence in Malaysia	Malaysia	62.85	Renovated Sri Lankan High Commissi oner's Residence	2015- 2016	GoSL		64.29	64.29	64.29	-	Square feet	Complete construction work of Sri Lankan High Commission ner's Residence	Fully completed	Fully completed	given by the Dept. of National Budget. VAT included	M/Foreign Affairs
4 Construction of Official Residence - Stockholm	Stockholm	200.00	Constructi on of Official Residence	2016- 2018	GoSL	50.00	-	-	-	-	-	-	Not Started	-	These Projets will start next year (Cabinet approval has not received) Allocated funds have	M/Foreign Affairs
5 Construction of New Chancery Building, Official Residence and Staff quarters- Nairobi	Nairobi	570.00	New building	2016- 2018	GoSL	-	-	-	-	-	-	-	Not Started	-	been utilized to emergency constructions projects implemented under the Ministry. (Project No. 02 & 03)	M/Foreign Affairs
6 Minor Constructions	Overseas Missions	5.90	completed minor renovation work in Missions	2016	GoSL	5.90	-	-	-	-	-	Complete Minor renovation work	Not Started	-	Tranfer funds for Emergency Minor Constructions	M/Foreign Affairs

Ministry: Foreign Employment

	Project	Location	Total cost	Expected	project	Funding		Fin	ancial Progress	(Rs.Mn)				physical progr	ess (as at 31.12	.2016)	
			Rs.Mn	Out put	peried from to	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	cumulative Expenditure	outstanding bills in hand	0	Target 2016*	Achievment up to 31.12.2016**	Cumulative progress	Remarks	Implementing Agency
1	MRC	Rathnapura	351	Providing better training for migrant	2014.8.23- 2016.12.31	GOSL	400Mn	400Mn	182	224.2	1.3 Mn	%	100%	48%	99%	-	SLBFE
2	MRC	Hali-Ela	565	workers to increase quality of service	2014.11.13- 2016.04.10	GOSL			172	363.6		%	100%	30%	98%	-	SLBFE
3	MRC	kataragama	493		2016.04.04- 2017.04.04	GOSL			44.6	44.6		%	75%	35%	35%	-	SLBFE

	Type of the						Finan	cial Progre	ss (as at 31st	December 2016	5) Rs Mn	Phy		gress (A nber 201	s at 31 st 6)		
Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
1 Improvement of Ayurvedic Drugs Corporation	On going	Colombo District	180.00	Manufacturing , Distributing ,Reserchingand Conserving Ayurvedic Drugs of high standed	2012-2016	11	80.00	50.00	50.00	140.16			40%	80%	90%	Bills Not Submited	Ayurvedic Drugs Corporation
2 Hospital Operation (Rehabilitation , Acquisition & Capacity Building)		All Island	5,859.00	Rehabilitation, Acquisition & Capacity Building activities completed	01/01/2016- 31/12/2016	11	5,859.00	4,404.66	4,404.66	4,404.66	131.26		100%	85%	85%	Insufficient Imperst	Ministry of Health
3 Human Resources Development - Health Sector Training	Annual	All Island	200.50	HRD training activities undertaken	01/01/2016- 31/12/2016	11	200.50	155.63	155.63	155.63			100%	80%	80%	Insufficient Imperst	Ministry of Health
4 Water Supply and Sewerage - for Nurses Training Schools	Annual	All Island	50.00	Improved Water Supply and Sewerage facilites at Nurses Training Schools	01/01/2016- 31/12/2016	11	50.00	10.20	10.20	10.20			100%	75%	75%	Insufficient Imperst	Ministry of Health
5 Activities under the Second Health Sector Development Programme (GOSL - WB)	on going	All Island	26,000.00	Improved health facilities in Central and Provincial Hospitals	2013 - 2017	12	*2150	1,376.15	1,376.15	1,376.15			40%	85%	85%	Bills Not Submited *Allocation only for M/Health (M/Provinci al allocation not included)	
6 Blood Bank Equipment	Annual	Colombo District	100.00	Equipment provided	01/01/2016- 31/12/2016	11	100.00	89.25	89.25	89.25			100%	90%	90%	Insufficient Imperst	Ministry of Health
7 Bio Medical Equipment	Annual	All Island	3,500.00	Equipment provided	01/01/2016- 31/12/2016	11	3,500.00	3,363.53	3,363.53	3,363.53			100%	95%	95%	Insufficient Imperst	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phys	sical Pro Decen	gress (As			
	Name of the Projects		Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
:	Improvement of ETU Facilities under Line Ministry Hospitals	on going	All Island	9,525.00	Improveed ETUs in line Ministry hospitals	2014-2018	12	500.00	155.13	155.13	862.61	113.06		45%	80%	80%	Bills Not Submited	Ministry of Health Funds - World Bank
9	Lab Apparatus	Annual	All Island	1,000.00	Lab Apparatus provided	01/01/2016- 31/12/2016	11	1,000.00	676.16	676.16	676.16			100%	40%	40%	Insufficient Imperst	Ministry of Health
10	O Consruction of Accident Ward Operating Theater & Intensive Care Unit at BH Gampola		Kandy District	308.91	Accident Ward, Operating theater and intensive care unit	2014 - 2017	11	100.00	-	-	-			15%	5%	5%	At procument Stage	Ministry of Health
1	Construction of the State of the Art Cancer Ward Complex at National Institute of Cancer, Maharagama (Razavi Project)	0 0	Colombo District	2,063.00	7 storied ward complex for cancer treatment with modern facilities.	2012-2016	13,11	290.00	298.85	298.85	1,709.69			100%	20%	100%	Constructio n Completed	Ahmad Tea Ltd & Ministry of Health
13	Development of Ambulatory Care Centre (OPD) of National Hospital of Sri Lanka (GSOL- China)		Colombo District	14,600.00	Modern Fully fledge ambulatoru care centre (OPD) to the NHSL for the benefits of all the citizen	2015-2019	13,17	1,980.00	24.56	24.56	189.70			5%	5%	10%	tion Agreement	Ministry of Health Funds - China Governmen t

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phys		gress (As	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
]	Human Resources Development of National Drug Quality Assurance Laboratory	Annual	Colombo	50.00		01/01/2016- 31/12/2016	11	50.00	-	-	-			100%	0%	0%	Not recived Imperst	Ministry of Health
	4 Establishment of Elderly Wards in Identified Hospitals	Annual	All Island	12.00		01/01/2016- 31/12/2016	11	12.00	2.85	2.85	2.85			100%	60%		Insufficient Imperst	Ministry of Health
1	5 Clinical Building and OPD Complex at DGH Kalutara Stage		Kalutara District	240.30	Clinical Building Complex with modern facilities	2015-2017	11	100.00	48.18	48.18	79.21	3.18		40%	80%			Ministry of Health
1	6 Expansion of OPD & Clinic Building at National EYE Hospital in Colombo - Stahe II	0 0	Colombo District	241.90	Constrution of 5 storied building for adnimistration and directoer quartes.	2014-2016	11	100.00	23.52	23.52	242.71			25%	80%	95%		Ministry of Health
1	7 Proposed Extention to PBU -De Soyza Maternity Hospital		Colombo District	325.40	Premature baby Unit	2016-2017	11	100.00	51.16	51.16	51.16	27.38		30%	70%			Ministry of Health

	Type of the		_				Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy	sical Pro	gress (As			
Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand	Measu ring Unit	Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
18 Construction of Proposed Millenium Ward Complex at TH Kalubowila(Colombo South) Stage I -TEC Rs. 457mn. Stage II TEC Rs.989mn.	On going	Colombo District	1,446.00	(Squre feet 133972) 10 Storied Building	2006-2017	11	250.00	58.29	58.29	441.66			60%	25%	35%	Stage 1- Terminated Stage11- Tender evaluation is in progress	Ministry of Health
19 Construction of Cardiology Unit, Catheter Lab, Laboratory Complex and Ward Complex at Teaching Hospital	On going	Batticalo District	627.00	Cardiology Unit, Catheter Lab, Laboratory Complex and Ward Complex	2014 - 2018	11	175.00	-	-	13.32			20%	0%	0%	Not yet awarded the contract	Ministry of Health
20 Construction of Staff Quarters for Medical Officers ,Nurses & Others in identified	Annual	All Island	100.00	Staff Quarters for Medical Officers ,Nurses & Other health workers	01/01/2016- 31/12/2016	11	100.00	58.69	58.69	58.69			100%	75%	75%	Insufficient Imperst	Ministry of Health
21 Maternity Ward Complex at TH Kurunegala - Stage III	On going	Kurunegal a District		07 storied building including Drug stores,Scanning room, Clinic Rooms, Official Rooms and Rest Rooms for Staff,	2014 - 2016	11	300.00	123.35	123.35	717.20	87.62		70%	80%	45%	Bills Not Submited	Ministry of Health
22 Development of Estate secto Hospitals	Annual	All Island		Renovated of Estate Hospitals	01/01/2016- 31/12/2016	11	300.00	136.63	136.63	136.63			100%	75%	75%	Insufficient Imperst	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy		gress (A	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
2	3 Special Emergency Provision for Crisis Mangement	Annual	All Island	147.75	Crisis Mangement activities undertaken	01/01/2016- 31/12/2016	11	147.75	51.15	51.15	51.15			100%	60%	60%	Insufficient Imperst	Ministry of Health
2	4 Development of Dental Institute of Sri Lanka	2 2	Colombo District	733.79	10 Storied Dental Institute building	2011 - 2016	11	200.00	-	-	723.86			40%	100%	100%	Completed	Ministry of Health
2	5 New Medical Ward Complex at DGH Chilaw		Puttlam District	311.00	(Squre feet 50,000) Five storied building with 04 ward complex , Parking facilities and Stores	2013 - 2018	11	150.00	17.93	17.93	23.11			10%	5%	5%	At Procurment Stage	Ministry of Health
2	6 Construction of Drug Stores for MSD at Mulleriyawa(MSD) - For		Colombo District	481.00	(Squre feet 8000) Four storied building with 2 stores and office room	2008-2017	11	150.00	10.89	10.87	176.87			15%	1%	10%	At Procurment Stage	Ministry of Health
2	7 Construction of Accident Service and Wards Complex of Teaching Hospital Ragama		Gampha District	1,125.40	7 Storied Building including Accident service and ward Complex	2015 - 2017	11	300.00	67.75	67.75	586.79	83.32		70%	90%	60%	Bills Not Submited by contractor	Ministry of Health
2	8 Construction Buildings- Stage ii at Sirimavo Bandaranayke Children Hospital - Stage I and II		Kandy District	853.00	9 storied building with all modern facilities to treat children	2007-2016	11	25.00	13.86	13.86	852.28			90%	70%	70%	Constructio n completed.	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy		gress (A lber 201	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand	_	Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
	29 Construction of Accident Services at DGH Rathnapura	On going	Rathnapur a District	440.00	(Squre feet 51239.12) 04 storied building with OPD,Accident and Emergency unit X- ray unut. 03 Itheaters,ICU and 03 wards	2011- 2015	11	40.00	11.54	11.54	439.61			10%	60%	100%	100% completed. opened and functioning, Final bill not yet finalized	Ministry of Health
	80 Development of Polonnaruwa District General Hospital	On going	Polonnaru wa District	280.00	Doctors Quarters and Waiting Area- Polonnaruwa Hospital	2016-2017	11	250.00	149.52	149.25	277.67	27.79		75%	100%	100%	1. Consultants Quarters 60% Completed. 2. Waiting Hall 100% Completed.	Ministry of Health
	31 Development at Karapitiya Hospital		Galle District	1,024.00	Improved Karapitiya Hospital	2016 -2018	11	100.00	5.03	5.03	9.65			10%	2%	2%	Tender is being processed	Ministry of Health
-	Development of District Hospital Kalutara as a Specialized Maternal and Children's Hospital	~ ~	Kalutara District	4,750.00	Specialized Maternal and Children's Hospital in kalutara district	2015 -2018	12,17	1,100.00	-	-	-			10%	2%	2%	Advanced Payment Releaced detail designing is in Progress	Ministry of Health Funds - Netherland Assistance
	Construction of Ministry Building	On going	Colombo District	3,897.00	Building for M/ Health	2015 - 2017	11	800.00	200.00	300.00	302.76	456.76		10%	1%	1%	Insufficient Imperst	Ministry of Health
	84 Epilepsy Unit at National Hospital Colombo	On going	Colombo District	4,598.00	Hospital unit for epilepsy	2008 - 2016	12,14,17	1,745.00	720.85	720.85	3,328.92	2,844.75		20%	95%	99%	Completed	Ministry of Health Fonds - Saudi Fund

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phys	sical Prog	gress (As			
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand	ring	Target	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
3	5 Strengthening Patient Care Services by Establishing Clinical Waste Manegements Systems in the needy hospitals comes under the provincial councils in Sri Lanka (GSOL- Australia)	On going	All Island	2,850.00	Safe practise of Healthcare west management in hospitals	2016-2018	12,17,	1,100.00	-	1	-			10%	5%	5%	waste Managemen t Systems	Ministry of Health Funds - Australia Gov.
33	6 Batticaloa Teaching Hospital Emergency and Accident Centre Project (BEAP) under the Foundation supporting a National Trauma Services in Sri Lanka (GOSL- Australia)		Batticalo District	675.00	Emergency and Accident Centre	2015 - 2017	17	200.00	23.52	23.52	48.52	30.69		20%	3%	3%	At the initial stage. Constructio ns are being done by the CECB	Funds - Australia
3	7 Helmut Khol Maternity Hospital Karapitiya,	~ ~	Galle District	4,480.00	600 beded maternity hospital building	2013 - 2018	12,17	1,050.00	922.41	922.41	1,215.28			70%	95%	60%	Submited	Ministry of Health Funds - Germany
3	8 Construction of National Stroke Centre at Base	0 0	Colombo District	543.00	Stroke Centre with modern facilities	2014 -2018	11	100.00	-	-	41.82			10%	10%	20%	At Procurment Stage	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phys		gress (A nber 201	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand	ring	Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
39	Upgrading Clinic Rooms and Consulting Rooms with all facilities in Identified Hospitals	Annual	All Island	100.00	10	01/01/2016- 31/12/2016	11	100.00	40.97	40.97	40.97			60%	60%		Grant Allocation to GH Kandy,TH Karapitiya, TH Ragama,NH SL- Anuradhap ura, Polonnaruw a	Ministry of Health
40	Development of District General Hospital Hambantota and District General Hospital Nuwaraeliya under Netherlands Assistance - GOSL		Hambantot a & Nuwaraeli ya Districts	21,250.00	Construction of New 02 hospitals	2012 -2016	12,17	1,050.00	2.81	2.81	16,055.11			50%	98%		near completion.	Health Funds -

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy		gress (As	s at 31 st 6)		
	Name of the Projects		Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
	H Provision of High Quality Radiotherapy for Cancer Patients in Sri Lanka With High Energy Radiation (GOSL - Denmark)		Colombo, Kandy, Galle Distrcts	10,000.00	Provision of High quality radiotherapy with high energy radiation for the tratment of cancer patient	2014 - 2017	11,12,17	1,400.00	592.53	592.53	2,118.26			70%	42%		Bunkers are being constructed by the CECB.01. No Triple Energy Linac installed at Apeksha hospital Maharagam a and Implementr y Smoothly.0 3 No Duel Energy Linac Imported for TH Karapitiya, Th	Gov.
2	2 Construction of 200 Beded Ward Complex at Vauniya Hospital		Vauniya District	109.50	200 beded ward complex	01/01/2016- 31/12/2016	13,17	120.00	-	-	-			80%			All the Payment done by Indian Embasy. Progress not reported	Indian Gov.

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy		gress (A	s at 31 st 6)		
	Name of the Projects		Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
4	3 Rehabilitation and Expansion of Production Capacity at State Pharmaceutical s Manufacturing Corporation (SPMC) GOSL - JICA		Colombo District	1,742.00	Expanded SPC with facilities	2012 -2017	12,17	263.00	72.23	72.23	224.95			10%	2%		Procurment Stage	Ministry of Health Funds - JICA
4			Northern &East ten Provinces	4,669.90	Two buildings for National Blood center and national cancer institute	2013 -2016	12,17	680.00	7.44	7.44	3,158.97			90%	100%		Submited	Ministry of Health Funds - Netherland Assistance
4	5 Construction and upgrading peripheral blood banks Coming under the National Blood Transfusion Services of Ministry of Health in Sri Lanka Under Netherlands Assistance	On going	All Island	4,090.00	Construction of 19 peripheral blood Banks and provision of medical laborataty equipment for 84 periperal blood banks	2013 - 2016	12,17	550.00	39.71	39.71	3,782.71			100%	80%		Construction of 19	Ministry of Health Funds - Netherland Assistance

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy		gress (A aber 201	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
4	6 Modernization s of Children Hospitals as Centres of excellance		Kandy District & Colombo Districts	320.00	Modernized Children Hospitals	01/01/2016- 31/12/2016	11	320.00	76.05	76.05	76.05			100%	90%	95%	Insufficient Imperst	Ministry of Health
4	7 Extension of OPD, Laboratory and Radiology Unit at BH Angoda (IDH)	~ ~	Colombo District	830.00	Laboratory and Radiology Unit	2015 -2018	11	50.00	45.03	45.30	45.87			100%	5%	5%	At Tender Procedure	Ministry of Health
4	8 Upgrading the Anuradhapura, Kurunegala and Jaffna Hospitals	Proposal	Anuradhap ura, Kurunegal a & Jaffna Districts	1,750.00	Upgraded facilities for selected 03 hospitals	2016 -	11	1,750.00	829.57	829.57	829.57			100%	50%		Bills Not Submited	Ministry of Health
4	9 Development of Mobile Hospital	Budget Proposal	All Island	150.00	Improved health service dilivery	2016 -	11	150.00	-	-	-			100%	10%	10%	Not recived Imperst	Ministry of Health
5	O Construction of 03 Cancer Hospitals in Thellipalei, Kandy and Matara		Thellipalei, Kandy and Matara	1,000.00	03 hospital for cancer	2016 -	11	1,000.00	465.98	465.98	465.98			100%	50%	50%	Insufficient Imperst	Ministry of Health
5	1 Emergency Pre Hospital Care Ambulance	Budget Proposal	Western & Southern Provinces	455.55	Ambulance in operation	2016 -	11,13,17	455.55	62.76	62.67	62.67			100%	100%	100%	Completed	Ministry of Health & Indian Gov. Assistance
5	2 Health Promation and Disease Prevention (Rehabilitation , Acquisition & Capacity Building)	Annual	All Island	33.75	Planned Health Promation and Disease Prevention activities completed	01/01/2016- 31/12/2016	11	33.75	34.98	34.98	34.98			100%	95%	95%	Completed	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016	i) Rs Mn	Phy		gress (A nber 201	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
53	National Dengue Control Programme	Annual	All Island	360.00	Control and prevention of dengue illness	01/01/2016- 31/12/2016	11	360.00	310.82	310.82	310.82			100%	100%	95%	Insufficient Imperst	Ministry of Health
54	4 Rabies Control Programme	Annual	All Island	201.00	Assure maximum protection to public from deadly rabies	01/01/2016- 31/12/2016	11	201.00	160.11	160.11	160.11	45.71		100%	100%	100%	Insufficient Imperst	Ministry of Health
55	Kidney deseases Programme	Annual	All Island	800.00	Control and prevention of Kidny diseases	01/01/2016- 31/12/2016	11	800.00	357.49	357.49	357.49	48.59		100%	75%	75%	Insufficient Imperst	Ministry of Health
56	Health Education Bureau	Annual	All Island	20.00	To promote the health of the people through health education/promotion	01/01/2016- 31/12/2016	11	20.00	3.58	3.58	3.58			100%	75%	75%	Insufficient Imperst	Ministry of Health
57	7 School Health Programme	Annual	All Island	10.00	Promoted school children's health	01/01/2016- 31/12/2016	11	10.00	2.44	2.44	2.44			100%	75%	75%	Insufficient Imperst	Ministry of Health
58	8 Leptospirosis Controlling	Annual	All Island	5.00	Prevention and control of Leptospirosis diseases	01/01/2016- 31/12/2016	11	5.00	4.96	4.96	4.96			100%	90%	90%	Insufficient Imperst	Ministry of Health
59	Children Action Plan	Annual	All Island	25.00	Action Plan implemented	01/01/2016- 31/12/2016	11	25.00	22.20	22.20	22.20			100%	90%	90%	Insufficient Imperst	Ministry of Health
60	Disaster Preparedness & Response Programme	Annual	All Island	10.00	Prepaeration for disasters and minimize the damages	01/01/2016- 31/12/2016	11	10.00	8.47	8.47	8.47			100%	100%	100%	Completed	Ministry of Health
61	National Cancer Control Center	Annual	All Island	30.00	To reduce the incidence of cancers by controlling, combatin g determinants of cancers, early detection, providing curative treatment options	01/01/2016- 31/12/2016	11	30.00	10.75	10.75	10.75			100%	70%	70%	Insufficient Imperst	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phys		gress (A	s at 31 st 6)		
	Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
62	Oral Health Promotion & Florosis Prevention	Annual	All Island	15.00	Improvement of oral health	01/01/2016- 31/12/2016	11	15.00	9.97	9.97	9.97			100%	80%		Insufficient Imperst	Ministry of Health
6.	Programme for Strengthening Primary Level Health Care	Annual	All Island	210.00	Improvement of Primary Level Health Care		11	210.00	16.60	16.60	16.60			100%	25%	25%		Ministry of Health
64	Youth,Elderly, Disable & Displaced Person	Annual	All Island	2.50	Healthy active and productive Youth, Elderly population	01/01/2016- 31/12/2016	11	2.50	0.20	0.20	0.20			100%	25%	25%	Insufficient Imperst	Ministry of Health
6.5	Global Fund to Fight Against Tuberculosis and Malaria(GFAT M)	On going	All Island	7,406.72	Controlling and preventive of TB, AIDS and Maleria diseases in all Island 2. Health system strengthening in the conflict affected Northen province. This includes the infrastructure development and the human resource improvement	2003-2016	13,17	1,000.00	332.65	332.65	5,533.79			40%	75%		Bills Not Submited	Ministry of Health Funds - GFATM
60	Strenthening of Quarantine Unit	Annual	Katunayak e	25.00	Strenthed Quarantine Unit with modern facilities	01/01/2016- 31/12/2016	11	25.00	4.66	4.66	4.66			100%	80%	80%	Insufficient Imperst	Ministry of Health
61	Improvement of preventive Health Services in the Estate Scetor	Annual	All Island	20.00	Healthy and productive estate and urban population	01/01/2016- 31/12/2016	11	20.00	18.03	18.03	18.03			100%	40%		Insufficient Imperst	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016	i) Rs Mn	Phys		gress (A	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand	8	Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
6		Budget Proposal	All Island	500.00	Prevention and control of NCDs		11	500.00	243.22	243.22	243.22			100%	60%		Insufficient Imperst	Ministry of Health
6	Control of Non Communicable Diseases	Annual	All Island	20.00	promotion of health and well -being of the population by preventing the diseases (NCD)	01/01/2016- 31/12/2016	11	20.00	18.78	18.78	18.78			100%	60%		Insufficient Imperst	Ministry of Health
7	National SID/AIDS Control Programme	Annual	All Island	10.00	Quality Sexual Health services for a healthier nation	01/01/2016- 31/12/2016	11	10.00	9.51	9.51	9.51			100%	95%		Insufficient Imperst	Ministry of Health
7	Providing facilities and improvement to reduce non- communicable diseases	Budget Proposal	All Island	100.00	promotion of health and well -being of the population by preventing the diseases & providing acute,integrated long term care for people with NCD	2016 -	11	100.00	13.70	13.70	13.70	24.30		100%	60%	60%	Insufficient Imperst. Some works at procument stage	Health
7	2 Establishment 1000 Kidney Dialysis Centres in Kidney Diseases prevalent areas	Budget Proposal	All Island	6,500.00	Treatments provided for kidny ptients	2016 -	11	6,500.00	363.91	363.91	363.91			100%	50%	50%	Insufficient Imperst	Ministry of Health
7	3 Thriposa Programme	Annual	All Island	500.00	Improved nutritioanl staus of lactating mothers and children under 5 years	01/01/2016- 31/12/2016	11	500.00	143.94	143.94	143.94			100%	70%	70%	Insufficient Imperst	Ministry of Health

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy		gress (A iber 201	s at 31 st 6)		
	Name of the Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	Project period From - To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure December 2016	Cumulative Expenditure	Outstanding Bills in hand		Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	Issues /Remarks	Implement ing agency
7	4 National Programme for Improvement of the Nutritional Status of Vulnerable Population	Annual	All Island	50.00	Heltherie well being of Vulnerable Population	01/01/2016- 31/12/2016	11	50.00	37.88	37.88	37.88			100%	70%	70%	Insufficient Imperst	Ministry of Health
7	5 National Coordination Division and Nutrision Division	Annual	All Island	50.00	Heltherie well being of Sri Lankan population	01/01/2016- 31/12/2016	11	50.00	11.03	11.03	11.03	6.68		100%	70%		Insufficient Imperst	Ministry of Health
7	6 Medical Research (Rehabilitation , Acquisition & Capacity Building)	Annual	All Island	86.90	Plnned Medical Research activities done	01/01/2016- 31/12/2016	11	86.90	109.14	109.14	109.14			100%	100%	100%	Completed	Ministry of Health
7	7 Research Activities	Annual	All Island	22.00	Research activities done	01/01/2016- 31/12/2016	11	22.00	11.99	11.99	11.99			100%	60%		Insufficient Imperst	Ministry of Health
7	8 Clinical Trials Regulatory Division (Rehabilitation , Acquisition & Capacity Building)	Annual	All Island	4.40	Regulatory activities done	01/01/2016- 31/12/2016	11	4.40						100%	0%		Not recived Imperst	Ministry of Health
7	9 Establishment of Poshana Mandira		Colombo District	4.00	Improve nutrition Status and forming a healthier citizens	2016	11	4.00	0.59	0.59	0.59			100%	15%	15%	Insufficient Imperst	Departmant of Ayurveda
8	0 Development of Homeopathic System	0 0	Colombo District	95.70	Developed Homeopathic System	2012 - 2016	11	50.00	9.28	9.28	48.97			40%	40%		Bills Not Submited	Departmant of Ayurveda

		Type of the						Finan	cial Progre	ss (as at 31st	December 2016) Rs Mn	Phy	sical Pro Decen	gress (As iber 2010			
	Projects	project(an nual prog./Proj ect	Location	TEC (Rs Mn)	Expected outputs	neriod	Source of Financing			Expenditure December 2016	Expenditure	Outstanding Bills in hand	Measu ring Unit	Target 2016	Achiev ement up to 31/12/2 016	Cumulative progress	/Domorks	Implement ing agency
8	Project to provide Community Health Facilities through Indigeneous Medicine		Anuradhap ura District	110.30	Improve health conditions of the public and improve their living conditions	2016	11	110.30	110.30	110.30	110.30			100%	90%	90%	Insufficient Imperst	Departmant of Ayurveda
8	New Village Level Osu Govi Programme for Youth	Annual	All Island	2.00	Increse the herbal plants production (Raw materials)	2016	11	2.00	0.02	0.02	0.02			100%	10%	10%	Imperst	Departmant of Ayurveda

								Financ	cial Progress (l	Rs.Mn.)		Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure		Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
1	Construction of an Administrative Building with laboratories and lecture hall for the faculty of AHS	Peradeniya	157	Completed the Administrati on building	2016.01.06- 2017.07.05	GOSL	50		35	59		Percentage	15	10	80		University of Peradeniya
2	Construction of faculty centre ,faculty of Engineering	Peradeniya	36	Completed the Engineering faculty building	2016.01.01- 2018.01.01	GOSL	5		-	-		Percentage	-	-	-	Procuremen t work is in progress	University of Peradeniya
3	Construction of Chemical & Process Engineering Building Stage 1	Peradeniya	30	Completed the Chemical Engineering building	11.10.2010 - 08.04.2011	GOSL	5			-	23.50	Precentage	N/A	N/A	100	Completed.	University of Peradeniya
4	Extension to Hostel at Sarasavi Uyana 400 students	Peradeniya	90	Completed the Student hostel	2013.10.28- 2014.10.27	GOSL	15	-	7	67		Percentage	N/A	N/A	100	Project completed. Final bill to be settled.	University of Peradeniya
5	Para Clinical Building Stage 11 Faculty of Medicine	Peradeniya	795	Completed the para clinical Research building	2013.05.27- 2016.05.14	GOSL	50	-	33	234		Percentage	28	3.5	76	No evidence provided for approval of extension.	
6	Consruction of Chemical Engineering Building Stage 11	Peradeniya	86	Completed the Chemical Engineering building	2014.07.11- 2015.12.31	GOSL	25	ı	24	63		Percentage	28	15	87		University of Peradeniya
7	Building for the Dept of Management Studies Stage 1	Peradeniya	79	Completed the Management Studies building	2009.12.16- 2014.02.11	GOSL	5		-	45		Percentage	N/A	N/A		Completed. Final bill to be settled.	
8	Proposed Extension to the Surgical Ward Faculty of Medicine	Peradeniya	81	Completed the Surgical ward Faculty of Medicine	2014.07.25- 2016.05.23	GOSL	30		9	39		Percentage	72	27		No evidence provided for approval of extension.	University of Peradeniya

								Financ	ial Progress (l	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
9	Construction of Building for the Dept of Management studies stage 11	Peradeniya	93	Completed the Management Studies building	2014.07.15- 2015.07.14	GOSL	40	-	35	82	Percentage	40	40			University of Peradeniya
10	Construction of five storeyed building for faculty of Dental Science	Peradeniya	210	Completed the five storied building	2014.08.15- 2016.06.20	GOSL	38	-	69	147	Percentage	72	60	88	provided for	University of Peradeniya
11	Master Plan Development Faculty of Agriculture Phase 11	Peradeniya	384	Completed the project	2015.12.07- 2017.12.06	GOSL	65	-	22	91	Percentage	40	8	8		University of Peradeniya
12	Building for the Dept of Statistical and Computer Science Faculty of Sience	Peradeniya	179	Completed the Statistical & Computer Sciences building	2016.10.31 - 2018.12.31	GOSL	20	1	48	48	Percentage	1	13	13		University of Peradeniya
13	Construction of Upper floor and completion of balance work of DO 11 Faculty of Engineering	Peradeniya	32	Completed the project	2015.11.02- 2016.08.01	GOSL	20	ı	12	16	Percentage	75	55	80	No evidence provided for approval of extension.	
14	Construction of Geology building stage 11	Peradeniya	166	Completed the Geology building	2016.10.18- 2018.04.17	GOSL	51	-	53	53	Percentage	-	20	20		University of Peradeniya
15	Consreuction of Hockey and Athletic Pavilion	Peradeniya	31	Completed the Hockey and athletic pavilion	2015.10.31- 2017.12.31	GOSL	30	-	-	-	Percentage	-	-	-	Tender awarded	University of Peradeniya
16	Construction of Convocation Hall	Peradeniya	328	Completed the Convocation hall	2016.10.31- 2017.12.31	GOSL	15		-	-	Percentage	1	-	_	Desing stage	University of Peradeniya

								Financ	ial Progress (I	Rs.Mn.)		Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure		Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
17	Para clinical research building faculty of Medicine stage 1	Peradeniya	280	Completed the Para clinical research building	2005.08.31- 2013.04.30	GOSL	15		12	254		Percentage	N/A	N/A		Completed. Final bill to be settled.	University of Peradeniya
18	Master Plan Development Faculty of Agriculture Phase 1	·	930	Completed the Master Plan Development Phase 1	2014.08.29- 2017.07.28	GOSL	200	1	304	741		Percentage	40	38	88		University of Peradeniya
19	Building Research Excellence in Wildlife and Human Health in Sri Lanka	Faculty of Veterinary Medicine & Animal Science,	63	Completed the degree programme	2013-2017	Internatio nal Developm ent Research	16	14	5	43		Percentage	30	20	80	-	University of Peradeniya
20	Waso - Asia project	Peradeniya	121	Completed the degree programme	2014-2018	Norwegia n Agency for Developm ent	25	*	5	26	-	Percentage	75	37	52	-	University of Peradeniya
21	Norwegian Programme for Capacity building in Higher Education & Research Development Project (NORHEAD)	Faculty of Arts, Peradeniya	26	Completed the degree programme	2013-2018	Tribhuvan University - Nepal , NORHEA D	7	7	7	16		Percentage	25	18	75		University of Peradeniya
22	SATREPS Project for Developing Pollution Control & Environment Restoration	Faculty of Engineerin g, Peradeniya	594	Pollution control & environment restoration	2011.04.01- 2016.03.31	ЛСА, МОНЕ , JST	10		8	152		Precentage	15	14	99	Finishing stage	University of Peradeniya
23	Building Complex at Maradana Road	Maradana	1139	Completed the Clinical department building	2014.02.01- 2016.11.18	GOSL	219	-	158	812		Percentage	44	41	100	Finishing stage	University of Colombo
24	Extension to the East Wing building of faculty of Management & finance	Colombo	130	Completed the Management & Finance faculty	2015.11.17- 2017.06.15	GOSL	50		52	76		Percentage	83	74	100	Finishing stage	University of Colombo

								Financ	ial Progress (l	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
25	Extension to the Existing Building of faculty of Education	Colombo	128	Completed the Education faculty building	2015.01.28- 2016.07.05	GOSL	48		20	123	Percentage	22	22	100	Completed. Final bill to be settled.	University of Colombo
26	Prposed Building for Facullty of Graduate Studies - stage iii	Colombo	293	Completed the graduate studies faculty building	2016.09.22- 2018.06.04	GOSL	45		11	11	Percentage	12	12	12		University of Colombo
27	Building Programme to improve infrastructure facilities Faculty of Applied Science . Stage 111	Gangodawi la, Nugegoda	91	Completed the Clinical department building	2014.09.10- 2015.11.24	GOSL	60	40	20	92	Percentage	11	11		Completed. Final bill to be settled.	University of Sri Jayawarde nepura
28	Building for Faculty of Management Studies & Commerce - Stage 111 ,phase 02 (Balance works)	Gangodawi la, Nugegoda		Completed the Management Studies & Commerce	2015.06.29- 2016.04.30	GOSL	40	36	15	30	Percentage	72	42	70	No evidence provided for approval of extension.	University of Sri Jayawarde nepura
29	Building for the faculty of Humanaties & social Science	Gangodawi la, Nugegoda	601	Completed the Building complex	2012-2015	GOSL	23				Percentage	N/A	N/A	N/A	The Ministry has advised to prepare a new project	University of Sri Jayawarde nepura
30	Phase IV Building for the faculty of Medical Sciences	Gangodawi la, Nugegoda	1588	Completed the Medical Science faculty building	2014.03.17- 2016.03.16	GOSL	480	435	424	1,268	Percentage	46	34.25	89	Finishing stage. No evidence provided for approval of	University of Sri Jayawarde nepura
31	Proposed Extension to the Administration Building	Gangodawi la, Nugegoda	55	Completed the Extension to the Administrati on y building	2016.07.29- 2017.05.25	GOSL	28	28	9	9	Percentage	35	4	4	Initial stage	University of Sri Jayawarde nepura
32	Building for the Faculty of Social Science Stage 11	Kelaniya	25	Completed the Social Sciences faculty Building	2013.10.01- 2015.07.15	GOSL	0	5	0	22	Percentage	N/A	N/A	100	Completed. No TEC approval for final payment.	University of Kelaniya

								Financ	ial Progress (l	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
33	Building for the Faculty of Commerce and Management sdudies	Kelaniya	25	Completed the Commerce & Management Studies Building	2013.08.05- 2014.08.05	GOSL	1	1	1	25	Percentage	-	-	100	Completed. Final bill paid.	University of Kelaniya
34	Six Storied Building for the Faculty of Science	Kelaniya	345	Completed the Six Storied Building	2014.09.23- 2016.03.23	GOSL	56	56	56	171	Percentage	55	30	75	Extension requested	University of Kelaniya
35	Multi Propose Building for the University of Kelaniya	Kelaniya	75	Completed the Multi Purpose Building	2014.05.16- 2015.12.30	GOSL	8	8	7	72	Percentage	1	1	100	Completed. Final bill paid.	University of Kelaniya
36	Building for the information Communication Technology Centre	Kelaniya	183	Completed the information Communicati on	2016.09.01- 2018.03.01	GOSL	18	8	18	53	Percentage	50	10	10	Revised the commence ment date	University of Kelaniya
37	Building for the Faculty of Social Science stage 111	Kelaniya	19	Completed the Social Sciences faculty building	2014.09.15- 2015.07.15	GOSL	-	5	-	12	Percentage	1	1		Completed. No TEC approval for final payment	University of Kelaniya
38	Multipurpose Building stage 1, Faculty of Medicine	Ragama	322	Completed the Multi Purpose Building	2016.11.17- 2018.11.17	GOSL	84	-	84	84	Percentage	10	10	10		University of Kelaniya
39	Building Complex (ICT) for the Department of Industrial Management	Kelaniya	500	Completed the Industrial Management Department building	2016.05.10- 2018.11.10	GOSL	74	-	74	170	Percentage	30	25	25		University of Kelaniya
40	New lecture theatre complex of the faculty of Sience	Kelaniya	500	Completed the lecture lecture theatre complex	2016-2019	GOSL			-	-	Percentage			1	Procurment stage	University of Kelaniya

								Financ	ial Progress (I	Rs.Mn.)		Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
41	Centre for care of children with developmental disabilities	Kelaniya	26	Completed the Centre for care of children	2016-2018	GOSL			-	-		Percentage			-	To be constructed by a donor company	University of Kelaniya
42	Proposed 3rd and 4th floors in block B" in building complex for the Technology degree programme	Kelaniya	110	Completed the building complex	2016.12.14- 2017.12.14	GOSL	22	22	22	22		Percentage	5	5	5	Initial stage	University of Kelaniya
43	Dept of Transport and Logistic management - Phase I	Moratuwa	148	Completed the Dept of Transport and Logistic management Building	2012.05.14- 2014.06.11	GOSL	15	15	13	140		Percentage	N/A	N/A	100	Completed. Final bill to be settled.	University of Moratuwa
44	Extension to Administration Building	Moratuwa	282	Completed the Administrati on Building	2013.12.05- 2016.12.30	GOSL	120	110	93	205		Percentage	18	18	100		University of Moratuwa
45	Hostel - 400 Female Students	Moratuwa	194	Completed the Female Student hostel	2011-2013	GOSL	15	5	-	-		Percentage	10	0	0	Still not commenced .	University of Moratuwa
46	Faculty of Architecture - Phase I1 Town & Counry t Planing	Moratuwa	140	Completed the Information Technology faculty Building	2012.09.27- 2013.10.20	GOSL	23	23	13	104		Percentage	N/A	N/A	100	*	University of Moratuwa
47	Faculty of Architecture - Phase 111 (Design)	Moratuwa		Completed the Building	2014.07.08- 2015.12.21	GOSL	45	45	23	63		Percentage	30	28	98	Finishing stage. Delay due to relocation of service lines. No evidence provided for approval of extension.	University of Moratuwa

								Financ	ial Progress (I	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
48	Faculty of Information Technology - Phase 1I	Moratuwa	205	Completed the Information Technology faculty Building	2014.08.05- 2016.05.04	GOSL	60	60	55	165	Percentage	10	10	100	Completed. Final bill to be settled.	University of Moratuwa
49	Faculty of Architecture (Phase iv)	Moratuwa		Completed the Architecture faculty Building	2014.05.01- 2016.05.14	GOSL	50	50	22	85	Percentage	20	20	100	Completed. Final bill to be settled.	
50	Multipurpose Building for Faculty of Engineering	Moratuwa	184	Completed the Multipurpose Building	2015.03.18- 2015.12.26	GOSL	80	77	50	128	Percentage	27	27	100	Completed. Final bill to be settled.	University of Moratuwa
51	Design & Build Contract for proposed lecture room building for the faculty of Architecture	Moratuwa	164	Completed the lecture room building	2014.08.25- 2015.09.23	GOSL	70	70	46	131	Percentage	30	30	100	Final bill to	University of Moratuwa
52	Design & Build contract for proposed student center & canteen extension	Moratuwa		Completed the student center & canteen extension	2014.08.12- 2015.07.31	GOSL	25	25	12	50	Percentage	N/A	N/A	100	Completed. Final bill to be settled.	University of Moratuwa
53	Faculty of Architecture (Phase V) - (Storm water collection & Disposal system & sewage & waste water collection , Treatment & Disposal system)	Moratuwa	17	Enhanced Disposal system, sewage & waste water collection	2016-2017	GOSL	18	18	-	-	Percentage	12	0	0	Still not commenced .	University of Moratuwa

								Financ	rial Progress (I	Rs.Mn.)		Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure		Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
54	Advance Bitumen Testing & Accelerated Pavement Testing Laboratory Phase 1 & phase 11 (Highway materials testing Laboratory - phase 1 & Heavy vehicle Bitumen testing laboratory)	Moratuwa	24	Completed the Heavy Vehicle bitumen testing laboratory	2015.02.18- 2016.09.20	GOSL	10	10	6	10		Percentage	80	68	88	Finishing stage. No evidence provided for approval of extension.	University of Moratuwa
55	Balance work for Ground and Mezzanine Floors of Textile Extension Building for Department of Textile and Clothing Technology	Moratuwa	30	Completed the building department	2015.03.18- 2015.11.30	GOSL	15	15	17	30		Percentage	10	10		Completed. Final bill paid.	University of Moratuwa
56	New Building for Department of Building Economics	Moratuwa	75	Completed the Dept. of Building Economics building	2015.12.31- 2017.12.31	GOSL	15	-	0	0	-	Percentage	10	0	0	Still not commenced .	University of Moratuwa
577	proposed Building for the Department of Materials Science and Engineering	Moratuwa	240	Completed the Meterials Science & Engineering Dept. building complex	2015.12.31- 2017.12.31	GOSL	5	-	-	-		Percentage	10	0	0	Still not commenced .	University of Moratuwa
58	Construction of Computer science Building - Stage I & 11	Wellamada ma	291	Completed the Deptment of Computer Science & Computer Unit Building	2013.03.27- 2015.09.20	GOSL	50	50	38	209		Percentage	N/A	N/A		Completed. Final bill to be settled.	University of Ruhuna
59	balance work of proposed examination hall/Auditorium/Deans office at phase 11	Matara	21	Completed the Examination hall	2014.07.24- 2015.09.11	GOSL	10	10	8	20		Percentage	N/A	N/A	100	Fiber cabling & telephone cabling need to be	University of Ruhuna

								Financ	ial Progress (I	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
600	Building Complex for the Faculty of Management & Finance	Matara	331	Completed the Faculty of Management & Finance building complex	2013.09.25- 2015.08.19	GOSL	104	104	84	253	Percentage	16	12	96	Finishing stage. No evidence provided for approval of extension.	University of Ruhuna
61	Construction of three Building Blocks for the Faculty of Fisheries and Marine Science and Technology (FMST)	Matara	694	Completed the Faculty of Fisheries and Marine Sciences and Technology Building	2015.05.05- 2017.03.02	GOSL	140	140	209	344	Percentage	75	43	60		University of Ruhuna
62	Completion of the balance work of the Examination Hall building Faculty of Humanities and Social	Matara	72	Completed the Examination Hall building	24.07.2014- 24.11.2014	GOSL	10	5	9	70	Precentage	N/A	N/A	100	completed.	University of Ruhuna
63	Construction and Completion of Housing Units for Senior Academic Staff, Wellamadama Block 11	Wellamada ma	20	Completed the Housing Units for Senior Academic Staff	2014.12.10- 2016.09.15	GOSL	9	9	7	18	Percentage	15	15	100	Completed. Final bill paid. Retention is to be paid.	University of Ruhuna
64	Construction and Completion of Housing Units for Administrative & Finance Staff - Wellamadama	Wellamada ma	19	Completed the Housing Units for Senior Academic Staff	2014.06.23- 2015.02.15	GOSL	1	1	-	19	Percentage	N/A	N/A	100	Completed. Retention is to be paid.	University of Ruhuna
65	Construction and Completion of Housing Units for Senior Academic Staff Faculty of Engineering, Hapugala (Block 11)	Hapugala	20	Completed the Housing Units for Senior Academic Staff	2014.12.10- 2015.10.08	GOSL	11	11	11	19	Percentage	20	20	100	Completed. Final bill paid. Retention is to be paid.	University of Ruhuna

								Financ	rial Progress (I	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	2.2016)		T1
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	Implemen ting Agency
66	Construction and Completion of Housing Units for Senior Academic Staff Faculty of Engineering, Hapugala (Block 01)	Hapugala	19	Completed the Housing Units for Senior Academic Staff	2014.12.10- 2015.06.07	GOSL	11	11	15	22	Percentage	N/A	N/A	100	Completed. Final bill paid.	University of Ruhuna
67	Construction and Completion of Housing Units for Administrative & Finance Staff - Wellamadama (Phase 01)	Wellamada ma	19	Completed the Housing Units for Senior Academic Staff	2014.06.23- 2015.02.15	GOSL	1	1	1	18	Percentage	3	3	100	Completed. Final bill paid. Retention is to be paid.	University of Ruhuna
68	Construction and completion of New students canteen for 1000 student of the faculty of Agriculture. Mapalana	Mapalana	20	Completed the Housing Units for Senior Academic Staff	2015.08.17- 2016.05.16	GOSL	9	9	11	17	Percentage	40	40	100	Completed. Final bill paid. Retention is to be paid.	University of Ruhuna
69	Construction and Completion of new students common room for 1000 student of the faculty of Agriculture,Mapalana	Mapalana	20	Completed the student common room	2015.08.17- 2016.03.13	GOSL	9	9	11	17	Percentage	15	15	100	Completed. Final bill paid. Retention is to be paid.	University of Ruhuna
70	Construction and completion of canteen with a communication centre in the premises of the faculty of Science, Wellamadama, Matara	Wellamada ma	20	Completed the Canteen & comunication centre	2015.08.17- 2016.05.20	GOSL	13	13	15	19	Percentage	50	50		Completed. Final bill paid. Retention is to be paid.	University of Ruhuna
71	Construction of Remaining part of Boundary wall/ Bundary fence for faculty of Engineering	Matara	735	Completed the Boundary wall	2016.11.21- 2017.04.21	GOSL	30	30	4	4	Percentage	Not reported	15	15	Initial stage	University of Ruhuna

								Financ	eial Progress (I	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
72	Construction and completion of 4 Nos.of Housing units of staff quarters for Faculty of Technology (Gam-Udawa site block 1,2,3,4)	Karagoda/ Uyangoda/ Kamburupi tiya		Completed the staff quarters	2016.08.23- 2017.02.18	GOSL	25	25	13	13	Percentage	60	50	50		University of Ruhuna
7.	5 Nos.of Housing units of staff quarters for Faculty of Technology (Gam-Udawa site block 5,6,7,8)	Karagoda/ Uyangoda/ Kamburupi tiya	25	Completed the staff quarters	2016.08.23- 2017.02.18	GOSL	25	25	12	12	Percentage	60	50	50		University of Ruhuna
74	Design , Construction, supervision and commissiong of building complex for the Department of Technology, university of Ruhuna at Karagoda, uyangoda , Kamburupitiya	Karagoda/ Uyangoda/ Kamburupi tiya	692	Completed the building complex	2016.05.01- 2017.11.30	GOSL	69	122	122	122	Percentage	10	7	7	If 20% advance is paid in this year that needs Rs.179 Mn	University of Ruhuna
7:	University Township project	Matara	556	Completed the University Township project	2015-2017	GOSL	130	16	-	-	Percentage	-	-		Consultancy agreement is signed. Design and preparation	University of Ruhuna
70	Recommendation on the Construction of State of Art Auditorium with Well Equipped Theatre Facility for the University of Ruhuna	Matara	336	Completed theTheatre Building	16.05.2016- 16.11.2017	Gov. of India	180	After sending the bill Indian High Commisi on pay	81	89	Percentage	34	30	30		University of Ruhuna
7'	7 Arts Faculty Complex	Jaffna		Completed the Arts Building	1981-2011	GOSL	1	-	-	118	Percentage	N/A	N/A	100	Completed.	University of Jaffna
78	Faculty of Business Studies - Vavuniya Campus	Vavuniya	92	Completed the Building	2007-2012	GOSL	2	2	1	90	Percentage	N/A	N/A	100	Completed.	University of Jaffna

								Financ	ial Progress (I	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		T1
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved		Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	Implemen ting Agency
79	Construction of five storied Building for Clinical Dept.of Faculty of Medicine	Jaffna	190	Completed the five storied Building for Clinical Dept.of Faculty of Medicine	2013-2015	GOSL	5	-	1	1	Precentage	11	2	2	Tender Stage	University of Jaffna
80	Faculty of Applied Science - Vavuniya Campus	Vavuniya	330	Completed the Building	2007-2013	GOSL	78	78	77	233	Percentage	52	12	60	Stage 111 phase 11 stage iv phase 1 is in progress stage 111 phase 11 awarded in December. No evidence provided for approval of extension.	University of Jaffna

									Financ	cial Progress (I	Rs.Mn.)		Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
		Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
:	81	Faculty of Management Studies & Commerce	Jaffna	400	Completed the Faculty of Management Studies & Commerce Building	2009-2013	GOSL	33	22	22	203		Percentage	48	8	60	Block C completed. We terminated Block A, Block "D & E". Contract for balance work of block D & E is in progress, contract for balance work of block A bid under evaluation. No evidence provided for approval of extension.	University of Jaffna
	82	Faculty of Agriculture - Kilinochchi	Kilinochch i	394	Completed the Agriculture faculty Building	2013-2015	GOSL	10	10	10	352		Percentage	7	2	90	Finishing stage. Some more buildings to be renovated. No evidence provided for approval of extension.	University of Jaffna
;	83	Siddha Medicine Five Storied Faculty Building	Jaffna	110	Completed the Siddha Medicine Five Storied Building	2012.12- 2015.12	GOSL	10	1	0	67		Percentage	5	0	93	Work completed more defects to be rectified. Adjudicatio n in progress.	University of Jaffna

								Financ	cial Progress (I	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
84	Construction of Eight storied building for Clinical Department of Faculty of Medicine	Jaffna		Completed the building complex	2013-2015	GOSL		-	-	-	Percentage	20	0	0	This allocation transferred to another project in 4th Quarter 2016.	University of Jaffna
85	Balance Construction Works of the Building of Natural Science Block, Faculty of Science	Jaffna	53	Completed the Natural Science Block Stage II Phase V	2014-2015	GOSL	10	6	5	42	Percentage	N/A	N/A	100	Constructio n work completed.P rcurment of fix furniture awarded in December.	University of Jaffna
86	Construction of two storied pre cast lecture hall at Pampaimadu Vavuniya Campus	Vavuniya	59	Completed the Two storied Pre cast Lecture Hall	2016-2017	GOSL	-	-	-	-	Percentage	10	0	0	Consultancy services awarded to Department of Buildings (Central) . Preparation of bid document in progress.	University of Jaffna
87	Construction of Gymnasium Vavuniya Campus	Vavuniya		Completed the Gymnasium	2014-2015	GOSL	3	3	3	14	Percentage	N/A	N/A	100	Work completed. Final bill paid.	University of Jaffna
88	Gymnasium fo the University of Jaffna	Jaffna	242	Gymnasium	2014-2016	GOSL	40	39	39	39	Percentage	25	0	0	Contract awarded in December 2016.	University of Jaffna
89	Building Complex for the Faculty of Engineering	Jaffna	2437	Completed the Engineering faculty building	2013-2017	GOSL	1,033	840	839	1,348	Percentage	60	50	90	Finishing stage	University of Jaffna

								Financ	ial Progress (I	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
90	Completion of Graduate Studies Building	Jaffna		Completed the Graduate studies faculty building	2014.12- 2015.12	GOSL	15	14	14	39	Percentage	10	9	99	Finishing stage	University of Jaffna
91	Establishing a Faculty of Engineering - Killinochchi (Construction of Civil Engineering & Mechanical Engineering Complex)	Killinochchi	300	Completed the building complex, Enginnering faculty	2014-2018	Gov. of Indian	253	After sending the bill Indian High Commisi on pay the bill	132	197	Percentage	90	85	95		University of Jaffna
92	Establishing a Faculty of Agriculture - Killinochchi (Construction of Building Complex for Skill Development Centre)	Killinochchi	300	Completed the building complex, Agriculture faculty	2014-2018	Gov. of Indian	250	After sending the bill Indian High Commisi on pay	120	182	Percentage	98	93	95		University of Jaffna
93	Lecture Theatre Complex	Belihuloya	672	Completed the Lecture Theatre complexes	2010.09.01- 2013.06.07	GOSL	5		0	658	Percentage	N/A	N/A		Completed. Final bill to be settled.	Sabaragam uwa University
94	Building For Faculty of Applied Sciences	Belihuloya		Completed the Applied Sciences faculty building	2010.09.01- 2011.09.01	GOSL	15		4	279	Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Sabaragam uwa University
95	Building for Faculty of Geometrics	Belihuloya		Completed the Geomatics faculty building	2011.04.05- 2012.04.05	GOSL	10		-	241	Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Sabaragam uwa University
96	Boys Hostel for 240 students	Belihuloya	176	Completed the boys hostel	2011.06.17- 2013.03.25	GOSL	15		-	155	Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Sabaragam uwa University

								Financ	cial Progress (l	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
97	Construction of Playground	Belihuloya	121	Completed the construction of playground	2011.11.09- 2012.11.01	GOSL	15		2	114	Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Sabaragam uwa University
98	Aministration Building	Belihuloya	60	Completed the Administrati on building	2011-2014	GOSL	40		-	1	Percentage	0	0	0	Legal case has been pending upon the land	Sabaragam uwa University
99	Faculty of Geomatics - stage 11	Belihuloya	173	Completed the Geomatics building	2016.09.20- 2017.09.19	GOSL	60		54	54	Percentage	50	22	22	Mobilized.	Sabaragam uwa University
100	Basic Facilities for Hostel Project (ICC)- 3/4	Belihuloya	75	Completed the Students Cafeterias	Months(Exact time duration has not been reported by the Ministry)	GOSL	38		1	7	Percentage	0	0	0		Sabaragam uwa University
101	Student Cafeteria -2 Nos	Belihuloya	80	Completed the Student cafeteriya	13 Months(Exact time duration has not been reported by the Ministry)	GOSL	50		-	-	Percentage	0	0	0	National planning recommand ation has received.	Sabaragam uwa University
102	Summer Huts 15 Nos	Belihuloya	8	Completed the Summer Huts	2016.03.03- 2016.05.31	GOSL	8		0	0	Percentage	0	0	0	Two summer huts under construction and 13	Sabaragam uwa University
103	Building for Technological Stream	Belihuloya	1065	Completed the Building	Not reported	GOSL	109				Percentage	0	0	0	Location has not been finalized yet.	Sabaragam uwa University
104	Faculty Building - Business Studies & Finance - Stage I	Kuliyapitiy a	165	Completed the faculty building	2011.02.06- 2012.06.06	GOSL	7	-	5	121	Percentage	N/A	N/A	100	Retension has to be paid.	Wayamba University

								Financ	ial Progress (l	Rs.Mn.)		Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
105	Health Center- Kuliyapitiya stage 11	Kuliyapitiy a		Completed the Health Centre	2011.10.31- 2016.08.26	GOSL	2	-	1	14		Percentage	N/A	N/A		Retension has to be paid.	Wayamba University
106	Bachelor Academic staff Quarters - Kuliyapitiya	Kuliyapitiy a	49	Completed the Academic staff quarters	2011.10.05- 2016.06.30	GOSL	10	-	3	21		Percentage	25	25	100	Completed. Final bill to be settled.	Wayamba University
107	Faculty Building - Agriculture & Plantation Management -Stage II	Kuliyapitiy a	125	Completed the faculty building	2012.08.02- 2013.08.02	GOSL	31	4	30	93		Percentage	N/A	N/A		Completed. Final bill to be settled.	Wayamba University
108	Hostel stage v - Markandura 100 Students	Markandur a		Completed the hostel	2013.05.02- 2014.05.02	GOSL	17	1	7	72		Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Wayamba University
109	Hostel stage vi - Markandura - 100 Students	Markandur a	69	Completed the hostel	2013.05.02- 2014.05.02	GOSL	17	9	17	50		Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Wayamba University
110	Improvement of Play ground,Kuliyapitiya	Kuliyapitiy a	50	Completed the planting of grass and other improvement	2012.10.18- 2016.03.21	GOSL	10	10	6	31		Percentage	8	8		Completed. Final bill to be settled.	Wayamba University
111	Health Center Stage 11, Makandura	Markandur a	18	Completed the Health Centre	2014.01.17- 2016.06.27	GOSL	4	1	-	9		Percentage	40	25	85	Finishing stage	Wayamba University
112	Faculty Building Final Stage for faculty of Applied Science,Kuliyapitiya	Kuliyapitiy a	367	Completed the Applied Sciences the faculty building	2014.08.29- 2016.09.30	GOSL	191	48	158	294		Percentage	47	32		Finishing stage. No evidence provided for approval of	Wayamba University

								Financ	cial Progress (l	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
113	Faculty Building Final Stage for faculty of Livestock, Fisheries & Nutrition ,Makadura Stage 111	Markandur a	170	Completed the faculty building	2013.10.21- 2016.04.21	GOSL	19	7	6	61	Percentage	88	28	50	No evidence provided for approval of extension.	Wayamba University
114	Construction of Canteen for 500 students & Staff	Kuliyapitiy a	45	Completed the new canteen building	2014.08.18- 2016.06.15	GOSL	16	-	-	34	Percentage	5	5	100	Retension has to be paid.	Wayamba University
115	Administration Building. Stage 11, Kuliyapitiya	Kuliyapitiy a	100	Completed the Admin Building	2014.09.27- 2016.03.27	GOSL	41	-	-	16	Percentage	85	35	50	Construction completed up to roof level.	Wayamba University
116	Construction of Hostel stage IV . Kuliyapitiya	Kuliyapitiy a	69	Completed the Hostel Building	2012.01.05- 2013.01.06	GOSL	3		3	54	Percentage	N/A	N/A	100	Completed.	Wayamba University
117	Gymnasium	Kuliyapitiy a	250	Completed the Gymnasium	2013.09.16- 2014.02.15	GOSL	8	-	5	115	Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Wayamba University
118	Hostel Stage IV -	Kuliyapitiy a	69	Completed the hostel	05.01.2012 - 06.01.2013	GOSL	3	1	1	53	Precentage	N/A	N/A	100	Completed.	Wayamba University
119	Bachelor Academic staff Quarters - Makandura	Markandur a		Completed the Staff quarters	2011.10.05- 2012.08.27	GOSL	0	ı	1	33	Percentage	N/A	N/A		Completed. Final bill to be settled.	Wayamba University
120	Construction of Laboratory building to introduce Engineering Technology degree programme - Kuliyapitiya	Kuliyapitiy a	282	Completed the laboratary building	2016.12.30- 2018.03.30	GOSL	42	42	42	42	Percentage	-	-	-	Mobilizatio n advance paid.	Wayamba University

								Financ	ial Progress (l	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
121	Construction of faculty building stage 111 faculty of Agriculture 7 Plantation Management , Makandura	Markandur a	233	Completed the faculty building	2016.12.30- 2018.03.30	GOSL	35	35	35	35	Percentage	-	-		Mobilizatio n advance paid.	Wayamba University
122	Establishment of Uva Wellassa University - Phase II	Baddulla	3420	Completed the building complex	2005.07.01- 2010.07.01	GOSL	277	132	76	2,124	Percentage	40	2	62	Produced a paper to the Ministry which to be tabled to the	Wellassa University
123	New Building for Anuradhapura Regional Centre	Nawala		Completed the Regional Centre	2015.03.16- 2016.03.23	GOSL	20	15	21	45	Percentage	-	30	100	Completed.	The Open University
124	Construction of three storied building at Matara Regional Centre	Nawala	13	Completed the Regional Centre	2014.09.19- 2016.02.11	GOSL	10	ı	2	9	Percentage	30	30	100	Completed.	The Open University
125	Extension for Education Building	Nawala	17	Completed the Education building	2014.11.03-	GOSL	15	10	5	11	Percentage	10	10	45		The Open University
126	Zoological Block - stage iii	Eastern University	199	Completed the Science- Zoology department building	2011.12.29- 2013.06.30	GOSL	25	25	11	184	Percentage	1	0	99		Eastern University
127	Building complex for Library	Eastern University	1771	Completed the library	2011.12.29- 2014.02.10	GOSL	25	25	10	150	Percentage	1	0	99		Eastern University
128	Building for Faculty of Arts and Culture	Eastern University	121	Completed the faculty building	2011.12.29- 2013.07.30	GOSL	22	22	14	114	Percentage	100	0		Completed. Final bill to be settled.	Eastern University

								Financ	ial Progress (l	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	12.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
129	Building complex for Fac.of Commerce and Management	Eastern University	230	Completed the building complex for faculty of Commerce	2011.12.29- 2014.02.28	GOSL	30	30	4	211	Percentage	100	0	99	Completed. Final bill to be settled.	Eastern University
130	Building Complex for Faculty of Healthcare Science at Pillaiyaradi	Eastern University	360	Completed the building complex	2014.04.28- 2016.02.27	GOSL	70	70	144	348	Percentage	22	21	99	Completed. Final bill to be settled.	Eastern University
131	Building complex for professorial Unit at Teaching Hospital Batticaloa	Eastern University		Completed the building complex	2014.04.28- 2016.02.29	GOSL	90	90	73	201	Percentage	15	13		Completed. Final bill to be settled.	Eastern University
132	Auditorium Cum Lecture Hall for the Faculty of Arts & Culture	Eastern University	45	Completed the lecture hall building	2014.04.28- 2016.02.29	GOSL	7		-	33	Percentage	1	1	100	Completed. Final bill to be settled.	Eastern University
133	Construction of Building Complex for the Faculty of Agriculture	Eastern University	303	Completed the Building complex	Not reported	GOSL	100	Not reported	Not reported	Not reported	Percentage	Not reported	Not reported	Not reported	Initial stage	Eastern University
134	PGIM Rodney Street Development Project	Colombo	2500	Completed the eight storied building	2014.03.14- 2018.12.31	GOSL	270	270	146	710	Percentage	30	20	22		Postgradua te Institute of Medicine
135	New building for lecture halls, reading rooms & multipurpose auditorium	Colombo	253	Completed the lecture hall building	2014.10.29- 2017.10.28	GOSL	150	150	127	235	Percentage	88	83	95	Finishing stage	University of Colombo School of Computing
136	New building block for Administative & Canteen Phase 11	Colombo	81	Completed Administrati on building & Canteen	2016.11.01- 2018.04.30	GOSL	50	50	20	20	Percentage	30	15	15		University of Colombo School of Computing

								Financ	cial Progress (l	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	12.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
137	Construction of four storied proposed new building for UGC Secretariat	Colombo	60	Completed the four storied building	2015.09.15- 2017.01.14	GOSL	55	27	18	19	Percentage	55	85	87	Finishing stage	University Grants Commissio n
138	Building Complex for Faculty Applied Sciences	Samanthur ai	170	Completed the Applied Sciences faculty building complex	31.10.2011- 15.02.2014	GOSL	13	-	12	150	Precentage	N/A	N/A	100	Completed. Final bill to be settled.	South Eastern University
139	Building Complex for student Hostel & staff Quarters at faculty of Applied Science	Ampara	149	Completed the building complex for students hostel & staff Quarters	2011.11.01- 2017.12.31	GOSL	37	12	6	76	Percentage	8	6	98	Finishing stage	South Eastern University
140	South Eastern University of Sri Lanka Development Project - Phase 1B	Oluvil, Ampara	1870	Completed the building complex	2012- 2017.12.31	Kuwait Fund for Arab Economic Developm	666	517	501	1,242	Percentage	20	20	85	Finishing stage	МОНЕ
141	Construction of Acedemic & Non- Academic quarters block	Homagama	20	Completed the Academic & Non- Academic	2015.07.30- 2015.12.28	GOSL	12		8	19	Percentage	90	90	90	Finishing stage	Budddhist & Pali University
142	Construction of Yoga Bawana Centre	Homagama	20	Completed the Yoga Bawana Centre	2015.07.30- 2015.12.28	GOSL	14		13	19	Percentage	62	42	80	Finishing stage	Budddhist & Pali University
143	Construction of VC Quarters	Homagama		Completed the VC Quarters	2015.09.24- 2015.11.28	GOSL	28		24	31	Percentage	100	75	75	Finishing stage	Budddhist & Pali University
144	Admin Building	Yakkala	79	Completed the Administrati on building	2014.05.15- 2016.04.29	GOSL	18		16	51	Percentage	40	35	70	Finishing stage. No evidence provided for approval of	Gampaha Wickramar achchi Ayurveda Institute

								Financ	cial Progress (I	Rs.Mn.)		Physic	al Progres	ss 2016 (as at 31.1	12.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure		Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
145	Acedemic Building	Yakkala	134	Completed the four storied Academic Building	2014.09.10- 2016.03.03	GOSL	66		9	36		Percentage	75	10	35	No vidence provided for	Gampaha Wickramar achchi Ayurveda Institute
146	Student Centre stage 11	Yakkala	46	Completed the student centre building	2014.03.19- 2016.05.30	GOSL	20		14	37		Percentage	15	14.5		Finishing stage. No evidence provided for approval of extension.	Gampaha Wickramar achchi Ayurveda Institute
147	Building for Faculty of Management Studies	Mihintale	215	Completed the Buliding Complex of Faculty of Management	2012.07.19- 2014.01.24	GOSL	5	5	10	196		Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Rajarata University
148	Deyata Kirula Programe	Mihintale	400	Completed the Dayata Kirula phase ii	2014.12.31- 2016.04.06	GOSL	36	36	45	387		Percentage	40	30	90		Rajarata University
149	Construction of Hostels for 250 students at Puliyankulama,faculty of Agriculture	Puliyankul ama	154	Completed the Girl's Hostel for Faculty of Agriculture	2013.05.07- 2016.12.31	GOSL	16	16	24	123		Percentage	35	32	97		Rajarata University
150	Pre Clinical Building	Mihintale	437	Completed the Pre Clinical Building	2016	GOSL	20	-	-	-	-	Percentage	N/A	N/A	N/A		Rajarata University
151	Construction & Completion of Swimming Pool	Mihintale	168	Completed the Swimming Pool	2015.06.09- 2016.12.31	GOSL	90	90	95	154		Percentage	85	60	75		Rajarata University

								Financ	rial Progress (1	Rs.Mn.)		Physic	al Progres	s 2016 (as at 31.1	12.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure		Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
152	Prpposed building complex for faculty of Medicine & Allied Sciences (stage 1,11 &111)	Mihintale	1284	Completed the Clinical Building, Teaching Hospital	2009.12.03- 2011.12.31	GOSL	10	10	70	1,275		Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Rajarata University
153	Aqisition of Land and Building - Mihintale	Mihintale	48	Completed the aqisition of land and building	2016-2017	GOSL	6	1	-	-		Percentage	1	50	50		Rajarata University
154	laboratory & Lecture Hall - Faculty of Applied Science	Mihintale	47	Completed the Laboratory Building & Lecture Hall	2014.05.29- 2016.12.30	GOSL	5	5	7	39		Percentage	20	20	100	Completed. Final bill to be settled.	Rajarata University
155	Staff Accomodation - New Building	Mihintale	380	Completed the Acommodati on Building	2016-2017	GOSL	-	-	-	-	-	Percentage	N/A	N/A	N/A	This allocation transferred to another project in 4th Quarter 2016.	Rajarata University
156	Building of Faculty of Social Science and Humanities	Mihintale		Completed the faculty building	2012.05.02- 2012.11.16	GOSL	5	5	6	173		Percentage	N/A	N/A	100	Completed. Final bill paid.	Rajarata University
157	Building of Faculty of Agriculture	Mihintale	143	Completed the Buliding Complex for Faculty of Agriculture	2014.09.17- 2016.12.31	GOSL	90	90	91	123		Percentage	45	42	97	Finishing stage	Rajarata University
158	proposed Building CDCE Building	Mihintale	169	Completed the building	2016-2017	GOSL	30	30	3	3		Percentage	11	5	5	Initial stage	Rajarata University
159	Aqisition of Land and Building - puliyankulama	Puliyankul ama	200	Completed the Aqisition of Land and Building	2016-2017	GOSL	200	30	-	-	-	Percentage	0	0	0	Still not commenced . Awaiting for the cabinet	Rajarata University

								Financ	ial Progress (I	Rs.Mn.)		Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure		Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
160	Construction of 8 nos. staff quarters (04 nos. of Twin quarters) for Department of Technological studies	Mihintale		Completed the staff quarters	2016-2017	GOSL	50	-	-	-	-	Percentage	0	0	0	Still not commenced .	Rajarata University
161	Construction of staff quarters for staff of Medical faculty	Mihintale	50	Completed the staff quarters	2016-2017	GOSL	44	41	-	-	-	Percentage	0	0	0	Still not commenced	Rajarata University
162	Faculty of Languages & Cultural Studies Building	Anuradapu ra		Completed the Cultural & studies building	2012.01.30- 2014.03.10	GOSL	20	12	9	425		Percentage	N/A	N/A	100	Appointed for TEC Revised	Bikkshu University
163	Faculty of Buddhist Studies Building	Anuradapu ra		Completed the Buddhist studies building	2010.09.16- 2015.05.15	GOSL	7	7	9	248		Percentage	100	100		Completed. Fibal bill to be paid.	Bikkshu University
164	Construction of Entrance Gate	Anuradapu ra		Completed the construction of gate	2016.11.03- 2017.02.03	GOSL	20	7	5	5		Percentage	33	25	25	Appointed for TEC Revised	Bikkshu University
165	Library Building	Anuradapu ra		Completed the library	2014.07.16- 2018.05.12	GOSL	20	10	6	320		Percentage	11	11	100	Appointed for TEC Revised	Bikkshu University
166	Construction of Dining Hall and Construction of Multipurpose student centre	Anuradapu ra		Completed the Multi purpose building	2016.11.10- 2018.05.12	GOSL	70	50	43	43		Percentage	60	60	60		Bikkshu University
167	Postgraduate Institute of English New Building	Nawala	93	Completed the PGIE new building	2014.10.27- 2016.06.30	GOSL	23	-	51	90		Percentage	54	54	100	Completed.	Postgradua te Institute of English

								Financ	ial Progress (I	Rs.Mn.)	Physic	al Progres	s 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
168	Building Complex for the canteen with recreation centre	Trincomale e	130	Completed the building complex	2014.09.04- 2016.10.15	GOSL	60	60	70	102	Percentage	100	68	100	Completed. Final bill to be settled.	Trincomal ee Campuse
169	Building complex for the faculty of Applied Science	Trincomale e	410	Completed the Applied Science building complex	2014.09.04- 2017.04.19	GOSL	92	92	79	182	Percentage	75	35	38		Trincomal ee Campuse
170	Building Complex for the Information Centre	Trincomale e	304	Completed the Information Centre building	2014.09.04- 2016.06.17	GOSL	125	125	106	276	Percentage	60	60	100	Completed. Final bill to be settled.	Trincomal ee Campuse
171	Building Complex for the Library	Trincomale e	326	Completed the library building complex	2014.09.04- 2016.11.18	GOSL	100	100	149	270	Percentage	81	71		Finishing stage	Trincomal ee Campuse
172	Construction of Playground at Tricomalee Campus	Trincomale e	50	Completed the construction of playground	2014.04.29- 2016.04.29	GOSL	17	17	1	31	Percentage	15	5	90	Finishing stage	Trincomal ee Campuse
173	Albert Crescent development project	Colombo	870	Completed the building complex	2012.01.14- 2014.09.14	GOSL	160	110	85	788	Percentage	15	11	96	Finishing stage	Visual & Performing Arts
174	Construction of Hostel Building for 400 Male Students at Dehiwala	Colombo	205	Completed the hostel building	2011.05.10- 2014.09.02	GOSL	50	22	-	157	Percentage	N/A	N/A	100	Completed. Final bill to be settled.	Visual & Performing Arts
175	Construction of Hostel Building for 400 Female Students at Rajagiriya	Colombo	193	Completed the hostel building	2011.06.06- 2014.08.31	GOSL	40	15	8	164	Percentage	N/A	N/A		Completed. Final bill to be settled.	Visual & Performing Arts

								Financ	cial Progress (l	Rs.Mn.)		Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Bills in hand	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
17	Construction of SLIATE head ofice (LQDC Building)	Colombo		Completed the SLIATE head ofice	2015.08.26- 2016.08.30	GOSL	56	56	9	9		Percentage	100	85	85	Finishing stage	SLIATE
17	Construction of four storied building complex ATI Dehiwala	Dehiwala	107	Completed the ATI Centre at Dehiwala	2016.09.08- 2017.09.07	GOSL	55	55	49	49		Percentage	100	40	40	Finishing stage	SLIATE
17	Development of Infastructure (Through the construction of new building - ATI Jaffna	Jaffna	167	Completed the ATI Centre at Jaffna	2016.09.22- 2018.09.21	GOSL	50	50	45	45		Percentage	100	7.5	7.5	Completed. Final bill to be settled.	SLIATE
17	Construction of four storied building complex ATI - Kegalle	Kegalle	87	Completed the ATI Centre at Kegalle	2016.01.10- 2017.01.09	GOSL	55	55	43	43		Percentage	100	40	40		SLIATE
18	Construction of ATI at Anuradhapura (phase 2)	Anuradhap ura	48	Completed the ATI Centre at Kegalle	2016.10.02- 2017.02.09	GOSL	50	50	19	19		Percentage	100	7.5	7.5	Initial stage	SLIATE
18	Preparation of design & biild documents & facilitation of procurment procedure 1 for development of infrastructure facilities of the ATI at Galle,Gampaha,Kandy,Kurunegala,Samanthral	Galle,Gam paha,Kand y,Kuruneg ala,Samant hrai		Completed the Preparation of design & biild documents & facilitation of procurment procedure for development of infrastructure facilities of the ATIs	2016.05.22- 2016.12.31	GOSL	9	9	5	5		Percentage	100	100	100	Completed. Final bill paid.	SLIATE

Development Performance - Year End Review 2016

								Financ	ial Progress (F	Rs.Mn.)	Physic	al Progres	ss 2016 (as at 31.1	2.2016)		Implemen
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source	Allocation	Imprest receved	Expenditure	Cumulative Expenditure	Measuring Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	ting Agency
182	60 Hostel Project	All Island		Completed the hostels	2013.09.18- 2016.09.18	GOSL	2,945	2,625	2,625	13,325	Percentage	55	52	97		Ministry of Higher Education

								Financi	al Progress	(Rs.Mn)		F	Physical Pr 31.	ogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)	Meas urein g unit	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
Expre	sssways Development																
1	Outer Circular Highway Project Phase III	Western Province Gampaha	76,700	9.63 km	Jan 2011 - Dec 2019	EXIM Bank of China	9,700	7,651	7,651	18,881	44.95	%	10.35%	9.5%	9.5%	-	RDA
2	Central Expressway																
2(a)	Section - 1 Kadawatha to Meerigama	Western Province Gampaha District	158,386	36.59 Km Land Acq 100%	2016-2020	EXIM Bank	1,070	130.73	130.73	130.73	-	%	L.A - 90%	L.A - 52%	L.A - 62%	-	RDA
2(b)	Section - 2	Western & North West Provinces	113,150	Land acquisition - 70%	2016-2019	GOSL	1,070	144.3	144.3	144.3	Bills are yet to receive	%	L.A. 70%	L.A. 70%	L.A. 70%	-	RDA
2©	Section - 3 Pothuhera to Galagedara	Kandy District Central Province	150,000	32.5 Km	2012-09-01 - 2020-01-15	GOSL	3,343.80	296.15	296.15	1,756.71	0.79	length (km)	L.A. 93%	57.5%	57.5%	Economic feasibility & EIA 100% Completed. Detailed hydrology study - 95%	RDA
3 & 4	Extension of Souther	n Expressw	ay Project														
3(a)	Section 01 - Matara to Beliatta	Matara	103,280	30	01.2016-07.2019							%	15%	15%	15%	-	
3(b)	Section 02 - Beliatta to Wetiya	Matara	55,200	26	10.2016-10.2019	EXIM Bank of						%	13%	4%	4%	-	
3©	Section 04 - Matara to Hambantota via Andarawewa	Hambanto ta	52,156	25	01.2016-01.2019	China and GOSL	36,672	35,415	35,415	67,253	-	%	13%	13%	13%	-	
4	Section - 3 Wetiya to Andarawewa	Hambanto ta	31,574	15	01.2016-01.2018							%	20%	18%	18%	-	

								Financi	al Progress	(Rs.Mn)		P	hysical Pr 31.	ogress 201 .12.2016)	6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re		Outstandi ng bills in hand (for the year 2016)	Meas urein g unit	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
5	Ruwanpura Expressway Project	Province - Western Sabaraga muwa District - Kalutara, Rathnapur a ,Colombo	286,000	4 lane Expressway from Kahathuduwa to Pelmadulla	2017 -2021 (4 years)	GOSL (Seekinng Donor)	175	37.5	37.5	311.5	27.10		-	·	-	1. Feasibility Study 95% completed. 2. EIA - 70% completed. 3. Topographe Surveying - 36% completed.	RDA
Highw	vays Development																
6	Base line Road - Phase III Kirulapona junction to Colombo - Horana Road	Colombo	3,500	Land acquisition - 50%	2007-2017	GOSL	0.82	0.82	0.82	526	20.00	%	50%	28%	48%	-	RDA
7	Hatton - Nuwara Eliya Road Improvement Project	Central / Nuwara Eliya	9,061	35.6 km	Dec, 2011 - Dec, 2015	Korea	625	15.91	368.37	7,473.85	18.27	%	100%	100%	100%	Project has been completed on 31/12/2015	RDA
8	National Highways Sector Project - Additional Financing - 2767 SRI	Mathara,G odagama, Hikkaduw a,Katukur unda,Nago da,Pamank ada,Kesbe wa	16,433	58.59 km	23.02.2012- 30.06.2016	ADB	2,780	592.20	1,752.69	14,596.54	54.31	%	0%	0%	100%	Completed	RDA

								Financi	al Progress	(Rs.Mn)		P	Physical Pr 31	ogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)	Meas urein g unit	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
9	Road Network Developmet Project - SFD 02	Central - Eastern - Sabaraga muwa - Western	9,491	79.32 km	June, 2013 - Dec, 2015	SFD	2,000	62.10	1,984.32	7,163.00	-	%	100%	100%	100%	-	RDA
10	Connectivity Project - Additional	Northern & North Central Province	9,528	119 Road length	11-2012 - 06- 2018	ADB	825	0.50	780.25	8,978.77	0.06	%	5%	5%	100%	-	RDA
11	National Road Development Project Funded by OPEC Fund for International Development	Sabaraga muwa - Southern - Western / Rathnapur a,Kegalle, Galle, Colombo	6,688	Road - 36.84 / Bridge 105 m	June, 2013 - Feb 2016	OFID	1,100	46.52	907.58	4,443.37	30.12	%	1%	6%	100%	-	RDA
12	Colombo District Road Development Project - OFID 02	Western / Colombo	11,212	1 Bridges & 12.77 km	Dec, 2013 - Dec, 2017	OFID	2,873.64	1,316.82	2,067.60	3,405.26	-	%	26.5%	17%	17%	There is delay on land acquisition	RDA
13	Rehabilitation &Improvement of Priority Road Project 3- Phase I	Rathnapur a, Gampaha, Kegalle, Hambanth ota, Galle, Kandy, Rathnapur a, Puttalum, Kurunegal a	47,864	247.36	9/9/2014 - 23.04.2017	CDB	10,950	10,789	10,562	33,633	-	km	101.25	95.65	190.05	-	RDA

							Financi	al Progress	(Rs.Mn)		P	hysical Pr 31.	ogress 201 .12.2016)	l6 (as at		
Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re		Outstandi ng bills in hand (for the year 2016)	Meas	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
Western Province Road Development Project (OFID - 03)		4,407	25.81 km	Dec, 2016 - Sep, 2018	OPEC	646.90	10.40	11.12	11.13	7.50	%	1	ı	-	Procuremen t for civil works is in progress	RDA

								Financi	al Progress	(Rs.Mn)		P	Physical Pr 31	rogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)	Meas urein g unit	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
	Rehabilitation of Peradeniya -	Districts (Badulla,		Construction of 20 km		OFID,							10%	-	-		
14 & 16	•	Monaragal a,Ampara Batticaloa)	18,200	Land Acquisition - 60%	2016 - 2019	SFD GOSL	1,700	344.2	344.2	768.6	-	%	60%	50%	50%	-	RDA
17	Connectivity	Western & Southern Province	13,400	26.1 km	22.08.2014- 30.12.2018	ADB	3,990	1,695.10	3,189.53	4,124.20	304.25	%	40%	40%	40%	-	RDA
18	Integrated Road Investment Program (iRoad Program) 3,130 km	Southern, Sabaraga muwa, Central, North Central, North Western and	116,000	748 km	May 2014 to May 2024	ADB	17,844	17,566	17,566	23,974	-	%	32%	27.2%	30%	Constructio n of Rural Roads will be completed in 2018 National Roads up to 2024.	RDA
19	Expressway Connectivity Improvement Plan	Western & Southern Province	543	200 Detail Design	04-2014 - 06- 2019	ADB	295	19.4	295.8	501.7	-	%	60%	60%	100%	-	RDA
20	Rehabilitation &Improvement of Priority Road Project 3 - Phase ii	Central & Sabaraga muwa	16,000	128.72	12/3/2016 - 6/2/2018	CDB	2,600	2,540.55	2,409.16	2,431.96	-	%	-	-	-	-	RDA
21	Transport Project Preparatory Facility	Western Province	-	Detail Design	12-2016 - 12- 2022	ADB	110	-	-	-	-	%	-	-	-	Loan was not effective	RDA
22	Regional Bridge Project - Phase II	Island wide	12,042	80 Bridges	Sept 2013 - Sept 2017	HSBC,UK & GOSL	1,630	1,640	1,640	10,736	94.00	%	13%	11%	91%	-	RDA

								Financi	al Progress	(Rs.Mn)		P	hysical Pr 31	ogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)		Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
23	Reconstruction of 25 bridges Project	Sabragam uwa Colombo,	5,070	Reconstructed Bridges	Sep-2015- Sep.2017	Kuwait Fund & GOSL	670	11.10	277.60	350.49	2.00	%	60%	28%	28%	-	RDA
24	Reconstruction of 46 Nos. of steel bridges under French Government Financial Package	Sabaraga muwa - Uva - Southern - Western - Central	7,822	Reconstruction of 51 Bridges	Aug, 2013 - Apr, 2017	NATIXIS BANK OF FRANCE	1,030	800.57	1,029.88	6,753.57	1.17	%	30%	93%	95%	ı	RDA
	Major Bridges	Package I Southern /Galle& Matara														Contract	
25	Construction Project of the National Road Network	Package II Northern Province /Jaffna ,Vavuniya, Kilinoche hi,Mannar	14,900	Reconstructed Bridges	March-2015- Aug.2018	JICA	3,175	2,451	2,680.71	4,181.74	97.17	%	72%	57.4%	73%	Agreement signed in Oct.2016 for package 2	RDA
26	Construction of Kochchikage Bridge on Peliyagoda - Puttalam Road	Western / Gampaha	1,736	105 m (3 Spans) 1 Bridge	July, 2016 - Oct, 2018	Austria	407	113.00	491.84	491.84	5.90	%	25%	22.5%	23%	-	RDA
27	New Bridge Construction Project Over the Kelani River	Western province - Colombo	55,313	Bridge 01	01/2014 to 12/2020	JICA	1,628	1,081.49	1,081.49	2,575.12	45.46	%	4.5%	4.0%	8.7%	Requested FR for Rs.10 mn.	RDA

								Financi	al Progress	(Rs.Mn)		P		ogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)		Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
28	Bridge Management System (BMS) and	Sample Provinces - Western, Southern & Central	-	Completion of Database of brodges(Inventory & Condition Report) in Sample Provinces	Feb. 2015 to Feb. 2018	JICA	20.00	3.60	3.60	4.30	1.90	%	38	33	48		RDA
29	Construction of Pipe Bridge on Samawachchativu - Munaichainai Road (Thatthurei Bridge) - SFD 01	Trincomal	90	0.9 km & 1 Bridge	June, 2015 - July, 2016	SFD	70.0	0.13	78.85	78.85	-	%	100%	100%	100%	-	RDA
30	Polgahawela, Ganemulla &	Western & North Western Province	9,762	3 Flyovers	Apr 2016 - Dec 2018	Spain	2,550.00	4,827.29	4,827.29	4,827.29	25.00	%	50%	54%	54%	-	RDA
31	Landslide Disaster Rehabilitation Project of National	Central, Uva, Sabaraga muwa	16,201	Mitigate Landslide disaster targeting for A-class national road as basic infrastructure by implimenting appropriate countermeasures in highland areas	Oct,,2012 to Mar, 2019	JICA	565	118	118	723	-	%	11%	11%	25%	-	RDA
32	Project - Provincial	Nothern Province (Vavniya & Mannar)	3,600	153 km of Roads	2010-2016	ADB	749.4	749.4	476.4	3,132.74	-	%	7%	7%	100%	Delay in obtaining the gravel	PRD

								Financi	al Progress	(Rs.Mn)		P	Physical Pr 31.	ogress 20: .12.2016)	16 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)	Meas urein g unit	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
33	Northern Road Connectivity Project - Additional Financing Provincial Componets (ADB)	Nothern Province (Kilinochc hi & Mullathiv u) and North Central	4,600	124 km of Roads	2013-2018	ADB	1,489.1	1,489.1	999.4	3,455.10	-	%	7%	2%	86%	Delay in obtaining the gravel	PRD
34	Road Network Development for Hambantota International Hub Development	Southern	50	2 km	01.01.2016- 30.06.2016	GOSL	50.0	-	1	41.15	-	%	100%	100%	100%	-	RDA
35	Network Planning & Road Safety (Improvement of Traffic Management & Road Safety)	Malabe, Nawala, Nugegoda, Dematago da,Beleka de,Welika da, Bellanwila , Panagoda	33	5 Pelican Crossings & 3 Traffic Light Systems	6/10/2016- 6/2/2017	GOSL	25	29.50	13.44	13.44	9.32	%	100%	100%	100%	Approved by RDA	RDA
36	Traffic Management in Greater Colombo area	Anuradha pura, Badulla, Polonnaru wa, Jaffna	58	5 Pelican Crossings & 6 Traffic Light Systems	15/11/2015- 30/09/2016	GOSL	62.80	20.00	11.62	11.62	46.86	%	100%	100%	100%	Approved by Tender Board of RDA	RDA
37	Widening & Improv	ement of Ro	oads								I	ı	T	T	I		
37.1	Widening & Improvement	Colombo	2,346	88.63 Km			970.00	449.85	449.85	449.85	104.45	km	88.63	19.02	19.02	-	RDA
37.2	Widening & Improvement	Gampaha	2,634	100.13Km			700.00	333.07	333.07	333.07	68.92	km	100.13	8.96	8.96	-	RDA
37.3	Widening & Improvement	Kalutara	827	3.1Km			500.00	105.57	105.57	105.57	132.71	km	3.10	0.50	0.50	-	RDA
37.4	Widening & Improvement	Kandy	2,590	84.5Km			370.00	260.88	260.88	260.88	59.47	km	84.50	77.50	77.50	-	RDA

								Financi	ial Progress	(Rs.Mn)		P	hysical Pr 31.	ogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)	Meas urein g unit	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
37.5	Widening & Improvement	Mathale	750	14.89Km			200.00	50.63	50.63	50.63	7.13	km	14.89	7.89	7.89	-	RDA
37.6	Widening & Improvement	Nuwara Eliya	479	46.78Km			170.00	25.93	25.93	25.93	6.32	km	46.78	14.50	14.50	-	RDA
37.7	Widening & Improvement	Matara	1,571	158.92Km			300.00	186.30	186.30	186.30	209.99	km	158.92	16.00	16.00	-	RDA
37.8	Widening & Improvement	Galle	872	18.91Km			250.00	113.24	113.24	113.24	9.61	km	18.91	1.00	1.00	-	RDA
37.9	Widening & Improvement	Hambanth ota	2,599	41.79Km			350.00	459.65	459.65	459.65	247.14	km	41.79	4.00	4.00	-	RDA
37.10	Widening & Improvement	Batticaloa	760	1.75Km			100.00	55.77	55.77	55.77	9.74	km	6.90	2.30	2.30	-	RDA
37.11	Widening & Improvement	Ampara	828	18.17Km			120.00	163.92	163.92	163.92	64.64	km	8.70	16.17	16.17	-	RDA
37.12	Widening & Improvement	Trincomal ee	210	5Km			100.00	64.32	64.32	64.32	39.69	km	17.86	5.60	5.60	-	RDA
37.13	Widening & Improvement	Jaffna	740	8.2Km	Jan -2016- Dec- 2016	GOSL	100.00	49.11	49.11	49.11	15.10	km	1.75	1.00	1.00	-	RDA
37.14	Widening & Improvement	Killinochc hi	320	5.7Km			150.00	86.54	86.54	86.54	19.17	km	5.00	0.15	0.15	-	RDA
37.15	Widening & Improvement	Mannar	727	6.9Km			150.00	55.25	55.25	55.25	-	km	18.17	9.58	9.58	-	RDA
37.16	Widening & Improvement	Vavuniya	246	8.7Km			100.00	157.95	157.95	157.95	196.15	km	8.20	2.41	2.41	-	RDA
37.17	Widening & Improvement	Mullativu	191	17.86Km			150.00	55.33	55.33	55.33	32.98	km	5.70	0.00	0.00	-	RDA
37.18	Widening & Improvement	Kurunegal a	221	58.69Km			220.00	262.39	262.39	262.39	107.42	km	58.69	25.50	25.50	-	RDA
37.19	Widening & Improvement	Puttalam	100	40.45Km			100.00	83.98	83.98	83.98	10.06	km	40.45	15.20	15.20	-	RDA
37.20	Widening & Improvement	Anuradha pura	2,578	122.33Km			270.00	299.84	299.84	299.84	98.79	km	122.33	103.00	103.00	-	RDA
37.21	Widening & Improvement	Polonnaru wa	1,639	16.65Km			240.00	309.69	309.69	309.69	51.29	km	16.65	11.50	11.50	-	RDA
37.22	Widening & Improvement	Badulla	1,007	18.15Km			220.00	176.49	176.49	176.49	107.04	km	18.15	4.50	4.50	-	RDA
37.23	Widening & Improvement	Monaragal a	150	3Km			150.00	48.33	48.33	48.33	18.55	km	3.00	0.00	0.00	-	RDA

								Financi	al Progress	(Rs.Mn)		P	Physical Pr 31.	ogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)	Meas urein g unit	Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
37.24	Widening & Improvement	Kegalla	987	40.56Km			250.00	157.96	157.96	157.96	48.07	km	7.03	34.50	34.50	-	RDA
37.25	Widening & Improvement	Rathnapur a	719	7.03Km			185.00	140.14	140.14	140.14	27.60	km	40.56	4.00	4.00	-	RDA
38	Reconstruction of damaged/weak Bridges on National Highways	In all province	100	91 Bridges	Jan -2016- Dec- 2016	GOSL	100.00	100.00	100.00	100.00	163.00	Nos	91	57	57	-	RDA
39	Construction of Rural Bridges using Old Bridge Component	All Island	1,057	73 Bridges	Dec 2015-Sep 2017	GOSL	100.00	105.93	105.93	435.16	139.10	Nos	73	27	27	46 Bridges are at ongoing stage	RDA
40 - 46	Government Gurant	eed Local B	Bank Funded	Road Rehabilitati	on Projects												
1	National Savings Bank funded Road Rehabilitation Projects	All Island	47,498	361.29		GOSL	5,388.7	5,388.7	5,388.7	33,109	1,143	%	15%	22%	85%	18 Projects Activites have been completed & Balance 7 are at ongoing stage	RDA
2	Bank of Ceylon Funded Road Rehabilitation Projects	All Island	37,395	433.05	25.07.2013 - 22.03.2017	GOSL	3,477.6	3,477.6	3,477.6	33,857	-	%	23%	26%	99%	12 Projects activites are completed and balance 2 are allmost completed	RDA
3	Hatton National Bank Funded Road Rehabilitation Projects	All Island	15,481	164.18		GOSL	2,964.6	2,964.6	2,964.6	13,530	-	%	15%	24%	99%	7 Project Activities are completed & balance 01 is ongoing	RDA

								Financi	al Progress	(Rs.Mn)		P	Physical Pr 31.	ogress 201 .12.2016)	l6 (as at		
	Project	Location	Total Cost (Rs Mn)	Expected Outputs (ex.Road-km, Land acq %)	Project Period From-to	Funding Source	2016 Allocation (Revised)	Imprest received 2016	2016 Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand (for the year 2016)		Target (for the Year 2016)	Achieve ment (for the Year 2016)	Cumulative Progress	Remarks	Implemen ting Agency
4	National Development Bank funded Road Rehabilitation Projects	Western Province	490.29	4.02		GOSL	238.4	238.4	238.4	415		%	1	23.6%	100%	Work Completed	RDA
5	Commercial Bank Funded Road Rehabilitation Projects	Central & Western Province	5,811	61.79		GOSL	822.9	822.9	822.9	5,569	-	%	1%	3%	100%	4 Project Activities are completed	RDA
	Joint Banks Funded Road Rehabilitation Project	All Island	30,969	223.08	25.07.2013 - 22.03.2017	GOSL	5,082.1	5,082.1	5,082.1	26,130	255	%	21%	13%	99%	05 project activites are completed & balance allmost completed	RDA
7	Peoples Bank funded Road Rehabilitation Project	All Island	14,586	170.32	,	GOSL	313.6	313.6	313.6	14,287	-	%	1	1	100%	04 Projects activities are completed	RDA
47	Rural Road Re- awakening	All Island	1,000	157 km	2016-01-01 to 2016-12-31	GOSL	1,000	725.30	580.30	580.30	-	km	157	94.05	94.05	-	мон&н

						C	(nancial prog December 20	gress 016) (Rs. Mn)				ical Progress t December 2016)		
	Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of Financing	2016 Allocation	Imprest received 2016	Expenditu re Jan - Dec 2016	Cumulative Expenditure	Outstandi ng Bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative	Progress/Issues/ Remarks	Implementing Agency
	Green Gold Hosing Program(New Village and Township)	Hatton, Kegalle, Kandy, Rathnapura, Galle		Completed and handed over 1430 houses	2016	GOSL			605.40		-	Number of houses	1,430 houses	493 houses	houses	Construction works in following Regions are ongoing: N' Eliya - 44 (including 150 Hautville township Project) Hatton - 331 (including 184 Kottiyagala township Project). Badulla - 149 Galle - 99 Ratnapura - 113 Kandy - 151 Kegalle - 144 Total - 1430	Ministry /PHDT /EWHCS /RPC
2	New life housing Programme including houses for land slide victims			Completed and handed over 454 houses	2015-2016	GOSL	1,200.00	696.00	119.09	726.47	•	Number of houses	406 houses	356 houses have been completed	have been	Out of 406 New life countinuation houses, 356 houses completed. Others are at various stages of completion.	Ministry /PHDT /EWHCS /RPC

						Course			nancial prog December 20	gress 016) (Rs. Mn)			•	ical Progress st December 2010	5)		
	Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of Financing	2016 Allocation	Imprest received 2016	Expenditu re Jan - Dec 2016		Outstandi ng Bills in hand		Target 2016	Achievement 2016	Cumulative	Progress/Issues/ Remarks	Implementing Agency
3	Indian Grant Assisted Housing Programme (Phase I)	N'eliya, Hatton, Badulla	4,480	Completed and handed over 1,134 houses	2016- 2018	GOSL			1.99		-	Number of houses	1,134 Houses	following projects. Nuwara Eliya District Dunsinne Estate - 404 Diyagama West 150 Total -554 Town plan completed and survey to be commenced for following projects. Nuwara Eliya District - Helboda - 100 Bogawanna	commenced for following projects. Nuwara Eliya District Dunsinne Estate - 404	Project works are in on going	UN Habitat, Habitat for Humanity, National Housing Development Authority & International Federation for Red Cross

						Source			nancial prog December 20	gress 016) (Rs. Mn)				ical Progress t December 2016	5)		
	Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	of Financing	2016 Allocation	received	Expenditu re Jan - Dec 2016	Cumulative Expenditure	Outstandi ng Bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative	Progress/Issues/ Remarks	Implementing Agency
		N'eliya,		Completed	2016	GOSL			60.04	60.04	-	%	100%	80%	80%	Roofing sheets were	PHDT
	ne rooms newly			905 re-												handed over to most	
		Hatton,		roofing of												of the estates in 07	
me		Kegalle, Kandy,		line rooms												PHDT regions, to complete the re-	
		Rathnapura,														roofing work in	
		Galle														selected line	
																rooms/units	
																Galle - 46	
																Rathnapura - 108	
																Badulla - 155	
																Kegalle - 75	
																Kandy - 133 Hatton - 186	
																N'eliya <u>- 202</u>	
																Total - 905	

						G.	(nancial prog December 20	gress 016) (Rs. Mn)				cical Progress st December 2010	6)		
	Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of Financing	2016 Allocation	Imprest received 2016	Expenditu re Jan - Dec 2016		Outstandi ng Bills in hand		Target 2016	Achievement 2016	Cumulative	Progress/Issues/ Remarks	Implementing Agency
5	27 Drinking water sub projects	N'eliya, Badulla, Hatton, Kegalle, Kandy, Rathnapura, Galle		Completed 27 drinking water projects	2016	GOSL	123.60		6.72	6.72		Number of projects	27 projects	completed in following PHDT Regions. Galle - 01 Rathnapura - 01 Badulla - 12 Kegalle - 02 Kandy - 05 N'eliya - 01 Hatton - 01	Projects have been completed in following PHDT Regions. Galle - 01 Rathnapura - 01 Badulla - 12 Kegalle - 02 Kandy - 05	-	PHDT & DS
6	Other Infrastructure Facilities/Comm on amenities	N'eliya, Badulla, Hatton, Kegalle, Kandy, Rathnapura, Galle		Completed Infrastructure Facilities	2016	GOSL		195.00	54.80	54.80	1	Number of projects	108 projects	in upgrading of religious &	83 projects have been completed in upgrading of religious & cultural places & Construction of roads, drains & other infrastructure facilities.	Other sub projects are in progress.	PHDT & DS

Ministry: Hill Country New Villages, Infrastructure and Community Development

					a a			nancial prog December 2	gress 016) (Rs. Mn)				ical Progress t December 2010	6)		
Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of Financing		Imprest received 2016	Expenditu re Jan - Dec 2016	C	Outstandi ng Bills in hand		Target 2016	Achievement 2016	Cumulative	Progress/Issues/ Remarks	Implementing Agency
7 Re-roofing 700 line rooms as interim measur	an Hatton,		Completed re- roofing 700 line rooms	2015- 2016	GOSL			11.99	54.78	-	Number of line rooms	700 line rooms	700 line rooms	700 line rooms		PHDT
8 Drinking wate sub projects for completed housing schem	r Badulla, Kegalle,		Completed 19 drinking water projects	2015- 2016	GOSL			6.65	18.02	-	Number sub projects	2 projects	2 projects	19 projects	Completed	
9 Upgrade 21 Child Development Centers	Galle, Monaragala, Kalutara Matale		Upgraded 21 Child Development Centers (CDCs)	2015- 2016	GOSL			5.11	16.35	-	Number of centers	1 center	1 center	21 centers		
Access roads / Improvement of Educational Facilities / Religious and cultural development / Sports Facilitie / Common amenities / Special activities & basic facilities	of es		Completed the approved infrastructure facilities	2015- 2016	GOSL	76.40		54.68	201.15	-	Number of sub projects	-	have been completed Access Roads - 34 Educational Facilities - 07 Religious & Cultural - 25 development Sports Facilities - 05 Other Projects - 21 Total	Facilities -	-	PHDT & DS

Ministry: Hill Country New Villages, Infrastructure and Community Development

					G			nancial prog December 20	gress 016) (Rs. Mn)		•	ical Progress at December 2016	<u>(</u>)		
Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	Source of Financing	2016 Allocation	Imprest received 2016	Expenditu re Jan - Dec 2016	Cumulative Expenditure		Target 2016	Achievement 2016	Cumulative	Progress/Issues/ Remarks	Implementing Agency
11 Community / PCCF /Staff Training / Lifestyle improvement of the community & awareness Programmes	Ratnapura, Kalutara, N'eliya, Badulla, Kegalle, Kandy, Matale		Conducted programmes & awareness created for plantation sector community /staff	2016	GOSL	5.00	2.00	2.00	2.00	Number of awareness programmes	programme	Conducted 259 programmes districts, through District/ Divisional Secretariats. Ratnapura - 59 Kalutara - 20 Nuwaraeliya - 25 & Badulla - 40 Kegalle - 54 Kandy - 38 Matale	Conducted 259 programmes districts, through District/ Divisional Secretariats. Ratnapura - 59 Kalutara - 20 Nuwaraeliya - 25 & Badulla - 40 Kegalle - 54 Kandy - 38 Matale - 23 Total - 259	-	PHDT & DS

Ministry: Hill Country New Villages, Infrastructure and Community Development

					Source			nancial prog December 20	gress 016) (Rs. Mn)				ical Progress t December 2016	5)		
Name of the Project	Location	TEC (Rs.Mn)	Expected outputs	Project period	of Financing	2016 Allocation	bowinged	Expenditu re Jan - Dec 2016	Cumulative Expenditure	Outstandi ng Bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative	Progress/Issues/ Remarks	Implementing Agency
Programme / Home gardening	Hatton, Ratnapura, Badulla, Kandy, Galle		nutritional status of the plantation community								programmes	programme s	1,176 Housing units. Kegalle - 76	Home gardening programme in 1,176 Housing units. Kegalle - 76		& DS
													Ratnapura - 125 Badulla - 207 Kandy - 132	Hatton - 136 Ratnapura - 125 Badulla - 207 Kandy -		
													Total <u>-</u> <u>1176</u>	132 Galle <u>-</u> 500 Total <u>-</u> 1176		

	Type of				Project period		Financ	cial progress	(as at 31st Dece	ember 2016) R	s.Mn	Physical P	rogress (a	s at 31st De	c. 2016)		Implemen
Name of the project	the project (annual prog./ project)	Location	TEC (Rs.Mn)	Expected outputs	From -To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan-Dec. 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit %	Target 2016	Achievem ent 2016 Jan-Dec.	Cumul ative	Issues / Remarks	Implemen ting agency
Construction of District Secretariat complex-(phase III)	Project	Colombo	3,487.00	Constructi on of Building	2015-12-31 2019	GOSL	800.00	513.00	513.00	1038.00	-	%	33	22.65	22.65	15th floor slab and block work of 5th,6th & 7th floors have been completed. Formwork of 16th floor and Plastering work of 5,6,7,8,9 & 10th floors are in progress. Frame work of main staircase have been completed from 5th floor to 10th floor. Concreting work of staircase has been completed to ninth floor.	Secretariat Colombo
Matale District Secretariat new complex	Project	Matale	550.00	Constructi on of Building	2015 .01.01- 2016.12.31	GOSL	200.00	114.17	114.17	123.67	-	%	25	18	18	Part of construction of foundation has been completed. columns works are in progress	District Secretariat Matale
Construction of New district Secretariat Building- Batticaloa	Project	Batticaloa	804.00	Constructi on of Building	01.03.2016- 31.12.2016	GOSL	250.00	240.52	240.52	240.52	-	%	100	13	13	Foundation work is going on.Work has been started on 11th September 2016.	District Secretariat Batticaloa
New District Secretariat complex- Polonnaruwa	Project	Polonnaru wa	1,476.00	Constructi on of Building	01.03.2015- 31.12.2019	GOSL	377.56	137.00	137.00	137.00	-	%	100	100	100	Foundation work completed. (Phase I)	District Secretariat Polonnaru wa
Construction of District 5 Secretariat complex- Rathnapura	Project	Rathnapur a	696.19	Constructi on of Building	11.06.2014- 01.01.2017	GOSL	150.00	123.30	123.30	305.62	-	%	75	48	48	Construction work of Phase III is completed 98%. (ready to hand over) Construction works of Phase II,I & IV are in progress.	District Secretariat Rathnapur a

		Type of the project				Project period		Financ	cial progress	(as at 31st Dec	ember 2016) R	s.Mn	Physical Pi	ogress (a	s at 31st De	c. 2016)		Implemen
	Name of the project	(annual prog./ project)	Location	TEC (Rs.Mn)	Expected outputs	From -To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan-Dec. 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit %	Target 2016	Achievem ent 2016 Jan-Dec.	Cumul ative	Issues / Remarks	ting agency
6	Improvement of Divisional Secretariats (Renovated with infrastructure facilities and other inward facilities in 138 Divisional secretariats in all Districts)	Project	All Island	2,494.58	Constructi on of Building	2015-2016	GOSL	1,234.15	1,228.97	1,089.90	1,508.56	-	%	100	49		No. Projects Fully Completed 68 65% Completed 43 35% - 45% Completed 16 Calling Tender 06 Preparation of Estimate 03 Works not started 02 138	All Districts Secretariat s
7	Construction of New Building- Homagama	Project	Homagam a	289.20	Constructi on of Building	2016-2017	GOSL	62.72	36.00	36.00	36.00	-	%	25	-	-	Constructions will start in January 2017	District Secretariat Colombo
8	Construction of Divisional Secretariat Ja- Ela	Project	Ja- Ella	198.00	Constructi on of Building	2015 30.06.2017	GOSL	2.20	2.20	2.20	10.50	-	%	11	11	11	Ready to start piling works.	District Secretariat Gampaha
9	Construction of Divisional Secretariat Wattala	Project	Wattala	198.00	Constructi on of Building	2015 30.06.2017	GOSL	41.60	41.40	41.40	55.70	-	%	40	11	19	Piling works has been completed. Ready to start work of super structure in January 2017	District Secretariat Gampaha
10	Construction of Divisional Secretariat	Project	Attanagall a	88.85	Constructi on of Building	31.07.2014- 10.02.2016	GOSL	20.00	19.80	19.80	50.40	-	%	10	10	Complet ed		District Secretariat Gampaha
11	Construction of Three storied office building at Biyagama	Project	Biyagama	50.00	Constructi on of Building	31.03.2016- 31.03.2017	GOSL	26.40	26.40	26.40	26.40	-	%	70	50	50	First floor column work has been completed	District Secretariat Gampaha
12	Construction of Three storied office building at Mahara	Project	Mahara	50.00	Constructi on of Building	31.03.2016- 31.03.2017	GOSL	29.00	29.00	29.00	29.00	-	%	70	51	51	First floor completed. 2nd floor formwork of slab in progress	District Secretariat Gampaha

		Type of				Project period		Financ	cial progress	as at 31st Dece	ember 2016) R	s.Mn	Physical Pi	ogress (a	s at 31st De	ec. 2016)		Implemen
	Name of the project	the project (annual prog./ project)	Location	TEC (Rs.Mn)	Expected outputs	From -To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan-Dec. 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit %	Target 2016	Achievem ent 2016 Jan-Dec.	Cumul ative	Issues / Remarks	Implemen ting agency
13	Construction of Divisional Secretariat Horana	Project	Horana	65.30	Constructi on of Building	01.01.2011- 30.06.2016	GOSL	6.71	7.59	7.59	66.18	-	%	15	15	Complet ed		District Secretariat Kaluthara
14	Construction of Divisional Secretariat Bandaragama	Project	Bandaraga ma	64.90	Constructi on of Building	01.01.2011- 30.06.2016	GOSL	2.00	2.27	2.27	65.17	,	%	10	10	Complet ed		District Secretariat Kaluthara
15	Construction of Divisional Secretariat Bulathsinghala	Project	Bulathsing hala	71.02	Constructi on of Building	13.05.2014- 30.07.2016	GOSL	14.74	5.92	5.92	62.20	1	%	15	15	Complet ed		District Secretariat Kaluthara
10	Construction of Divisional Secretariat Beruwala	Project	Beruwala	69.02	Constructi on of Building	10.05.2015- 31.12.2017	GOSL	45.04	40.69	40.69	64.74	-	%	100	100	75	Third floor slab has been completed.	District Secretariat Kaluthara
17	Construction of new extension at District Secretariat Kalutara	Project	Kalutara	110.22	Constructi on of Building	01.03.2016- 31.12.2017	GOSL	50.00	19.25	19.25	19.25	-	%	25	-	-	Tender awarded. Mobilization advance has been paid	District Secretariat Kaluthara
18	Construction of Kalutara Divisional Secretariat	Project	Kalutara	116.40	Constructi on of Building	01.03.2016- 31.12.2017	GOSL	30.00	22.42	22.42	22.42	-	%	25	-	-	Tender awarded. Mobilization advance has been paid	District Secretariat Kaluthara
19	Panadura 1st & 2nd floors with completed Auditorium	Project	Panadura	75.00	Constructi on of Building	01.03.2016- 31.12.2018	GOSL	15.00	1	-	1	1	%	10	-	-	Bid opened on 30.12.2016	District Secretariat Kaluthara
20	Construction of District Secretariat Kandy-New Auditorium	Project	Kandy	220.00	Constructi on of Building	2013-2016	GOSL	70.00	73.14	73.14	161.64	-	%	15	15	Complet ed	Construction of building has been completed.(Provision of Water supply and Electricity are remaining works)	District Secretariat - Kandy
21	Divisional Secretariat Galewela-	Project	Galewela	72.00	Constructi on of Building	2016-2018	GOSL	26.00	23.29	23.29	32.29	-	%	100	100	100	Structure and roof work have been completed.(phase I)	District Secretariat - Matale

			Type of				Project period		Financ	cial progress(as at 31st Dece	ember 2016) R	s.Mn	Physical Pr	rogress (as	s at 31st De	c. 2016)		T1
		me of the project	the project (annual prog./ project)	Location	TEC (Rs.Mn)	Expected outputs	From -To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan-Dec. 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit %	Target 2016	Achievem ent 2016 Jan-Dec.	Cumul ative	Issues / Remarks	Implemen ting agency
2	Secre Ukuv	sional etariat wela ce building	Project	Ukuwela	60.00	Constructi on of Building	10.05.2016- 28.12.2017	GOSL	12.00	7.20	7.20	7.20	-	%	50	50	50	Fifty percent completed of the first floor construction work.	District Secretariat - Matale
	Galle Secre New	struction of e District etariat Building- en storied)	Project	Galle	177.00	Constructi on of Building	2016-2018	GOSL	11.00	-	-	-	-	%	-	-	-	Project has been canceled, because shift the existing local government users at District Secretariat building 05th & 6th floors to Beligala office . (these two floors are being allocated to District Secretariat)	1
2	Balaj Divis Secre	struction of pitiya sional etariat new e building	Project	Balapitiya	58.00	Constructi on of Building	2016-2017	GOSL	14.76	14.75	14.75	14.75	-	%	20	20	20	Tender has awarded 19.12.2016.work started. Foundation work is in progress.	District Secretariat - Galle
4	Divis Secre	struction of sional etariat atiyana	Project	Mulatiyan a	50.00	Constructi on of Building	22.07.2015- 16.04.2016	GOSL	22.80	15.34	15.34	35.67	-	%	35	35	Complet ed		District Secretariat Mathara
2	Thin Divis	etariat	Project	Thihagoda	100.00	Constructi on of Building	01.07.2016- 30.11.2017	GOSL	13.20	10.50	10.50	10.50	-	%		-	-	Tender has offered	District Secretariat Mathara
2	Hakr Divis	struction of mana sional etariat	Project	Hakmana	266.00	Constructi on of Building	01.07.2016- 30.11.2018	GOSL	100.00	-	-	-	-	%	30	-	-	work not started	District Secretariat Mathara
2	Divis Secre	struction of sional etariat raketiya	Project	Weeraketi ya	55.88	Constructi on of Building	2015-2016	GOSL	12.59	12.59	12.59	54.58	-	%	20	20	Complet ed		District Secretariat Hambanto ta

		Type of				Project period		Financ	cial progress	(as at 31st Deco	ember 2016) R	s.Mn	Physical P	rogress (a	s at 31st De	c. 2016)		Implemen
	Name of the project	the project (annual prog./ project)	Location	TEC (Rs.Mn)	Expected outputs	From -To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan-Dec. 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit %	Target 2016	Achievem ent 2016 Jan-Dec.	Cumul ative	Issues / Remarks	Implemen ting agency
29	Construction of Divisional Secretariat	Project	Ambalanto ta	101.95	Constructi on of Building	2016-2018	GOSL	20.01	19.98	19.98	19.98	-	%	35	35	35	Roof work are in progress	District Secretariat Hambanto
30	Okewela Divisional Secretariat Office building	Project	Okewela	78.00	Constructi on of Building	2016-2018	GOSL	15.00	15.00	15.00	15.00	-	%	20	10	10	Construction work has started in December 2016	District Secretariat Hambanto ta
31	four storied Administrative block-District Secretariat	Project	Jaffna	85.00	Constructi on of Building	13.03.2011- 31.12.2016	GOSL	8.30	8.30	8.30	86.00	-	%	25	25	Complet ed		District Secretariat Jaffna
32	Construction of four storied building at	Project	Mannar	100.00	Constructi on of Building	2015-2016	GOSL	17.26	17.88	17.88	100.62	-	%	15	15	Complet ed		District Secretariat Mannar
33	Construction of four storied building at District Secretariat Mannar phase ii	Project	Mannar	76.13	Constructi on of Building	2015-2016	GOSL	56.25	68.29	68.29	88.17	-	%	65	65	Complet ed		District Secretariat Mannar
34	Construction of four storied building at District Secretariat phase iii	Project	Mannar	56.00	Constructi on of Building	2015-2016	GOSL	13.49	85.83	85.83	85.83	-	%	35	35	Complet ed		District Secretariat Mannar
35	Construction of District Secretariat Vavuniya	Project	Vavuniya	54.00	Constructi on of Building	05.02.2016- 31.12.2016	GOSL	5.50	5.50	5.50	34.50	-	%	100	100	Complet ed		District Secretariat - Vavuniya
36	Construction of Kandawalai Divisional Secretariat	Project	Kandawal ai	67.73	Constructi on of Building	10.05.2015- 30.11.2017	GOSL	48.00	47.03	47.03	67.03	-	%	45	45	Complet ed		District Secretariat Kilinochc hi
37	Construction of Poonagari Divisional Secretariat	Project	Poonagari	60.00	Constructi on of Building	10.05.2015- 30.11.2017	GOSL	45.00	45.00	45.00	59.27	-	%	33	33	Complet ed	Opened 22.12.2016	District Secretariat Kilinochc hi

		Type of the project				Project period		Financ	cial progress	(as at 31st Deco	ember 2016) R	s.Mn	Physical Pi	rogress (a	s at 31st De	c. 2016)		Implemen
	Name of the project	(annual project)	Location	TEC (Rs.Mn)	Expected outputs	From -To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan-Dec. 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit %	Target 2016	Achievem ent 2016 Jan-Dec.	Cumul ative	Issues / Remarks	Implemen ting agency
38	West Divisional Secretariat Office	Project	Koralai Pattu	80.00	Constructi on of Building	10.05.2016- 28.12.2016	GOSL	20.00	19.89	19.89	19.89	ı	%	100	80	80	Construction of ground floor has been completed.	District Secretariat Baticaloa
39	Ibbagamuwa Divisional Secretariat office Building	Project	Ibbagamu wa	50.00	Constructi on of Building	10.05.2016- 28.12.2016	GOSL	20.00	21.90	21.90	21.90	-	%	100	75	75	Construction work has been completed up to roof level. Balance work are in progress	District Secretariat Kurunegal a
40	Divisional Secretariat Dankotuwa	Project	Dankotuw a	161.14	Constructi on of Building	05.01.2016- 20.12.2016	GOSL	42.50	35.04	35.04	35.04	4.55	%	100	70	70	Construction of ground floor has been completed.	District Secretariat Puttlam
41	Karuwalgaswe va Divisional Secretariat Office building	Project	Karuwalag asweva	56.00	Constructi on of Building	10.05.2016- 28.12.2016	GOSL	20.00	7.73	7.73	7.73	-	%	100	70	70	Foundation,brickwork,s lab and plastering have been completed (stage I)	District Secretariat Puttlam
42	Divisional Secretariat Elahera	Project	Elahera	98.23	Constructi on of Building	27.10.2014- 31.12.2016	GOSL	70.78	30.67	30.67	36.96	1	%	60	45	45	Second phase has been started (TEC revised)	District Secretariat Polonnaru
43	Construction of Divisional Secretariat - Thamankaduw	Project	Thamanka duwa	91.07	Constructi on of Building	20142016	GOSL	80.64	78.81	78.81	88.84	-	%	35	35	Complet ed	Construction work of four storied building has been ompleted. elevator has to be fixed .(TEC revised)	District Secretariat Polonnaru wa
44	Construction of Divisional Secretariats quarters	Project	Badulla	77.19	Constructi on of Building	19.12.2014- 31.12.2016	GOSL	35.00	24.80	24.80	52.40	-	%	50	40	85	Construction of building completed.	District Secretariat Badulla
45	Construction of Divisional Secretariat Haliela	Project	Haliela	85.00	Constructi on of Building	20.07.2016- 30.06.2017	GOSL	25.00	-	-	-	-	%	-	-	-	Published paper noticed in November 2016.Tender opened	District Secretariat Badulla
46	Construction of Divisional Secretariat Mahiyanganaya	Project	Mahiyang anaya	85.00	Constructi on of Building	20.07.2016- 30.06.2017	GOSL	25.00	-	-	-	-	%	10	-	-	TEC stage (before tender)	District Secretariat Badulla

			Type of the project				Project period		Financ	cial progress(as at 31st Dece	ember 2016) R	s.Mn	Physical P	ogress (as	s at 31st De	c. 2016)		Implemen
	Name o proje	i the	(annual prog./ project)	Location	TEC (Rs.Mn)	Expected outputs	From -To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan-Dec. 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit %	Target 2016	Achievem ent 2016 Jan-Dec.	Cumul ative	Issues / Remarks	ting agency
	Divisiona Secretaria Kataragai New Offi- building	nt ma-	Project	Kataragam a	50.00	Constructi on of Building	17.06.2016- 28.12.2017	GOSL	20.00	11.73	11.73	11.73	-	%	100	30	30	Foundation and column work completed. ready to start formwork of first floor	District Secretariat Monaragal a
	Construct Office bu Yatiyanto	ilding-	Project	Yatiyantot a	73.10	Constructi on of Building	2015-2016	GOSL	20.00	17.66	17.66	30.36	-	%	50	40	80	2nd floor brick works completed. Finishing works are in progress	District Secretariat Kegalle
,	Construct Office bu 19 District Secretaria Kegalle	ilding-	Project	Kegalle	303.00	Constructi on of Building	2015-2016	GOSL	30.00	-	-	-	-	%	40	-	work not yet started.	Amendment of construction works will be give SEC(State Engineering Cooperation).	District Secretariat Kegalle
	Construct 50 Office bu Rambukk	ilding-	Project	Rambukka na	50.00	Constructi on of Building	2015-2017	GOSL	20.00	20.98	20.98	29.68	-	%	40	35	70	Construction of ground floor, first floor & second floor slabs have been completed. balance works are in progress (second floor roof work ,brick work and Finishing works)	District Secretariat Kegalle
	Construct 51 Office bu -Aranayal	ilding	Project	Aranayake	50.00	Constructi on of Building	2015-2017	GOSL	15.00	15.00	9.96	15.16	-	%	100	92	65	Ground floor has been completed. First floor and Second floor to be constructed.	District Secretariat Kegalle

Ministry: Housing and Construction

		Type of the				Project period		Financial	Progress (As	s at 31st Dec 2	2016) Rs. Mn		Physical P	rogress (As at 31 st Dec 2016)			
	Name of the Project	project (annual prog. / project)	Location	TEC (Rs. Mn)	Expected outputs	From - To	Source of financing **	2016 Allocation	Imprest received 2016	Expenditur e Jan - Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achievment 2016	Cumulati ve	Issues/ Remarks	Implementi ng agency
1	Model Villages Programme (Rural Housing) 180 Villages	Annual	Withing 20 Districts	1,125.0	4500 New Houses	January to Decemb er 2016	CF	1,125.000		1,076.257	1,076.257	Number of Houses	4500 New Houses	WC - 4,641		Commited Amount Rs 1,395.100 Mln	NHDA
2	Re- awakening Housing Programme (Scattered)	Annual	Island Wide	3,687.5	14000 New & 12000 Upgrading Houses	January to Decemb er 2016	CF	3,687.500	5,800.000	3,771.889	3,771.889	Number of Houses	26000 Houses	WC - 35,657 UC - 18,063		Commited Amount Rs 4,532.343 Mln	NHDA
3	Plastering Programme	Annual	Island Wide	637.5	Enhaced the quality of 75000 Houses	January to October 2016	CF	637.500		641.010	641.010	No of Houses	75000 Houses	UC - 71,498 } 95%		Commited Amount Rs 654.464 Mln	NHDA
4	Welioya Relocation Housing Project	Annual	Welioya (Mullathi ve District)	350.0	500 New Houses & 500 Upgrading houses	January to Decemb er 2016	CF	350.000		310.845	310.845	No of Houses	1000 Houses	WC- 1,084 UC - 42		Commited Amount Rs 372.100 Mln	NHDA
5	Renovation of Old Housing Scheme	Annual	Colombo & Suberbs	240.0	Renovate 12 Housing Schemes	January to Decemb er 2016	CF	240.000	240.000	96.988	96.988	No of Housing schemes	12 Housing schemes 100%	33%		Commited Amount Rs 303.676 Mln	NHDA
6	Upahara Operaional Cost**	Annual	Island Wide	-	Cover the recurrent expemditure of Upahara Loan Programme	January to Decemb er 2016	CF	15.000	15.000	15.000	15.000	-	-	-		-	NHDA
7	Lunawa Housing Project	Project	Land called "Old Thanaya m Idama" located at Moratuw	1,369.316 (inclusive of land value of Rs. Mn 102.00)	356	June, 2012 to Decemb er, 2016	CF	340.00	340.00	340.00	840.38	No of Housing Units (as a % of construction progress)	38%	23.00%	62.00%	Inadequate manpower assigned for the project by SEC. SEC has taken	USDA

Ministry: Housing and Construction

	imsery . II	Type of the				Project period		Financia	Progress (As	s at 31st Dec 2	2016) Rs. Mn		Physical Pr	rogress (As at 31 st Dec 2016)			
	ame of the Project	project (annual prog. / project)	Location	TEC (Rs. Mn)	Expected outputs	From - To	Source of financing **	2016 Allocation	Imprest received 2016	Expenditur e Jan - Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achievment 2016	Cumulati ve	Issues/ Remarks	Implementi ng agency
Lin Ho	alawakale ndula ousing oject	Project	Holyrood Estate located in Nuwara Eliya Divisiona l Secretaria t area	78.40 (House Constructi on) 17.00 (Infrastruct ure Developme nt)	54	May, 2013 to May, 2016 (Revised Date of Target - Decemb er, 2016)	CF	17.00 (Offsite Infrastructur e Developmen t)	-	0.00	77.21 (Cumulative Expenditure as at 31.12.2015)	No of Housing Units (as a % of construction progress)	100% (Offsite Infrastructu re Developme nt)	0%	80% (House Construct ion) 0% (Offsite Infrastruc ture Develop ment)	A decision was taken to freez funds amounting to Rs.Mn 17.0 since the stage II of the project was ceased (due to the drastic revision of cost of estimates for stage I) at the progress review meeting held on 22.08.2016.	USDA
De	iman velopment ogramme - 16	Project Annual Programm e	Urban Underser ved Settlemen ts in Colombo and Out of Colombo Location where Physical Develop ment Program me is being	20.00	50,000 families (cumulative	January, 2016 to Decemb er, 2016	CF	20.00	12.06	14.166	14.166	No of Families (as a % of overall programmes /projects progress)	40%	73%	73%	-	USDA

Ministry: Housing and Construction

		Type of the				Project period		Financial	Progress (A	s at 31st Dec 2	2016) Rs. Mn		Physical Pr	ogress (As at 31 st Dec 2016)			
	Name of the Project	project (annual prog. / project)	Location	TEC (Rs. Mn)	Expected outputs	From - To	Source of financing **	2016 Allocation	Imprest received 2016	Expenditur e Jan - Dec 2016	Cumulative Expenditure	Measuring Unit	Target 2016	Achievment 2016	Cumulati ve	Issues/ Remarks	Implementi ng agency
1	Upgrading of technical training infrasture		Colombo	25.00	Enhanced Quality Training Infrasture	January to Decemb er 2016	CF	25.00	25.00	25.323	25.323	No of machinary & provide quality training facilities	machinerie s and upgrade the technical facilities	100.00%	100.00%		CIDA
1	Maintenance & 1 Rehabilitation of training centers	Annual		20.00	Enhanced Quality Training Infrasture	January to Decemb er 2016	CF	20.00	20.00	27.018	27.018	No of machinary & provide quality training facilities	05 no of machinarie s and eqiupment and provide quality traing facilities	100.00%	100.00%		CIDA
1	Development 2 of Training Infrastructure	Annual		20.00	Enhanced Quality Training Infrasture	January to Decemb er 2016	CF	20.00	20.00	20.004	20.004	No of machinary & provide quality training	Purchase of Machinerie s and equipments	100.00%	100.00%		CIDA
1	RPL/NVQ Training programes	Annual	Islandwid e	2.00	Enhanced knowledge of the craftmen	January to Decemb er 2016	CF	2.00	2.00	2.00	2.00	No of participants	1000 nos of partiipants	100.00%	100.00%		CIDA
1	Allowance for trainees in the field of 4 buildings & construction (Budget Prposal 2016)	Annual	Islandwid e	500.00	Enhanced knowledge of the craftmen	July to Decemb er 2016	CF	500.00	500.00	184.128	184.128	No of trainees	9741 Trainees	73.7%	73.70%	Only 50.00 imprest receved and prilimary works have been commenced	CIDA

	Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		F	inancial Progr (Rs.mn.)	ress			al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
		Prog/Project				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure	Measuring Unit	Target 2016	Achievement 2016	Cumilative Progress		
1	Construction of Rain Water Drainage System		Nalanda Ellawala Industrial Estate (IE)	5.65	Drainage System	2016	GOSL	5.00		5.65	5.65	%	Constructe d 1500 &112 feet length of two drainage system	100%	100%		Ministry of Industry and Commerce (MIC)
2	Improvement of the Internal Road		Kolonna wa Industrial Estate	7.30	Carpeted Road	2016	GOSL	5.00		5.16	7.11	meters	Carpeted Road Leangth of 350m	100%	100%		MIC
3	Development of Internal Road		Nalanda (Matale) Industrial Estate	44.80	Carpeted Road	2016	GOSL	11.94		11.94	20.09	Km	Carpeted Road Leangth of 1.3 Km	25%		Delaying to start preliminery work	MIC
4	Construction of fence		Karanden iya Industrial Estate	15.00	Constructe d fence	2016	GOSL	10.00		0.00	0.00					Temporary terminated	MIC
5	Rain Water Drainage System		Makandur a (West) Industrial Estate	40.00	Rain Water Drainage System completed	2016	GOSL	5.00		0	0					Temporary terminated	MIC
									269.93								
6	Electricity & Water Supply		Trincomal ee (III) Industrial Estate	300.00	Electricity and Water supplied	2016 - 2018	GOSL	76.50		0	0	%	Electricity and Water supplied	2%		Note to the cabinet is being prepared to submit feasibility study to the cabinet	MIC

	Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		F	inancial Progr (Rs.mn.)	ess			al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
		Prog/Project				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure		Target 2016	Achievement 2016	Cumilative Progress		
	Construction of two factory buildings	project	Mannar IE		Two Factory Buildings	2016 - 2017	GOSL	112.00		54.99	86.67		20000sq.ft two Factory Buildings	40%	90%		MIC
8	Infrastructur e Development		Trincomal ee (II) Industrial Estate		infrastruct ure developed	2015 -2018	GOSL	70.00		12.18	198.18		Completed Infrastruct ure Facilities (Access Road, Internal Road Network, etc.)	30%	95%		MIC
Ģ	Improvement of internal roads		Kalutara Industrial Estate		Carpeted Road 600m	2016	GOSL	6.50		5.54	7.22		Carpeted Road Leangth of 600m	90%	90%		MIC
1	Development of Industrial Zones (Rehabilitati on)	project	Hambanto ta, Rigama, Mahaoya etc.		Renovatio n of Hambanto ta, Rigama, Mahaoya etc. IEs	2016	GOSL	490.00	286.43	13.17		126.11	Rehabilitat ion of Roads, drainage systems etc.	80%	90%		

	Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		F	inancial Progr (Rs.mn.)	ess			al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
		Prog/Project)				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure		Target 2016	Achievement 2016	Cumilative Progress		
11	Establishmen t of "Center of Excellence in Robotic Applications		Moratuwa		Improved R&D infrastruct ure for developme nt of cost effective robotic flatform	2016-2017	GOSL	30.00		30.00	30.00		Improved R&D infrastruct ure for developme nt of cost effective robotic flatform	100%	100%		CERA/IDB
12	Footwear & Leather Development School (provide additional machinaries & equipments for footwear school)	1 3	Ratmalan a		Providing additional training facilities for trainees	2016	GOSL	2.50		2.50	18.93	%	required machineri	Purchesed required machineries & equipments	100%		MIC/SLITA
13	Establishmen t of Dedicated Leather Complex at Batticaloa District		Batticaloa District	(Foreign Funds -	Establish Dedicated Leather Complex for Leather & Leather based products	2016 -2019	GOSL & Foreign	5.00		0	0	%		District & land survey,EIA & land releasing matter is under progress. Cabinet approval granted for implement this project	new land in Batticaloa District & land survey,EIA		MIC/Leather Advisary Committee

	Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		Fi	inancial Progr (Rs.mn.)	ess				al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
		Prog/Project)				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure			Target 2016	Achievement 2016	Cumilative Progress		
	Textile Development -Industrial Production Village programme	Programme	Kegalle , Mannar		Household level producers groups fomulated, input supply networks regularize d,Technol ogy transfer & skill developme nt for value added products provided	2016	GOSL	3.00	0.79		Voucher submitted for Rs.0.6Mn as mobilization advance	2.20	benifisciries	es for rush & reed village in kegalle District	I. Kegalle - Manikkadawa ra - Conducted 02 training for 20 benificiaries ,equipment & raw material purchesed for 20 benificiaries. II. Tharapuram - Mannar - purchesd cashew shelling & Cashew grainding machines (70%	wara - Conducted 02 training for 20 benificiaries ,equipment		Industrial Development Board (IDB)
15	Strengthenin g of Cooperatives	Programme	Island Wide		Computeri zed Rural Banks. Fuel filling station renovated, Improved co- operative training institute- Nothern	2016	GOSL	43.00	42.36	42.47	42.47	0		Computeri zed Rural Banks in 7 Provinces. Fuel filling station renovated in two provinces,	70%	70%		MIC

	Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		F	inancial Progr (Rs.mn.)	ress				al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
		Prog/Project				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure			Target 2016	Achievement 2016	Cumilative Progress		
166	Enterprise village & women entrepreneur ship		Elephantp ass Kilinochc hi	80 (for 2016)	700 acreas of Saltern areas renovated & the production (harvestin g) will be started in June 2016	2014 - 2018	GOSL	80.00	51.24	50.34	152.64	0	, c	8000 Metric ton salt wii be produced in 2016 &15000M T salt will be product in 2018	60%		The production process started in March 2016 in the renovated phase 1 area.Rs.74. 8Mn.Trans ferred to GA Kilinochch ito impliment the works at Eliphantpa ss Saltern	Manthai Salt Limited & GA Kilinochchi
177	Enterprise village & women entrepreneur ship	Annual Programme	Island wide		Transfer traditional production villages & crafts villages in to vibrant & powerful villages & to focus on a particular promising sector	2016	GOSL	8.50	19.13	8.50	8.50	0	Number	Training of 25 womenent repreneurs hip	100%	100%		IDB/NCC/ND C/MIC

Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		Fi	inancial Progr (Rs.mn.)	ess			-	al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
	Prog/Project)				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure			Target 2016	Achievement 2016	Cumilative Progress		
18 Modernization, Upgrading & Maitenance of infrastructur e of IDB- IEs	Programme	Pallekele, Panaluwa, Galigamu wa ,Pussella , Kaludewa la ,Pannala, Horana ,Pallekele, Kotagala, Pussella,v avunia,Ek ala,Mihint hale,Nega mpaha,Bu ttala		Increased profit using better commom facilities	2016	GOSL	320.00	153.81	105.90	141.60			15 Industrial Estates	Paid mobilization advance for contracters (10%)	10%		IDB
19 Establishmen t of Incubation and Technology Transfer Centre (ITTC)	Project	Makadura		Introduce technologi es for SMEs	2016	GOSL	2.00	0.00	2.00	2.00	0	%	100%	75%	75%		NEDA
20 Handloom sector development establishmen t of Handloom villages & develop Handwoven Textile Industry Training Center	Programme	Kegalle, Thissama harama,M arandamu nai,Getam be, Walachch enai,Dehi attakandiy a, Polonnaru wa		345 new industries establishe d .Entrepren eurship developed at village level,inco me generating opportunit y created at village level	2016	GOSL	44.20		66.13			Number	345	64%	64%		Department of Textile Industries (DTI)

Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		Fi	nancial Progr (Rs.mn.)	ess			al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
	Prog/Project)				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure	Measuring Unit	Target 2016	Achievement 2016	Cumilative Progress		
21 Economic Empowerme nt of women through Appearal Based Mini Factories		Kurunega l , Kaglle, Ampara, Kandy	181.40	100 no of appearal based and micro industries establishe d.	2016	GOSL	16.50	13.55	6.03 (as at 30.08.2016)	6.03 (as at 30.08.2016)	Number	100 no of appearal based and micro industries establishe d.	07 Centres in Kurunegala completed. 05 Centres in Kegalle completed. (as at 30.08.2016)	Kurunegala completed. 05 Centres in Kegalle completed. (as at	in Landy and 04 centres in Ampara to be commence	
22 Expansion of National Mesurement Laboratory	Project	Mahenaw atta,Pitipa na,Homag ama	(Excluding	Accurate & Reliable national mesurmen t system	2013 -2015	GOSL/MU CCD	200.00		86.00	1,390.00 (2016.09.30)	%	Constructi on was completed	Construction Completed	100%		MUSSD
23 Renovation of existing store building	Project	Ampara, Veyangod a		Well- Built Store Building		GOSL	57.375		2.93	2.93	%	Complete renovation of 5 stores	100%	100%		Food Commissioner' s Department
24 Renovation of Buildings of the National Institute of Cooperative Development ,Polgolla	J	National Institute of Cooperati ve Developm ent,Polgol la		Developed Hostel,Co nference hall,Dinni ng&Kitch en,Library	2016	GOSL	13.00	13.00	5.58	5.58	%	60%	60%	60%	Not Completed yet and will Complete in Year 2017	National Institute of Coorporative
25 Product Development & Marketing project	Programme	Island Wide	5.70	Increased income of craftsmen through providing marketabl e new creations	2016	GOSL	5.70		5.79	5.787	%	Completed of training	100%			National Crafts Council

Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output		Source of Financing		F	inancial Progr (Rs.mn.)	ess			al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
	Prog/Project)				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure	-	Target 2016	Achievement 2016	Cumilative Progress		
Crafts Training Project (Training Centrers)		Island Wide		Protect traditional handicraft s by encouregi ng new craftsmen to the field of handicraft s	2016	GOSL	6.00		4.92	4.921	%	Completed of training	100%			National Crafts Council
Honours for craftsmen & othr development activities		Island Wide	33.00	Popularize & expansion of local handicraft s market	2016	GOSL	36.80		38.10	38.101	%	Completio n of training	60%	60%	To be completed in 2017	National Crafts Council
Improvement Project 2016/2017	Programme	Island Wide		Completion of the walk through energy audits for the selected 15 factories		GOSL	1.80		0.90	0.90		Completio n of the walk through energy audits for the selected 15 factories	13%	15%		MIC / Metropolitan Engineering (Pvt) Ltd
29 Rubber Products Manufacturi ng Sector development	Annual Programme	IDB		Strentheni ng the SME's to improve the income distributio	2016	GOSL	9.52		9.52	9.52	No of SMEs assisted	100%	100%	100%		IDB

Name of the Project	Type of the Projects (Annual	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing		Fi	nancial Progr (Rs.mn.)	ess			al Progress st Dec. 2016)		Issues/ Remarks	Implementing Agency
	Prog/Project)				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016	Cumilative Expenditure	-	Target 2016	Achievement 2016	Cumilative Progress		
0 Establishmen t of Incubation and Technology Transfer Centre (ITTC)- Makadura	Project	Island wide		Introduce technologi es for SMEs	2016 -2017	GOSL	2.00		2.00	2.00	Number	Develop 25 Enterprise s	75%	75%	Voucher has submitted to the account division to release Rs. 15.0Mn (50%)in allocation of the total project	NEDA
1 Expansion and restructring of Sathosa Network	Project	Island wide		100 outlets opened. 10 outlets relocated.	2016	GOSL	1100.00	109.89	1095.1	1095.10	Number	100 outlets opened. 10 outlets relocated.	35	35	68 new outlets are expected to be opened in january, 2017	Lanka Sathosa Ltd.
2 Development of Food industries in the Western Province		Western Province		Developed medium scale food inductries (Pilot Project)	2016	GOSL	3.00		2.44	2.44	Number	6	5	5		IDB
3 Handloom Sector Development	Annual Programme	All Island		Improved knowledg e, raw material provided, made marketing facilities available	2016	GOSL	33.33	33.15	33.33	33.33	%	100%	100%	100%		Department of Textile

Name of the Project	Location	Total Cost TEC	Expected outputs	Project period	Funding Source		Finar	ncial Progress	(Rs. Mn.)				Progress 2016 31.12.2016)		Remarks	Impleme nting
		(Rs.Mn.)		From - To		2016 Allocation	received 2016	Expenditur e 2016 Jan- Dec.	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative progress		Agency
1 Staff Rest Roon at Bandaranaike International Airport (New Buildings)		96.47	No. of staff benefited	2015-2016	GoSL	76.46 (Revised Allocation)	0.00	26.97 (Revised)	38.79	0.00	Completion of the building	on of the	85% completion of the Building	of the	Contractor requested to extend the completion date by 02 months	Departme nt of Immigrati on and Emigratio n
2 Law Enforcement Centre at Katana	Katana	327.00	Completed building	2016-2018	GoSL	60.0	0.00	0.00	1.64	0.00	Completed the building	Completi on of the building	0.00		1). The construction of Law Enforcement Centre is delayed due to that at the begining it was planned to construct at Minuwangoda area and due to the people of the area protested against the construction it was decided to relocate to Katana. 2). Approval of the Cabinet of Ministers has been granted to construct the Law Enforcement Center at Katana. CAPC and TEC is in process to evaluate the building document at present.	nt of
3 Blank Travel Document & Related Deliverables	Dept. of Immigration and Emigration - Colombo	967.50	Purchasing Blank Travel Documents	2015-2017	GoSL	585.10	0.00	585.10	880.45	0.00	No. of Blank Travel Documents	Purchase d 1,000,00 0 Documen ts	500,000 Documents		● The total allocatiion has been revised to Rs. 585.10 mn. ● Next 500,000 blank travel documents will be purchased in February 2017	Departme nt of Immigrati on and Emigratio n

	Name of the Project	Location	Total Cost TEC	Expected outputs	Project period	Funding Source		Finai	ncial Progress	s (Rs. Mn.)				Progress 2016 31.12.2016)		Remarks	Impleme nting
			(Rs.Mn.)		From - To		2016 Allocation	Imprest* received 2016	Expenditur e 2016 Jan- Dec.	Expenditure		Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative progress		Agency
4	Document Scanning - Visa /CIT	Dept. of Immigration and Emigration - Colombo	4.60 Revised TEC	Completed document scanning	2015-2016	GoSL	4.23 Revised allocation	0.00	4.23	4.53	0.00	No. of scanned documents	Complete 550,000 document scanning	Completed	100%		Departme nt of Immigrati on and Emigratio
5	Purchasing visa sticker printing machines	Dept. of Immigration and Emigration - Colombo		Purchased visa Sticker Printing Machines	2016	GoSL	1.00	0.00	0.00	0.00	0.00	No. of Printed visa stickers	03 Machines	03 Machines	100%	Supplier did not submit the bill yet for the payment	Departme nt of Immigrati on and Emigratio
6	Queue Mgt. system for Travel/visa	Dept. of Immigration and Emigration - Colombo		Complete Queue Mgt. System	2016	GoSL	1.00	0.00	0.00	0.00	0.00	No. of benefited customers from Modernized	Setting up of Queue Mgt. system	95%	95%	Supplier did not submit the bill yet for the payment	Departme nt of Immigrati on and Emigratio
7	Visa process Re- Engineering	Dept. of Immigration and Emigration - Colombo	4.00	Completed visa process Re- engineering	2015-2016	GoSL	4.00	0.00	0.00	0.00	0.00	No of Benefited persons	Completi on of visa process Re- engineeri ng	Completed	100%	Supplier did not submit the bill yet for the payment	Departme nt of Immigrati on and Emigratio n
8	Construction of a fence with a Gate for Trinco land	Trincomale e	1.20	Completed of the Fence with gate	2015-2016	GoSL	1.20	0.00	1.20	1.20	0.00	Completed of the Fence with gate	Completi on of the Fence with gate	Completed	100%		Departme nt of Immigrati on and Emigratio
9	Buildings &Structures (Modernization of the Katunayaka officers-old Building)	Dept. of Immigration and Emigration - Colombo	0.30	Modernized the old building	2016	GoSL	0.30	0.00	0.30	0.30	0.00	Modernized building	Moderniz ed the old building	Completed	100%		Departme nt of Immigrati on and Emigratio n

	Name of the Project	Location	Total Cost TEC	Expected outputs	Project period	Funding Source		Finar	ncial Progres	s (Rs. Mn.)				Progress 2016 31.12.2016)		Remarks	Impleme nting
			(Rs.Mn.)		From - To		2016 Allocation	Imprest* received 2016	Expenditur e 2016 Jan- Dec.	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative progress		Agency
1	of Personal identification	Battaramull a (Suhurupay a Building)	248.79 Revised TEC	Established a personal identification secretariat building at the Suhurupaya, Battaramulla	2016	GoSL	247.82 Revised allocation	0.00	247.82	247.82	0.00	New Building	Shifting to the new building	Completed	100%		Departme nt of Immigrati on and Emigratio n
1	component for Blank Travel	Dept. of Immigration and Emigration - Colombo	41.5	Acquisition of 25 machines	2016	GoSL	41.50	0.00	41.50	41.50	0.00	No. of printed travel documents	Acquisiti on of 25 machines	Completed	100%		Departme nt of Immigrati on and Emigratio
1	2 e - NIC Project	All island	8,000.69	1.Establishmen t of a secure, centralized Electronic Storage for registration of Citizens who are of 15 years and above (National Register of Persons) 2.Issuance of Electronic National Identity Card 3.Establishmen t of Data Sharing and rectification of Citizen data 4.Facilitation for the National Security and Country Development		GoSL	1,000.00	436.80	445.60	1221.60	25.00	No.of Issued ID card per Month		50.70%	54%	The overall physical progress is an average of varies Components of the project.	Departme nt of Registrati on of persons

				Project			Fi	nancial Progre	ess (Rs.Mn)			Physical	Progress 2016			
Project	Location	Total Cost (Rs.Mn)	Expected outputs	period (From-To)	Funding Source	2016 Alocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand		Target 2016	Achievment 2016 up to 31.12.2016	Cumulative Progress	Remarks	Implementing Agency
1 Improving Facilities of Cultural Centres	All Island f	Annual allocation	Facilitated Cultural Centres	Annualy	CF	6.0	0.5	5.18	5.18	-	No.of facilitated Cultural Centres	Renovation & Improving facilities of Cultural Centres	12 cultural centers are Completed.	100%		M/ Internal Affairs,Wayam ba Development & Cultural Affairs
2 Inservice Training Centers - Veyangoda	Veyango da	Annual allocation	Trained Students	2012-2016	CF	1.0	-	1.00	1.00	-	No.of Training center	Renovation of the building.	Maintenance of roof ,Renovation of 2 rooms & the lavatory system completed.	completed of		M/ Internal Affairs,Wayam ba Development & Cultural Affairs
3 Costructio of Cultural Center and the Tsunar Informatio Centre	Telwatta	353	Completed Building	2011-2016	CF	10.0* Reviced Allocation	5.0	8.80	105.44	-	No. of facilitated cultural Center	of Cultural center,	Construction of Cultural center, Libaray and Landscaping work are completed.	100%		M/ Internal Affairs,Wayam ba Development & Cultural Affairs
4 Constructi n of SAARC Cultural Centre	Nawiman a, Matara	1,583.6	Cultural centre with required facilities for SAARC Countries	2011-2016	CF	500.0	349.2	366.70	1165.3	-	No. of Completed Buildings	Completion of main building, Car park and Auditorium		80%		M/ Internal Affairs, Wayam ba Development & Cultural Affairs

				D			Fi	nancial Progre	ess (Rs.Mn)			Physical	Progress 2016			
Project	Location	Total Cost (Rs.Mn)	outputs	Project period (From-To)	Funding Source	Alocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Unit	Target 2016	Achievment 2016 up to 31.12.2016	Cumulative Progress	Remarks	Agency
5 Shilpa Gammana 163-02-03- 21-2502	Vauniya, Bulathsin hala	23	No.of families whoes monthly income increased	2013-2016	CF	5.0	0.5	1.9	1.9		No. of families whose monthly income increased	1.to set up a sales center with facilities for 50 families to sell their creative products. 2. To purchase a wood finishing machine. 3.Cultivation of 5000 Bamboo plants. 4.A Training on New creations	60%	60%		M/ Internal Affairs, Wayam ba Development & Cultural Affairs
6 Constructio n and Rehabilitati on of Cultural Centres (Including LLRC)	All Island	Annual Allocation	Completed Cultural Centers	Annual	CF	139.5	16.0	127.7	127.7		Number of completed Buildings, Number of Registered Students, Number of Conducting courses	Constructions of Karaweddi and Wellali Cultural Centers	Completed	100%		M/ Internal Affairs,Wayam ba Development & Cultural Affairs
7 Musical Instruments and Furniture for Cultural Centres	All Island	Annual allocation	Number of Students with aesthetic Skills	Annual	CF	31.0* Reviced Allocation	27.0	26.1	26.1		No. of Musical Instrument provided	Distribution of 32 musical Instruments and furniture among 45 cultural Centers	100%	100%		M/ Internal Affairs,Wayam ba Development & Cultural Affairs

					D 1 4			Fir	nancial Progre	ess (Rs.Mn)			Physical	Progress 2016			
	Project	Location	Total Cost (Rs.Mn)	Expected outputs	Project period (From-To)	Funding Source	Alocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016	Achievment 2016 up to 31.12.2016	Cumulative Progress	Remarks	Agency
8	Research Activities on Indigenous Knowledge & Cultural Values	7 cultural centers which are establishe d in Universit ies.	allocation	Research Documenta ry on Indigenous Knowledge & Cultural Values	2016	CF	2.0* Reviced Allocation	1.7	1.6	1.6	-	Number of research papers presented	9 research documanteries are to be presented by 7 cultural centers which are established in		60%		M/ Internal Affairs, Wayam ba Development & Cultural Affairs
9	Heritage Conservatio n and Promotion of Initiatives	Islandwid e	100	Preserved Documenta ries, and No. of Cultural Camps	2012-2016	CF	14.0* Revised Allocation	13.0	13.0	44.4		No. of programmes, Documentar ies, Cultural Camps	Universities. Launching "Pathiba Nruthyanjalee " Programme (Preservation of 33 traditional folk songs types) and to stage "Nruthy Kawya sangrahaya" (Traditional	90%	40%		M/ Internal Affairs, Wayam ba Development & Cultural Affairs
10	Renovation of Colombo National Museum	Colombo	225.6	Renovated Museum Building	2014-2016	CF	127 (F.R. 66 Transfers 4.0 Total allocation for 2016 is 131)	130.0	130.0	183.8		No.of Local & Foreingn visitors	Completion of Conservation and renovation of the building	98%	98%	is not	Department of National Museums
11	Constructio n Project of Kundasale Kala Nikethanaya	Kundasal e	465	Establish a National Arts Centre fully – equipped with physical, technical and intellectual resources	2008-2016	CF	93.1	Total Capital Budget imprest 243.81	74.4	309.9	-	Completed Kala Nikethanaya with required facilities	of male &	80%	80%		Department of Cultural Afairs

					D : 4			Fi	nancial Progre	ss (Rs.Mn)			Physical	Progress 2016			
	Project	Location	Total Cost (Rs.Mn)	outputs	Project period (From-To)	Funding Source	Alocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Unit	Target 2016	Achievment 2016 up to 31.12.2016	Cumulative Progress	Remarks	Agency
12	Uthuru Dakunu Mithuru Sewana	Mihintha le,Anura dhapura	18.22	Completed Building	2012-2016	CF		Total Capital Budget imprest 243.81	7.8	19.5	-	Completed Building	Construction of the boundry wall	78%	77%		D/ Cultural Affairs
	Renovation of John De Silva Theater and Art Gallery	colombo 7	322.7	Complete Theater and Art Gallery	2012-2016	CF	200.0	Do	132.1	385.5	4.5	Complete building	1.Civil Construction work. 2.Sound proofing, Interial deco., lighting system ,etc.	66%	85%		D/ Cultural Affairs
	Project of Accomplish ment of Chapter VI of Mahawansa: 1978-2010	Battaram ulla	26.03	Completed Mahawansh a Book	2012-2016	CF	10.0		4.7	24.9	-	Completed Book	Completion of Volume 1 and Volume 2 of the Chapter VI of Mahawansa		74%		D/ Cultural Affairs
	Introduction of contributory pension scheme for artistes	All Island	44	880 benefited Artistes	2016 Jan- Dec.	CF	44.0		44.0	44.0	-	No.of benifited Artistes	880 benefited Artistes	100%		Allocation transfer to the SL Social Security Board for payment to 880 artists.	D/ Cultural Affairs
	Renovation of Colombo National Museum	Colombo	225.6	Renovated Museum Building	2014-2016	CF	127 (F.R. 66 Transfers 4.0 Total allocation for 2016 is 131)	130.0	130.0	183.8		No.of Local & Foreingn visitors	Completion of Conservation and renovation of the building	98%	98%	Fire sump is not Complete d. Complet in 2017	Department of National Museums

					D 1 4			Fi	nancial Progre	ess (Rs.Mn)			Physical	Progress 2016			
	Project	Location	Total Cost (Rs.Mn)	Expected outputs	Project period (From-To)	Funding Source	2016 Alocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Unit	Target 2016	Achievment 2016 up to 31.12.2016	Cumulative Progress	Remarks	Implementing Agency
177	7 Constructio n Project of Kundasale Kala Nikethanaya	e	465	Establish a National Arts Centre fully – equipped with physical, technical and intellectual resources	2008-2016	CF	93.1	Total Capital Budget imprest 243.81	74.4	309.9	-	Completed Kala Nikethanaya with required facilities	Construction of male & female hostels, Landscaping , Development of Insfrastructure facilities, To Purchase furniture	80%	80%		Department of Cultural Afairs
18	Uthuru Dakunu Mithuru Sewana	Mihintha le,Anura dhapura	18.22	Completed Building	2012-2016	CF	10.0		7.8	19.5	-	Completed Building	Construction of the boundry wall	78%	77%		Department of Cultural Afairs
19	Renovation of John De Silva Theater and Art Gallery	colombo 7	322.7	Complete Theater and Art Gallery	2012-2016	CF	200.0	Do	132.1	385.5	4.5	Complete building	1.Civil Construction work. 2.Sound proofing, Interial deco., lighting system,etc.	66%	85%		Department of Cultural Afairs
20	Project of Accomplish ment of Chapter VI of Mahawansa: 1978-2010	Battaram ulla	26.03	Completed Mahawansh a Book		CF	10.0		4.7	24.9	-	Completed Book	Completion of Volume 1 and Volume 2 of the Chapter VI of Mahawansa	75%	74%		Department of Cultural Afairs
21	Introduction of contributory pension scheme for artistes	All Island	44	880 benefited Artistes	2016 Jan- Dec.	CF	44.0		44.0	44.0	-	No.of benifited Artistes	880 benefited Artistes	100%			Department of Cultural Afairs

N	lome of the		TEC	Evmosted	Project period	Source of	Financia	l Progress	s (As at 31 st D	ecember 2016)	Rs. Mn	Phys	sical Progr	ress (As at 31st Dece	mber r 2016)		Implementing
	ame of the Project	Location	(Rs. Mn)	Expected outputs	From - To	financing	2016 Allocation	Imprest received 2016	Expenditure Jan - Dec 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative	Issues/ Remarks	Implementing agency
De	evelopment rogramme	Puttalam & Kurunega la District		Developed Irrigation Canals/ Tanks Developed Rural Roads Developed Water Supply Schemes	2016	GOSL	2,485.21	609.06	936.8 (Rs. 609.06 Mn. spent by the Ministry of Internal Affairs Wayamba Development and Cultural Affairs and balance amount spent by other executing agencies)		Outstandi ng bills amounting to Rs. 1,053.76 Mn is available at the Ministry and bills amounting to Rs. 310.06 Mn is available with other agencies		d 334 sub projects Complete d 330 roads	Completed Projects - 286 76-99 % - 19 51-75% - 07 0-10% - 22 Total - 334 Completed roads - 208 76-99 % - 79 0-10% - 43 Total - 330 Completed water schemes - 08 76-99% - 02 51-75% - 14 Total	Completed roads - 208 76-99 % - 79 0-10% - 43 Total - 331 Completed water schemes - 08	The allocation has given to following executing agencies; (Rs.Mn.) D/Agrarian - 207.49 Development D/Irrigation - 84.70 Provincial Councils - 396.50 Kurunegala District Sec 2.00 Total - 690.59 The allocation has given to following executing agencies; (Rs.Mn.) Kurunegala District Sec279.2 Puttalam District Sec159.0 Total - 438.2 Rs. 32.7 Mn allocated to Water Supply and Drainage Board for 04 projects.	Development

N 64		TE C	F 4.1	Project period	C e	Financia	l Progress	s (As at 31 st D	ecember 2016)	Rs. Mn	Phys	sical Prog	ress (As at 31st Dece	mber r 2016)		
Project	Location	TEC (Rs. Mn)	Expected outputs	From - To	Source of financing	2016 Allocation	Imprest received 2016	Expenditure Jan - Dec 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative	Issues/ Remarks	Implementing agency
			Developed Small Towns								No of Towns	Complete d 13 towns	Completed towns - 06 76-99% - 04 0-10% - 03 Total 13	Completed towns - 06 76-99% - 04 0-10% - 03 Total - 13	Rs. 8.63 Mn allocated for Kurunegala District Secretary	
			Developed Investment Zones								No of Investment Zones	Complete d 1 Investme nt zone	Completed 01 Investment Zone	Completed 01 Investment Zone	Rs. 2.8 Mn allocated for Kurunegala District Secretary	
			Developed Fishery Huts and Distributed Equipments								No of sub project	Complete d 09 sub projects	Completed 07 sub projects	Completed 07 sub projects	Rs. 6.9 Mn allocated for Puttalam District Secretary	
			Developed Agricultural Zones								No of Sub Projects	Not started	Not started	Not started	Delayed due to the planning of the project	
			Granted Loans for 7,500 Beneficiaries								No of Loan Disbursed	Disburse d loans for 7,500 beneficia ries	Disbursed loan for 274	274	Rs 400 Mn will be released to Regional Development Bank	

	N. Cal		MEC.	P (1	Project period	Source of		Finan	cial Progress	(Rs.Mn)			Physical Prog	gress as at 31.12. 20	16)	Ŧ /	
	Name of the Project	Location	TEC Rs.Mn	Expected outputs	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure		Measuri ng Unit		Achievment (2016)	Cumalative	Issues/ Remarks	IA
1	Climate Resilience Improvement Project	Island-wide	20,262.00	10 Basin Investment Plans ; Sustainable institutional	2014 2019	IDA-WB	3054	26.5	2627.66	4685.65	-	%	Complete Light Ditection and Ranging Survey (LiDAR)	LiDAR survey data processing is completed	LiDAR survey data processing is completed		M / IWRM
				arrangement for long term resilience planning; Reduced risk to interuption of									Complete Aerial Photographic survey	Aerial Photographic survey data processing is completed	Aerial Photographic survey data processing is completed	not establishe d yet.	M / IWRM
				transport continuity due to floods; Protects schools from land slides;								%	the computational framework for Kelani and	Computational framework for Kelani and Attanayake River Basin - 50 % completed	Computational framework for Kelani and Attanayake River Basin - 50 % completed		M / IWRM
				Improved Government 's capacity to respond effectively to disasters								%	Complete 50% of flood and risk assessment for Kelani and Attanayake River Basin	assessment for Kelani and	The flood and risk assessment for Kelani and Attanayake River Basin - 40% completed		M / IWRM
												Number	and estimates for	Estimate	Design and Estimate completed for 365 ID and MASL packages		ID, MASL, RDA, NBRO
													Award 265 work packages of ID & MASL	265 work packages of ID & MASL have been awarded	packages of ID	Shortage of contractor s for slope stabilizati on;	
												Number	Complete 100% work in 173 packages of ID and MASL	100% work completed in 173 packages	100% work completed in 173 packages	Awarding slope stabilizati on contracts	

	N 0.1		mn c	T	Project period	Source of		Finan	cial Progress	(Rs.Mn)			Physical Prog	ress as at 31.12. 20	16)		
	Name of the Project	Location	TEC Rs.Mn	Expected outputs	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand	Measuri ng Unit		Achievment (2016)	Cumalative	Issues/ Remarks	IA
													and estimate for 5 slope stabilization	design and estimates completed in 5; awarded 3 and 1 completed and work in progress - 2	design and estimates completed in 5; awarded 3 and 1 completed and work in progress - 2	RDA and NBRO delayed due to time taken for design and estimate preparatio n	
													and estimate for slope stabilization packages 15 out of	stabilization completed for 15	Design and estimate for slope stabilization completed for 15 out of 18		
2	Gin Nilwala Diversion Project	Matara, Galle, Hambantot a	108,290	Provide irrigation water for 40,000 ha of existing lands and 8500 ha of new lands; Provide drinking water to 25 divisional secretariat divisions in Galle,Marata and Hambantota	2016 2020	GOSL	4,000.00	13,978.24	-	4,010.60		ty and EIA	studies and EIA	CCEM has given concurrence to carry out the EIA and geological investigation and cabinet approval has been given to proceed with phase 1 of the project with CAMC Engineering Company - China for EIA and geological investigation	Pre-feasibility study has been completed	3	M/IW RM

				Project period	Source of		Finan	icial Progress	(Rs.Mn)			Physical Prog	gress as at 31.12. 20	16)		
Name of the Project	Location	TEC Rs.Mn	Expected outputs	From -	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand	Measuri ng Unit	Target 2016	Achievment (2016)	Cumalative	Issues/ Remarks	IA
3 Lower Mulwathuoya Multi Sector Development Project	Anuradhap ura Vavuniya Mannar	12,000.00	13,215 ha of lands will be irrigated benefitting 10,000 farm families	2016 2018	GOSL	40.00		0.20	3.46	4.69	EIA	EIA Study	EIA has already been completed and cabinet approval has been obtained for implementation with CAMCE - China. Technical and financial proposals have been called from CAMCE Company LTD for an EPC contract. MSD approval obtained for initial project carder.	Pre-Feasibility study has been completed	Project is in the initial stage	Dept.of Irrigati on
4 Rehabilitation of major and medium irrigation schemes including emergency infrastructure rehabilitation work (Annual Programme)	Island-wide	-	Rehabilitated Irrigation Structures and schemes	2016	GOSL	1,258.50		1,167.13	1,167.13	6.56	Number s	Rehabilitation of 410 selected structures in the irrigation schemes	Completed - 76 Above 75 % - 34 50% - 74% - 23 below 50% - 127 Balance - Estimation and design are in progress	Completed - 76 Above 75 % - 34 50% - 74% - 23 below 50% - 127 Balance - Estimation and design are in progress		WRB
5 Talpitigala Reservoir Project	Badulla Nuwara Eliya	22,620.00	15.56 MCM Reservoir, dam, radial gated spillways and power house	2016 2018	GOSL	3,000.00		1.87	1.87	0.17	Study	EIA and detailed design	Prefeasibility has been completed and Approval has been obtained for EIA	agreement has been signed with Syno Hydro	Funding to be finalized with China EXIM Bank through ERD	MIWR M

	N 0.1		TIP C		Project period	Source of		Finan	cial Progress	(Rs.Mn)			Physical Prog	gress as at 31.12. 20	016)		
	Name of the Project	Location	TEC Rs.Mn	Expected outputs	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand			Achievment (2016)	Cumalative	Issues/ Remarks	IA
6	Deduruoya Reservoir Project	Kurunegala Puttalam	13,540.00		2005 2017	GOSL	700.00		490.98	11,372.00	99.00	96	Construction of RB Trans basin Canal - 6 Km and Sengaloya improvements - 10%	Trans basin canal - 100% and sengaloya - 19% completed	Overall physical progress is 99%. Headwork, 8 radial gated spillway, Power house, LB main canal (41- 44KM) and Trans Basin Canal have been completed		Dept.of Irrigati on
7	Essential Rehabilitation in selected Major Irrigation Schemes (Annual Programme)	Island-wide	_	Increased cropping intensity	2016	GOSL	750.00		426.9	426.9	56.00	%	Rehabilitation of selected irrigation schemes (200 items)	85% completed	85% completed		Dept.of Irrigati on
8	Galoya Navodaya	Ampara	1,260.00	42,000 ha of new irrigable extent benefitted	2008 2017	GOSL	301.65		77.9	912.6	15.00	%	Compleation of 45 nos. of Irriagation Structures - 30%	24% Completed	89% Completed as overall.		Dept.of Irrigati on
	Kalugal oya Reservoir Project	Ampara	1,481.00	1,150 ha of new irrigable extent benefitted	2012 2018	GOSL	450.00		258.40	412.90	22.50	%	Construction of main bund and construction of sluice - 100%	Main bund - 72% sluice - 43% completed.	Main bund - 72%; Sluice - 43% completed. Construction of Headwork, conveyance		Dept.of Irrigati on
10	Kumbukkanoy a Reservoir Project	Moneragala	32,397.00	5,263 ha of new irrigable extent benefitted	2012 2018	GOSL	20.00		4.476	-	-		Completion of EIA and Land Acquisition	Not yet commenced	-		Dept.of Irrigati on

					Project period	Source		Finan	icial Progress	(Rs.Mn)			Physical Prog	gress as at 31.12. 20	16)		
	me of the Project	Location	TEC Rs.Mn	Expected outputs	From -	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure	na hille in	Measuri ng Unit	Target 2016	Achievment (2016)	Cumalative	Issues/ Remarks	IA
11 Lowe Proje		Moneragala		202 ha of new irrigable extent benefitted	2008 2017	GOSL	90.00		19.26	645.00	-	%	Construction of Debaraara feeder canal - 4.5 km and completion of 100% of Watagala ara Tank	Debaraara feeder canal 58% completed and Watgala ara Tank 35% completed	90% completed as overall	initial delays due to land acquisitio n and resettleme nt	Dept.of Irrigati on
	elopment	Hambantot a	,	10,000 ha of new irrigable extent benefitted	2005 2017	GOSL	280.90		52.26	2,509.00	1.00	%	Rehabilitation of main canals in Lunugamwehara - 90 % and Completion of Weheragala Scheme Attikkawa Anicut	main canals in Lunugamwehara- 71%, Completion of Weheragala Scheme - 90% and	progress is 99.8 %	Project is almost completed	Dept.of Irrigati on
3 Mora Reser Proje	ervoir	Badulla		1,700 ha of new irrigable extent benefitted	2012 2017	GOSL	524.33		399.10	612.50	18.00	%	Construction of earthen bund - 75%, tower sluice 100%, radial gate cum RB sluice - 70% LB main canal including structures - 60% and Improvement to 2 nos minor tanks & Ratagolla Tank - 60%	earthen bund -	Headwork, conveyance system and infrastructure development - 52.5% completed as overall		Dept.of Irrigati on

				Project period	Source of		Finan	cial Progress	(Rs.Mn)			Physical Prog	gress as at 31.12. 20	16)		
Name of the Project	Location	TEC Rs.Mn	Expected outputs	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand	Measuri ng Unit	Toward 2016	Achievment (2016)	Cumalative	Issues/ Remarks	IA
14 Rambukkanoy a Reservoir Project	Ampara	3,970.00	1,457 ha of new irrigable extent benefitted	2006- 2017	GOSL	84.89		33.12	3,841.00	2.00		improvements to drainage canal - 100% Construction of an	construction of field canal and Improvement to drainage canal - 50% and Completion of office buldinng & two quarters 5% completed	Overall physical progress is 98%. (Headwork (main dam and structures)-100%, main canal- 100%, Improvement to drainage canal -50%, Completion of office buldinng & two quarters -5% completed)		Dept.of Irrigati on
15 Rehabilitation of Ginganga Flood Regulation Project	Galle, Matara	700.00	5,000 ha of new irrigable extent benefitted	2015 2017	GOSL	125.00		44.35	61.25		Number	Purchase and Installation of spare parts and purchesing of pumps for 10 pump house	Procurement is in progress (LC has been opened to import the pumps).	Procurement is in progress . (LC has been opened to import the pumps).		Dept.of Irrigati on
16 Rugam Kitula Reservoir Project	Batticaloa	10,250.00	Water Security of 2106 ha of existing and 1412 ha of new irrigable extent	2016 2018	GOSL	5.00		-	-			Completion of EIA and Land acquisition	Not yet started	-	Discussio n is underway with Dept.of Forest to release the land	Irrigati
17 Yan Oya Project	A'Pura Trincomale e	34,000.00	6346 ha of new irrigable extent benefitted	2011 2018	GOSL	7,500.00		4,708.040	15,728.000	1,915.00	%	Paying compensation of 578ha for seasonal crop cultivation	95% Completed			Dept.of Irrigati on

N 64		TE C	Б. 4.1	Project period	Source of		Finan	cial Progress	(Rs.Mn)			Physical Prog	ress as at 31.12. 20	16)	T /	
Project	Location	Rs.Mn	outputs	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand	Measuri	Target 2016	Achievment (2016)	Cumalative	Remarks	IA
												resettlement area	_			
												resettlement area in RB side - 150	50% Completed	Main Dam - 90%, Saddle Dam 1 - 99%,		
												Surveying work of LB MC - 22 km	100% Completed	99%, Saddle Dam 3 - 83%, Saddle Dam 4 -		
		***				100.00		26.21		6.50		work)	-	& Right bank Sluices - 95% completed		
of Mahagalgamu wa Tank	Kurunegala	500.00	Water Security of 810 ha of irrigable extent	2013 2017	GOSL	100.00		86.31	118.41	6.79		Km; 20 Numbers of structures in the	70% completed	Overall physical progress is 50%		Dept.of Irrigati on
Ganga Right	Kalutara	298.00	11,000 ha new irrigable extent	2015 2017	GOSL	50.00		23.75	41.65		%	Rehabilitation and improvements to 3.5km length Salt Water Extrusion bund	37% completed	Rehabilitation and improvement of SWE Bund - 37% and structures and		Dept.of Irrigati on
Scheme											%	Drainage Canals - 10 Numbers	63% completed	drainage canals - 63% completed as overall		
											l l		34% completed			
	8 Augmentation of Mahagalgamu wa Tank 9 Benthara Ganga Right Bank Drainage and Salt Water Extrusion (SWE)	8 Augmentation of Mahagalgamu wa Tank 9 Benthara Ganga Right Bank Drainage and Salt Water Extrusion (SWE)	8 Augmentation of Mahagalgamu wa Tank 9 Benthara Ganga Right Bank Drainage and Salt Water Extrusion (SWE) Location Rs.Mn 500.00 Kurunegala 500.00 Kurunegala 298.00	8 Augmentation of Mahagalgamu wa Tank Kurunegala 500.00 Water Security of 810 ha of irrigable extent Kalutara 298.00 11,000 ha new irrigable extent Bank Drainage and Salt Water Extrusion (SWE)	Name of the Project Location TEC Rs.Mn Expected outputs From - To Augmentation of Mahagalgamu wa Tank Kurunegala Source Security of 810 ha of irrigable extent was Tank Benthara Ganga Right Bank Drainage and Salt Water Extrusion (SWE) Expected outputs From - To 2013 2017 2013 2017	Name of the Project Location TEC Rs.Mn Expected outputs From To Godon To GOSL Augmentation of Mahagalgamu wa Tank Surunegala Ganga Right Bank Drainage and Salt Water Extrusion (SWE)	Name of the Project Location Rs.Mn Expected outputs From - To financin g (Donor) 2016 Allocation 8 Augmentation of Mahagalgamu wa Tank Sultara 298.00 11,000 ha new irrigable extent Sultarinage and Salt Water Extrusion (SWE)	Name of the Project Location TEC Rs.Mn Expected outputs Final From Financia 2016 Imprest Reseived 2016	Name of the Project Location Location Location Rs.Mn TEC Rs.Mn Expected outputs From To Gonor) Rescived globor Globor To 2016 Imprest Rescived 2016 Expenditure 2016 Expenditure 2016 Solution From To Gonor Gonor Gonor Allocation Rescived 2016 Expenditure 2016 Expenditure 2016 Solution Expenditure 2016 Solution From To Gonor Gonor Gonor Allocation From To Gonor Gonor Gonor From To Gonor Gonor From To Gonor Gonor From To Gonor Gonor From To From To From To Gonor From To Gonor From To From To From To From To Gonor From To Gonor From To Gonor From To Gonor From To From To From To From To From To Gonor From To From To From To From To From To Gonor From To From To From To Gonor From To From To	Name of the Project Location	Name of the Project Location Project Location Project Location Project Location Project Rs.Mn Location Rs.Mn Location Project Reserved Allocation Rs.Mn Location Rs.Mn	Name of the Project Location Project Location Rs.Mn From To Outstanding (Donor) 8 Augmentation of Mahagalgamu wa Tank 8 Kalutara Ganga Right Bank Drainange and Salt Water Extrusion (SWE) Scheme 8 Canga Right Bank Drainange and Salt Water Extrusion (SWE) Scheme 8 Canga Right Bank Drainange and Salt Water Extrusion (SWE) Scheme	Name of the Project Location TEC Rs.An TEC Rs.An To To To To To To To To To T	Name of the Project Location Project Rs.Mn Fig. Surveying work of Completed Control of Rs.Mn Fig. Surveying work of LB MC - 22 km No. Augmentation of Mahagalgamu va Tank Name of the Project Rs.Mn Fig. Surveying work of Sin hard of Mahagalgamu va Tank Name of the Project Rs.Mn Fig. Surveying work of Sin hard of Mahagalgamu va Tank Name of the Project Rs.Mn Fig. Surveying work of Sin hard of Mahagalgamu va Tank Name of the Project Rs.Mn Fig. Surveying work of Sin hard of Mahagalgamu va Tank Name of the Project Rs.Mn Fig. Surveying work of Sin hard of Mahagalgamu va Tank Name of the Project Rs.Mn Fig. Surveying work of Sin hard of Sin hard of Mahagalgamu va Tank Name of the Project Rs.Mn Fig. Surveying work of Sin hard of S	Name of the Project Location Project R.S.Mn Superior Transfer Completed Comp	Name of the Project Docation TEC Re.Min Docation From to To Docation Project Docation Docation

					Project period	Source of		Finan	icial Progress	(Rs.Mn)			Physical Prog	gress as at 31.12. 20	16)		
	Name of the Project	Location	TEC Rs.Mn	Expected outputs	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditure 2016	Cumalative Expenditure	Outstandi ng bills in hand	Measuri ng Unit	Target 2016	Achievment (2016)	Cumalative	Issues/ Remarks	IA
20	Construction of Pethiyagoda Pump House	Gampaha	310.00	Flood mitigation of 33 ha of developed lands	2013 2017	GOSL	50.00		-	-			-	Not yet commenced	-	Land acquisitio n issues	Dept.of Irrigati on
21		Matara Ratnapura	467.38	Water Security of	2012 2018	GOSL	50.00		-	-			Construction of access road & main dam, Land acquisition	Not yet commenced	-	Land acquisitio n issues	Dept.of Irrigati on
22	Establishment of Groundwater Monitoring System	Island-wide	200.00	Ground Water Moitoring System	2016 2018	GOSL	200.00		-	-			Award of contract to establish a Ground Water Monitoring System	Cabinet has granted approval to award the contract to Eijekelkamp Earth Sampling Group,	ERD to negociate with Rabo Bank of Netherland for funding	Cabinet has directed to implemen t a pilot	Water Resurc e Board
23	Extension of Kawdulle Stage -II Ella upto Damsopura wewa	Polonnaru wa	368.82	749 ha new irrigable extent	2012 2017	GOSL	20.00		17.16	22.46		%	Extension of Kaduwella Lafet Bank Canal System - 40%	30% completed	38% completed		Dept.of Irrigati on
24	Gonagala Thenna Tank	Kandy	55.00	Water security of 131 ha of irrigable extend	2012 2017	GOSL	13.65		13.55	55.46		%	Construction of Headworks - 20%	20% completed	55% completed	TEC is being revised	Dept.of Irrigati on
25	Gurugaloya Project	Kandy Nuwara Eliya	400.00	324 ha new irrigable extent	2008 2017	GOSL	80.41		75.62	754.82		%	Construction of Headworks - 7%	7% completed	97% completed.	TEC is being revised	Dept.of Irrigati on
26	Mahagona Reservoir Project	Matara	70.00	249 ha new irrigable extent	2008 2017	GOSL	27.00		19.55	95.00		%	Construction of Headworks - 25%	25% completed	56% completed	TEC is being revised	Dept.of Irrigati on

	Project Name	Location	TEC. RS.Mn	Expected Output	Project Period	Source of Financing	Financia		As at 31st Dec Rs.Mn)	ember 2016		Physic	cal Progr	ess (As at 31st 2016)	December	Remarks	Implemen ting
					From -to		Rivised Allocation 2016		Expenditure Jan- December 2016	Cumulative Expenditure	Outstan ding Bills in Hand Rs.Mn	Measur ing Unit	Target 2016Rs. Mn	Achivement 31.12.2016	Cumulative progress		Agency
1	Galle Court Complex	Galle	823.15	Court Complex	2013- 2017	GOSL	45.12	45.12	45.12	356.92	11.62	%	90%	44%	44%	According to the Cabinet decision dated 7th June 2016 approval was granted to construct a new court complex Galle at Bussa	Moj
2	Homagama Court Complex	Homagama	470.81	Court Complex	2013- 2016	GOSL	212.43	212.43	212.43	418.46	28.90	%	90%	95%	95%	Completed	Moj
3	Wattala Court Complex	Wattala	194.11	Court Complex	2013- 2016	GOSL	63.70	58.81	58.81	167.68	-	%	85%	93%	93%	Work in progress	Moj
4	Galagedara Court Building	Galagedara	70.11	Court Building	2014- 2016	GOSL	34.64	34.64	34.64	52.76	-	%	90%	88%	88%	Work in progress	Moj
5	Matara Court Complex	Matara	1119.55	Court Complex	2016- 2018	GOSL	229.63	229.63	229.63	229.63	9.75	%	20%	12%	12%	Work in progress	Moj
6	Construction of New Reocord Production Room Kaluwanchikudy	Kaluwanchi kudy	20.96	New Record & production Room	2014- 2016	GOSL	12.07	3.90	3.90	9.79	-	%	60%	79%	79%	Work in progress	Moj
7	Construction of the 2nd floor of the Civil Appellate Court at Kegalle	Kegalle	12.80	Constructed 2nd floor	2014- 2016	GOSL	3.33	1.47	1.47	10.93	-	%	100%	100%	100%	Completed	Moj
8	Construction of New Building for Canteen, Courts Complex- Badulla	Badulla	8.50	A new Building for canteen	2015- 2016	GOSL	3.35	2.47	2.47	6.82	-	%	100%	100%	100%	Completed	Moj
9	Construction of Buddhist Court and Record room for District Court - Kandy	Kandy	4.35	Constructed Buddist Court & Record	2014- 2016	GOSL	3.99	3.76	3.76	4.12	-	%	100%	100%	100%	Completed	Moj
10	Construction of Public toilet for court Helboda,District Magistrate court	Helboda, Gampola	2.77	Constructed Public Toilet & Security Hut	2014- 2016	GOSL	1.72	0.00	0.00	1.05	-	%	100%	42%	42%	Security hut Completed,Toilet block terminated	Moj

	Project Name	Location	TEC. RS.Mn	Expected Output	Project Period	Source of Financing			As at 31st Dec Rs.Mn)	ember 2016		Physic	cal Progr	ess (As at 31st 2016)	December	Remarks	Implemen ting
					From -to		Rivised Allocation 2016	Imprest Recived 2016 **	Expenditure Jan- December 2016	Cumulative Expenditure	Outstan ding Bills in Hand Rs.Mn	Measur ing Unit	Target 2016Rs. Mn		Cumulative progress		Agency
11	Construction of side parapet wall District Court at Bandarawela	Bandarawel a	5.27	Constructed Side parapet Wall	2014- 2016	GOSL	1.60	0.00	0.00	3.52	-	%	100%	100%	100%	Completed	Moj
12	Construction of Quazi Court Sainthamaruthu	Saindamard u	5.39	Constructed Quazi Court building	2014- 2016	GOSL	0.91	0.57	0.57	5.05	-	%	100%	100%	100%	Completed	Moj
13	Construction of the side parapet wall of the civil Appellate high court and the building for dining room for the staff of the District court Galle	Galle	6.69	Constructed Side parapet Wall & dining Romm	2014- 2016	GOSL	3.27	0.75	0.75	3.46	-	%	100%	60%	60%	suspended	Moj
14	Construction of new record room and Production room DC/MC Thissamaharamaya	Thissamahar amaya	12.03	Constructed New Record & Production Room	2014- 2016	GOSL	7.04	5.41	5.41	9.20	2.60	%	100%	100%	100%	Completed	Moj
15	Balance Work of Construction for office and Record room for Magistrate Court Elpitiya	Elpitiya	10.73	Completed Office Building & Record Room	2016	GOSL	8.73	7.86	7.86	7.86	-	%	66%	83%	83%	Work in progress	Moj
16	Construction of record and Production room for MC Wellawaya	Wellawaya	19.16	Constructed Record & Production Room office	2014- 2016	GOSL	5.92	1.31	1.31	12.64	0.34	%	100%	100%	100%	Completed	Moj
17	Supply and Installation of racks for Production and record room Magistrate's Court Wellawaya Embilipitiya Racks	Embilipitiya	9.15	racks	2014- 2016	GOSL	6.75	0.76	0.76	2.26	-		100%	40%	40%	Wellawaya Completed , Embilipitiya work in progress	Moj

	Project Name	Location	TEC. RS.Mn	Expected Output	Project Period	Source of Financing	Financia	-	As at 31st Dec Rs.Mn)	ember 2016		Physic	cal Progr	ress (As at 31st 2016)	December	Remarks	Implemen ting
					From -to		Rivised Allocation 2016	_	Expenditure Jan- December 2016	Cumulative Expenditure	Outstan ding Bills in Hand Rs.Mn	Measur ing Unit	Target 2016Rs. Mn	Achivement 31.12.2016	Cumulative progress		Agency
18	B Construction of new Magistrate Court Building boundary wall and the Magistrate's Quarters Embilipitiya	Embilipitiya	68.57	Court Building,bo undary ,wallQuarter s	2014- 2016	GOSL	22.98	26.27	26.27	64.59	1.53	%	100%	100%	100%	Completed	Moj
19	The Production Room - District Magistrates - Point Pedro	Point Pedro	22.75	Constructed Production Room	2014- 2016	GOSL	12.84	5.10	5.10	12.71	6.00	%	79%	58%	98%	Work in Progress	Moj
20	O Construction of New record Room & Production Room- Magistrate Courts Anamaduwa,Nikawarat iya,Hettipola & Galgamuwa	Anamaduwa , , Nikaweratiy a,Hettipola, Galgamuwa	95.15	Constructed New Record & Production Room	2014- 2016	GOSL	50.65	44.83	44.83	79.33	3.00	%	84%	100%	100%	Anamaduwa, Nickawaretiya, & Galgamuwa Completed Hettipola work in progress	Moj
21	Construction of District Magistrate Court Building- Mutur	Mutur	37.14	Constructed New Building	2014- 2016	GOSL	19.32	20.08	20.08	32.90	-	%	72%	100%	100%	Completed	Мој
22	2 Construction of Proposed HC Judges Bungalow at Polonnaruwa & Construction of Proposed MC Bungalow at Bibila	Polonnaruw a & Bibila	32.98	Constructed New 2 Bangalows	2014- 2016	GOSL	10.69	7.82	7.82	15.74	-	%	75%		Polon-50% Bibila 15%	Contractor's delay	Moj
23	B Supply and Installation of Iron Racks for Record Room & Production Room, MC- Hingurakgoda & Mahiyanganaya	Mahiyangan aya	8.05	Racks	2014- 2016	GOSL	0.80	0.00	0.00	7.15	-	%	100%	100%	100%	Completed	Moj
24	Construction of Circuit Magistrate Court - Kalpitiya	Kalpitiya		Constructed New building	2012- 2016	GOSL	2.62	0.41	0.41	19.96	0.20	%	100%	100%	100%	Completed	Moj

	Project Name	Location	TEC. RS.Mn	Expected Output	Project Period	Source of Financing			As at 31st Dec Rs.Mn)	ember 2016		Physic	cal Progr	ress (As at 31s 2016)	t December	Remarks	Implemen ting
					From -to		Rivised Allocation 2016	Imprest Recived 2016 **	Expenditure Jan- December 2016	Cumulative Expenditure		Measur ing Unit	Target 2016Rs. Mn		Cumulative progress		Agency
25	Construction of Record Production Room Kesbawa DC/MC	Kesbewa	25.63	Constructed New Record & Production Room	2014- 2016	GOSL	14.60	13.52	13.52	21.55	0.45	%	100%	100%	100%	Completed	Moj
26	Construction Works & other Renovation works for HC,DC,Mc - Gampaha	Gampaha	3.61	Completed Renovation Building	2015- 2016	GOSL	3.21	-	-	-	2.50	%	62%	10%	10%	Contractors Delay	Moj
27	Partition work to Registrats Room, Construction of Security Hut & Motor Cycle Yard DC/MC Minuwangoda	Minuwango da	0.92	partitioned Room,Const ructed Security Hut& Moter Cycle Yard	2015- 2016	GOSL	0.83	0.08	0.08	0.40	0.20	%	100%	100%	100%	Completed	Moj
28	Construction of Proposed Building & Play Area for thr Childrens Magistrate Court - Ampara	Ampara	4.67	Constructed New Building & Play Area	2016- 2017	GOSL	1.06	-	-	-	-	%	94%	18%	18%	Work in Progress	Мој
29	Construction of Proposed Building & Play Area for thr Childrens Magistrate Court - Puttalam	Puttalam	2.28	Constructed New Building & Play Area	2016	GOSL	1.59	1.50	1.50	1.50	-	%	100%	100%	100%	Completed	Moj
30	Strengthening Enforcement of Laws, Access to Justice and Social Intergration	All Island	72.88	No of Programme	2014- 2016	GOSL UNDP	28.00	-	28.00	51.83	-	%	100%	75%	57%	Completed	Moj
31	Construction of 5 Leagal Aid Center at Kalmunai,Kurunegala, Gampaha,Puttlam & Hatton	Kalmunai,K urunegala,G ampaha,Putt alm & Hatton	14.50	Legal Aid Centers	2016	Gosl	14.50	14.50	10.57	10.57	-	. %	41%	Kalmunai&K urunegala 20%, Puttalam 100%	Kalmunai&K urunegala 20% Puttalam 100%	Work in progress	МоЈ

Development Performance - Year End Review 2016

	Project Name	Location	TEC. RS.Mn	Expected Output		Source of Financing		-	As at 31st Dec Rs.Mn)	ember 2016		Physic	cal Progr	ress (As at 31st 2016)	December	Remarks	Implemen ting
					From -to		Rivised Allocation 2016	Imprest Recived 2016 **	Expenditure Jan- December 2016	Cumulative Expenditure		Measur ing Unit	Target 2016Rs. Mn	Achivement 31.12.2016	Cumulative progress		Agency
3	2 Establishment of Digital Multi Media Crime Investigation Center in Government Analyse Department	Battaramulla			2015- 2017	GOSL- KOICA	342.00	-	296.46	296.46	-	%	61%	85%	85%	Scheduled activities are going on but expeditures are done directly by the KOICA	Governme nt Analyst's Departme nt
3	3 New Office Complex At Attorney General's Dept.	Colombo	1,182.00	Office Complex	2015- 2017	GOSL	530.00	234.55	234.55	258.04	-	%	10%	15%	15%	work in progrss	Attorney General' Dept.
3	4 Construction of Official Residence for Attorney General's Dept. at Mannar	Mannar		Official Recidence	2015- 2016	GOSL	20.00	4.55	4.55	7.92	-	%	40%	30%	30%	work in progrss	Attorney General' Dept.
3	5 Construction of Official Residence for Attorney General's Dept. at Vavuniya	Vavuniya		Official Recidence	2015- 2016	GOSL	10.80	3.91	3.91	20.61	-	%	19%	76%	80%	work in progrss	Attorney General' Dept.

Ministry: Labour and Trade Union Relations

								Financial	Progress	(Rs.Mn.)		Physical	Progress	s 2016 (as at 31.	.12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected outputs	Project period from -to	Funding Source	Allocation	Imprest received	Expendi ture	Cumulative expenditure	Bills in hand	Measuring unit	Target (%)	Achievement (%)	cumulative progress (%)	Remarks	Implementing agency
1	Construction of "Mehewara Piyasa" Building	Narahenpita	8,838	Fully constructed Mehewara Piyasa Bulding at Narahenpita	2009-2016	GOSL	4,682	3,123	3,123	5,278	N/A	%	16	19	36	Structure completed,(Requ est for a extention up to 31.03.2018 has been submitted to the Cabinet.)	Department of Labour
2	Construction of Kurunegala Labour Office	Kurunrgal a	188	Fully constructed Labour Office at Kurunrgala	2015-2017	GOSL	25	25	25	55	N/A	%	30	30	33	Stage I completed	Department of Labour
	Construction of Polonnaruwa Labour Office	Polonnaru wa	159	Fully constructed Labour Office at Polonnaruwa	2012-2017	GOSL	47	47	47	99	N/A	%	27	24	83	Stage III constructoin on going	Department of Labour
4	Construction of Avissawella Labour Office	Avissawell a	151	Fully constructed Labour Office at Avissawella	2012-2017	GOSL	50	50	50	103	N/A	%	40	35	77	Stage II 50% completed	Department of Labour
5	Construction of Negambo Labour Office	Negambo	98	Fully constructed Labour Office at Negombo	2012-2017	GOSL	21	21	21	92	N/A	%	37	22	85	Stage III complete	Department of Labour
	Construction of Jaffna Labour Office	Jaffna	90	Fully constructed Labour Office at Jaffna	2010-2015	GOSL	1	ı	-	88	N/A	%	8	8	100	completed	Department of Labour
	Construction of Ambalangoda Labour Office	Ambalang oda	85	Fully constructed Labour Office at Ambalangoda	2016-2018	GOSL	15	15	15	15	N/A	%	20	10	10	Stage I complete	Department of Labour
	Construction of Beliatta Labour Office	Beliatta	82	Fully constructed Labour Office at Beliatta	2012-2016	GOSL	25	24	24	81	N/A	%	43	43	100	completed	Department of Labour
	Construction of Mahiyangana Labour Office	Mahiyang ana	78	Fully constructed Labour Office at Mahiyangana	2016-2018	GOSL	13	13	13	13	N/A	%	13	3	3	Re Tendering	Department of Labour
	Construction of Killinochchi Labour Office	Kilinochch i	68	Fully constructed Labour Office at Kilinochchi	2012-2016	GOSL	11	11	11	60	N/A	%	8	8	100	completed	Department of Labour

Development Performance - Year End Review 2016

Ministry: Labour and Trade Union Relations

								Financial	Progress	(Rs.Mn.)		Physical	Progress	s 2016 (as at 31.	.12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected outputs	Project period from -to	Funding Source	Allocation	Imprest received	Expendi ture	Cumulative expenditure	Bills in hand	Measuring unit	Target (%)	Achievement (%)	cumulative progress (%)	Remarks	Implementing agency
11	Construction of Puttalam Labour Office	Puttalam	62	Fully constructed Labour Office at Puttalam	2012-2017	GOSL	12	12	12	36	N/A	%	20	20	67	stage II completed	Department of Labour
12	Construction of Mulliativu Labour Office	Mullaitivu	69	Fully constructed Labour Office at Mullaitivu	2012-2016	GOSL	6	6	6	61	N/A	%	10	10	100	Completed	Department of Labour
	Construction of circuit bunglow for MoL, Ampara	Ampara	28	Fully constructed circuit bunglow, Ampara	2015-2017	GOSL	10	10	10	16	N/A	%	80	48	60	Under Construct	Ministry of Labour and Trade Union Relations
14	Construction of Record room & Garage, A'pura Labour Office	Anuradhap ura	19	Fully constructed Record room& Garage, Anuradhapura	2013-2017	GOSL	6	6	6	6	N/A	%	33	25	25	Stage I completed	Department of Labour

Ministry: Lands

	Name of the Project	Location	TEC Rs.Mn	Expected outputs	Project period	Source of		Financi	al Progress	(Rs.Mn)		P	hysical Progress	as at 31.12. 201	16)	Issues/ Remarks	Implementing Agency
	.,,			F	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditu re 2016	Cumalative Expenditure			Target 2016	Achievment (2016)	Cumalative		
1	Bim saviya Project	Island wide	38,284.00	Surveyed land parcels	2007- 2021	GOSL	500.00	385.20	362.6	4176.78	-	Numbers	Land parcels surveyed - 87000	133,727	1,231,691		M / Lands
				Gazetted land parcels								Numbers	Land parcels gazetted - 48,000	60,830	555,151		M / Lands
				Registered land parcels								Numbers	Land parcels registered - 45,000	35,031	487,522		M / Lands
				Permits issued								Numbers	Permits issued - 40,000	14,897	169,480		Land Commissioner General's Department
				Grants issued								Numbers	Grants Issued - 20,000	2,366	44,895		Land Commissioner General's Department
2	Land acquisition for State purposes (AP)	Island wide	2,345.00	State lands acquired	2016	GOSL	2,345.00	1,523.94	1523.94	1,523.94	-	Number of Proposals / hectares	Preparation of land acquisition proposals - 244	134 proposals have been cleared and 78.49 heactares of land purchased	proposals have been cleared and 78.49 heactares of land purchased		M / Lands
3	Establishment of State Land Information System (eslims) with Land Bank	Island wide	330.00	State Land Information Managemen t System	2014 - 2016	GOSL	120.00	100.00	64.48	112.58	-	Number	Number of land parcels entered in the system - 1,000,000	498,622	642,283		Land Commissioner General's Department
												Number	Number of documents issued (LDO Grants, LDO permits, Long term leases and annual permits) through the system - depend on the request	4,826	6,157		

Ministry: Lands

	Name of the Project	Location	TEC Rs.Mn	Expected outputs	Project period	Source of		Financi	al Progress	(Rs.Mn)		P	hysical Progress	as at 31.12. 201	6)	Issues/ Remarks	Implementing Agency
	222 3.			,	From - To	financin g (Donor)	2016 Allocation	Imprest Reseived 2016	Expenditu re 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievment (2016)	Cumalative		- agama,
4	Implementation of recommendation of LLRC (AP)	Northern and Eastern Provinces	50.00	Land related issues	2016	GOSL	50.00	10.00	3.67	3.67	-	Number of issues solved	21,000	10,570	131,712		Land Commissioner General's
				Permits issued								Number of permits/ grants issued	15,000	25,054	195,038		Department
5	Development Project for creating Digital	Colombo Gampaha Kegalle & part of N' Eliya	8.00	Digital Eleviation Model in place	2015 - 2016	GOSL	2.00		-	1.36	-	Sq.km	Light Detection and Ranging (LiDAR) survey of 6500 sq.km	7,800	7,800		Survey Department
	(DEM) enabling disaster resilience	Kandy Badulla and Kalutara										Sq.km	DEM preparation (1m*1m) of 2400 sq.km	2,200	2,200		
												Sq.km	DEM preparation (2m*2m) of 800 sq.km	800	800		
												Sq.km	Semi Orthophoto - 4,000	4,000	4,000		
												-	Technology Transfer - 90%	80%	80%		
6	Enhance programmes on preparation, upgrading and	Island wide	19.3	Divisional Land Use Plans	2016	GOSL	19.30	18.55	18.16	18.16	-	Number	Divisional Land Use Plans - 332	328	328		Land Use Policy Planning Department
	implementation of land use plans at Divisional and Village level (AP)			Village Level Land Use Plans								Number	Village Level Land Use Plans - 50	49	49		1
	vinage level (AI)			Conservatio n Plans for Water Sprouts / Sources								Number	Conservation Plans for Water Sprouts / Sources - 25	24	24		

Ministry: Lands

Name of the Project	Location	TEC Rs.Mn	Expected outputs	Project period	Source of		Financi	al Progress	(Rs.Mn)		P	hysical Progress	as at 31.12. 201		Issues/ Remarks	Implementing Agency
Troject		III)	outputs	From - To	financin g (Donor)	2016 Allocation	•	•	Cumalative Expenditure		8	Target 2016	Achievment (2016)		Telliul IIS	rigency
Enhance the rational utilization of under development lands (AP)	Island wide		Rehabilitate d degraded lands		GOSL	1.29	1.29	1.28	1.28	-		Rehabilitation programme for degraded lands - 25 program	25	25		Land Use Policy Planning Department

Ministry: Law & Order and Southern Development

	Project	Location	Total Cost	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn)		Physi	cal Progre	ss 2016 (as at 31	.12.2016)	Remarks	Implement
				Output	Period From - To	source	Allocation 2016	imprest received 2016	Expenditure 2016	cumulative Expenditure	Outstanding Bill in hand	g unit	2016	Achievement up to 31.12.2016	Cumulative Progress		ing Agency
1	Prefabricated Building Project III (STF) 35 Buildings	Islandwide		Improvements Residance and infrastructure facilities	2014-2017	GOSL	500.00	159.49	159.49	989.47	451.44	No of Buildings completed	buildings	05 Buildings are in progress (40%-70%) 05 Buildings are in progress below 40%	are nearly completed. 05 Buildings are in progress	06 projects have been reported zero progress because land issue and delay of rate committee approval	STF
2	Development of Police Academy	Kalutara and Katana	200.00	Provide training facilities to police officers to fulfillment of training requirement	2016	GOSL	200.00	45.00	44.10	65.53	-	BOQ	100%	25%	25%	-	SL Police
3	Police Information and Communication Network	Islandwide	500.00	Establishment of police information and communication	2016	GOSL	500.00	-	-	-	-	No.of system developed	100%	Not Reported	-	-	SL Police
4	Construction of S.T.F.Camps and infrastructure facilities (54 Buildings)	Islandwide	375.10	Improved infrastructure facilities to provide better service to the public	2016	GOSL	325.00	125.02	125.02	178.62	202.32	No of Buildings completed	buildings	07 buildings are in progress (65%-85%) 16 buildings are in progress (40%-65%). 15 buildings are below 40%.	16 buildings are totally completed. 07 buildings are 85%-65% 16 buildings are 65%-40%. 15 buildings are below 40%.	-	STF

Ministry: Law & Order and Southern Development

	Project	Location	Total Cost	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn)		Physi	cal Progre	ss 2016 (as at 31	.12.2016)	Remarks	Implement
				Output	Period From - To	source	Allocation	imprest	Expenditure		Outstanding		0	Achievement	Cumulative		ing
					From - 10		2016	received 2016	2016	Expenditure	Bill in hand	g unit	2016	up to 31.12.2016	Progress		Agency
5	Building and Structures	Islandwide	1,400.00	Provide infrastructure facilities for Sri Lanka Police to build up the speed of	2016	GOSL	1,400.00	1,048.00	1,047.20	1,047.20	77.76	BOQ	100%	75%	75%	-	SL Police
6	Prefabricated Building Project	Islandwide	2,542.80	working force	2012-2017	GOSL	485.00	260.00	259.00	1,647.20	-	BOQ	100%	53%	90%		SL Police
7	Increasing the existing number of Police Station up to 600	Islandwide	1,000.00	Provide infrastructure facilities for Sri Lanka Police to build up the speed of working force to project the people and maintain the law & Order	2016 - 2017	GOSL	500.00	150.00	149.00	149.00	0.20		600 Buildings	33%	33%	-	SL Police
8	Development of Network Communication System	Police	250.00	Develop the information & Communicatio n System	2016	GOSL	250.00	93	92.1	92.1	-	No.of Unit Purchased	100%	37%	37%	-	SL Police
9	Strengthening National Police Training Acadamy	Sri Lanka Police	100.00	To enhance the working capacity by using of new technology to project the people & maintain the law and order	2016	GOSL	100.00	35.00	34.90	34.90	-	No. of course completed and No. of equipmen t purchased	100%	35%	35%	-	SL Police

Ministry: Law and Order and Southern Development

	Nove of the		TEC	F41	Project	Source of	Fina	ancial Pro	gress (As at 31 Rs. Mn	st December 2	016)		•	al Progress December 2016)		I/	T
	Name of the Projects	Location	(Rs.Mn.)	Expected outputs	period (From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expenditure Jan-Dec 2016	Cumulative Expenditure (Rs.Mn)		Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	Implementing Agency
10	Galle	Galle District	84.89	completed 86 number of road development projects	2016	GOSL		84.89	44.05	44.05	19.60	No. of Projects	86 projects	Completed 66 projects	Completed 66 projects	20 projects have to be completed	District Secretariat
11	Matara	Matara District	605.29	Completed 542 number of road development projects	2016	GOSL	1,000	605.29	346.47	346.47	3.00	No. of Projects	542 projects	Completed 370 projects	370 projects	projects have to be completed	
12	Hambantota	Hambantot a District	140.12	Completed 84 number of road development projects	2016	GOSL		140.12	92.62	92.62	45.50	No. of Projects	84 projects	Completed 83 projects	*	01 project have to be completed	
13	Clock Tower Conservation	Galle Fort	11.55	Increased development and conservation	2015-2016	GOSL	6.70		6.55	11.55	-	Percentage of completion	100%	100%	100%	Completed	
14	Moon Bastion	Galle Fort	12.30	Access to visitors	2016	GOSL	0.69	8.98	0.86	12.30	0.007	Percentage of completion	100%	100%	100%	Completed	Galle Heritage Foundation
15	Knowledge of school children, book printing, tourist facilities	Galle Fort	1.41	Improved knowledge of history	2016	GOSL	1.41		1.41	1.41	-	Percentage of completion	100%	100%	100%	Completed	

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period	Funding Source		Financi	al Progress	s (Rs.Mn.)	Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure	Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
1	Formulation, Review and Gap Analysis of Environmental Policies	All Island	2.0	Finalized Environment Policy * Launched National traditional knowledge policy	Annual	GOSL	2.0	Block Allocation	0.44	0.44	01) Finalized Document 02)No. of awareness programmes held 03) Finalized Policy	01) Finalization of Environment Policy 02)Launching National traditional knowledge policy	38%	38%		MOMDE
	2 Adaptation and Mitigation of Climate Change Impacts	All Island		1)Prepared National Adaptation Action Plan in Sri Lanka 2) Conducted National Expert Committee meeting on climate change adaptation 3) Conducted Inter Agency committee meeting on climate change 4) Host the Asia Pacific Climate Change Adaptation Forum 2016 5) Printed awareness matirials	Annual	GOSL	1.5	Block Allocation	1.44	1.44	01)Number of progress review meetings conducted. Number of books were printed 02)Number of committee meetings conducted 03)Forum conducted 04)Number of action plans, progress reports and other reports prepared and submitted 05)workshop conducted	Printing 1000 books Conduct committee meetings and Forums Prepare awareness materials Conduct workshops	80%	80%		MOMDE

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source		Financia	al Progress	s (Rs.Mn.)		Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure		Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
3	Commomorati on of Major Environment Events	All Island	20 (Revised)	Printing 2 issues of Soba magazine, Printing 4 issues of Ministerial News letters, World Environment Day Event Management, Conduct short film competition, Prepar ation of Environment related documentary , Provide Media coverage for national events, Environment t Education, Research, and training programme	Annual	GoSL	20.0	Block Allocation	19.7	19.7	-	No of Soba magazines, Ministrial news letters printed. Quality of the printed materials, No of workshops conducted, No of documentaries prepaired, Conduct short film festival	letters, Conduct	41%	41%	World Environme nt Day has been commorate d successfull y	MOMDE
4	Environment Protection & Conservation	All Island	15.0		01.01.2016- 31.12.2016	GOSL	15.0	Block Allocation	14.9	14.9			100%	71%	71%		MOMDE
5	Project on Education and Awareness Creation on Environment	All Island	14.2	Conduct Stakeholder workshops	2014-2017	GoSL	2.0	Block Allocation	1.4	1.4	3.96	No of training workshops conducted	5workshops	80%	80%		MOMDE
	6 Implementati on of Montreal Protocol in Sri Lanka - UNDP/UNEP	All Island	23.02	a). Reduced consumption of HCFC at 2020 by 35% and at 2030 by 100%. b). Successful management of the Focal Point (NOU)	Annual	GOSL/ UNDP	23.02	According to the activity plan	19.5	19.5	0.03	Provide Incentives to purchase split type Air Conditionerss No. of Good practices workshops conducted	44 split type Air Conditioners 4 Good Practices workshops	90%	65%		MOMDE

* Achievemen t up to 31.12.2016 ** (%)	

Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source		Financi	al Progress	s (Rs.Mn.)		Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
				From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure		Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
7 National Implementatio n Plan (NIP) for the Stockholm Convention on Persistant Organic Pollutants (POPs)		8.45	Updated NIP report and prepared 5 inventories (PBDEs, UPOPs, PCBs, PFOS, Pesticide) related on POPs	2014-2017	GEF/ UNIDO	4.0	3.69	3.68	6.87		NIP report and 5 inventories (PBDEs, UPOPs, PCBs, PFOS, Pesticide) related on POPs	report and prepared 5 inventories	94%	40%		MOMDE
8 Effective Management of Invasive Alien Species	All Island	237.3	Policy and strategies developed , Prepared IAS provincial profiles Knowledge generated threaten research	2010.01.01-2017.03.31	(GOSL/ UNDP) GEF	80.0	61.6	61.53	204.6	-	01)Launched IAS policy, strategy, & action plan 2. no. of awareness prg. Conducted. 3. no.of capacity building prog. Conducted, . 4.) no.of IAS provincial profiles developed, 5)No. IAS publications	Launch the IAS policy Conduct 30 awareness programms	100%	86%		MOMDE
9 Mainstreamin g Biodiversity Conservation and susutainable use for Improved Human Nutrition and well-being	All island	107.6	Environment and health sectors in the four partner countries & to foster biodiversity conservation and developed actions in favour of human nutrition and wellbeing, Enhanced	2012-2017	GEF	31.0	31.0	31.0	50.5	-	01) no.of work shops conducted 2.) no.of reports, mannuals & trainings 3.) guidelines prepared 4.) no.of meetings	Conducted 10 workshops	88%	65%		MOMDE

		Project	Location	Total Cost Rs.Mn.	Expected Outputs	period	Funding Source		Financia	al Progress	s (Rs.Mn.)		Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
						From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure		Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
	g a t C a I e l a t	Mainstreamin g Igrobiodiversi y Conservation and use in Sri Lankan agro- eco system for ivelihoods and adaptation o Climate Change	All Island	188.6	Guidelines and recommendations prepared, Traditional crop varieties, livestock breeds, agroforestry and medicinal plant species maintained and made available to farmers in 3 selected landscapes.	2012-2017	GEF	35.0	16.2	16.17	37.5	0	No. of meetings, workshops conducted., no of publications	Conduct 03 biodiversity fairs, Completion of biodiversity register, Diversity field flora, community seat bank launching the NBSAP, 1- publication	52%	50%		MOMDE
1	t H S A S I I C	Preparation of the National Biodiversity Strategic Action Plan to support the implementation of the Convention on Biological Diversity	All Island	26.0	The NBSAP revised as per the CBD strategic plan to support mainstreaming of biodiversity in national development frameworks, Established National frameworks for resource mobilization convention reporting and exchange mechanisms established and strengthened.	2013-2016	GEF/GO SL	6.5	6.5	6.492	25.992	0	Printed NBSAP, Established CHM(Clearing House Mechanisam)	Launch the NBSAP Print biodiversity related 1 - book	100%	100%		

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source		Financi	al Progress	s (Rs.Mn.)		Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure		Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
1	2 Addressing Climate Change Impacts on Marginalised Agricultural Communities at Mahaweli River Basin	Pollonnaru wa, Nuwara - Eliya District	998	Developed household food seurity and Building resilient livelihood for the rain-fed farmers.Building institutional capacity	2014-2017	(GOSL/ WFP)Ad aptation fund	388.29(Rev ised)	171.546	171.55	171.55		Food consumption Index, No. of women based groups benefited, Income generated cultivated home gardens in ha, % of the increase in income of farm families, Increasing extent of cultivation in dry season,	Walapane Give Rain water harvesting tanksfor	29%	29%		MOMDE
13	Sustainable Management of Bio Diversity and Natural Resources	All Island	10.0	Conservation of threaten species, rehabilitated ecosystems, Biosafety programs, conducted a symposium,	Annual	Block Allocatio n		Block Allocation	9.9	9.9	0.916	Main National Events, Updating global & national redlist, No. of Committee meetings No. of programms and no. of publications	Research project	100%	100%		MOMDE

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period	Funding Source		Financi	al Progress	s (Rs.Mn.)	Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure		Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
	14 Popularization of Environment Lanes / Parisara Mawatha	All Island	15	Establishment of 10 no of Parisara Mawatha	01.01.2016- 31.12.2016	GOSL	15	Block Allocation	11.022	11.022	Establishment of 10 no of Parisara Mawatha	Building of 7 Nos of Parisara Mawatha	90%	90%		MOMDE
1	5 Enhancing Biodiversity & Sustenance of Ecosystem Services in Environmental y Sensitive Areas (GEF)	Puttalam Districts	387.30	Effective national policies & legal instruments on conservatuin & sustainable management of ESAs., National stakeholders' capacities to support planning, Implementation & monitoring of ESAs, Institutional capacities for biodiversity friendly land-use planning, implementation & compliance at Kala Wewa & Willpattu ESAs,		GEF/UN DP	12.608(Rev ised)	Block Allocation	10.78	10.78	National ESA policy & strategy, Declare 2 ESA sites Prepare biodiversity intergrated land use plans for 2 project sites, Update national wild elephant conservation & management policy, Developed management plans for Willpattu, Kahala Pallekele, bareef., Biodiversity	to formulate National policy & statrtegy on ESA, National Wild Elephant Conservation & Management policy & startegy is reviewed Data collection and developing Biodiversity integrated two land use plans for Anuradhapura and Puttalam Districts.	93%	17%		MOMDE

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source		Financi	al Progress	s (Rs.Mn.)	Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure	Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
1	6 Project on Environment ly sound Management and Disposal of PCBs Waste and PCBs Contaminate Equipments SL	d	685.125	Environment Sound Management on disposal of 1000 tons of PCB waste, contaminated/contr ained equipment in SL	2020	UNIDO	6	1.5	2.25	2.25	01. No of Meetings 02. No of awareness workshop	Establish PMU Sign agreements Recruitment of experts	100%	15%	Allowance s of the PMU staff has not been paid	MOMDE
	7 Management of Invasive Alien Species which comes through Ship Ballast Water	al port - Sri Lanka	19	01) Completed four port biological baseline survey report and prepared alien invasive species list 02) Risk of alien invasive species introduction through ballast is assessed in each commercial port 03) Completed National Ballast water management strategy, Ratify international convention for the control and management of invasive species introduction through ballast water and its sediment, and formulate national legal regime for control or eliminate introduction of invasive species	2010 - 2016	GOSL	2	2.00	2	12.50		No. of completed reports Risk assesment reports Database reports	3	100%		MEPA

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source		Financi	al Progress	s (Rs.Mn.)	Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure	Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
	18 Green Fishery Harbour Project at Mirissa	Fishery Habour - Mirissa	38.91	Complete construction of waste water treatments plant	2014-2016	GOSL	29.31 (Revised)	29.31	26.42	33.72	-	Completed waste treatment plant	Complete the construction of waste treatment plant	100%		MEPA
	19 Yeosu Project Building Capacity to Manage	Negombo Lagoon	2	01). Prepared Marine Debirs Mnagement Plan for Negombo Loon	2016 -2017	Korea	1	0.75	0.72	0.72	-	Marine Debris survey - 4 Social survey - 2	2 2	2 (50%) 2 (100%)		MEPA
	marine Debris in Sri lanka			area, Awareness of all stakeholders								Awareness workshop -4	1	0 (0%)		
				regarding the marine debris issue 02). Reduced marine debris								Preparation of Final Report -1	0	0 (0%)		
2	20 School Environmental Pioneer Programme(H aritha Niyamu)	All Island	400	Implementation of 5-year Action plan of Environmental Pioneer programm	2015 - 2019	GOSL	20	20.00	20	45.22	No. of Zonal, Divisional and National education programmes conducted	50 Nos of Zonal, Divisional and National education programmes	94%	41%		CEA
2	Pilisaru Programme	All Island	5599.9	Proper waste management system Reduce the waste at Municipal councils Smooth functioning of Dompe sanitary landfill National waste management action plan and	2008 - 2018	GOSL	190	190.00	189.76	2,474.40	No of awareness programs conducted on waste separation National waste management action plan, Data Base, No. of new projects and No. of improved projects,	_20 No. of awareness programmes _TV advertisments, Radio programs & Newspaper advertisements _Leaflets for waste separation & composting provide trainings to Labors/Site managers		79%		CEA

Project	Location	Total Cost Rs.Mn.	Expected Outputs	period	Funding Source		Financi	al Progress	s (Rs.Mn.)	Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
				From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure	Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
			Strengthened recyclers, improved awareness among the community Proper waste management facilities established Improved economic sustainability of waste management facilities Improved policy and regulatory measures and monitoring								_Encourage waste separation _Provide compost bins and waste collecting bins _Establishments of 10 new plants _Improvements of 06 Nos. of compost plants , 08 nos of Bio gas plants and 01 skid stear loader 12 Training programmes on compost production Prepare National waste masnagement action plan and database _2 Recycling plants _2 Crushers _2 Compactors _1 Collecting and segregation centre _10 Storage facilities				

Project	Location	Total Cost Rs.Mn.	Expected Outputs	period	Funding Source		Financia	al Progress	(Rs.Mn.)	Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
				From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure	Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
22 Strengtherning of the laboratory of Central Environment Authority		210	Establishment of District Laboratories, Procurement of Laboratory Equipment for Air Quality Monitoring - Procurement of Chemicals, safety equipments and glasswares - Procurement of Laboratory Equipment for Air Quality Monitoring - Procurement of Chemicals, safety equipments and glasswares Trained staff		GOSL	30	30.00	26.88	117.50	Established District Laboratory at Gampaha DO, -Laboratory Equipment for Air Quality Monitoring is procured - Chemicals, safety equipments and glasswares is procured No of trainings	98 items of Chemicals, 6 items of safety equipments and 93 items of glasswares" conduct training programs for the staff	93%	90%		CEA
23 Construction of Solid Waste Disposal Facilities Anuradhapura Hikkaduwa, Udunuwara and Panadura (GOSL/Korea	Polonnaru wa	3820		2013 - 2017	EDCF/G OSL	186.027	186.03	145.984	288.96 Mn	Four (4) detailed designs completed, Tender documents and awarding letters	Two (2) detailed designs completed	65%	35%	Due to Public protest the process is temporaril y halt at Madirigiya Site	CEA

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source		Financia	al Progress	s (Rs.Mn.)		Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure		Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
	4 Monitoring of the Water Quality of Major Water Bodies (GOSL/Japan)	Western Province	115	01)Accreditation of the laboratory 02) Develop Pollution Source Inventory (PSI) 03)Drafting of ambient water quality standards	2015 - 2017	JICA/G OSL	42.17	42.22	42.22	79.29		Accredidation certificate for testing 3 No.s of parameters, Developed Pollution Source Inventory, Draft ambient water quality standards	_Procured 11 items of standard reference material _Procured 1 item of glasswear Accredited parameters Pollution Source Inventory Draft ambient water quality	93%	60%		CEA
2	5 Moragahakand a Kaluganga	Matale Anuradhap	64,358.00	5,000 ha of new lands and 82,000	2007 2018	Kuwait Saudi	22,500.00	19,799.30	19797.50	59194.70	-	Moragahakanda Reservoir %	standards Main dam - 50%	61%		Overall physical	M / MD&E
	Development	ura		ha of existing	2018	China						Reservoir %	Saddle Dam 1 -	23.40%	90%	progress is	
	Project	Polonnaru wa		irrigable extent benefitted. Water									25% Power House -	50%	60%	76.5%	
		Trincomal ee		supply to the industrial zone in								Kaluganga	50% Main Dam -	43%	65%		
				Trincomalee and								Reservoir %	40%	73 /0	03 70		
				generation of electricity through									Saddle Dam- 15%	18.40%	25%		
				a power house with an installed capacity of 25MW.								%	Downstream Development - 20%	15%	70.50%		
2	6 Umaoya Multi Purpose	Badulla Moneragal	76,316.00	4500 ha of new lands and 1500 ha	2010 2019	Iran EDBI	19,373.00	9,565.11	9565.11	49741.42	#######	%	Puhulpola Dam - 80%	22.79%		Overall physical	M / IWRM
		a		of existing lands will be irrigated	2019							%	Dyraaba Dam - 38%	25.40%	97.400	progress is	
	.,			and 120 Mw of hydro power will								%	Link Tunnel - 54.2%	48.77%	84.58%		
				be generated								%	Headtrace Tunnel - 44.5%	15.64%	46.17%		
												%	Surge Tank - 47.1%	18.80%	51.68%		

	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period	Funding Source		Financi	al Progress	(Rs.Mn.)		Physic	eal Progress 2016	(as at 31.12.2	016)	Remarks	Implemen ing
					From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure	Outstan ding bills in hand	Measuring Unit	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
												%	Vertical Pressure Shaft - 61.2%	14.77%	31.56%		
												%	Power House - 47.8%	46.62%	86.79%		
												%	Tailrace Tunnel - 4.14%	4.14%	100%		
												%	Transmission Line (22.7 Km) - 97%	40.64%	40.64%		
												%	Access Road (16.7 Km) - 4.6%	1.15%	91.53%		
												%	Downstream Development - 20.8%	28.70%	40.90%		
27	Dam Safety and Water Resources Planning Project	Island wide	11,154.00	Rehabitated 31 dams, Minipe Trans Basin Canal and related structures; Improved Hydro- Meteriological information system	2014 2018	WB	3,719.00	3,653.80	3698.13	5726.70	-	Number	Award all 31 dam contracts	All dam rehabilitation contracts were awarded		Overall physical progress is 43%	M/MDE ID, MASL, CEB, WRB
				(HMIS); improved ground water monitoring network and improved water resources planning.									Complete 50% of the work in HMIS Stations	Site survey has been completed for 42 stations and euipment has been provided for 13 stations	Site survey has been completed for 42 stations and euipment has been provided for 13 stations		
													Obtain approval for three Water Resources Plans	Cabinet has granted approval for 3 Water Resources Plans	Cabinet has granted approval for 3 Water Resources Plans		
												Number	Complete 2 training Centres	Training Centre at Galgamuwa has been completed	Training Centre at Galgamuwa has been completed		

Project	Location	Total Cost Rs.Mn.	Expected Outputs	period	Funding Source		Financi	al Progress	s (Rs.Mn.)		Physic	cal Progress 2016	(as at 31.12.2	016)	Remarks	Implement ing
				From-To		2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumulative Expenditure		8	Target 2016 *	Achievemen t up to 31.12.2016 ** (%)	Cumulative Progress (%)		Agency
											Number	Foreign and local training for Staff	local training for 227 participants and 8 foreign	Completed 20 local training for 308 participants and 14 foreign training for 119 participants		
28 Mahaweli Water Security Investment Programme	Mahaweli Developm ent Areas - Island wide	97,875.00	New and improved water conveyance system; improved water resources management and productivity.	2015 2020	ADB	7,550.00	1,219.95	1203.11	1615.86	-	Number	Minipe Left Bank Canal - Awarding of four NCB packages	Christie and preliminary survey has been commenced . NCB 2,3 & 4	NCB 1 - Awarded to Edward and Christie and preliminary survey has been commenced . NCB 2,3 & 4 - Evaluation of bids is in progress	Overall physical progress is 7.89%	M/MDE
											Number	Upper Elehara Canal- Awarding of one ICB contract	CML-MTD Construction	Contract awarded to CML-MTD Construction Ltd and work has been commenced		
											Number	North Western Provincial Canal - Awarding of one NCB contract	Contract awarded to NEM Construction s and work has been commenced	Contract awarded to NEM Constructions and work has been commenced		

Nome of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at	t 31 st December In	r 2016)	(cal Progress December 201	6)	Iganool	Implementi
Name of the Projects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	ng Agency
•			•					Over Rs. Mi	n. 500						<u> </u>	•
							Fore	ign Funded	l Projects							
Metro Colombo Urban Development Project	Colombo	40,129.44	Reduced in the area under risk of flooding (50 year return period in the project area) (Length of primary canals improved by the project, Increased in drainage capacity (gravity system and pumping system)	2012- 2017	World Bank	9,000	2,507	2,011	12,229		% of completion	100%	33%	47%	15 sub projects are ongoing out of 34 sub projects. Time extension is required up to end of 2019.	
			Increased in percentage of total urban roads maintained by the four Project Local Authorities that are in good and fair condition (Micro drainage sub projects implemented under the project that reduce risk of flooding in localized areas (10 year return period) , Developed Real Time Control System and integrated into SLLRDC's operation								% of completion	100%	6%	96%	24 sub projects completed and 01 sub project ongoing out of 25 sub projects	

Name	ne of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(cal Progress December 2010	6)	Issues/	Implementi
	ojects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Remarks	ng Agency
Develo	opment onent of ler	Outer Circular Highway (OCH) project Area-		Improved Weliwita Road and Suhada Mawatha,	2009 - 2017	JICA	714	525	525	2,445	-	% of Completion	100%	100%	100%	Completed and handed over to the Kaduwela Municipal Council.	M/ Megapolis and Western Developmen t
Transp Develo	port	Kottawa, Kaduwela and Kadawat ha Township s		Rehabilited and widened of Kottawa Pannipitiya Old Road.								% of Completion	100%	83%	95%	Delayed in Land Acquisition, utility relocation and slow performance of the contractor affected to the progress	
				Aquired Land for Road Packages (Package 2)								% of Completion	100%	15%	85%	Delayed in valuation & LA Process adversely affected the progress	
				Developed Makumbura Multimodal Center Development								% of Completion	100%	43%	52%	Delayed in land improvement due to bad weather condition affected the progress.	
				Improved Land (Pa								% of Completion	100%	11%	81%	Adverse weather condition and sacristy of recommended soil by the NBRO affected to delay in Land Improvement and the scope of the area has been increased	

	N. 64		TIPL C		Project	G 6	Fina	ancial Pro	gress (As at	31 st December	r 2016)	(cal Progress December 201	6)		
	Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementi ng Agency
				Rehabilitated and widened of Kottawa Malabe Road (Contract Package)								% of Completion	100%	11%	11%	The Ministry agreed to transfer the fund for improvement of this road. Land acquisition have been done.	
				Acquired land for Road development (Package 4)								% of Completion	100%	8%		Part of the civil work scope has been planned to started under the Sukitha Purawara program. * LKR 119.8 Mn has been released to the Divisional Secretary Maharagama & UDA to pay the land valuation.	
				Designed Township area (Kottawa, Kaduwela and Kadawatha)								% of Completion	100%	74%	85%	-	
3	Strategic Cities Development Project	Kandy	27,801.20	Constructed or rehabilitated urban public space in Kandy City Region	2020	World Bank	5,810	446	1,623	2,096		% of completion the Planning & Designing	g 80%	Design -71%	C		M/ Megapolis and Western Developmen
				Improved drainage system in Kandy City Region								% of completion	Planning & designin g 40% Works - 2 Km	Planning and design - 30 % works - 28%	Planning and design -90 % Works 28%	-	·

N 64		TOPO		Project	G 6	Fina	ancial Pro	gress (As at	t 31 st December	2016)	(•	cal Progress December 201	6)		
Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	ure Jan-	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementi ng Agency
			Improved by-pass roads in Kandy								% of completion	Planning & designin g - 100% Works 3 Km	Planning and design -100 % Works - 09%		-	
			Improved water supply to the Kandy Municipal Council (KMC) area								% of completion	Planning & designin g 40% Works- 2350m³	Planning and design - 30% Works 80%	Planning and design -90% Works - 90%	-	
			Improved bus terminals in Kandy City								% of completion the Planning & Design	Planning & designin g-80%	Planning and design- 60%	Planning and design- 70%	-	†
			Improved asset management system with maintenance program for municipal infrastructure in Kandy City Region								% of completion	Supply of goods 100%	Supply of goods - 50%	Planning & Designing 50%	-	
	Galle		Constructed or rehabilitated urban public space in Galle City Region	1							% of completion the Planning & Design	Planning & Designin g 80%	Planning and design- 60%	Planning and design- 75%	-	
			Improved drainage system in Galle City Region								% of completion	Planning & Designin g 40% 03 nos bridges - 100%	Planning & Designing 30% 03 nos bridges - 100%	Planning & Designing 90% 03 nos bridges - 100%	-	

	Name of the		TEC		Project	Source of	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(cal Progress December 201	6)	Issues/	Implementi
	Name of the Projects	Location	(Rs.Mn.)	Expected outputs		Financing	Imprest received 2016 (Rs.Mn)	ure Jan-	Expenditure		Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Remarks	ng Agency
				Improved asset management system with maintenance							% of completion	of goods	Bidding -Document prepared	Bidding Document prepared	-	
Ì				program for municipal infrastructure in												
				Galle City Region												

Name of	the		TEC		Project period	Source of	Fin	ancial Pro	gress (As at Rs. M	31 st Decembe	r 2016)	(cal Progress December 201	6)	Issues/	Implementi
Project	II ocatio	n	Rs.Mn.)	Expected outputs		Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand		Target 2016	Achievement 2016	Cumulative Physical Progress		ng Agency
•									ver Rs. Mn	. 500						•	
									al Funded								
4 Township Developm Urban Soli Waste Manageme Projects	d	00		Established 11 Projects offices with required facilities and staff	2016	GOSL	450.0	-	41.30	-		% of completion	100%	70%	70%	According to the current requirement prioritized 5 projects offices have been established	M/ Megapolis and Western Developmen t
				Prepared comprehensive project proposals for foreign direct investment			200.0		60.00			% of completion	100%	43%	43%	Multimodal Transport Hubs in Pettah, 18th mile post, Panadura, Negambo, Kadawatha & Moratuwa have been planned to be commenced in year 2017. MOU signed between MMWD and Sri Lanka Telecom to uplift digital infrastructure facilities in Tech City being constructed in Homagama.	

N		TEC		Project	C	Fina	ancial Pro	gress (As at Rs. M	t 31 st December	r 2016)	(.		cal Progress December 201	6)	I/	T
Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementing Agency
			Strengthened the capacity of Western Region Megapolis Project			100.0		100.00			% of completion	100%	100%	100%	-	
			Established Spiritual City			15.0		-			% of completion	100%	60%		Proposed to develop a part of a land in Richydale watha as spiritual city by the National Physical Planning Department (NPPD) and the other part as the "Shakya Janapadaya" by the Ministry of Buddhist Affairs. Therefore, the architectural plans developed by NPPD needs	
			Strengthened the ca			5.0		-			% of completion	100%	10%	10%	-	

N. CA		TEC		Project	G 6	Fina	ancial Pro	gress (As at	t 31 st December	r 2016)	(cal Progress December 201	6)		T 1 (1)
Name of the Projects	Location	(Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	Implementi ng Agency
			Conducted awareness programme			10.0		12.1			% of completion	100%	97%	97%	30 programmes have been completed	
			Strengthen the Bilateral and Multimodal Collaborations			15.0		-			% of completion	100%	50%	50%	Four Memorandum of Understandings (MOUs) signed.	
			Developed small towns	-		80.0		69.2			% of completion	100%	100%	100%	Completed	
			Renovated Ridiyagama Rehabilitation Center	-		25.0		3.7			% of completion	100%	75%	75%	Building finishing works are being carried out	
			Removed cattles from street (western Province)			10.0		0.4			% of completion	100%	100%	100%		
			Improved water supply to Mankulam	-		60.0		-			% of completion	100%	-	-	-	
			Completed survey of Northern Province Council at Mankulam					-			% of completion	100%	25%	25%	-	
			Completed payment of compensation for land acquisition- Kottawa/Hokkand ara Road			30.0		25.7			% of completion	100%	100%	100%		
Manning Market Relocation	Paliyagod a	4,000.00	Developed Land including construction of Gabion wall, Roads and drainage	2016- 2019	GOSL	752.00	300.30	300.30	300.30	-	% of Completion	100%	100%	40%	-	UDA

	Name of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at	t 31 st December	r 2016)	(.		cal Progress December 201	6)	Issues/	Implementi
	Projects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)		Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Remarks	ng Agency
6	Greater Colombo Flood Protection &	Colombo	3000.00	Dredging and surface clearing of canals in Kolonnawa.	2016	GOSL	290.40	-	125.61	125.61		% of completion	100%	100%	100%	-	SLLRDC
	Environment Development Projects (Special Flood Mitigation			Dredging and surface clearing of canals at Battaramulla.								% of Completion		100%	100%	-	
	Projects)			Flood relief services								% of Completion		20%	20%		
7	Battaramulla Town Development	Battaram ulla	1,000.00	Developed Land for Commercial Complex, developed Polduwa road and bypass road and improved Koswattha Junction	2016 - 2018	GOSL	649.00	320.34	320.34	320.34	-	% of Completion	100%	20%	20%	-	UDA

	Name of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(.		cal Progress December 2010	6)	Issues/	Implementi
	Projects Projects	Location	(Rs,Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Remarks	ng Agency
8	Kadawatha Town Development	Kadawat ha		Developed Kadawatha bus stand, Developed administrative and commercial complexes at Mahara, Improved drainage at Ederamulla, Improved Buthpitiya, Udupila and Welipillawa, Indigamulla junctions and Mahara AGA office Junction. Constructed pavilion for Malwathuhiripitiya play ground, Constructed community center at Gongitota	2016 2018	GOSL	763.00	212.95	313.45	313.45	-	% of Completion	100%	60%	60%	-	UDA
9	Gampaha Town Development	Gampaha		Developed bus stand at Molawatta, Multi storied car park at old Colombo Bus stand, Social infrastructure and Redeployed old market, constructed pedestrian bridge	2016 -2019	GOSL	176.00	96.29	96.29	96.29	_	% of Completion	100%	50%	50%	-	UDA

	N Au		mp.c		Project	G 4	Fina	ancial Pro	gress (As at Rs. M	31 st December	2016)	(,		cal Progress December 201	6)		
	Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	Implementi ng Agency
10	Homagama Town Development	Homaga ma		Constructed bus stand stage 11, developed bypass road & Pitipana Mahahenawattha road, Improved Madiwela kumbura road, developed lawyer complex, renovated super market building	2016- 2019	GOSL	288.00	113.10	113.10	113.10		% of Completion	100%	80%	80%	Road Completed	UDA
11	Borella Town Development	Borella		Improved Eliot place stage I & II, Lesli Ragala Mawatha, Kithulwattha road, Lake Drive road stage I & II. Constructed multipurpose building, playground, police station stage I and refurbished Kele market	2016 -2018	GOSL	595.00	119.95	257.35	257.35		% of Completion	100%	60%	60%	Completed building up to 50% & roads up to 75%	UDA
12	Malabe Town Development	Malabe		Acquired land for Pola,Relocated Pola Constructed Commercial Complex for vendors, Developed public parking & open space, by pass road, and Constructed bus stand	2016 2019	GOSL	139.00	139.00	-	-		% of Completion	100%	20%		Project work is in progress.	UDA

	Name of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st Decembe	r 2016)	(.	•	cal Progress December 201	6)	Issues/	Implementi
	Projects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Remarks	ng Agency
13	Banadaragama Town Development	Bandarag ama	1,377.00	Developed market building, access road & parking facilities and relocated institutions	2016 2019	GOSL	58.00	20.89	20.89	20.89		% of Completion	100%	30%	30%	Ground floor structure of market building has been completed	UDA
14	Ragama Town Development	Ragama		Cleaned existing drainage network and preliminary works for preparation of drainage plan.	2016 2019	GOSL	17.00	17.00	9.31	9.31		% of Completion	100%	100%	100%		UDA
15	Kalutara Town Development	Kalutara	1,162.00	Constructed commercial complex & public market, Constructed bypass road, Redeveloped bus stand and railway station	2016 2019	GOSL	310.00	156.10	197.10	197.10		% of Completion	100%	80%	80%		UDA
16	Piliyandala Town Development	Piliyandal a	1,850.00	Developed land for bus stand	2016 2018	GOSL	310.00	148.50	148.50	148.50		% of Completion	100%	100%	100%	4.25 ha & land filling have been completed	UDA
17	Karapitiya Hospital related mixed Development Project	Karapitiy a	520.00	Constructed Building & commercial activities	2013 - 2018	GOSL	45.00	-	-	-		% of Completion	100%	-	48.20%	Project has been hold due to court case.	UDA
18	Ja-ElaTown Development	Ja-Ela	760.00	Designed & constructed linear park	2016 2018	GOSL	85.00	-	-	-		% of Completion	100%	-	-	Project work not commenced	UDA
19	Kaduwela Town Development	Kaduwela	1,230.00	Constructed building for Pola public open space, over floor bus parking and service road	2016 2017	GOSL	115.00	40.06	64.06	64.06		% of Completion	100%	60%	60%	-	UDA

	Name of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(.		cal Progress December 201	6)	Tagwag	Implementi
	Name of the Projects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	ng Agency
20	Panadura Town Development	Panadura		Developed Bus stand, Galwatta land Public Market and beach park and Improved by- pass road	2016 2019	GOSL	104.00	24.12	31.62	31.62		% of Completion	100%	35%	35%	-	UDA
21	Horana Township Development	Horana	,	Constructed Bus Stand, public market, Developed recreation facilities Improved road	2016 2019	GOSL	60.00	31.35	31.35	31.35		% of completion	100%	20%	20%	-	UDA
22	Avissawella Town Development	Avissawe lla		Acquired Land and designed bypass road & Constructed bridge	2016	GOSL	10.00	-	-	-		% of Completion	100%	-	-	Not commenced due to the land issue	UDA
								Fore	eign Funded Rs.Mn. 50-								
23	Metro	Metro	106.95	Developed detailed	2014-	World	80.00	_	23.01	35.43	_	% of	100%	78%	78%	Flod Early	M/
	Colombo Flood Resilient Urban Environment Trust Fund	Colombo		flood risk assessment and Prepared flood risk mitigation action plan for Metro Colombo region	2017	Bank	00.00		25.01			Completion	100%	.5%		Warning System(FEWS)	Megapolis and Western Developmen t
				Developed master plan for wet lands and carryied out an assessment of water quality in the inland water ways and lakes within Metro Colombo region								% of Completion	100%	70%		Project has been completed.	

	Name of the		TEC		Project	Source of	Fina	ancial Pro	gress (As at Rs. M	: 31 st Decembe	r 2016)	(.	•	cal Progress December 201	6)	Toward	I1
	Name of the Projects	Location	(Rs.Mn.)	Expected outputs	period (From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	Implementi ng Agency
				Developed monitoring and evaluation system for the project and produced biannual progress reports								% of Completion	-	10%	10%	Training schedule has been postpone to January 2017	
								Loc	cal Funded	Project							
									Rs.Mn. 50-	-500							
24	Maharagama Town Development	Maharaga ma	481.00	Constructed multi storied car park, Developed land for bus stand	2016	GOSL	243.00	152.68	152.68	152.68		% of Completion	100%	80%	80%	Completed Building Contract (Ph- I) 60% & Land Dev. 90%	UDA
25	Kottawa Township Development	Kottawa and Makumb ura	457.00	Developed Land for bus stand	2016	GOSL	53.00	39.49	45.29	45.29		% of Completion	100%	100%	100%	Completed land development	UDA
26	Katharagama Entrance Square Development	Katharag ama	350.00	Constructed shops for relocation of vendors. Developed road, vehicle park, and open spaces	2014 - 2016	GOSL	80.00	76.47	76.47	81.37		% of Completion	100%	60%	70%		UDA
27	Kotikawattha Town Development	Kotikawa tta	300.00	Acquired land for town expansion	2016	GOSL	40.00	-	-	-		% of Completion	100%	70%	70%	-	UDA
28	Polduwa Bypass Road Development	Polduwa	329.88	Constructed of 1 km length of road	2015 - 2016	GOSL	329.88	260.00	260.00	260.00		% of Completion	100%	80%	80%	-	UDA
29	Hataraliyadda Town Development Project	Hataraliy adda	250.37	Constructed Pola, Shops, Car park and internal roads	2012 - 2016	GOSL	75.00	26.00	26.00	206.75		% of Completion	100%	80%	40%	-	UDA

	Name of the		TEC		Project	C	Fina	ancial Pro	gress (As at Rs. M	31 st December	2016)	(.		cal Progress December 201	6)	I/	T14
	Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementi ng Agency
30	Kegalle Bus Depot Relocation Project - Phase I	Kegalle	242.00	Developed land	2014 - 2016	GOSL	110.70	97.27	97.27	138.68		% of Completion	100%	100%	100%	Project has been completed.	UDA
31	Kegalle Bus Depot Relocation Project Phase II	Kegalle	146.00	Developed land	2016 - 2018	GOSL	87.80	27.30	27.30	27.30		% of Completion	100%	80%	80%	-	UDA
32	Wellampitiya Town Development	Wellampi tiya		Constructed Pola and buildings	2016	GOSL	25.00	3.13	3.13	3.13		% of Completion	100%	-	-	Project has been abended	UDA
33	Mihintale Town Center Redevelopmen t Project	Mihintale		Developed Canals, children park and landscaping, constructed new bus shelter, renovated old bus stand, constructed access road and toilet block	2013- 2017	GOSL	50.00	41.53	41.53	80.84		% of Completion	100%	58%	80%	-	UDA
34		Batticaloa		Constructed research unit, restaurant, gathering space, viewing tower, camping site, information center, workers rest rooms, sanitary facilities, parking facilities and basic infrastructure	2012 - 2017	GOSL	30.00	28.00	28.00	28.00		% of Completion	100%	30%	35%	-	UDA

	Name of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(.		cal Progress December 201	6)	Jagwag	Implementi
	Projects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Unit	Target 2016	2016	Cumulative Physical Progress	- Issues/ Remarks	ng Agency
35	Kurunegala Wewa Landscaping Project	Kurunega la		Developed 3.5km length and 1.5m wide pedestrian walk ways, 3.5km length and 2m wide jogging track and 3.5km and length 2m wide cycle lane, Constructed restaurant, 10 stalls & bicycle hiring center	2013 - 2016	GOSL	50.00	47.00	47.00	47.00	80.10	% of Completion	100%	50%	60%	_	UDA
36	Badulla Market Development (balanced work)	Badulla		Constructed Pola building	2016	GOSL	40.00	14.90	32.90	32.90		% of Completion	100%	100%	100%	-	UDA
37	Akuressa Town Expansion Project	Akuressa	120.00	Developed land, internal road and drainage system	2012 - 2018	GOSL	25.00	26.40	26.40	38.51		% of Completion	100%	100%	100%	-	UDA
38	Hanwella Town Development	Hanwella	200.00	Developed Pola	2016	GOSL	20.00	2.67	2.67	37.40		% of Completion	100%	100%	10%	-	UDA
39	Matara River Side Park and Urban Forest	Matara	108.50	Developed river side park (Recreational and leisure area)	2011 - 2017	GOSL	70.00	44.00	44.00	44.00		% of Completion	100%	100%	100%	-	UDA
40	Weeraketiya Town Centre Development	Weeraket iya	76.00	Improved junction	2013 - 2014	GOSL	71.00	71.00	71.00	71.00		% of Completion	100%	100%	100%	-	UDA
41	Refurbishment of Paramavinngar tha Foundation Building	Colombo	100.00	Renovated old building	2015- 2016	GOSL	1.00	0.07	0.07	0.07		% of Completion	100%	-	-	Project has been abended	UDA

	N		TEC		Project	C	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(.	•	cal Progress December 201	6)	I	I
	Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementi ng Agency
42	Bombuwala Town Center Development	Bombuw ala	50.00	Constructed 125m length of bypass Road	2016	GOSL	35.00	30.77	30.77	30.77		% of Completion	100%	90%	90%	-	UDA
43	Colombo Fort Pedestrian Web Development	Colombo	80.00	Relocated shops and developed pedestrian web (walk ways along road)	2016 - 2016	GOSL	66.20	51.32	51.32	51.32		% of Completion	100%	80%	80%	-	UDA
44	Tourist Facility Center - Polannaruwa	Polonnar uwa	278.00	Constructed Tourist Facility Center and Tourist Information Center	2016	GOSL	264.00	100.61	100.61	100.61		% of completion	100%	70%	70%	-	UDA
45	Hatton Town Centre Development	Hatton	79.00	Improved road side and road widening (Constructed of vehicle park)	2016	GOSL	79.00	31.61	31.61	31.61		% of completion	100%	65%	65%	-	UDA
46	Gannoruwa Land Beautification Project	Gannoru wa	68.75	Developed public leisure and recreated area (Jogging Track)	2012 - 2016	GOSL	22.00	20.76	20.76	54.51		% of completion	100%	57%	80%	-	UDA
47	Greater Kandy Development	Kandy	91.00	Developed infrastructure facilities (One building)	2016	GOSL	74.00	14.01	14.01	14.01		% of completion	100%	65%	65%	-	UDA
48	Walasmulla Pola Development	Walasmul la	50.00	Constructed Pola	2016	GOSL	51.00	-	-	-		% of completion	100%	30%	30%	-	UDA
49	Padukka Town Development	Padukka	50.00	Developed Playground and Landscaped area	2016	GOSL	23.00	-	-,	-		% of completion	100%	-	-	Not commence due to scope change	UDA

	Name of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(,		cal Progress December 201	6)	Jaguar /	Implementi
	Name of the Projects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	ng Agency
50	Panadura Town Centre Development Project - Galawatta	Panadura		Constructed restaurant building and landscaped area & parking facilities	2012 - 2016	GOSL	44.50	12.80	12.8	39.1		% of completion	100%	20%	55%	-	UDA
51	Mirigama Town Development	Mirigama		Constructed two commercial buildings, Landscaped 1 ha., Developed playground and Constructed Pavilion Improved sathi pola, Acquired land for bypass road	2016	GOSL	452.00	122.66	208.95	208.95		% of completion	100%	80%	80%	-	UDA
52	Mulliathivu Town Centre Development	Mulliathi vu	160.00	Landscaped 6 acre area	2015 - 2016	GOSL	20.00	3.50	3.50	3.53		% of completion	С	40%	40%	-	UDA
53		Kirindiw ela	230.00	Constructed Bus Stand	2016	GOSL	154.00	65.60	76.60	76.60		% of completion	100%	70%	70%	-	UDA
54	Hunupitiya Bridge Construction	Hunupitiy a		Constructed bridge	2016	GOSL	69.00	-	-	-		% of completion	100%	-		Project hasn't commenced due to design change	UDA
55	Bulathsinhala Pola Development	Bulathsin hala	66.10	Constructed pola	2016	GOSL	66.10	34.30	52.30	52.30		% of completion	100%	60%	60%	-	UDA
56	Bulathsinhala Multipurpose Building	Bulathsin hala		Constructed Multipurpose building	2016	GOSL	100.00	20.64	20.64	20.64		% of completion	100%	30%	30%	-	UDA

	N		TEC		Project	S	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(.	•	cal Progress December 201	6)	Toward	I
	Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	Implementi ng Agency
57	Construction of Road from Imbulgoda Trackmo Junction to Yagoda Railway Station	Imbulgod a	105.00	Constructed 4.6 km length of road	2016	GOSL	105.00	18.90	79.40	79.40		% of completion	100%	100%	100%	-	UDA
58	Meegoda - Gehenuwala - Attigala Road	Meegoda		Constructed 6.4km length of road	2016	GOSL	105.00	18.18	127.18	127.18		% of completion	100%	100%	100%	Completed scope	UDA
59	Detention Home - Ruhunu - Ridiyagama - Ambalangoda	Ambalan goda	84.00	Constructed detention home (Six Buildings)	2016	GOSL	84.00	44.45	66.85	66.85		% of completion	100%	30%	30%		UDA
60	Nuwara - Eliya Commercial Complex Drain Improvements	Nuwara Eliya	350.00	Improved drains	2016	GOSL	83.00	13.76	13.76	13.76		% of completion	100%	90%	90%	-	UDA
61	Kawanthissa Wewa Recreational Development	-	203.31	Recreated facility development (Urban Park)	2016	GOSL	100.00	119.12	119.12	119.12		% of completion	100%	70%	70%	-	UDA
62	Kottawa - Malabe Road Rehabilitation Project	tawa - Mal	137.70	Rehabilitated 0.75 Km length of road	2016	GOSL	137.70	-	6.69	6.69		% of completion	100%	100%	Scope Completed	-	UDA
63	Gampola Town Center Development	Gampola	106.50	Developed Town Center & road (0.94 ha)	2016	GOSL	106.50	67.25	67.25	67.25		% of completion	100%	50%	50%	-	UDA

	Name of the		TEC		Project	C	Fina	ancial Pro	gress (As at Rs. M	31 st December	2016)	(.		cal Progress December 201	6)	T/	I
	Name of the Projects	Location	(Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	- Issues/ Remarks	Implementi ng Agency
64	Kubichchenkul am Tank (Recreational Development and Landscaping)	pichchenku	52.00	Developed recreatational area and landscaping	2016	GOSL	53.00	34.75	41.43	41.43		% of completion	15%	80%	80%	-	UDA
65	N 'eliya Town Development	Nuwara Eliya	100.00	Constructed 20m length of canal & landscaping	2016	GOSL	20.00	-	-	-		% of completion	100%	100%	100%		UDA
66	Horana Town Center Development	Horana	129.00	Constructed Bus stand (Stage II)	2012- 2016	GOSL	32.00	31.61	31.61	31.61		% of Completion	100%	65%	65%		UDA
									ss than Rs.								
67	Kotagala Wet Park Development Project	Kotagala	42.00	Developed recreatational area	2014 - 2016	GOSL	20.00	5.00	5.00	5.00		% of completion	100%	5%	5%	Project has abended	UDA
68	Rathmalana Town Development	Rathmala na	40.00	Constructed Pola	2016	GOSL	40.00	-	-	-		% of completion	100%	-	-	Project has abended	UDA
69	of Pallimunai playground stage II at Mannar	Mannar		Constructed building and landscaped area	2014 - 2016	GOSL	33.00	5.01	5.01	5.01		% of completion	100%	20%	30%	REDECO refused to do this project. Therefore, DDG projects minuted to include the fund for 2017	
70	Updating of Spatial Database for Colombo District(land use and buildings)	Colombo District	30.00	Building data with map/completed database for public/official access	2015 - 2017	GOSL	17.50	17.50	17.50	17.50		% of completion	100%	100%	100%	-	UDA

	N		TEC		Project	C	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(.		cal Progress December 201	6)	Toward	I1
	Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementi ng Agency
71	Eheliyagoda Public Square - Stage II	Eheliyago da	27.00	Landscaped area	2016 - 2018	GOSL	18.66	18.66	18.66	18.66		% of completion	100%	65%	65%	-	UDA
72	Anamaduwa Bus Stand Development - Stage II	Anamadu wa	25.00	Constructed bus terminal and paved the area	2016	GOSL	25.00	25.00	25.00	25.00		% of completion	100%	100%	100%	-	UDA
73	Haputale Town Centre Development	Haputhal e	40.00	Completed viewing deck	2016	GOSL	20.00	9.52	12.72	12.72		% of completion	100%	100%	100%	-	UDA
74	Kattankudy Beach Park Development - Phase III	Kattanku dy	20.00	Developed leisure area, Constructed walk ways, Planted trees, Erected stone benches, Provided solar power lights & Sanitary facilities	2014 - 2016	GOSL	20.00	13.00	13.00	13.00		% of completion	100%	100%	100%	2	UDA
75	Kadugannawa Surrounding Development of Captain Dowson Tower	Kadugan nawa	20.00	Landscaped area and one building	2016	GOSL	20.00	11.00	11.00	11.00		% of completion	100%	80%	80%	-	UDA
76	Imaduwa Town Development	Imaduwa	20.00	Constructed drainage network	2016	GOSL	20.00	-	-	-		% of completion	100%	-	-	-	UDA
77	Construction of Lunugamveher a Bus Stand (Balance work)	Lunugam wehera	20.00	Constructed one building	2016	GOSL	20.00	-	-	-		% of completion	100%	-	-	-	UDA
78	Medawachchiy a Triangle Development Project	Medawac hchiya		Constructed one building, Widened road and walk way	2014- 2016	GOSL	15.00	10.00	10.00	10.00		% of completion	100%	40%	40%	-	UDA

	N		TEC		Project	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(.		cal Progress December 201	6)	T/	I
	Projects	Location	(Rs.Mn.)	Expected outputs	period (From- To)	Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementi ng Agency
79	Construction of Walasmulla Bus Stand (Balance Work)	Walasmul la	16.00	Constructed one building	2016	GOSL	16.00	-	-	-		% of completion	100%	-	-	-	UDA
80	Car Park and Facility Center - Kuruvita	Kuruvita	15.00	Constructed vehicle park and Restaurant	2016	GOSL	15.00	15.00	15.00	15.00		% of completion	100%	100%	100%	-	UDA
81	Construction of Public Vehicle Park - Polgahawela	Polgahaw ela	6.34	Completed Vehicle park	2014 - 2016	GOSL	6.34	6.34	6.34	6.34		% of completion	100%	100%	100%		UDA
82	Playground Development - Nawinna	Nawinna	15.00	Developed Playground	2016	GOSL	42.00	14.88	14.88	14.88		% of completion	100%	50%	50%	-	UDA
83	Pussellawa Bus	Pussellawa	22.00	Constructed bus ter	2016	GOSL	22.00	16.70	16.70	16.70		% of completion	100%	40%	50%	-	UDA
84	Mawilmada Pla	Mawilmada	6.00	Constructed playgro	2016	GOSL	6.00	6.00	6.00	6.00		% of	100%	100%	100%	-	UDA
85	Mahathmagan dhi Cultural Center	-	14.52	Constructed Cultura	2016	GOSL	14.52	14.52	14.52	14.52		% of completion	100%	100%	100%		UDA
86	Kurikadduwan Viewing Deck	urikadduwa	9.50	Developed recreata	2016	GOSL	9.50	-	-	-		% of completion	100%	-	-	Project period was two months. Contractor not agreed to do	UDA
87	Ella Town Development	Ella	40.00	Landscaped area	2016	GOSL	30.00	19.38	26.88	26.88		% of completion	100%	100%	100%	-	UDA
88	Construction of Yagoda Makilangamu wa Road	Yagoda	27.20	Constructed 0.7 Km length of road	2016	GOSL	27.00	18.76	36.76	36.76		% of completion	100%	100%	100%	-	UDA

	N. 64		TER C		Project	G 6	Fina	ancial Pro	gress (As at Rs. M	31 st December	r 2016)	(cal Progress December 201	6)	. ,	
	Name of the Projects	Location	TEC (Rs.Mn.)	Expected outputs	period (From- To)	Source of Financing	2016 Allocation	Imprest received 2016 (Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand		Target 2016	Achievement 2016	Cumulative Physical Progress	Issues/ Remarks	Implementi ng Agency
89	Kudamaduwa - Mattegoda Sangramaya Road	Mattegoda	23.95	Constructed 1.5km	2016	GOSL	26.00	4.33	26.33	26.33		% of completion	100%	100%	100%	-	UDA
90	Multipurpose Building at Meevitigamma na Sri Neelakerarama Viharaya at Attanagalla	Attanagalla	31.00	Constructed multipu	2016	GOSL	31.00	-	-	-		% of completion	100%	-	-	-	UDA
91	Multipurpose Building at Naranwala Sri Sumanakeerthi Pirivena at Mahara	Mahara	31.00	Constructed multipu	2016	GOSL	31.00	-	-	-		% of completion	100%	-	-	-	UDA
92	Pradeepa Mawatha Housing Scheme Access Road	Colombo		Constructed 6m width & 88m length of road	2016	GOSL	5.00		-	-		% of completion	100%	100%	100%	-	UDA
93	Tangalle Commercial Complex Finishing work	Tangalle	8.10	Constructed comme	2016	GOSL	8.00	-	-	-		% of completion	100%	30%	30%	-	UDA
94	Agunukolapele ssa Commercial Complex finishing work	ınukolapeld	25.70	Constructed comme	2016	GOSL	26.00	-	-	-		% of completion	100%	30%	30%		UDA
95	Middeniya Town Development (balance work)	Middeniya	27.00	Landscaped area	2016	GOSL	27.00	-	-	-		% of completion	100%	-	-	-	UDA

	Name of the		TEC		Project period	Source of	Fina	ancial Pro	gress (As at Rs. M	31 st Decembe	r 2016)	()		cal Progress December 2010	6)	Issues/	Implementi
	Projects	Location	(Rs.Mn.)	Expected outputs	(From- To)	Financing	2016 Allocation	(Rs.Mn)	Expendit ure Jan- Dec 2016	Cumulative Expenditure (Rs.Mn)	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement 2016	Cumulative Physical Progress	Remarks	ng Agency
96	Development of 3 Community Halls by Urban Regeneration Project - City of Colombo	Colombo	30.00	Development of 3 c	2016	GOSL	30.00	-	-	-		% of completion	100%	40%		Not commence due to scope change	UDA
97	Stage II of walk way from station area to clock tower area landscaping & parking deck	-	20.00	Landscaped tower area & constructed parking deck	2016	GOSL	20.00	1.10	1.10	1.10		% of completion	100%	15%	15%	-	UDA
98	Hanwella Township Development	Hanwella	37.50	Constructed Bypass	2016	GOSL	37.40	37.40	37.40	37.40		% of completion	100%	100%	100%	-	UDA
99	Construction of Relocation Shops at Nuwara Eliya	luwara Eliy	40.00	Constructed relocation shops (01 building)	2016	GOSL	43.00	7.73	7.73	7.73		% of completion	100%	40%	40%	-	UDA
100	Kubichchcnkul am Tank (Recreational Development)	Kubichch cnkulam	45.00	Landscaped area and car park	2016	GOSL	45.00	12.40	12.40	12.40		% of completion	100%	20%	20%	-	UDA

	Name of the	Location	Total	Expected	Project	financing		Finan	cial Progress (Rs.Mn.)			Physical Progre	ess 2016 (As at 31.12.	2016)	Remarks	Implemen
	Project		Cost TEC Rs.Mn	outputs	period From-To	Source	2016 Allocation	Imprest Received 2016	Expenditure 2016 Jan- Dec	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		ting Agency
1	Policy Development on OLP (Official Language Policy)	All Island	14.00	Formulate the Policy	2016	GOSL	14.00	14.00	14.00	14.00	0.00	1	194 Workshops, 100 societies establish, 70 projects, 4 bilingual counters, provision release for 55 signage boards	172 Workshops conducted, 562 societies registered, 66 projects, 4 bilingual relief counters, provision released for 55 signage boards	172 Workshops conducted, 562 societies registered, 66 projects, 4 bilingual relief counters, provision released for 55 signage boards		Ministry of NCD&OL
2	Co-Existance	All Island	36.00	National Co- existance	2016	GOSL	36.00	25.74	25.74	25.74	0.00	No. of Programs	133 Programs	09 programs conducted, 103 Subharathi radio programs conducted and 03 Mobile Service	09 programs conducted, 103 Subharathi radio programs conducted and 03 Mobile Service		Ministry of NCD&OL
3	Research Activity	All Island	1.20	Reviewing the progress	2016	GOSL	1.20	1.20	1.20	1.20	0.00	No. of Meetings and Recommen dations	12 Meetings, 10 Programs of Monitoring and 02 Reports preparation	12 meetings conducted , 6 programs of monitoring conducted and 02 reports preparation	12 meetings conducted , 6 programs of monitoring conducted and 02 reports preparation		Ministry of NCD&OL
2	Strengthening Enforcement of Law Access to Justice and Social Integration project (SELAJSI)	central,	420.00 (US\$- 4.00 mn.)	National Co- existance	2013-2017	UNDP	12.08	12.14	12.14	12.14	0.00		01 Research, 4 Mobile Clinics and 10 programs	01 Research completed, 4 Mobile Clinics conducted and 8 programs conducted	completed, 4	Project plan revised in 2016	Ministry of NCD&OL

I		Location	Total	Expected	Project	financing		Finan	cial Progress (Rs.Mn.)			Physical Progre	ess 2016 (As at 31.12.	2016)	Remarks	Implemen
	Project		Cost TEC Rs.Mn	outputs	period From-To	Source	2016 Allocation	Imprest Received 2016	Expenditure 2016 Jan- Dec	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		ting Agency
In S C T	ocial	Ampara, badulla, galle, mullaitvu and puttlam districts.	437.50 (Euro - 2.50)	National Co- existance	2014-2017	EU- German (GIZ)	14.23	11.55	11.55	11.55	0.00	No. of Programms	49 programs	48 programs	115programs	Allocation of the year 2016 has been revised in 4th Qtr. 2016 as the project will be completed in March 2017	-
C L	Projects of Official Language Commission	All Island	4.30	Language promotion	2016	GOSL	4.30	2.78	2.78	2.78	0.00	No. of programs	audit	44 language audit institutions Established, 18 awareness programs conducted and 73 schools distributed resources of language circles	44 language audit institutions Established, 18 awareness programs conducted and 73 schools distributed resources of language circles		Ministry of NCD&OL
L	Projects of Official Language Deaprtment DOL)	All Island	45.00	Language promotion	2016	GOSL	45.00	36.70	36.70	36.70	0.00	No. of language proficiency examination candidates, No. of language teaching booklets, No. of language training instructors	70,000 candidates for language proficiency examination, 43,000 Printed copies of language teaching booklets, 600 instructors for trainings	65,729 candidates seated for the language proficiency examination, 40,775 printed no. of copies of language teaching booklets and 362 Instructors conducted trainings	65,729 candidates seated for the language proficiency examination, 40,775 printed no. of copies of language teaching booklets and 362 Instructors conducted trainings		Ministry of NCD&OL

Development Performance - Year End Review 2016

	Name of the	Location	Total	Expected	•	financing		Finan	cial Progress (Rs.Mn.)		Physical Progre	ess 2016 (As at 31.12.	2016)	Remarks	Implemen
	Project		Cost TEC Rs.Mn	outputs	period From-To	Source	2016 Allocation		Expenditure 2016 Jan- Dec	Cumulative Expenditure	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		ting Agency
8	Projects of National Institute of Language Education and Training (NILET)	All Island	40.00	National Institute	2016	GOSL	40.00	22.40	22.40	22.40	modules (syllabas), No. of planning	6 No. of training modules, 2 planning sessions, 36 training programs and 25,000 lecture hrs.	6 training modules prepared, 2 planning sessions conducted, 33 training programs and 19,723 lecture(hrs)	6 training modules prepared, 2 planning sessions conducted, 33 training programs and 19,723 lecture(hrs)		Ministry of NCD&OL
9	Establish a National Secretariat for Non- governmental organizations	Sethsiripa ya, Battaramu lla	1.00	NGO Secretariat	2016	GOSL	1.00	0.45	0.45	0.45	No. of registered Non Governmen t Organizatio ns (NGOs) and Internationa l Non Governmen t Organizatio ns (INGOs)	25 district level councils establish to register NGOs and INGOs	2 INGOs and 16 NGOs registered in 8 districts, 188- Residence visa and 163- short term visa issued	2 INGOs and 16 NGOs registered in 8 districts , 188-Residence visa and 163- short term visa issued		Ministry of NCD&OL

Development Performance - Year End Review 2016

	Name of the	Location	Total	Expected	•	financing		Finan	icial Progress (Rs.Mn.)			Physical Progr	ess 2016 (As at 31.12.2	2016)	Remarks	Implemen
	Project		Cost TEC Rs.Mn	outputs	period From-To	Source	2016 Allocation	Imprest Received 2016	•	Cumulative Expenditure		Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		ting Agency
10	Other projects	All Island	70.00	establishme nt of provincial centres (LLRC) and Building a hostel for NILET	2016	GOSL	70.00	0.00	0.00	0.00	-	-	-	-	-		Ministry of NCD&OL

Ministry: National Intergration and Reconcilliation

	Project	Location	Total Cost	Expected Outputs	Project period	Funding Source	F	inancial I	Progress	(Rs.Mn.))	Physical Prog	gress 2016	(as at 31.12.	.2016)	Remarks	Implemen ting
			Rs.Mn.	Outputs	From-To	Source	2016 Allocat ion	Imprest received 2016	diture	ative Expend	andin g bills in	Measuring Unit (KPI)	Target 2016 *	Achieveme nt up to 31.12.2016 **	Cumulative Progress		Agency
1	Promote the concept of National Integration and Reconciliati on among the School Community	All Island		Promoted and established the comcept of National Integration and Reconciliatio n among school community	Programme	GoSL	19.9	12.7	12.7	12.7	0	 Number of Programs conducted. Number of students participated. Number of Teachers participated 	Program me conduct ed on time (100%)		•197 programmes have been conducted •9175 students have been participeted •1306 Teachers have been participated		Ministry of National Integration & Reconciliat ion
2		Island wide		Integrated policy at National and Provincial levels to mainstream reconciliation and national unity through general education	Annual Programme	GoSL	11.71	11.71	11.71	11.71	0.00	(a) Baseline study is done (b) Policy Framework completed © No of event completed (d) No of students involved	100%	90%	90.0%	Inter-Ministerial Steering Committee for Mainstreaming Social Cohesion and Reconciliation through General Education has been set up. Action plan for implementation the social cohesion policy is completed. Conducted 3 day sensitization workshop on social cohesion activities for 160 education officials of Northern, Eastern, Southern, Central, Western and Sabaragamuwa Provinces. Meeting was held with Chief Ministers on Strengthening Social Cohesion Activities in Schools. Conducted Sensitization workshop for civil society organizations working on social cohesion activities in schools at SLIIDA. Familiarization Workshop for Civil Society Organizations was conducted. Sahodara Pasal program in central, Southern and Eastern provinces were conducted with participating of the 80 teachers and principals and 400 students.	Office for National Intergratio n & reconciliati on (ONUR)

Ministry: National Intergration and Reconcilliation

	Project	Location	Total Cost	Expected	Project	Funding Source	F	inancial I	Progress	(Rs.Mn.	.)	Physical Prog	gress 2016	(as at 31.12.	2016)	Remarks	Implemen
			Rs.Mn.	Outputs	period From-To	Source	2016 Allocat ion	Imprest received 2016	Expen diture 2016		andin	Measuring Unit (KPI)	Target 2016 *	Achieveme nt up to 31.12.2016 **	Cumulative Progress		ting Agency
3	Celebration of Multi Religious and Multi Cultural Festivals	Island wide	14.94	Celebrated main festivals of each religious with multi- religious / cultural participation	Annual Programme	GoSL	14.94	14.94	14.94	14.94	0.00	(a)No of Programme Completed (b) No of Schools involved © No of students participated	100%	110.0%	110%	Conducted 133 multi-cultural celebration events for Thai Pongal, Sinhala Tamil New Year, Poson, Ramadan and Christmas festivals with the participation of over 47,514students in 1009 schools in 21 Districts.	ONUR/Pro vincial Education Departmen t
4	Arts & Culture for Reconciliati on	Island wide	18.73	Used Arts & Culture as a tool for durable reconciliation process	Annual Programme	GoSL	18.73	18.73	18.73	18.79	0.00	No of production made in the sectors of Films, Dramas, Performance Arts, Painting & Art related discourses	100%	90.0%	90%	Production of Feature Film by Mr. Ashoka Handagama, Mr. Vimukthi Jayasundera and Mr. Presanna Vithanage commenced. A Cartoon Competition completed ready for the exhibition. Hand book on multi religious and cultural festivals - Preliminary workshops has been completed by expert panel. WINGS regional festival for Northern, Eastern and Western Provinces were completed with academic conferences, food festivals, and performing arts events. Stage Drama, "Dear Children Sincerely" - Premier was held. Radio Drama series of reconciliation - agreement finalized.	ONUR
5	Conflict Transformati on (Interfaith Dailogue	Jaffna Anurada puraya & Rathnap ura Districts	22.00	Promoted interfaith dialogues, inter-ethnic & intercultural dialogues to Promot National unity and Reconciliatio n through Conflict Transformati	Annual Programme	UNDP	14.94	14.94	14.94	14.94	C	(a) Number of training programmes done (b) Number of Training of Trainer (ToT) trained (C) Number of officials trained (d) Number of intercultural dialogues held (e) Number of workshop conducted in grass root level	75%	95	95%	Completed 02 five- day workshops for training of 33 Training of trainers (TOT). Held 03 Orientation programmes in Jaffna, Rathnapura & Anuradhapura. Conducted a Two- day workshop to develop strategic plan for training. Completed 220 one day workshops in Jaffna, Anuradapura and Rathnapura districts with 8000 multi religious participants. Completed 2 day review workshop for 28 trainers. Reconciliation for Higher Education sector	ONUR/ Center for Peace Building & Reconciliat ion

Ministry: National Intergration and Reconcilliation

	Project	Location	Total Cost	Expected Outputs	Project period	Funding Source	F	inancial I	Progress	(Rs.Mn.	.)	Physical Prog	ress 2016	(as at 31.12.	2016)	Remarks	Implemen
			Rs.Mn.	Outputs	From-To	Source	2016 Allocat ion	Imprest received 2016	Expen diture 2016	Cumul ative Expend iture	andin	Measuring Unit (KPI)	Target 2016 *	Achieveme nt up to 31.12.2016 **	Cumulative Progress		ting Agency
6	Providing Psychosocial Support	All 08 District in North & East	1.10	Facilitated to provide urgent psycho- social services to the conflict affected communities. through establish a Task Force to coordinate the provision of immediate psycho-social assistance	Programme	GoSL	1.10	1.10	1.10	1.10	0.00	(a) Task force is established and functioning properly (b) Long term strategy for psycho social counselling is developed	100%	50.0%	50%	Taskforce for psycho social counseling support has been completed. National and District Level Coordination Mechanisms for Mental Health and Psychosocial support have been set up. Conducted a workshop on "Trauma Psychotherapy" for the counsellors and Doctors in the Jaffna District with 65 Participants. Conducted introduction session on basic engagement and communication skills for Mental Health and Psychosocial Workers in Mullaithiv with 543 Participants (Nurses, Heath service assistants, Police Officers, Counselling Assistants of Divisional Secretariat and Community Support Workers).	ONUR/M n of Healt
7	Policy & Res	Island wide	0.28	National Policy on Reconciliatio n is available	Annual Programme	GoSL	0.28	0.28	0.28	0.28	0.00	(a) National Reconciliation Policy is available (b) No of Consultation workshops done	100%	75.0%	75%	Review and research of previous national initiatives relevant to reconciliation including Commissions of Inquiry Reports, Lessons Learnt and Reconciliation Commission Report, National Human Rights Action Plan 2011 – 2016, National Policy on Social Integration, Multicultural Vision for Peace, civil society reports, and international publications on Sri Lankan reconciliation process. Consultations held with wide-ranging stakeholders and sectors including key and relevant government institutions and departments; Secretariat for Coordinating Reconciliation Mechanisms, Public Representations Commission on Constitutional Reform, Consultation Task Force on Reconciliation, Ministry of National Coexistence, Dialogue & Official Languages, academics, researchers, civil society members, local and international experts, UN and international organizations victims' representatives through policy workshops, focus group meetings and individual key person interviews.	ONUR

Ministry: National Intergration and Reconcilliation

	Project	Location	Total Cost	Expected Outputs	Project period	Funding Source		inancial l	Ü	,		Physical Prog	ress 2016	(as at 31.12.	2016)	Remarks	Implemen ting
			Rs.Mn.		From-To			Imprest received 2016	diture		andin g bills	Measuring Unit (KPI)	Target 2016 *	Achieveme nt up to 31.12.2016 **	Cumulative Progress		Agency
8	Language Programme	Island wide		Established a Data base of bilingual/trili ngual resource persons at the District level, which could be accessed by all public/ private institution and the civil society. Automated translation facilities setup in relevant government institutions.	Annual Programme	GoSL	3.62	3.62	3.62	3.62	0.00	(a) Established District level database of Bilingual / Trilingual Resource personnel	100%	100.0%		The cabinet paper was submitted by HE the President to the Cabinet of Ministers on "Establishment of a Database of Resource Persons with Bilingual/Trilingual competencies at district level by the Office for National Unity and Reconciliation" and the approval was granted by the Cabinet of Ministers on the 30th March 2016 with the observations of the Ministries of Finance; and National Co-existence, Dialogue and Official Languages. 1426 Applications received from all 25 districts and selected 301 individuals qualified in Bilingual / Trilingual competencies through a written and oral examinations conducted by the Department of Official Languages Launched the web site; www.bashawa.lk which can be used to select a suitable language facilitator Circular 26/2016 has been issued by the Ministry of Home Affairs with relevant information regarding the facilities of the web site.	ONUR/ Dept of Official Language

Ministry: National Intergration and Reconcilliation

Project	Location	Total Cost	Expected Outputs	Project period	Funding Source		inancial I	Ü	, ,		Physical Prog	ress 2016	6 (as at 31.12.	2016)	Remarks	Implemen ting
		Rs.Mn.		From-To			Imprest received 2016		Cumul ative Expend iture	andin g bills	Measuring Unit (KPI)	Target 2016 *	Achieveme nt up to 31.12.2016 **	Cumulative Progress		Agency
Awareness and Outreach	Island wide	1.18	Used communication strategies and public engagements to promote National Unity and Reconciliation with all different ministries and agencies		GoSL	1.18	1.18	1.18	1.18	0.00	(a) Developed Comprehensive Strategic Communication Plan (b) No of other Ministries incorporated with strategy (c) Interactive website and social media platforms established (d)No of completed activities and Programmes to promote National Unity and Reconciliation	100%	90.0%	90%	Official website for ONUR; www.onur.gov.lk was launched. Social Media platforms on Twitter and Facebook formalized. Episode Sinhala Language Teledrama Series of "Sikka Team" (focusing on unity and reconciliation) was launched as an ONUR endorsed programme. Reconciliation Media Collective" was initiated. Inter-Ministerial Steering Committee on Communication was launched. Special TV Segments were shown on Thai Pongal Documentary produced by ONUR (on Siyatha), ONUR work related Sinhala-Tamil New Year (ITN), Rain Water Harvesting and District Development Planning in Northern Province (SLRC). Cooperation with Government Information Department through News.lk for feature stories and reporting of Reconciliation related activities initiated starting with "Sahodara Paasal/Paadasaalai" programme. Workshop and consultation session facilitated by ONUR was completed to brainstorm and prepare a public awareness	ONUR

Ministry: National Intergration and Reconcilliation

	Project	Location	Total Cost	Expected Outputs	Project period	Funding Source	F	inancial I	Progress	(Rs.Mn.)	Physical Prog	ress 2016	(as at 31.12.	2016)	Remarks	Implemen ting
			Rs.Mn.	Outputs	From-To	Source		Imprest received 2016			andin	Measuring Unit (KPI)	Target 2016 *	Achieveme nt up to 31.12.2016 **	Cumulative Progress		Agency
	0 Women for Reconciliati on	All 08 District in North & East		place to ensure social security for conflict affected women	Annual Programme		1.18	1.18	1.18	1.18		(a) Developed a Framework on Women for Reconciliation (b) Gap Analysis Report (c) Number of mobile services conducted (d) Number of Personal and Social security related issues addressed (g) Number of personal and social security related requirement identified		95.0%		 Conducted a workshop to develop Framework on Women for Reconciliation. Conducted a meeting with development partners who are working on women activities. Gap analysis completed and report presented to the Ministry of Women and Child Affaires. Conducted 4 Women empowerment programme (mobile servicers) in 04 DS Divisions in Kilinochchi district & facilitated to 2594 people to provide their basic documents (Birth Certificate 1101, Police Reports178, Immigration Matters 15, NICs 975,) and linking with other public services (Pension matters 59, Livelihood Support Requirement 618). Conducted a Training Programme under the "Mahalier Shakthi' Liya Shakthi" Women Programme in Kilinochchi district for Business Plan Preparation for 99 participants by the Industrial Development Board. 92 beneficiaries completed their business plans and handed over to IDB for next step. 	
1	1 Rain Water Harvesting	Jaffna & Killinoch chi Districts		Completed 500 RWHUs in Kilinochchi and Jaffna Districts.	Aug 2015 to Dec 2016	Gnanam Foundati on / GoSL	9.61	9.61	9.61	36.62	0.00	No of Rain Water Harvesting Units completed	20.0%	20.0%	100%	Completed 500 rain water harvesting units	ONUR

Ministry: National Intergration and Reconcilliation

	Project	Location	Total Cost	Expected Outputs	Project period	Funding Source	F	inancial I	Progress	(Rs.Mn.	.)	Physical Prog	ress 2016	(as at 31.12.	2016)	Remarks	Implemen ting
			Rs.Mn.		From-To			Imprest received 2016	diture		andin	Measuring Unit (KPI)	Target 2016 *	Achieveme nt up to 31.12.2016 **	Cumulative Progress		Agency
12	Economic Engagement Programme in North & East	All 08 District in North & East		(a) Prepared Comprehensi ve District Development Plans (DDPs) for 8 Districts in Northern & Eastern Provinces (b) Improved the living standards of the people of region through livelihood and essential infrastructure s development	Programme	GoSL	199.00	199.00	199.00	199.00	0.00	(a) Number of DDPs Completed (b) Number of livelihood Development projects implemented (c) Number of infrastructure Development projects implements (d) Number of families benefited	100%	120.0%		 • 08 District Development Plans completed • Village based enterprise development project (VBEDP) was launched in 34 villages in 34 Divisional Secretariat Divisions in Northern Province. Completed Development Officers Training programme for all 05 districts in Northern. 34 Economic Engagement Committees have been formed. 600 individual business plans have been prepared for credit facilities. • 42 livelihood development projects, 101 Community water supply projects, 18 infrastructure developments projects have been completed in 08 District in North & Eastern provinces. 	ONUR/ District Secretarits in North & East Provincial Councils on Northern & Eastern

Ministry: National Policies and Economic Affairs

	Name of the	Location	TEC	Expected	Project	Funding		Finan	cial Progress (R	s.Mn)		Physic	al Progress 2	2016 (as at 31.1	2.2016)	Remarks	Impleme
	project		(Rs.Mn)	output	Period From- to		2016 Allocation	Imprest received 2016	Expenditure 2016	Expenditure	ing bills in hand	Measuring Unit	2016	up to 31.12.2016	Cumulative Progress		nting agency
1	Decentralized Budget (DCB)	All Districts	3,375.00	Socio- Economic Development	01.01.2016 - 31.12.2016	GOSL	3,375.00	2,900.26	3,206.32	3,206.32	61.40	Projects	23,547	23,444	99.56%		District Secretary
2	Rural Infrastructure Development programme	All Districts		Enhance the rural infrastructure	01.04.2016 - 31.12.2016	GOSL	13,305.00	11,183.27	12,045.96	12,045.96	902.77	Projects	28,649	28,448	99.30%		District Secretary
3	Special Rural Infrastructure Development programme	All Districts	2,570.00	Enhance the rural infrastructure	01.04.2016 - 31.12.2017	GOSL	2,570.00	331.18	948.93	948.93	822.48	Projects	701	674	96.15%		District Secretary
2	Child Activity Survey	District wise		Survey report on the child activities of the children between age of 5-17 years	2016	ILO	25.90	24.00	23.67	25.35	0.00	No. of Survey	Completed Survey	100%		Child Activity Final report (English version) launching ceremony is scheduled on 21st February 2017 and all activity will be completed before 31st March 2017	Departme nt of Census and Statistics
	5 Statistical Business Registry (SBR)	DCS		Regularly updated Registry for developing short term indicators for policy making sampling frame	2015-2016	ADB	0.71	0.20	0.05	0.05	0.00	No of reports	100%	100%	100%	This year target incomplete and expect to launch the SBR in March 2017	nt of

Ministry: National Policies and Economic Affairs

	Name of the	Location	TEC	Expected	Project	Funding		Financ	cial Progress (R	s.Mn)		Physic	al Progress 2	2016 (as at 31.1	2.2016)	Remarks	Impleme
	project		(Rs.Mn)	output	Period From- to	source	2016 Allocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstand ing bills in hand	Measuring Unit	Target 2016	Achievment up to 31.12.2016	Cumulative Progress		nting agency
6	Economic Census	DCS	911.60	Updated and precise Economic indicators covering agriculture, industry, trade & service sectors for policy making	2013-2016	GOSL	9.50	8.98	8.98	893.98	0.58	Updated No. of Economic Indicators		90%		Community level questionnaire and food security survey final reports will be released before 31st January & District report have been released on the website and other district data are processing for the final report	Department of Census and Statistics
7	Youth Development Program	Island wide	,	11,250 trained youth Developed/ Renovated 19 Training Centers.	2016	GOSL	3000.00 800.00	548.00 676.50	548.00 667.60	548.00 667.60		Youths trained	7,500 Completed 19 Training Centers devoloped/ renovated	7,819 13 Centers are completed.	are	Planned to recruit students from July 2016 onwards	National Youth Corp

Ministry: National Policies and Economic Affairs

	Name of the	Location	TEC	Expected	Project	Funding		Financ	cial Progress (R	s.Mn)		Physic	al Progress 2	2016 (as at 31.1	2.2016)	Remarks	Impleme
	project		(Rs.Mn)	output	Period From-	source	2016	Imprest	Expenditure	Cumulative	Outstand	Measuring	Target	Achievment	Cumulative		nting
					to		Allocation	received	2016	Expenditure	ing bills	Unit	2016	up to	Progress		agency
								2016			in hand			31.12.2016			
8	World Food	All	5,198.11	Distribution of	2016 - 2017	WFP	1,378.00	791.30	764.08	764.08	-	Food metric	Food 1,278	Food 57.724	Food 57.724	According to	MOH
	Programme	Districts in		2,556 metric		GoSL						ton	metric tons	metric tons	metric tons	the letter of	
	(WFP)	the		tons of Super									deliver to	dilivered to	dilivered to	agreement,	Ministry
		Northern		Cereal Plus to									57000	8071 children	8071	project should	of
		Province		33,000	٦								children	and	children and	be implemented	Educatio
		and		Pregnant and									and 33000	15257 PLW	15257 PLW	in 11 districts.	n,
		Monaragala		Lactation									PLW.			But currently	Northern
		,		Women												implemented	Province
		Trincomale		(PLW), 57,000										Food Rice		only in 5	
		e &		Children										1953.883	Food Rice	districts due to	
		Baticaloa												pulses	1953.883	lack of	Chief
		Districts		Distribution of									Distribution	592.634		resources	Secretary
				Rice 5,040									of Rice	veg.oil		allocated by	of NP
				metric tons.									5,040	340.357		WFP	
				Pulses 2,352								Food metric		metric tons	340.357		Departme
				metric tons.,									Pulses	dilivered to	metric tons		nt of
				Vegetable Oil									2,352	152,365	dilivered to		Agrarian
				1,008 Lts to									metric	beneficiaries	152,365		Service,
				160,000									tons.,Veget	**	beneficiaries		Ministry
				School									able Oil				of
				students									1,008 Lts to				Mahawal
													160,000	***			i &
													School		***		Enviornm
													Children				ent
				Treating of													

Ministry: Parliamantary Reforms and Mass Media

Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period	Funding Source		Financial P	rogress (Rs. M	(n)			Phys	ical Progress		Issues/ Remarks	Impleme nting
Troject		.viii)	outputs	From -To	Source	2016 Allocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand		Target 2016	Achievment up yo 31.12.2016	Cumulative Progress	Kellarks	agency
1 Digitalization of Terrestrial Television Broadcasting Network	All Island		Preparation of TOR Introducing the DBNO Operating System Selection of the counsiltancy service for the project and awarding the contract	2015 - 2021	JICA/ GOSL	1,698.00	-	1	-	-	Item	-	-	-	Selecting the Implementing Agency has to be decided	of Palliame
2 Project for Improvement of TV Programmes of Sri Lanka Rupavahini Corporation	All Island	176.60	Increase consuming air time by improving quality of the transmiting TV programmes	2016 - 2018	JICA/ GOSL	101.60	_	-	-	-		Received Japanese programm es dubb and telecast	8%	8%	Japanese	Sri Lanka Rupavahi ni Corporati on
3 Partitioning of divisions in the new office complex in to separate working area and air conditioning of non A/C office rooms.	National Film Corporatio n		Partitioning of divisions in the new office complex in to separate working area and air conditioning of non A/C office rooms.	2016	GOSL	5.00	5.00	0.98	0.98	-	%	100%	100%	100%	Advance payment	National Film Corporati on of Sri Lanka

Ministry: Parliamantary Reforms and Mass Media

	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period	Funding Source]	Financial P	Progress (Rs. M	In)			Phys	sical Progress		Issues/ Remarks	Impleme nting
	Troject		1411)	outputs	From -To	Source	2016 Allocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand		Target 2016	Achievment up yo 31.12.2016	Cumulative Progress	Kemarks	agency
	Converting the analog film projection system in the NFC theatre in to digital (DCP Projection) system and introduction of a digital projection system to inspect the quality of films on DCP format at the film stores.	NFC theatre and film stores		digital film projection (DCP Projection) system in NFC theatre and film stores.	2016	GOSL	10.00	10.00	-	-	-	%	100%	40%		on going	National Film Corporati on Of Sri Lanka
5	Upgrading of technical services of the studio.	NFC- Kelaniya		Film production in the studio with upgraded technical services	2015 - 2016	GOSL	30.00	30.00		1		Item	100%	10]		Process of retender	National Film Corporati on Of Sri Lanka
6	Networking the computer system to cover the main building and the new office building.	building		Net worked computer system in main building and the new office building	2016	GOSL	5.00	5.00	0.98	0.98	-	Item	100%	100%	100%	Advance payment	National Film Corporati on Of Sri Lanka

Ministry: Parliamantary Reforms and Mass Media

Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period	Funding Source		Financial F	Progress (Rs. M	In)			Phys	sical Progress		Issues/ Remarks	Impleme nting
Project		IVIII)	outputs	From -To	Source	2016 Allocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand		Target 2016	Achievment up yo 31.12.2016	Cumulative Progress	Remarks	agency
Upgrading of the continuity studios at the SLBC Head Office (C1- C12)	SLBC Head Office	77.16	upgrade continuity studios	2016-2018	GOSL	20.00	20.00	20.00	20.00	-	Item	100%	40%	40%	Purchase of equipment is being made. (Transmitters , STL Links - Antenna System and Audio System) . Civil work is in progress	ting Corporati on
Upgrading of Production studios (01,02,05,06,08 &10)	SLBC Head Office	20.80	Upgraded production /recording studios 01,02,05,06,08,	2016	GOSL	20.00	20.00	20.00	20.00	-	Item	100%	70%	70%	Equipment installation work is on progress Renovation work of 03 studios and . Color washing of studio premises completed	Sri Lanka Broadcas ting Corporati on
Upgrading of Multipurpose Studio for Audio/video productions	SLBC Head Office	7.50	Completion of multipurpose studio for Audio/Video production	2016	GOSL	7.50	-	-	1	-	Item	100%	10%	10%	Ready to call for Quotation	Sri Lanka Broadcas ting Corporati on
Purchasing of Computers for Office use	SLBC Head Office	5.00	Completion of purchasing computers for office use	2016	GOSL	5.00	4.33	4.33	4.33	-	No	100%	100%	100%	Completed	Sri Lanka Broadcas ting Corporati on
Purchasing of spare parts for Studios maintenance	SLBC Head Office	1.00	Completion of purchasing spare parts for Studios maintenance	2016	GOSL	1.00	0.34	0.34	0.34	-	No	100%	70%	70%	purchase of spare parts is being made	Sri Lanka Broadcas ting Corporati on

Ministry: Parliamantary Reforms and Mass Media

	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period	Funding Source		Financial F	rogress (Rs. M	In)			Phys	sical Progress		Issues/ Remarks	Impleme nting
	Troject		(VIII)	outputs	From -To	Source	2016 Allocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand		Target 2016	Achievment up yo 31.12.2016	Cumulative Progress	Kemai ks	agency
12	Purchasing of office furniture for new building	SLBC Head Office	7.00	Completion of purchasing office furniture for new building	2016	GOSL	7.00	7.00	7.00	7.00	-	No	100%	100%	100%	Completed	Sri Lanka Broadcas ting Corporati on
13	Upgrading of Haputhale Transmitting Station	SLBC Head Office	191.74	Completed installing cooling system, generator, transmitters and antenna system at the station	2016-2017	GOSL	100.00	100.00	100.00	100.00	-	Item	100%	80%	80%	Purchase of equipment is being made. (Transmitters , STL Links - Antenna System and Audio System) . Civil work is in progress	ting Corporati on
14	VHF/UHF Program Links	SLBC Head Office	10.00	Completion of installation of the VHF/UHF combiners	2016	GOSL	10.00	10.00	10.00	10.00	-	Item	100%	80%	80%	Equipment Installation work is in progress	Sri Lanka Broadcas ting Corporati on
15	Purchasing Testing and Measuring Equipments	SLBC Head Office	6.50	Purchased measuring equipments: Network Analyzer and Field Strenght Meter	2016	GOSL	6.50	6.50	6.50	6.50	-	No	100%	100%	100%	Completed	Sri Lanka Broadcas ting Corporati on
16	Purchasing Spares for VHF Section & Transmission Stations	SLBC Head Office	4.00	Purchased spare parts for Transmitting Stations and VHF Section	2016	GOSL	4.00	4.00	0.33	0.33	-	No	100%	65%	65%	link installation work is in progress • purchase of Jaffna antenna system is in progress	Sri Lanka Broadcas ting Corporati on

Ministry: Parliamantary Reforms and Mass Media

	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period	Funding Source]	Financial P	Progress (Rs. M	In)			Phys	sical Progress		Issues/ Remarks	Impleme nting
	,		,		From -To		2016 Allocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand		Target 2016	Achievment up yo 31.12.2016	Cumulative Progress		agency
17	Yatiyanthota Transmission Station access road - repair	SLBC Head Office		Repaired access road to Yatiyanthota Transmission Station	2016	GOSL	2.00	2.00	2.00	2.00	-	KM	100%	5%	5%	Repair work has to be started (1.9km)	Sri Lanka Broadcas ting Corporati on
18	Air Conditioning system	SLBC Head Office		Full fill A/C requirement	2016	GOSL	8.50	2.20	2.20	2.20	-	Item	100%	20%	20%	English Library AC installed	Sri Lanka Broadcas ting Corporati on
19	Power system upgrading	SLBC Head Office		Full Power supply for transmitter at head office	2016	GOSL	6.50	_	-	-	-	Item	100%	-	-	-	Sri Lanka Broadcas ting Corporati
20	Puttalam Transmitting Station Civil Works	SLBC Head Office		Completed civil work at Puttalam transmissions Station	2016	GOSL	2.00	2.00	2.00	2.00	-	Item	100%	30%	30%	Building repair work is in progress	Sri Lanka
21	Mini Voice reco	Sri Lanka Press Council Premises		Completed Mini Voice recording studio	2016	GOSL	1.00	0.90	0.90	0.90	-	Item	100%	100%	100%	_	Sri Lanka Press Council

Development Performance - Year End Review 2016

Ministry: Petroleume Resources Development

	Project	Location	Total Cost Rs .Mn	Expected Outputs	Project Period From - To	Funding Source		Fin	ancial Progres	ss (Rs.Mn)		Physica	l Progre	ss 2016 (as at 31.	.12.2016)	Remarks	Implementing Agency
				·			2016 Allocation	_	Expenditure 2016	Cumulative Expenditure	outstanding bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
1	Marine Baseline Survey	Within EEZ of sri Lanka		Comprehensive Marine Enviornmental Data Repository around Sri Lanka	01.01.2016 to 31.12.2016	GoSL	Rs. 30 Mn	Rs. 22.3 Mn	Rs. 22.3 Mn	Rs. 29.7 Mn	Rs. 7.3Mn	%	100% complet ion of the Project.		80%		PRDS
2	Marketing Consultancy for 3rd Licencing round			Find a operator to M2 block at Mannar Basin	14.12.2016 to 30.04.2017	GoSL	Rs. 38.5 Mn	Rs.9.12 Mn	Rs. 9.12 Mn	Rs. 9.12 Mn	-		Enter into the agreem ent	Entered into the agreement			.IHS Global Inc.

Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand	Physical	Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implemen ting agency
					(= 3.23.7)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievment (2016)	Cumulative		ug,
Smallholder Tea and Rubber Revitalization Project (STaRR)	Tea – Nuwara- eliya, Kandy, Galle, Matara, Rathnapura , Badulla Districts Rubber – Monaragal a, Ampara, Rathnapura Districts	8502.1	Increased Capacity of Tea Smallholder's societies (150) Replanted Tea in 05 Districts (5500 ha) Replanted Rubber in 02 Districts (3000 ha.) Replanted Rubber in 02 Districts (3000 ha.)	2016-2021	IFAD Loan	1080.5	19.7	19.7	19.7		No.	Conducte d awareness programm e Prepared Action Plan Establishe d PMU	awareness programme held. Two awareness programmes conducted for Government		Project is at initial stage.	
2 Smallholder Plantations Entrepreneurshi p Development Programme	Nuwara	3163.29	Established Entrepreneur Groups Established Savings & Credit groups	2007-2016	IFAD Loan	474.5	441.49	441.49	2851.95	-	No.	-	already completed	Entrepreneu r Groups	Overall progress of project is 95%.	M/ Plantation Industries Smallholde r Plantations Entreprene urship Developme nt
			Disbursed Matching grants								No.	148 Matching grants disburse.	117 Matching grants disbursed.	1,206 Matching grants were disbursed		Programm e

Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial 1	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand		Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implemen ting agency
					(Donor)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure	nanu	Measuring Unit	Target 2016	Achievment (2016)	Cumulative		agency
			Distributed Tea replanting and Rubber planting materials										87 Ha infilling .	253 Ha were replant 615 Ha were infilling		
			Established processing and Marketting Centers									g	established.	34 Processing Centers were established.		
			Trained People								No.	People train in post- productio n, processing and markettin		4,360 people were trained.		
			Established VRD								No.	-	already completed	132 VRDCs were established.		
			Distributed Matching Grants									Matching Grants disburse (purchasin g dairy cattle)	disbursed.	382 Matching Grants were disbursed.		

Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial 1	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand	Physical	Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implemer ting agency
					(Donor)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure	lanu	Measuring Unit	Target 2016	Achievment (2016)	Cumulative		agency
			Rehabilitated infrastructure facilities								Km	142.5km of roads - infrastruct ure facilities rehabilitat e .	15.31 km of roads infrastructure rehabilitated.	156.91 Km of roads infrastructur e facilities were rehabilitated		
			Provided of Crop diversification and development								На	100,000 Rubber planting materials distribute		5,087 Ha were new plant and Infilling 681,276 plants were rehabilitated		
			Improved Spice, fruit and crop								На	75 Ha improve Spice, fruit and crop developm ent.	crop development .	3,214.24 Ha. were improved Spice, fruit and crop development		
			Trained People business and Entrepreneurship								No.	1401 people train in business	883 people trained in business and Entrepreneurshi	4,482 people were trained in business and		
			Diustributed Bird								No.	No.of Birds diustribut e (Poultry)	already completed	22,700 Birds were diustributed. (Poultry)		
			Diustributed Matching grants								No.	350 Matching grants disburse.	32 Matching grants disbursed.	382 Matching grants were disbursed.		
			Diustributed Goa								No.	50 Goats distribute.	60 Goats distribu	744 Goats were distributed.		

Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial l	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand		Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implemen ting agency
						Allocation	Imprest	Expenditure	Cumalative		Measuring	Target	Achievment	Cumulative		
						2016	received	2016	Expenditure		Unit	2016	(2016)			
							2016									
			Established								No.	70	96 Cattle/Goat	737		
			Cattle/Goat									Cattle/Go	Sheds	Cattle/Goat		
			Sheds									at Sheds	established.	Sheds were		
												establishe.		established.		
			Provided Rural								No.	532 loans	199 loans	3573 loans		
			Finance and										granted.	were		
			Credit										_	granted.		

Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial 1	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand	Physical	Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implementing agency
					(Dollor)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure	nanu	Measuring Unit	Target 2016	Achievment (2016)	Cumulative		agency
3 Soil Conservation and Productivity Development assistance	Kandy, N'Eliya,Ba ndarawela, Matara , Galle, Kalutara, Ratnapura,	*1991.9 9	Soil Conservation land of the Tea small holders	2014-2017	GOSL	200.0	160.23	160.23	897.27		No.			payment for 223,078	to the	Tea Small Holding Developm nt Authority
4 Control of Weligama Coconut Leaf Wilt Disease Management	Galle, Matara and Hambantot a Districts	970	* Controlled disease transmission from affected areas to non affected areas * Managed disease areas	2015-2017	GOSL	70.0	52	52	522.01	-	No.	Remove and Identify all affected palms	palms removed.	278,035 disease palms were marked and 271,834 disease palms were removed.		Coconut Research Institute, Coconut Cultivation Board
			without affected palms										200,000 Cinnamon seedings distributed.	200,000 Cinnamon seedings were distributed.		
												Provide intercrop plants	43,000 Pepper seedings distributed.	43,000 Pepper seedings were distributed.		
													Pineapple seedings distributed.	Pineapple seedings were distributed.		
												Provide12 ,000 disease resistant Coconut seedings plants	11,462 Coconut seedings provided.	11,462 Coconut seedings were provided.		

	Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial l	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand	Physical	Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implemen ting agency
						(= 3.23.)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievment (2016)	Cumulative		uguniy
													85	conducted.	50 training Programmes were conducted.		
5	Implementation of Coconut Cultivation and rehabilitation Programme	All Iland	250.0	Enhanced the productivity of Coconut Lands	2016	GOSL	250.0	104.59	104.59	104.59	-	No.	conservati on and rehabilitat ion of 16500 ac of coconut lands	1286 Ac have already been paid.	5,713 ac have been approved for payments of Subsidy and 1286 ac have already been paid.		Coconut Cultivation Board
													intercrops in 5000 ac	2,418 ac have been approved and 1,520 ac have been paid.	2,418 ac have been approved		
6	Strengthening of Tea,Rubber and Coconut Research Institute(TRI,R RI and CRI)	TRI, Talawakell e, RRI, Agalawatth a and CRI, Lunuwila	200.0	Strengthened research laboratories at Tea , Rubber and Coconut Research institutes	2016	GOSL	90.0	90	90	90	-		laboratory equipment and chemicals to strengthen the research	purchased by TRI •30 Research	•27 Laboratory eqipments were purchased by TRI. •30 Research eqipments were		Rubber Research Institute (RRI) Tea Research Institute (TRI) Coconut Research

Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial l	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand	Physical	Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implemen ting agency
					(Dollor)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievment (2016)	Cumulative		agency
7 Establishment of Sugarcane Nurseries	Kantale and Kilinochchi	156.86	Produced Quality of Planting and Materials	2014-2016	GOSL	12.0	12	12	126.49			and maintence 44 ha nursery and Infrastruct ure Facilities (Kantale) 50 ha nursery, farm house,irri gation system and purchase of equipment	maintenced. Electric fence completed. Cold water soak treatment and hot Water treatment plant completed. •04 ha of nursery established and maintenced. •Construction of Processing unit completed. •Testing of Jaggery production crusher plant installed.	35 ha of nursery established and maintenced. Electric fence completed. Cold water soak treatment and hot Water treatment plant completed. •04 ha of nursery were established and maintenced. •Constructi on of Processing unit completed. •Testing of Jaggery production crusher plant has been installed. •Electric fence completed.		Sugarcane Research Institute

Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial 1	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand		Progress (As at31st Decemb	ber 2016)	Issues/ Remarks	Implemen ting agency
					(= 33-)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievment (2016)	Cumulative		ing
8 Facilitation of Implementation of Master Plan for Rubber Development	All Iland	100.0	Enhanced the performance of rubber industry and the productivity in rubber lands	2016	GOSL	100.0		-	-			Master Plan of Rubber	approval has been granted on 26th of July 2016 to implement the Master Plan. Preparation of Action Plan and Financial Plan is in progress. Establishment of the Rubber Secretariat is in progress.	on 26th of July 2016 to implement the Master Plan. Preparation of Action Plan and		M/Plantati on Industries, Rubber Research Institute,

	Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial I	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand	Physical	Progress (As at31st Decem	ber 2016)	Issues/ Remarks	Implemen ting agency
						(20101)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievment (2016)	Cumulative		agency
	O Cadastral Survey in the Plantation Sector	Regional Plantations Companies (23)	87.0	Surveyed RPC lands and developed Maps	2013-2017	GOSL	5.0					На.	Survey of 42 estates in 8 Regional Plantation Companie s	in progress in Kotlodge Esate in Nuwara Eliya (390.94 Ha.). • 04 Maps received (206.41 Ha) in Homadola Estates (RPCs) in Galle District. • Maps are pending (790 Ha.) in Dunsinane Estate and (503.75 Ha.) in Sheen Estate in Elpitiya Plantations.	completed and submitted by the Department of Survey with 24 soft copies of cadastral plans Surveying of 5752.09 ha was completed. • Surveying is in progress in Kotlodge Esate in Nuwara Eliya (390.94		Departmen t of Survey
1	O Strengthening of Sugarcane Research Institute	Udawalawa	50.0	Strengthened the research laboratories at Sugarcane Research institute	2016	GOSL	50.0	50	50	50		No.	laboratory equipment and	Laboratory	87 items of Laboratory equipment and chemicals purchased.		Sugarcane Research Institute

	Name Of the Project	Location	TEC	Expected outputs	Project period From - to	Source of financing (Donor)	Financial I	Progress	(As at 31st De	cember 2016)	Outstandi ng bills in hand	Physical	Progress (As at31st Decemb	per 2016)	Issues/ Remarks	Implemen ting agency
						(20101)	Allocation 2016	Imprest received 2016	Expenditure 2016	Cumalative Expenditure		Measuring Unit	Target 2016	Achievment (2016)	Cumulative		agency
a a c	pproach to	Research Institute, Talawakell		Developed biochemical approach to control Tea Shot Hole Borer	2016-2017	GOSL	16.08	16.05	16.05	16.05			collection , sample analysis , identifyin g	collection and sample analysis is in progress. Chemical mixing machine purchased.	and sample analysis is in progress.Ch emical mixing machine purchased.	-	Tea Research Institute
12 F	Kapruka Fund	All Iland	10.0	Conducted training Programmes	2016	GOSL	10.0	10	10	10			119	programmes conducted.		in the year	Coconut Cultivation Board
F	Plantation	Regional Plantation Companies		Conducted training Programmes	2016	GOSL	9.0	9	9	9			training	programmes conducted.	conducted.(109 trainees)	-	M/ Plantation Industries

Ministry: Ports and Shipping

	Project	Location		Expected	•	Fundin		Financ	cial Progress (Rs.Mn.)		Physica	al Progress	2016 (as at 31.1	12.2016)	Remarks	Implementing
			Cost Rs.Mn.	Outputs	period From-To	g Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outsta nding bills	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		Agency
1	Galle Port Development Project (Phase I)	Galle	28492	Construction of Multipurpose Break Water	2008- 2017	JICA	500	-	-	661	-	%				As the UNESCO approval is obtained in October 2016, Project could not be implemented due to scope change.	SLPA
2	East Container Terminal - (ECT_CPEP)	Colombo	91	Development of ECT	Feb 2016- Jan 2018	GOSL	30	25	20	25	6		Completio n of EOI and Calling RFP	document	RFP-draft document completed	Due to the unclear area of Policy matters, the RFP document and the EOI process could not be timely completed.	SLPA
3	Hambantota Port Development Project-Phase II	Hambant ota	90923	1. Construction of Turminals. 2.Delivary of modern handling equipment facilities.	2017	Export- Import Bank of China	20,600	6,392	6,392	71,529	-	%	12	11	81	Major Civil construction work has been completed and delivery of handling equipments are in progress. It will be continued up to 2nd quarter 2018.	SLPA
4	Land Acquisition/ Purchasing (Stage –II)	Hambant ota	2000	Aqusition of lands required by the Hambanthota Port	2016	GOSL	1,000	700	700	700	-	No: of families	150	150		Compensations are directly paid to the District Secretary, Hambantota by the Treasury.	DS Hamb
5	System of issuing Certificate of Competencies & Seafarer Continuous Discharge Certificate with Computerized System.	Colombo	19	Issuing of internationall y valid Certificates.	2016	GOSL	19	19	19	19	-	%	100	100	100	New Certificates are issued from January 2017	Merchant Shipping Secretariat

Ministry: Ports and Shipping

Project	Location	Total Cost	Expected Outputs	Project period			Financ	cial Progress (Rs.Mn.)		Physica	al Progress	2016 (as at 31.1	12.2016)	Remarks	Implementing Agency
		Rs.Mn.	_	From-To	g Source	2016 Allocation	_	•	Cumulative Expenditure		Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		Agency
6 Developing Jetty facilities in the Jaffna Peninsula an suburban islands - including Establishmen of Sub Shipp office and infrastructur facilities.	t ting	50	To promote safe coastal passenger Transportatio n among Jaffna and other North Islands.	2016	GOSL	50	50	15	15	-		and open	Acquired the state land building the MSS office & slipway.			

Ministry: Posts, Postal Services and Muslim Religious affairs

							Fina	ncial Progress	(Rs. Mn.)]	Physical Progre	ess 2016 (as at 31.1	12.2016)		
Project	Location	Total Cost Rs. Mn.	Expected Outputs	Project Period From To	Fundin g Source	2016 Allocation	Impresed Received 2016	Expenditure 2016		Outstanding bills in hand	0	Target 2016	Achievement upto 31.12.2016	Cumulative Progress	Remarks	Implementing Agency
1 Postal Network Improvement	c Post offices located through out the country	648.81	Networking 652 Post offices	2008 - 2014	GOSL	13.64	13.64		539.11			Rs.4.84 Mn paid for settlement of outstanding bill for	Paid Amount of Rs.4.84 Mn for settlement of outstanding bill for computers and Rs.8.79 Mn for settlement of outstanding bill for SLT connectivity)	(100%) 652 Post office have been networked and Inputs have been distributed. 17 numbers Information Technology based Services provided to the public. 2413 no. of employees have been trained.		Department of Posts / Ministry
2 Rehabilitation of Ministers residence (official quarters)	Colombo 07	9.28	Renovated building (official quarters)	01.01.2016 - 31.12.2016	GOSL	9.28	9.28	9.28	9.28	0	Renovated building (official quarters)	Completion the Renovation	100% Renovation Completed	100% Renovation Completed		Department of Building
3 Constructions of Post office at Pujapitiya and Padavi Parakramapura	Pujapitiy a	51.120	Post Office Building	From 2015	GOSL	8.000	8.000	8.000	23.502		Post Office Building	Constructions of Post office	completed and Padavi Parakramapura is	Pujapitiya is 25% completed and Padavi Parakramapura is 100% completed.		Department of Building
4 Post Office improvement	Post offices located through out of the country	38.00	No. of Computers and Laptops purchased	01.01.2016 - 31.12.2016	GOSL	38.00	16.5	16.67	16.67		Computers and Laptops purchased	Distribution of 250 Computers and 110 Laptops to the Post Offices located through out the Country	Laptops received	44% (No. of 110 Laptops received before end of year 2016, No. of 250 Computers received on 28.01.2017.		Ministry of Posts Postal Servises and Muslim Religious Affairs/Depart ment of Posts
5 Purchase of Vehicle for Deputy Minister	Colombo 10	43.00	Purchased a vehicle	2016.08.10 - 2016.12.31	GOSL	43.00	0.00	0.00	0.00	43.00	Purchased a vehicle	Purchased a vehicle	Order Placed 2016.10.17		Goods will be delivered in 2017	Ministry of Posts Postal Servises and Muslim Religious Affairs

Ministry: Posts, Postal Services and Muslim Religious affairs

							Fina	ncial Progress	s (Rs. Mn.)			Physical Progre	ess 2016 (as at 31.1	2.2016)		
Project	Location	Total Cost Rs. Mn.	Expected Outputs	Project Period From To	Fundin g Source	2016 Allocation	Impresed Received 2016	Expenditure 2016	Cumulative Expenditure			Target 2016	Achievement upto 31.12.2016	Cumulative Progress	Remarks	Implementing Agency
6 Rehabilitation of Buildings - Renovation of Post Office Buildings	All Island	59.00	Renovated 148 Post Offices and 19 works in CME & Head Office	2016.01.01 - 2016.12.31	GOSL	59.00	59.00	58.772	58.772	0	Post Offices		Renovated 139 Post Offices and 19 works in CME & Head Office	Renovated 139 Post Offices and 19 works in CME & Head Office		Department of Posts
7 Philatelic Development	Departme nt of Post, Colombo	1.00	developmen t philatalic Plan	01.01.2016 - 31.12.2016	GOSL	1.00	1.00	1.00	1.00		philatalic developmen t plan	developed philatalic development plan	developed philatalic development plan	100%		Department of Posts
Establishment of the Mini Philatelic Bureau counter	katunaya ke Airport	0.596	Counter at airport	2016.01.01 - 2016.12.31	GOSL	0.596	0.596	0.596	0.596		Counter at airport	Counter at airport	Construction work is started (20%)	Constructionwork is started (20%)		Department of Posts
Printing of Stamp Catalogue (Volume -I)	Colombo	1.600	3000 copies of book	2015.12.01 - 2016.12.31	GOSL	1.600	1.600	1.528	1.528		Printing of Stamp Catalogue	3000 copies of book	Fully achieved (100%)	Fully achieved (100%)		Department of Posts
Establishment of the Mini Philatelic Bureau counter at Nuwara Eliya, Matara, Bentota and Galle	Nuwara Eliya, Matara, Bentota and Galle	1.000	Mini bureaus at selected post offices	2016.01.01 - 2016.12.31	GOSL	1.000	1.000	1.000	1.000		Mini Philatelic Bureau counter	Mini bureaus at selected post offices	Start the function of the mini bureaus.	Fully achieved (100%)		Department of Posts
Purchasing of 2 Personalize stamp printing mechines to meet the demand which are allowing to use for postal purposes for one month.	Colombo	0.700	2 printing machines & enhancemen ts of the personalized stamp issue	ı	GOSL	0.700	0.700	0.700	0.700		Personalize stamp printing mechines	2 printing machines & enhancements of the personalized stamp issue	95%	95%		Department of Posts

Development Performance - Year End Review 2016

Ministry: Posts, Postal Services and Muslim Religious affairs

							Fina	ncial Progress	s (Rs. Mn.)			Physical Progre	ess 2016 (as at 31.1	2.2016)		
Project	Location	Total Cost Rs. Mn.	Expected Outputs	Project Period From To	Fundin g Source	2016 Allocation	Impresed Received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand		Target 2016	Achievement upto 31.12.2016	Cumulative Progress	Remarks	Implementing Agency
Modification, Enhancement and upgrades including On- Line purchesing facility of the exsisting Philatelic module	Colombo	0.410	enhancemen ts of the quality of the philatelic bureau services	2016.01.01 - 2016.12.31	GOSL	0.410	0.410	0.411	0.411		quality of the philatelic bureau services	enhancements of the quality of the philatelic bureau services	65%	65%		Department of Posts
Printing of Souvenior sheet stamp Book	Colombo	2.700	500 souviner sheets books	2015.12.01 - 2016.12.31	GOSL	2.700	2.700	2.697	2.697		No. of souviner sheets stamp books	500 souviner sheets books	Fully achieved (100%)	Fully achieved (100%)		Department of Posts

						Sources	Fina	ncial Prog	gress		ysical Pro (31/12/201	_			
	Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From · To	of financing **	2016 Allocatio n	Expendit ure 2016		Measuri ng Unit	Target 2016	Achievem nets up to 31/12/201 6	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
1	Clean Energy & Access Improvement Project Part 1- System Control Modernization - New System Control Centre at Sri Jayawardanapura (ADB/GOSL) (A) Package A: Lot 1: Construction of National System Control Centre & SCADA System	Sri Jayawardenap ura, Colombo	2863.4	establist efficient control, data analysing and monitoring system	2014 - 2016	ADB	949 (Off Budget)	970	2,807	%	99	37		Project was delayed due to rebidding of Package A in January 2012. Some equipment were exposed to flood at Contractor's warehouse in Kotikawatta on May 2016. These affected items have to be replace with new ones.	СЕВ
2	Clean Energy & Access Improvement Project - Part 3 - Clean Energy & Access Improvement Project - Part 3B 3D, 3E Part 3 Lot B(5 Sub lots) (1-UG cables & Accessories, 2-Conductors & Accessories, 3-LBS-33kV, 4-Pre stressed concreate poles, 5-MV Insulators 33kV) Part 3 Lot D (4 sub lots) (1-Accessories for ABC, 2-ABC, 3-PVC Meter Enclosure,33kV, 4-Serge Arrestor) Part 3 Lot E (5 Sublots) (1-MV Insulators, 2-Wooden Poles, 3-Recloser Auto, 4- Drop Down Lift Off, 5-Switches-LB,Air Insulated.	Western Province	2,232	Material available in required Quantity, Quality and time	2015 - 2016	ADB	2300 (Off budget)	95.2	95.20	% of completi on	100	65	65	Material procurement is on going under this project.	CEB
3	Clean Energy & Access Improvement Project – Part 8 - Rural House Hold Connections (ADB/GOSL) Design, implement and monitor a credit support programme for rural house hold connection.	Hambantota, Ratnapura, Ampara, Anuradhapura, Polonnaruwa, Monaragala	678.91	Provided service connections for the rural poor in Hambantota, Ratnapura, Ampara, Anuradhapur a, Monaragala and Polonaruwa	2009 - 2016	ADB	591.51 (Off Budget)	601.65(D onor Funds) 858.97(C EB)	689.05 1609.49 (CEB)		Allready achieved	No. of service connectio n provided is 29,257	No. of service connectio n provided is 56,069		CEB

					D : 1	Sources	Fina	ncial Prog	ress		ysical Pro 31/12/201	0			
	Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From · To	of financing **	2016 Allocatio n	Expendit ure 2016	cumulat ive Expendi ture		- m- get	Achievem nets up to 31/12/201	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
4	Rural Electrification and Distribution System Improvement in Eastern (Ampara & Uva Province) - (ADB/GOSL)	Ampara	3,396	Material available for the Service connection for the people in Ampara	2011 - 2016	ADB	1290 (Off Budget)	472	3,396.00	% of completi on	100	98	98	Original Scope Completed. Material procurement from savings on going	CEB
5	Clean Energy & Network Efficiency - Package 1 Mannar Transmission Infrastructure(GOSI/ADB) Lot A: Augmentation of Vavuniya 132/33kV Grid Substation & Construction of Mannar 132/33 kV grid Substation Lot B: Construction of new Anuradhapura to vavuniya 55km Transmission line & Vavuniya to Mannar 70km, 132 Transmission line.	Mannar, Vavuniya	3,645	Enhanced capacity in Vavuniya GSS, New GSS at Mannar and Improved Capacity of the Transmission system	2015 - 2017	ADB	2600 (Off Budget)	951	1,428.00	% of construction	56	24	40	Lot A -Scope was changed Issues in way leave clearance at Vavuniya Division	CEB
6	Construction 132kV Transmission infrastructure (GOSL/ADB) Lot A: Construction of 132/33 kV Kegalle Grid substation & augmentation of 132/33kV Thulhiriya GS. Lot B: Installation of Breaker Switched capacitor banks for loss reduction at Beyagama(50 MVAr),	Kegalle, Thulhiriya, Sapugaskanda, Kolonnawa, Biyagama, Polpitiya, Athurigiriya, Padukka,	3,018	New GSS at Kegalle, Capacity improvement of Thulhiriya GS.,Capacity improved GSS and New Transmissio n lines to streangthen the transmission	2014-2017	ADB	2107 (Off Budget)	1856	2138	% of construction	99	43	55		Ceylon Electricity Board

					Durchant	Sources	Fina	ncial Prog	ress		ysical Pro (31/12/201	0			T1
	Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From - To	of financing **	2016 Allocatio n	Expendit ure 2016		Measuri ng Unit	Target 2016	Achievem nets up to 31/12/201 6	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
7	Clean Energy & Network Efficiency -Package 3 Construction of 220kV Transmission Infrastructure(GOSL/ADB) Lot A: Construction of New Polpitiya & Padukka 220/132kV GSs. Augmentation of Pannipitiya GS. Lot B: Construction of New Polpitiya - Pannipitiya 58.5km, 220kV Tra. Line through Padukka.	Maharagama, Kesbewa, Homagama, Seethawaka, Dehiowita, Yatiyantita,Gi nigathhena	7,637	New GSS at Padukka & Polipitiya. Improved capacity at Pannipitiya GSS and New 220kV Transmissio n line to transmit electricity	2015 - 2017	ADB	4789 (Off Budget)	1,071.7	2,038.7	% of construction	76	34	55	Project will be completed on June 2017	CEB
8	Clean Energy & Network Efficiency -Package 4 MV Network Energy Efficiency Improvement Lot A: Vavuniya - Kebithigollawa 23km, 33kV tower line & 33kV gantry at Kebithigollawa and New Anuradapura to kahatagasdigiliya 31km, 33 kV tower line and 33kV gantry at Kahatagasdigiliya. Lot B: Kiribathkumbura to Galaha 15km, 33 kV tower line and 33 kV gantry at Galaha, Galmadu Junction to Akkaraipatthu, 18km,33 kVtower line and gantry at Akkaraipattu: and Akkaraipattu to Pothivil, 42km, 33 kVtower line and 33kV gantry at Potuvil.	Vavuniya, Anuradhapura, Kandy, Ampara	2,100	Improved Medium Viltage ditribution network	2014 - 2017	ADB	800 (Off Budget)	999.3	1280.98	% of construction	95	50	72	Project will be completed by March 2017	CEB
9	Green Power Development and Energy Efficiency Improvement Investment (Tranch 1) Construction of Moragolla Hydropower Project Lot 1: Civil Work Lot 2: Mechanical & Electrical Work Lot 3:Project Management & Supervisory Support	Weliganga, Ethgala, Gampola	16,780	Enhanced the generating capacity of the system by adding 30.5 MW of hydro electricity	2015 - 2019	ADB	2084 (Off Budget)	129	192	% of completi	Award the contract	-		Consultancy service contract was signed on 24.10.2016. Constructions are not yet commenced.	СЕВ

					Sources	Fina	ncial Prog	ress		ysical Prog 31/12/201				
Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From - To	of financing **	2016 Allocatio n	Expendit ure 2016			Target 2016	Achievem nets up to 31/12/201	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
Transmission Infrastructure Capacity Enhancement Lot A: Construction of Kappalthurai 220/132 kV GSS and Augmentaion of Kerawalapitiya, Katunayake, Trincomalee GSS Lot B1: Augmentation of New Anuradhapura Gs and Construction of Kesbewa, Kaluthara Old Anuradhapura GSS Lot B2: Construction of 132kV Transmission lines in Kappaithurai, Kalutara, Kesbewa and Old Anuradhapura.	Gampaha, Kaluthara, Colombo Anuradhapura and Trincomalee Districts	5,615	1. enhanced capacity 2. Constructed 132 kV Transmissio n lines	2016 - 2019	ADB	3,526 (Off Budget)	585	585	% of construction	10	9	9		СЕВ
Green Power Development and Energy Efficiency Improvement Investment Programme -Tranche I 1 (Package 3) Efficiency improvement of MV Distribution Network	Batticola, Puttlam	1,040	Ensured reliable delivery and improved quality of electricity supply	2015 - 2018	ADB	432 (Off Budget)	129	129	% of completi on	22	25	25		
Kiribathkumbura Grid Substation Augmentation (SPSS-II) To install three 132/33 KV 31.5 MVA transformer, 132 kV and 33 kV Transformer bays, 132kV bus bars, 33 kV bus couplers, 19X33 kV GIS bays, 20 MVAR Breaker Switch Capacitors, construction of new control room, including required control/protection/monitoring/automation systems & necessary civil works at Kiribathkumbura Grid Substation	Kiribathkumbu ra	1,042	Enhanced capacity of the Kiribathkum bura GSS	2015 - 2017	ADB	546(Off Budget)	678	831	% of completi on	68	47	67	Construction was delayed due to impacts of flood and landslide incidents in May 2016	СЕВ
Kelaniya Grid Substation Augmentation Work (Additional Scope Under Vavuniya-kilinochchi Tra, Line Project)	Kelaniya	485	Enhanced capacity of the Kelaniya GSS	2014-2016	ADB	372(Off Budget)	273.94	344	% of completi on	100	56	100	Energized and connected to the National Grid.	CEB
Vavuniya Kilinochchi Transmission Project -Works Proposed Under Balance Fund Augmentation of Kilinochchi Grid Substation	Kilinochchi	194	Enhanced capacity of the Kilinochchi	2015-2016	ЛСА	165(Off Budget) 66.83(Su pplimenta	173.6	194	% of completi on	100	63	99	Installation work was completed. To be energize the Transformer	

						Sources	Fina	ncial Prog	ress		ysical Prog 31/12/201				
	Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From · To	of financing **	2016 Allocatio n	Evnandit	cumulat ive Expendi ture		Target 2016	Achievem nets up to 31/12/201	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
1	Substations at Maliboda, Wewalwatta, Nawalapitiya and	Maliboda, Wewalwatta, Nawalapitiya and Ragala)		1. Amount of capacity enhanced due to project 2. Length (Km) of 132 kV Transmissio n lines constructed	2016 - 2018	AFD	Off budget			% of completi on				Project is in the bidding stage	CEB
]	6 Green Power Development and Energy Efficiency Im	provement Inve	estment (T	Tranch 2) New	Project										
1	Hambantota 220kV Development (P1) Lot A - Hambantota Grid Substation 220kV development Lot B - New Polpitiya-Hambantota 220kV, 150km transmission line	Hambantota, New Polpitiya	9,706	1. Amount of capacity enhanced due to project 2. Length (Km) of 220kV Transmissio n lines constructed	2017-2020	ADB	Off budget			% of completi on				Project is in the pre bidding stage	CEB
1	Mannar - Nadukuda Transmission Development (P2) Lot A - Construction of Nadukuda 220/33 kV Grid Substation, Augmentation at Mannar 220/33kV Grid Substation, Lot B1 - Mannar - Nadukuda 220kV, 30km transmission line Lot B2 - Padukka - Horana 132kV, 25km transmission line 2nd cct stringing of Habarana-Valachcheai 132 kV Tra.line	Mannar, Nandukuda, Padukka, Horana,	5,936	1. Enhanced capacity enhanced 2. Constructed 132 kV Transmissio n lines	2017-2020	ADB	Off budget			% of completi on				Project is in the pre bidding stage	CEB

						Sources	Fina	ncial Prog	ress		ysical Prog [31/12/201	_			
	Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From · To	of financing **	2016 Allocatio n	Expendit ure 2016		Measuri ng Unit		Achievem nets up to 31/12/201 6	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
19	(P3) Lot A1: Construction of Colombo B BSS Single In & Out Connection from Colombo C - Kolonnawa 132kV 800mm2 Cable Augmentation at Colombo C and Kolonnawa Grid Substations	Clombo city, Kolonnawa	1,578	Enhanced capacity	2017-2020	ADB	Off budget			% of completi on				Project is in the bidding stage	СЕВ
20	Lot A2: Augmentation of Kotugoda Grid Substation Augmentation of Kolonnawa Stanley Grid Substation Augmentation of Padukka Switching Station Augmentation of Horana Grid Substation Augmentation of Dehiwala Grid Substation Augmentation of Madampe Grid Substation	Kotugoda,Kol onnawa, Padukka, Horana, Dehiwala, Madampe	1,663	Amount of capacity enhanced due to project	2017-2020	ADB	Off budget			% of completi				Project is in the pre bidding stage	СЕВ
21	Lot B: Construction of Biyagama 220/33kV GSS Augmentation of Biyagama Grid Substation	Biyagama	1,883	New GSS at Biyagama & Capacity emhancemen	2017-2020	ADB	Off budget			% of completi on				Project is in the pre bidding stage	CEB
22	Pacakge 4 System Reliability Improvement Project Lot A1: Installation of 100 MVAR BSC at Pannipitiya Grid Substation Lot A2: Installation of +100/-50 MVAR SVC at Biyagama Grid Substation	Biyagama, Pannipitiya	2,739	Amount of Reactive power Improved	2017-2020	ADB	Off budget			% of Installati on				Project is in the pre bidding stage	СЕВ
23	Consultancy for Project Management Support for GPD&EEIP-TR II		153		2016-2017	ADB	Off budget			% of completi on				Consultants mobilized. Draft EIA was completed.	СЕВ
24	33 kV distribution Towr Lines and Gantries	Colombo, Galle,Ratnapur a,Hambantota, Anuradhapura, Trincomale,Ka ndy,Kalutara	4,076	Length (Km) of 33kV Distribution lines constructed & No. of Gantries constucted	2017-2020	ADB	10(Off budget)			% of completi on				Loan agreement signed on 19/12/2016	СЕВ

				- · ·	Sources	Fina	ncial Prog	ress		ysical Pro (31/12/201	_			
Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From - To	of financing **	Allocatio	Evnendit			- m- get	Achievem nets up to 31/12/201 6	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
25	Habarana, Veyangoda	10,308	New GSS at Habarana and New Transmissio n line from Habarana to Veyangoda	2016 - 2019	ЛСА	2185(Off budget)	10.95	119.00		Bid Evaluati	concurrec e Lot B		Cabinet approval granted to award the contact on 23.08.2016	СЕВ
Colombo City Transmission Development & Loss Reduction Project(GOSL/JICA) Consultancy Services To get the consultancy service to complete Package 01, 02 and 03 Package 01 Lot 01: construction of Grid Substations L, M and N Lot 02: Augmentation/Modification works by OEM (Siemens) Lot 03: Augmentation/Modification works by OEM (ABB) Package 02 Complete the construction of transmission and distribution cables Package 03 Purchase specialized vehicles for distribution works	Colombo City	18,229	new grid substaions and underground distribution network	2014 -2018	JICA	2,498(Off Budget)	2047	2681	% of completi on	17	7		Additional funds (JPY 1.3 billion is required for the project due to present depreciation of JPY from loan estimation to implemenation against US doller.	СЕВ

						Sources	Fina	ncial Prog	ress	•	ysical Pro 31/12/201	9			
	Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From · To	of financing **	2016 Allocatio n	Expendit ure 2016		Measuri ng Unit		Achievem nets up to 31/12/201 6	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
27	National Transmission & Distribution Network Development Package 1 Construction of Transmission Lines (400kV, 220kV, 132kV) Package 2 Construction of Grid Substations (220kV/132kV, 132kV/33kV) Package 3 Construction of Transmission Lines (220kV, 132kV) Package 4 Construction of Distribution Cables (33kV, 11kV, 0.4kV)	Western Province, Central Province, North Central Provice	23,720	line to strengthen the network	2016-2019	JICA	(Off Budget)							Package 1: Consultancy contract was awarded on 07.06.2016. PQ evaluvaion is in progress. Package 2: PQ Evaluvation is completed and Tender document is reviewing by TEC. Package 3: Non concurrence of JICA. Re evaluvaion is in progress. Package 4:PQ closed on 21.12.2016. evaluvation is in progress.	СЕВ
28	Hydro Power Plant at Broadlands - (GOSL/China)	Nuwaraeliya/K egalle	10,660	Generated 126 GWh of electrical Energy annually	2013 - 2018	China	3,905(off budget)	1676	4,180	% of completi on	25	3	12		СЕВ
29	Capacity Improvement of LECO Distribution Network	Colombo, Kalutara, Galle	2,165	Reliable Power supply to LECO areas	2015 - 2017	CEB	(Own Funds)	197.00	232.00	% of completi on	30	10	20		СЕВ
30	Electricity Supply Reliability Improvement Project Package 1,2,3: Procurement of material for 116 RE Schemes Package 5: Supply and Delivery of Material for rural electrification network extended and distribution performance monitoring Package 6: Construction of Hybrid renewable energy systems in 03 small islands (Nainativu, Analitivu, Delft) 300 kVA Micro Grid Pilot Project -LECO		3,627	Procurment of material for 116 RE Schemes	2016 - 2018	ADB	2700 (Off Budget)				Award the contracts			Pacage 1&3:Contracts Awarded Pacage 2 lot 3:Contracts Awarded	СЕВ

						Sources	Fina	ncial Prog	ress		ysical Pro 31/12/201	_			
	Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From To	of financing **	2016 Allocatio n	Expendit ure 2016		Measuri ng Unit	Target 2016	Achievem nets up to 31/12/201	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
31	Package 4: Construction of Gantries and Lines 5169 Package 5: Supply and Delivery of Materials Package 6: Construction of Hybrid Renewable Energy Systems in Small Islands(Nainativu, Analitivu, Delft)	Nainativu, Analitivu, Delft	8,167	Electricity supply to the people	2016-2020	ADB	Off budget							Project is in the pre bidding stage	CEB
32	Samanala Power Station Rehabilitation Project (Polpitiya)	Polpitiya	3,667	Enhanced clean power	2015 - 2017	CEB	1260(Ow n Funds)	607	1322	% of completi	83	43	83		CEB
33	Feasibility Study and IEE of 20MW Seethawaka Hydro Power Project	Seethawaka	50	Added 20MW	2016 -2017	CEB	Own Funds			On .				Request ERD for funding	CEB
34	100 MW Semi- Dispatchable type Wind Farm along the Southern Coast of Mannar Island	Mannar	24,000	Power generation through renewable energy	2016 -2020	ADB	800(Off Budget)	145 (CEB funds)	145	% of completi	26	26	26	Tender to be called on February 2017	СЕВ
35	Gas Turbine Project 3x35MW	Kalanitissa	8200	3x35Capacit y added to the system	2017-2018	CEB	Own Funds							Project is in the bidding stage	CEB
36	Project on Electricity Sector Master Plan Study in Sri Lanka		395	•	2016 - 2018	JICA								interim Report has been submitted	CEB
37	300 MW Natural Gas fired Combined Cycle Power Plant in Kerawalapitiya	Kerawalapitiya		300MW added to the system	2017 - 2018	CEB	Own Funds							Project is in the bidding stage	CEB
38	Gender Inclusive access to clean and renewable energy in Bhutan, Nepal and Sri Lanka	Ampara	90	No. of service connection provided	2013-2016	ADB	78	30.4	73.41	No. of Service connecti ons provided	completi on	No. of Service connectio ns provided 4039 (100%)	100	Project was completed on January 2016	CEB
39	Sustainable Power Sector Support II (ADB) Estate Micro Hydro Rehabilitation & Repowering Pilot (Rehabilitation & repower 19 micro-hydro projects)	Badulla, Nuwaraeliya, Rathnapura	290	Power generation through renewable energy	2013-2016	ADB	76	18.34	22.19	%	100	30	60		Sustainabl e Energy Authority

							Sources	Fina	ncial Prog	ress	•	ysical Pro 31/12/201	_			
		Name of the Project	Location	TEC (Rs.Mn)	Expected Outputs	Project period From To	of financing **	A llocatio	Expendit ure 2016	cumulat ive Expendi ture			Achievem nets up to 31/12/201	Cumulati ve Progress	Issues/ Remarks	Implemen ting agency
2	40	(1 Installation of Solar Rootton Systems at Universities	Colombo, Kandy , Jaffna, Galle	400	Power generation through renewable energy	2013-2017	ADB	100	96	113	%	70	44	84		Sustainabl e Energy Authority
2	41	Promoting Sustainable Biomass Energy Production and Modern Bio-Energy Technologies (GEF/UNDP) Policy-institutional support for effective fuel-switching using fuel wood (Comp 1) barrier removal for sustainable fuel wood production (com 2) Enabling environment for fuel wood suppliers (Comp 3) Wood-based energy technology development (Comp 4)	All Island	287.56	Power generation Reduction of greenhouse gas emissions from the use of fossil fuel for thermal energy generation in the Sri Lanka industrial sectorthroug h renewable energy	2013 22017	GEF/UN DP/FAO	31	15	91	%	60	60	84		Sri Lanka Sustainabl e Energy Authority

Name of the Project	Location	TEC Rs.Mn	Expected outputs		Source of financing	Financial	Progress	(As at 31	st December	2016)		I	Physical Progress (As at 31st De	ecember 2016)	Issues/ Remar	IA
				From- To	(Donor)	2016 Allocation (Rs.Mn)		ure 2016	Cumalative Expenditur e (Rs.Mn)		Measuring Unit	Target 2016	Achievment up to 31st December 2016	Cumalative Progress	ks	
nt of an Agro- Livestock and Fish	Anuradhap ura, Vavuniya and Killinochc hi Districts		Infrastruct ure facilities and other services for entreprene urs and communit y improved	2016	GOSL	100	100.00	89.60	89.60		No.	hment of 03 processi ng	agro-processing Park in Anuradhapura District. Selection of architectural firms for designing has been done 300 acres of lands have identified for vegetable processing park in Nachchaduwa. Selection of architectural firms for designing has been done Livestock and fish processing parks- Preliminary arrangements have	• Vegetable and Agro-processing park- Lands have been identified for agro-processing Park in Anuradhapura District. Selection of architectural firms for designing has been done300 acres of lands have identified for vegetable processing park in Nachchaduwa. Selection of architectural firms for designing has been done. • Livestock and fish processing parks- Preliminary arrangements have been done with negotiating GAs and other stakeholders in Vauniya and Killinichchi districts. for establishing livestock and fish processing parks. • Fruits processing park- 25 acres of lands have been identified for fruit processing park in Oyamaduwa Anuradapura.		M/Primar Industry

	Name of the Project	Location	TEC Rs.Mn	Expected outputs	Project period	Source of financing	Financial	Progress	(As at 31	st December	2016)		I	Physical Progress (As at 31st De	ecember 2016)	Issues/ Remar	IA
	2 2 0 j eco		13/1/11	ou.pu.s	From- To	(Donor)	2016 Allocation (Rs.Mn)			Cumalative Expenditur e (Rs.Mn)	Outsta nding bills in hand	Measuring Unit	Target 2016	Achievment up to 31st December 2016	Cumalative Progress	ks	
2	Specialized Agricultural and Fishery Export Zones	All Island		Infrastruct ure facilities developed.	2016	GOSL					-		Ampara, Killinoc hchi/ Jaffna and Matale) & 2 fishery mega zones(Kalpitiy	the zone. Kurunegala Mega Zone - Stakeholders has been identified and conducted training to cultivate Pineapple project at Gampaha, Kurunegale & Puttalam. Project proposal has been prepared to submit World Bank for Agriculture Maga zone pilot project with Dambadeniya Export Product Development Co. Ltd. Kurunegala. Identified 180 beneficiaries to Cut Flower & Foliage Export Zone project in Bingiriya Ampara Mega Zone -	05 Agricultural mega zones - Matale Mega Zone - • 80 Acre of land have been Identified. • Selection of Architectural Firms for designing infrastructure has been done. • Tender has been called for access road and internal roads in the zone. Kurunegala Mega Zone - • Stakeholders has been identified and conducted training to cultivate Pineapple project at Gampaha, Kurunegale & Puttalam. • Project proposal has been prepared to submit World Bank for Agriculture Maga zone pilot project with Dambadeniya Export Product Development Co. Ltd. Kurunegala. • Identified 180 beneficiaries to Cut Flower & Foliage Export Zone project in Bingiriya Ampara Mega Zone - Mushroom Development project has been started and 25,000 Mango Plants have been purchased & distributed.		M/Primary Industry
3	Č	Kandy, Matara	50.00	Strengthe ned of Cinnamon industy	2016	GOSL	50.00	50.00	46.66	46.66	-		necessa ry	Essential facilities required for the research unit identified . Machineries, equipments and	Essential facilities required for the research unit identified. Machineries, equipments and furnitures have been purchesed in Cinnamon research at Matara.		

Name of the Project	Location	TEC Rs.Mn	Expected outputs	Project period	Source of financing		Progress	(As at 31	st December	2016)		I	Physical Progress (As at 31st De	ecember 2016)	Issues/ Remar	IA
		1	output.	From- To	(Donor)	2016 Allocation (Rs.Mn)			Cumalative Expenditur e (Rs.Mn)	Outsta nding bills in hand	Measuring Unit	Target 2016	Achievment up to 31st December 2016	Cumalative Progress	ks	
4 Set up a Cinnamon Developme nt Authority	Colombo	50.00	Supportin g facilities and services for value addition and promotion of Cinnamon industry		GOSL	0.00		0.00	0.00		No of	secretar iat for	Cabinet Memorandum was submitted . Approval was not granted to separate authorities and therefore, an alternative proposal is being prepared now.	Cabinet Memorandum was submitted . Approval was not granted to separate authorities and therefore, an alternative proposal is being prepared now.	Action Plan has been revised. There was no allocati on year 2016.	
5 Providing facilities for research work on Cinnamon and Cinnamon related activities through National Science Foundation	All island	50.00	New stand developed of Cinnamon industry	1	GOSL	50.00	50.00	40.21	40.21		No	ely utilized for Cinnam on	Proposals for Strengthening of Cinnamon research, Cinnamon related activities and promotion of Ceylon Cinnamon have been submitted by varies agencies and researchers. Research proposals are being reviewed by the panel of Specialists.	Proposals for Strengthening of Cinnamon research, Cinnamon related activities and promotion of Ceylon Cinnamon have been submitted by varies agencies and researchers. Research proposals are being reviewed by the panel of Specialists.		
	Uwa Wellassa	5.00	Promoted Cocoa cultivation	2015- 2016	GOSL	5.00	5.00	2.59	5.99		No	e Cocoa	Cocoa plants are being prepared for distributed. 135.55 ha new Cocoa plants have been established.	Cocoa plants are being prepared for distributed. 135.55 ha new Cocoa plants have been established.		

Development Performance - Year End Review 2016

Name of the Project	TEC Rs.Mn	Expected outputs		Source of financing		Progress	(As at 31	st December	2016)		I	Physical Progress (As at 31st De	cember 2016)	Issues/ Remar	IA
			From- To	(Donor)	2016 Allocation (Rs.Mn)	received	ure 2016	Cumalative Expenditur e (Rs.Mn)		Measuring Unit	Target 2016	Achievment up to 31st December 2016	Cumalative Progress	ks	
7 Export Crop Developme nt Programme		Incresed cultivating quality and productivi ty of export crops		GOSL	450	450	395.22	395.22	-		Increse cultivati ng quality and product ivity of export Crops	1600 ha export Crops establised.	1600 ha export Crops establised.		Dept. of Export Agriculture

Ministry: Prison Reforms, Rehabilitation, Resettlement and Hindu Religious Affairs

				Project			Financ	ial Progress (R	Rs.Mn.)		Phys	sical Progress	2016 (as at 31. 12. 2	016)		
Project	Location	Total Cost Rs.Mn.	Expected Outputs	period From-To	Funding Source	2016 Allocation	Imprest Receved 2016	Expenditure 2016	Cumulative Expenditure		Measuring Unit	Target 2016	Achievement up to 31. 12. 2016	Cumulative Progress	Remarks	Implementing Agency
1 Constructi n of New Houses	Northern and Eastern Provinces and Border Vilages of North Central Province	9,010.3	11,253 New houses constructed for Resettled IDPs and Returnee refugees	01. 01. 2016 31. 12. 2016	GOSL	9,010.3		8,763.7		172.7	No. of Houses	Construction of 11,253 New Houses	Foundation Completed - 101 Wall level Completed - 10 Roof level Completed - 41 Fully Completed - 11,101	99%		Relevant District Secretariats & Divisional Secretariats
2 Renovatio of Partiall damaged houses		426.8	2216 Partially dameged houses renovated	01. 01. 2016 31. 12. 2016	GOSL	426.8		425.5		0.1	Houses	Renovation of 2,216 Partially damaged houses	Partially damaged houses renovated - 2,216	100%		Relevant District Secretariats & Divisional Secretariats
3 Sanitation Project	Northern and Eastern Provinces	418.0	Sanitary Units constructed for resettled families	01. 01. 2016 31. 12. 2016	GOSL	418.0		417.4		0.3	No. of Sanitary Units	Construction of 7,598 Sanitary Units	Sanitary units constructed - 7,598	100%		Relevant District Secretariats & Divisional Secretariats
4 Water Project	Northern and Eastern Provinces	735.5	Water connection provided for Resettled IDPs and Returnee refugees	01. 01. 2016 31. 12. 2017	GOSL	735.5		607.0		-	Number	connectios - 2,763 Agro Wells -	25% Completed - 19 50% Completed - 01 75% completed - 02 Fully completed - 3,979	99%		Relevant District Secretariats & Divisional Secretariats
5 Livelihood Programm		1,205.0	Livrlihood Assistance provided	01. 01. 2016 31. 12. 2020	GOSL	1,205.0		1,094.4		45.1	No. of Families	12,757 Families	Livelihood Assistance provided - 12,757 families	100%		Relevant District Secretariats & Divisional Secretariats

Ministry: Prison Reforms, Rehabilitation, Resettlement and Hindu Religious Affairs

					Project			Financ	ial Progress (R	ks.Mn.)		Phys	sical Progress	2016 (as at 31. 12. 2	016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period From-To	Funding Source	2016 Allocation	Imprest Receved 2016	Expenditure 2016	Cumulative Expenditure		Measuring Unit	Target 2016	Achievement up to 31, 12, 2016	Cumulative Progress	Remarks	Implementing Agency
(6 Constructio n of Infrastructur e Facilities	Northern and Eastern Provinces	950.2	Infrastructur e Facilities provided	01. 01. 2016 31. 12. 2019	GOSL	950.2		925.9		15.6		Construction of length of internal roads, Pre schools, Health community halls, Free electricity connections and Other infrastructure facilities	Fully completed - 370 10% Completed - 10	97%		Relevant District Secretariats & Divisional Secretariats
	7 High Impact Special Projects	Jaffna District	583.2	Construction of bridge, Passenger boat, bridge, Jetty, access road and livelihood income generating opportunitie s provided	01. 01. 2016 31. 12. 2018	GOSL	583.2		462.6		104.3	Number	10 Sub Projects	Sub Projects Completed - 06 The following projects are on going 1. Construction of bridge (Kayts and Karainagar) 2. Construction of new passenger boat (Delft) 3. Construction of Jetty (Delft) 4. Renovation of road (Valanai to Kayts)	60%		District Secretariats & Divisional Secretariats in Jaffna District
8	National Mine Action Project	Northern and Eastern Provinces and Border Vilages of North Central Province		Lands demined affected areas	01. 01. 2016 31. 12. 2022	GOSL	20.0		16.31			Length of Sqkm	Battle Area clearence and Mannual clearence	Battle Area clearence - 1,092 sqkm Manual clearence - 132.9sqkm	82%		Mine Action Center and Relevant District Secretariats & Divisional Secretariats

Ministry: Prison Reforms, Rehabilitation, Resettlement and Hindu Religious Affairs

						Project			Financi	ial Progress (F	Rs.Mn.)		Phys	sical Progress	2016 (as at 31. 12. 2	016)		
		Project	Location	Total Cost Rs.Mn.	Expected Outputs	period From-To	Funding Source	2016 Allocation	Imprest Receved 2016	Expenditure 2016	Cumulative Expenditure	Bills in hand	Measuring Unit	Target 2016	Achievement up to 31. 12. 2016	Cumulative Progress	Remarks	Implementing Agency
	n Po	onstructio of Semi ermanent ouses	Jaffna District		10 Semi Permanent Houses Constructed	01. 01. 2016 31. 12. 2017	GOSL	1.6		1.6		-	No. of Houses	Construction of 10 Semi Permanent Houses	Semi Permanent Houses constructed - 10	100%		Relevant District Secretariats & Divisional Secretariats
1	B Li D	almyrah ased ivelihood evelopmen Programme	Jaffna District		Palmyrah based livelihood development programme provided	01. 01. 2016 31. 12. 2016	GOSL	160.0		80.34			No. of Families		Training provided - 2,750 families	100%		Palmyrah Development Board and Relevant District Secretariats & Divisional Secretariats
1	Н	ain Water arvesting roject	Northern Province		Provided rain water harvesting tanks	01. 01. 2016 31. 12. 2021	GOSL	10.0		10.0			No. of Tanks	131 Rain Water Harvesting Tanks	Rain Water Harvesting Tanks provided - 131	100%		Northsea Limited and Relevant District Secretariats & Divisional Secretariats

Ministry: Prison Reforms, Rehabilitation, Resettlement and Hindu Religious Affairs

	Project	Location	Total Cost	Expected	Project	Fundin		Financia	al Progress (Rs. Mn)			Phys	sical Progress 2016 (As a	at 31.12.2016)	Remarks	Implemen
			(Rs. Mn)	outputs	period From - To	g Source	2016 Allocation	Imprest received 2016	Expenditur e 2016	Cumulative Expenditur e	outstandi ng bills in hand		Targe t 2016	Achievment up to 31.12.2016**	Cumulative progress		ting agency
1	Construction of Prison Complex at Pallekelle	Pallekele	1927.04. (To be Revised)	No. of Buildings related to Prison complex	2007- on going	CF	100.00	18.958	18.958	1285.05		%		60% 2. Main Stores – 67% 3. Prison Hospital – 49% 4.Armory Building 100% copmpleted 5. Changing Room - 78% 6. Industrial Building -	Female offenders building, Boundary wall, Administration building, Male remand building, Main entrance & Visitor wating area, kitchen store & sump, convicted offenders building and Barrack buildings are 100% completed.	Slow progress of the contractor	DOP
2	Construction of Prison Complex at Jaffna (Stage II)	Jaffna	1,137.36	No. of Buildings related to Prison	2011-on going	CF	173.00	172.556	172.556	537.406	-	%	100%	100%	Stage I completed	-	DOP
3	Construction of Prison Complex at Tangalle	Tangalle	4996.50 (To be revised)	No. of Buildings related to Prison	2013-2017	CF	2,584.57	1623.240	1623.240	3,811.68	243.00	%	100%	99.0%	Overall Progress 99%	-	DOP
4	Construction of Headquarters office building	Borella - Walikada	34.00	No. of Buildings related to Prison	2014-on going	CF	5.00	4.557	4.557	15.780	-	%	100%	25%	Overall Progress 43%	Slow progress of the contractor	DOP
5	Training center of Kotawilawatta (Dayata kirula)	Matara	37.34	Building related to Training Center	2015-2017	CF	7.00	0	0	19.959	-	%	-	0	Overall Progress 60% of one building	Project objective has been changed	DOP

							Financia	al Progres	s (As at 31 st D	ecember 2016)	(Rs Mn)	Physical	Progress (A	As at 31 st Decem	her 2016)		
	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To	Source of Financing	2016	Imprest received 2016	Expenditure Jan - Dec 2016		Outstanding		Target 2016	Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
1	Local Government Enhancement Sector Project (Pura Neguma)	North Western, North		Constructed 76 Administratio n Buildings/Co mmunity Halls	2011-2016	ADB	3,700	771.27	3,032	7,289	900	Number of Buildings constructed	Constructe d 76 Administr ation buildings/ Communit y Halls	Constructed 67 Administration buildings/Com munity Halls	Constructed 67 Administrati on buildings/C ommunity Halls		
		Central and Sabaragam uwa Provinces		Constructed 31health centers with maternity and ayurvedic clinics								Number of Health Centers	Constructe d 31 health centers with maternity and ayurvedic clinics	Constructed 30 health centers with maternity and ayurvedic clinics	Constructed 30 health centers with maternity and ayurvedic clinics		
				Constructed 39 Libraries								Number of Libraries	Constructe d 39 Libraries	Constructed 36 Libraries	Constructed 36 Libraries		
				Constructed 15 bus stands and Vehicle parks								Number of Bus stands	Constructe d 15 bus stands	Constructed 12 bus stands	Constructed 12 bus stands		
				Constructed 21 Water Supply Schemes								Number of Water Supply Scheme	Constructe d 21 Water Supply Schemes	Constructed 9 Water Supply Schemes and other Water Supply Schemes are at various stages	Constructed 9 Water Supply Schemes and other Water Supply Schemes are at various stages	Project is successfully going on at the Final stage	Ministry of Provincial Councils and Local Government
				Improved 23 roads								Number of road improved	Improved 23 roads	Improved 22 roads	Improved 22 roads		

					D		Financia	al Progres	s (As at 31 st D	ecember 2016)	(Rs. Mn)	Physical	Progress (A	As at 31 st Decem	ber 2016)		
	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To	Source of Financing	2016	Imprest	Expenditure Jan - Dec 2016		Outstanding			Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
				Constructed 48 weekly fairs								Number of weekly fairs		Constructed 38 weekly fairs	Constructed 38 weekly fairs		
				Improved 19 Day Care Centers								Number of Day Care centers	Improved 19 Day Care Centers	Improved 17 Day Care Centers	Improved 17 Day Care Centers		
				Constructed 12 comfort centers 2 crematoriums and 3 compost plants								Number of Comfort centers, Crematoriu m and compost plants	Constructe d 12 comfort centers 2 crematoriu ms and 3compost plants	Constructed 12 comfort centers 1 crematoriums and 3 compost plants	centers 1		
2	Construction of 210 Rural Bridges	All Province	,	Constructed 210 Rural Bridges	2013-2016	United Kingdom	567	-	553.84	7,351.19		Number of Bridges	Constructe d 10 rural bridges	10 rural bridges have been completed	210 rural bridges have been completed (Fully completed)	-	M/of
3	Construction of 537 Rural Bridges	All Province	,	Constructed 537 Rural Bridges	2014-2017	United Kingdom	5,520	600	4,858.13	14,226.84		Number of Bridges	Constructe d 177 rural bridges	161 rural bridges have been completed	161 rural bridges have been completed	-	Provincial Councils & Local Government
4	Construction of 463 Rural Bridges	All Province		Constructed 463 Rural Bridges	2014-2017	Netherland	5,610	500	5,198.41	12,164.38		Number of Bridges	Constructe d 101 rural bridges	101 rural bridges have been completed	110 rural bridges have been completed	-	

					D 1 4		Financi	al Progress	s (As at 31 st D	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	ber 2016)		
	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To		2016 Allocation	Imprest received 2016	Expenditure Jan - Dec 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
5	North East Local Services Improvement Project (NELSIP)	Northern, Eastern, North Central, Uva and North Western	12,913	Constructed /Rehabilitated 734 roads	2011-2016	WB	3,050	3,092.00	3098.79	12,425.44	-			Constructed 190 rural roads	Constructed /Rehabilitat ed 726 roads	-	Ministry of Provincial Councils and Local Government
		Provinces		Constructed 79 drainage systems Constructed 14 new water supply projects Established 79 parks and								systems Number of water projects	drainage systems Constructe d 7 water supply projects Constructe	drainage systems Completed 04 projects	Constructed 74 drainage systems Constructed 12 new water supply projects Constructed 70 parks	-	
				Established 11 rural electrification sub projects Constructed 139 rural markets								grounds Number of electrification projects Number of	& playgroun ds 1 electrificat ion project	Completed 01 LED light system with solar panel	Established 11 rural electrificatio n sub projects & 01 LED light system Constructed 126 rural markets	-	

				ъ		Financi	al Progres	s (As at 31 st D	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	her 2016)		
Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To	Source of Financing	2016		Expenditure		Outstanding	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		Implementing agency
			Constructed 42 office buildings for Local Authorities								Number of new buildings	for Local Authoritie	Other 07 buildings	Constructed 35 office buildings and other 07 buildings completed upto 85%- 95%	-	
			Constructed 10 libraries								Number of libraries	Constructe d 7 libraries		Constructed 9 libraries and other		
			Constructed 11 multipurpose buildings									d 8 multipurpo	03 completed. Other buildings completed upto 95%	05 multipurpos		
			Constructed 25 crematoriums, Slauter houses, Guest houses, Aurveda Clinics, Food centers, Clinic centers ,Day care centers,Cemet ry buildings								Number of Slauter houses / guest houses/ Aurveda Clinics/ Food centers/ Clinic centers/ Day care centers/ Cemetry buildings	d 5	90%	Constructed 25 slauter houses /guest houses		

					Project		Financi	al Progress	s (As at 31 st Do	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	ber 2016)		
	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	•	Source of Financing		Improct	Expenditure Jan - Dec 2016	Cumulative	Outstanding bills in hand			Achievement	Cumulative Progress	Remarks	Implementing agency
				Constructed 15 cultural halls Procured 1 boa	t							Number of cultural halls Number of	d 9 cultural halls	completed upto 95%	Constructed 12 cultural halls Other halls completed upto 95% completed.	-	
				Constructed/ Rehabilated 5 bus stands								Bus stands		completed. Other bus stand completed upto 95%			
(Development of Emergency Response Capacity - Phase 111		1,700	Developed emergency response capacities of selected LAs	2014-2016	GOSL	150		124.72	451.53		vehicles	Distribute d Two fire fighting water tenders and 05 Ambulanc es		Completed	-	Ministry of Provincial Councils and Local Government
												Number of libraries	Constructe d 05 buildings	Constructed 05 buildings	Constructed 05 buildings	-	

Γ						D		Financia	al Progres	s (As at 31 st D	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	ber 2016)		
		Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To		2016 Allocation	Imprest received 2016	Expenditure Jan - Dec 2016		Outstanding			Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
	c	Strengthening of Pradeshiya Sabhas		11,200	Strengthening local authorities by providing vehicles, machines and equipments	2013-2016	GOSL		3090 (For all local capital program mes)	2,500.00	7,979.94	-	Number of vehicles, machines and equipments distributed			Vehicles Motor	Provision for the year 2016 is made for loan repayment.	Ministry of Provincial Councils and Local Government
] [] (Fown Development programme Stage 1 and	Central Province, Matale District, Pallepola town		Constructed Multi Purpose Building	2010-2016	GOSL		3090 (For all local capital program mes)	5.24	71.00		No of building	Constructe red one Multi purpose building (Stage II)	Constructions activities completed upto 75%	Constructio	Construction activities have been delayed.	Ministry of Provincial Councils and Local Government

						D		Financia	al Progres	s (As at 31 st Do	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	ber 2016)		
	N	Vame of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To	Source of Financing	2016	Imprest received 2016	Expenditure Jan - Dec 2016		Outstanding			Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
	M Pr	lanagement roject	Selected Local Authority Areas		Improved quantity & quality of compost, Improved the proper system for sewer waste, Improved solid waste insfracture facilities, Reduced collection of mixed waste	2016	GOSL	100	100	100	100	-	Number of projects implemente d	21 solid	Completed 21 solid waste insfracture projects	Completed 21 solid waste insfracture projects	-	Ministry of Provincial Councils and Local Government
1	In D	anamadu rigation evelopment roject	Northern Province - Kilinochch i District		390 km of canals rehabilitated (Main/Branch /Distributor/ Field & Drainage)	2012-2017	IFAD	1,250	#######	1,235	2,564.21		Km		Completed 258 Km	have been	Balance work is in progress	

				ъ		Financia	al Progress	s (As at 31st De	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	her 2016)		
Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure Jan - Dec 2016		Outstanding		Target 2016	Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
			2,801								No of	1,377	Completed	2,801	Balance	
			structures								Diversions/		1,377	projects	work is in	
			rehabilited of								bridges	diversions/	diversions/	have been	progress	
			control								/culverts	bridges	bridges	completed		
			conveyance								/canals	/culverts	/culverts	as follows;		
			diversions,									/canals	/canals	Regulators		
			bridges,											- 531		
			culverts, canal											Turnouts		
			lining, turn											- 510		
			outs,											Farm turn		
			regulators etc.											outs - 1,100 outlet		
														- 450		
														Culvert		
														- 180		
														Bridges		
														- 20		
														Causeways		
														- <u>10</u>		
														-2,801		
			Trained 275								No of	Trained	Trained 275	Trained 275	Completed	
			Farmer								trainees	275 group	group	group		
			Organization									leaders	leaders for FOs	leaders for		
			(FO) group									for FOs		FOs		
			leaders/ TO's													
			for Bulk													
			Water													
			Allocation]		
			Programme								N. C	m · 1	m : 11052	m · 1	D. I	4
			1,675 farmers								No of	Trained	Trained 1,072	Trained	Balance	
			trained for								trainees	1,650	farmers	1,072	work is in	
			Bulk Water Allocation									farmers		farmers	progress	
			System]		
			40,000 plants								No of Plants	2 500	Completed	Completed	Balance	1
			cultivated for								INO OI FIAIILS	Plants	2,500	12,500	work is in	
			strengthened									1 failts	Plants	Plants	progress	
			Canal Bund										1 141115	1 mins	progress	
			with planting													
			forest trees											1		

				D		Financi	al Progres	s (As at 31 st D	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	ber 2016)		
Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To	Source of Financing	2016		Expenditure Jan - Dec 2016		Outstanding			Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
			52 Km/150 number of roads rehabilated by concrete and gravel. 84 tube wells constructed 24 drying floors constructed for FO's and 03 Paddy				2010	2010			wells	150 roads /52 Km 84 tube wells 24 drying floors	Completed 55 roads //42 Km Completed 48 tube wells Completed 18 drying floors	48 tube wells	Balance work is in progress Balance work is in progress Balance work is in progress	Northern Provincial Irrigation
			stores constructed. 275 formed for field canal groups (FCG) for FO 380 training programmes								No of groups No of training programmes	groups Conducted 305	Completed 275 groups Conduted 351 training programmes	Completed 275 groups Conduted 351 training programmes	Completed 351 training programme conducted and 12,491 trained	Department
			6 exposure visits conducted - BWAS in Mahaweli areas 400 demo plots/acres established sandwich/ Demonstratio n plots								No of visits No of plots	3 exposure visits 400 plots	Completed 1 exposure visit	Completed 2 exposure visits	284 have been participated 2018 plots/ acres established (2030 Beneficiaries involved)	

							F1 1	1.0	(1 (21St D	1 2010	(D. M.)	DI 1 1	D (4	, ast p	2016		
Nam	ne of the		TEC	Expected	Project	Source of		al Progress Imprest	Expenditure	ecember 2016)				s at 31 st December Achievement			Implementing
	roject	Location	(Rs. Mn)	outputs	period	Financing	2016	received	Jan - Dec		Outstanding	Measuring	Target	up to	Cumulative	Remarks	agency
			,		From -To		Allocation	2016	2016	Expenditure	bills in hand	Unit	2016	31.12.2016	Progress		
				423 women								No of	155	155	155	455 Women	
				groups								plots	plots			& Youth	
				involved for								•				groups	
				fruit/												involved for	
				Vegetable &												OFC	
				OFC												Programme	
				programmes													
				No of farmers								No. of		Completed		15,950 kg	
				obtained seeds								farmers	farmers	2,130 farmers	3,048	(green gram,	
				& Fertilizers											farmers	cowpea,	
				under NPC												sesame &	
				/Sandwich												black	
				/GAP												gram)have	
				Programmes												been	
																provided	
				200 loan								Rs.Mn	Provided	Provided Rs.	Provided	180 loans	
				facilities									Rs.20 Mn	3.9 Mn loans	Rs. 3.9 Mn	have been	
				provided by									loans	5.7 Will loans	loans	obtained for	
				banks for									Touris			livelihood	
				livelihood												activities	
				activities													
				150 Micro -								No of	Formed	Formed 150	Formed 150	Completed	
				Finance								groups	150	groups	groups		
				groups								formed	groups				
				Formed													
				Build up								No of	150	Built 150	Built150	Completed	
				linkages of								linkages	linkages	linkages	linkages		
				women													
				involved for													
				private sector													
				marketing								No -f	200	Provided 150	Provided		
				200 cattle provided for								No of matching			150	-	
				matching										matching grant	matching		
				grant for dairy								grant	grant		grant		
				Development											5.4111		
				300 women								No of	300	Not started yet	Not started	Not started	
				benefited for								equipments		1.00 started yet	vet	yet	
				provide								- Jarkinento	S		J	1,22	
				matching													
				grant													
				equipment for													
				other													
				agricultural													
				farm activities													

					ъ		Financi	al Progres	s (As at 31 st D	ecember 2016)	(Rs. Mn)	Physical	Progress (A	s at 31 st Decem	her 2016)		
	Name of the Project	Location	TEC (Rs. Mn)	Expected outputs	Project period From -To	Source of Financing	2016 Allocation	Imprest received 2016	Expenditure Jan - Dec 2016	Cumulative Expenditure	Outstanding	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress	Remarks	Implementing agency
1	of new building for North East Local Authorities	Eastern and Northern Province	1	Upgraded Local Authorities infrastructure	2016	GOSL	50	3090 (For all local capital program mes)	9.18	182.84	-	No of buildings constructed	07 building	Planned projects activities have been completed.	Planned projects activities have been completed.	-	Ministry of Provincial Councils and Local Government
1	2 Capital Programme for Improvement of Local Authority Infrastructure	All 335 Local Authority (LA) areas	-	Upgraded local authority infrastructure	2016	GOSL	1,500	3090 (For all local capital program mes)	516.09	516.09	-	No of projects implemente d	1,263 Sub Projects	1,077 sub projects have been completed.	1,077 sub projects have been completed.	-	Ministry of Provincial Councils and Local Government
1	3 Local Authority Library Development	Selected Local Authorities	-	Improved E - library facilities in public libraries of LA's	2016	GOSL	20	3090 (For all local capital program mes)	8.78	39.67	-	No of E - libraries established	21 Library	Electronic devices have been purchased to establish the E Libraries	Electronic devices have been purchased to establish the E Libraries	Project has been delayed due to revision of the concept of programme as Lobrary Automation.	Ministry of Provincial Councils and Local Government
1	Assistant for Backward Local Authorities (Assistance for the income generation activities of Backward Local Authority areas)	Backward Local Authority areas	-	Upgraded income of LA's	2016	GOSL	50	-	15.1	15.1	-	No. of projects implemente d	5 Projects	4 projects have been approved.	4 projects have been approved.	-	Ministry of Provincial Councils and Local Government

									() ast =		(D. 15.)	71 1 1	- · · · ·	. a.st p			
	Name of the		TEC	Expected	Project	Source of		al Progres	Expenditure	ecember 2016)				s at 31 st Decem Achievement			Implementing
	Project	Location	(Rs. Mn)	outputs	period	Financing	2016	received	Jan - Dec	Cumulative	Outstanding	Measuring	Target	up to	Cumulative	Remarks	agency
	Troject		(143. 1411)	outputs	From -To	rmancing	Allocation	2016	2016	Expenditure	bills in hand	Unit	2016	31.12.2016	Progress		agency
1	5 Greater	Colombo	12,874	Wanathamulla	2010- 2017	ADB	1,030.0	1030.00	866.4	6,385.4		%	20	13	65	Delay due to	CMC
	Colombo	Municipalit		gravity sewer												poor	
	Wastewater	y Area		network,												performance	
	Management	,		rehabilitated												of	
	Project			sewer line sea												contractors.	
				outfalls in													
				CMC area,													
				rehabilitated													
				10km of													
				sewer lines,													
				condition													
				asessment of													
				125km of													
				sewer lines,													
				rehabilitated													
				pumping													
				stations-11													
1	6 Greater	Colombo	1,396	Condition	2014 -2019	ADB	154	154.00	42.2	42.2		%	25	20	20	Design,	CMC
	Colombo	Municipalit		assessment												Supervision	
	Water and	y Area		servey and												&	
	Wastewater			sewer												Institutional	
	Management			cleaning of												Development	
	Improvement			about 126 km												Consultancy	
	Programme			network in												contract has	
	(Project 2)			Colombo.												been	
																awarded	
																with more	
																than 01 year	
																delay. At	
																present,	
																prepared	
																bidding	
																document for cleaning and	
																condition	
																assessment	
																of sewers	
																including	
																CCTV	
																survey has	
																been	
																evaluted.	
																c varateu.	
														l		İ	

Ministry: Public Administration & Management

Name of the Project	Location	Total Cost TEC	Expected Outputs	Project period	Funding Source		Finai	ncial Progress	(Rs. Mn.)		P	hysical progr	ess (As at 31.12.2	2016)	Remarks	Implementi ng agency
		(Rs. Mn)		From - To		Allocation 2016	Imprest received 2016	Expenditure Jan - Dec. 2016		Outstanding Bills in Hand	U	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
-	Jaffna,Mahiy anganya, Mullathivu,P olonnaruwa, Mihinthale, Katharagam a,Monaragal a		Providing accommodat ions to pilgrims by having 25 rooms in 7 places of the country	2013-2016	GOSL	92.50	92.50	92.40	623.29	0	No. of construction s	Complete balance work of Katharagama pilgrim rest and work start of Monaragala pilgrims rest	Balance work of Katharagama pilgrim rst is completed	construction of Jaffna,Mahiyan ganya Mullathivu,Pol onnaruwa, Mihinthale & Katharagama	allocation has been	Public Managemen t Reforms & Public Relation Unit
2 Kaizen Project	Island wide (Public and Private institution in all around the country)	2.00	Promoting Productivity	2016	GOSL	2.00	2.00	2.00	2.00		No of programmes		level	03 national level programme has been conducted.		National Productivity Secretariat

Ministry: Public Administration & Management

	me of the Project	Location	Total Cost TEC	Expected Outputs	Project period	Funding Source		Fina	ncial Progress	(Rs. Mn.)		P	hysical progr	ess (As at 31.12.2	2016)	Remarks	Implementi ng agency
	.		(Rs. Mn)	0.00	From - To		Allocation 2016	Imprest received 2016	Expenditure Jan - Dec. 2016		Outstanding Bills in Hand		Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
3 G-LI	ED Project	Badulla,Gall e,Hambantot a,Mathara,K andy,Mathal e,Nuwara eliya,Kegalle ,Rathnapura, Kurunagala, Polonnaruwa & Trincomalee		Developmen t of Rural areas	2013-2017	UNDP	4.00	4.00	4.00	44.00	0	No of programmes	conduct for improving capacity	05 workshops conducted to improving capacity development of field officers	200 workshops conducted to improving capacity development of field officers in Badulla, Kurunegal,Keg alle, Nuwara eliya,Mathale, Galle & Matara Districts and develop five year draft plans using the divisional plans. entrepreneurshi p development programme conducted for selected 300 beneficiaries in kegalle, Mawanella and		UNDP Project Office
Fron Offic Com Devo in Co Affe in Sr	ect for ning of ntline cers in nmunity elopment onflict exted areas ri Lanka SSL-JICA)	Northern , Eastern and North Central Provinces	172.70	1). 05 Training manuals 2). 05 participant's handbooks 3). 23 no. of training programmes 4). 272 no of Master trainers, Training of Trainers	2016-2017	JICA	33.00	7.00	3.10	9.00	0	Trained officers	To be trained 240 Front line Officers	180 Front line officers were trained	180 Front line officers were trained	Administrati on expenditure incurred by the Ministry and other project expenditure was incurred by JICA directly	JICA Office

Ministry: Public Administration & Management

	Name of the Project	Location	Total Cost TEC	Expected Outputs	Project period	Funding Source		Fina	ncial Progress	(Rs. Mn.)		P	hysical progre	ess (As at 31.12.2	(016)	Remarks	Implementi ng agency
			(Rs. Mn)		From - To		Allocation 2016	Imprest received 2016			Outstanding Bills in Hand		Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
5	Capacity Building for Improving Productivity,	National Productivity Secretariat Colombo	60.70	Inculcate the Productivity Culture in Sri Lanka	2016	GOSL	60.70	60.70	60.20	60.20	0	No. of pre schools involved	1000	992	992	Added Additional Allocation	National Productivity Secretariat
	Employment Growth and Economic	Colonido		or Lanka								No. of Schools involved	600	1054	1054		
	Development in Sri Lanka (National Productivity Awards)											No. of Higher Education Institutes involved	20	17	17		
												No. of Public Organizatio ns involved	620	1097	1097		
												No. of Private Institutions involved	350	272	272		
												No. of Community Centres	600	388	388		
												No. of Training programs conducted	38	40	40		
												No. of Productivity Awarding Ceremony conducted	5	5	5		
												No. of APO Activities done	3	3	3		
												No. of Productivity publications published	6	6	6		

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
	J				То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
1	Improvement of Service Delivery System of Field Veterinary Offices	All Island	2,401.00	Strengthene d field veterinary offices by providing minimum diagnostic, extension, communicat ion and transport facilities.	2008-2020	GOSL	106.00	63.69	63.69	304.71	2.84			other 03 VS constructions	22 Veterinary Surgeon (VS) Offices were completed. 03 VS constructions 43% have been completed. (Continuatio n	Allocation has been revised.	Deprtment of Animal Productio n and Health (DAPH)
2	Increase the Availability of Heifer Calves	All Island	1,457.00	Performanc e improved of AI born calves	2008-2020	GOSL	47.00	41.95	41.95	351.26	4.73		20,000 Heifer calves registed.	16,577Heifer calves registed.	85,943 Heifer calves were registed.		DAPH
3	Livestock Breeding Project	All Island	745	Improved Genetic farm animals	2008-2020	GOSL	112.00	111.99	111.99	743.85	1.61		310,000 Deep Frozen (DF) Semen produced (doses)	366,193 Deep Frozen (DF) Semen produced	2,703,752 Deep Frozen (DF) Semen were produced.	Allocation has been revised.	DAPH
													280,000 Artificial Insemination s (AI) for cattle and buffalo	225,657 Artificial Inseminations performed	2,209,833 Artificial Insemination s were performed.		
													108,264 Pregnancy Diagnosis (PD) performed for inseminated cows	68,469 Pregnancy Diagnosis performed.	581,366 Pregnancy Diagnosis were performed.		
													100,430 Calvings reported	63,920 Calvings reported	642,931 Calvings were reported.		

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	ress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	er 2016)	Issues/ Remarks	Implemen ting
				То		2016 Allocation	Imprest received 2016			Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
												200 AI technicians trained	105 AI technicians trained	1,480 AI technicians were trained.		
												320 Jamnapari goats issued	409 Jamnapari goats issued	677 Jamnapari goats were issued.		
												1,100 Upgraded goats issued	63 Upgraded goats issued	457 Upgraded goats were		
Control of Contagious Diseases	All Island	385	Managed preventive, control and eradication programs of Contagious Diseases.	2008-2020	GOSL	52.00	52.00	52.00	392.16	0.09	No.	550,000 Animals immunized against Foot and Mouth Disease(FMD)	675,756 Animals immunized against FMD	immunized	Additional funds have been allocated continuou sly. Allocation has been	DAPH
												150,000 Animals immunized against Black Quarter (BQ)	against BQ	1,800,822 immunized against BQ	revised.	
												400,000 Animals immunized against Rabies	immunized against Rabies	75,832 Animals immunized against Rabies		
Expansion of Animal Health Surveillance	All Island		Strengthene d animal disease surveillance through the Veterinary Investigatio n network	2013-2018	GOSL	35.00	35.68	35.68	87.8	3.14	%/No.		02 VICs completed. (Kilinochchi and Mullaithivu)	04 VICs were completed. (Chenkalady , Monaragala Kilinochchi and Mullaithivu)		DAPH

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	ress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
				То		2016 Allocation	Imprest received 2016			Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
Expansion and Modernization of Animal qurantine Units	Colombo, Mattala and Hambantot a	162.00	Strengthene d animal quarantine services at ports of entries in Sri Lanka.	2010-2018	GOSL	20.00	14.93	14.93	65.09	5.10	%	one fumigation room improved at Naikanda Two Bird Cages improved Bio Security system improved Equipment and furniture Purchased Lab Equipment Purchased Rest rooms constructed	Activities for 2016 completed.	Activities for 2016 completed.		DAPH
7 Livestock Research Programme	Ganoruwa Peradeniya	238	Conducted farmer oriented research in line with national priorities	2008-2020	GOSL	25.00	24.52	24.52	190.45	0.79	No.	Produced HS (Oil/Alum) vaccine . (doses) Produced BQ Vaccine (doses) Produced ND (Ranikhet) Vaccine (doses)	vaccine produced. (doses) 193,842 BQ Vaccine produced.	259 researches conducted. 22 researches are ongoing. 6,909,765 vaccine were produced. (doses) 22,067,486 BQ Vaccine were produced. 50,315,500 Vaccine were produced. (doses)		DAPH

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 1	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implementing
	, and the second				То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
8	Production of Vaccine against Foot and Mouth Disease (FMD)locally	All Island	185	Produced FMD vaccine to meet the vaccine requirement of the country.	2011-2020	GOSL	25.00	24.79	24.79	161.77	0.5	No.	300,000 FMD Vaccine doses produced	190,195 Vaccine produced. (doses)	1,239,345 FMD Vaccine doses were produced.		DAPH
9	Comprehensiv e mastitis control programme for increased milk production and productivity improvement in milking	All Island	117.00	Incresed Production and Productivity	2014-2020	GOSL	20.00	19.66	19.66	37.15	0.32	No.	100,000 Udder infusions produced.	22,324 udder infusions produced.	36,783 udder infusions were produced.		DAPH
10	herds Animal Identification and Traceability System	All Island	85.00	Established Animal Traceability system for cattle and buffaloes.	2008-2020	GOSL	15.00	14.92	14.92	74.72	-	No.	150,000 ear tags distributed	135,318 ear tags distributed.	960,807 ear t	Allocation has been revised.	DAPH
11	Establishment of a Dairy Technology Laboratory at the VRI	All Island	86.00	Produced quality assuarance of Dairy products	2011-2016	GOSL	15.00	13.71	13.71	58.89	-	No.	Sample analyzed. (On request)	1,343 milk samples, yoghurt samples, drinking	2195 samples were analyzed.		DAPH
													25 kits milk adulteration testing kits Provided	16 kits issued.	16 kits issued.		
12	Export Facilitation of Chicken Meat and Eggs through	All Island	95.00	Controlled Poultry diseases in Poultry Breeder	2013-2018	GOSL	10.00	8.58	8.58	52.86	1.59	No.	114 Breeder farm monitoring (visits)	121 visited	329 were vis		DAPH
	Poultry Health Management			farms									34,200 Whole flock tested (birds)	26,007 Whole flock tested	109,035 Whole flock were tested		

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
				То		2016 Allocation	Imprest received 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	2016	Achievement up to 31/12/2016	Progress		Agency
												monitoring visited	visited	381 Hatchery monitoring visited		
												12,000 of hatchery samples tested.	9,116 hatchery samples tested	29,450 hatchery samples were tested		
												8,000,000 ND Vaccine (doses) distributed	6,047,200 ND Vaccine distributed.(dos es)	16,401,000 ND Vaccine were distributed.(d oses)		
												6,400,000 Field level vaccinated (birds)	3,603,184 Field level vaccinated	9,470,900 Field level vaccinated.		
												5,000 Serum samples collected	4,968 Serum samples collected	13,722 Serum samples were collected.		
												5,000 Cloaccal swabs collected.	4,175 Cloaccal swabs collected.	10,870 Cloaccal swabs were collected.		
												1,500 Live bird market samples collected.	850 Live bird market samples collected.	2,203 Live bird market samples were collected.		
												2,500 Poultry Processing Plant samples Collected.		5,027 Poultry Processing Plant samples were collected.		

	Name of the Project	Location	Total Cost (Rs.Mn)		Project Period From -	Financing Source	Fir	nancial Prog	ress (As at 31s	st December 2	2016)	Physica	l Progress (As	at 31st Decemb	er 2016)	Issues/ Remarks	Implemen ting
					То		2016 Allocation	Imprest received 2016			Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
													5,000 Collection of Droppings collected. (Migratory birds)	collected.	11,969 Droppings were collected.		
1	3 Livestock Health Improvement	All Island		Prevented and controled diseases for animal	2008-2020	GOSL	5.00	5.00	5.00	39.47	0.56		12,400 Animals screened for Mastitis	screened for Mastitis	76,674Anima ls were screened for Mastitis		DAPH
													15,100 Milk Samples tested	Samples tested	35,137 of Milk Samples were tested		
														pre- immunized.	7,507 Calves for Tick Fever were pre- immunized.		
													against	Brucella immunized	11,916 Animal against Brucella were immunized.		
													8,000 Calves tested for parasitic conditions	parasitic conditions	15,424 Calves were tested for parasitic conditions.		

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	ancial Prog	ress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	er 2016)	Issues/ Remarks	Implemen ting
110,000		(10,7,11)	o uspaus	То	200100	2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
4 Exploring commercial fodder production for Dairy Development in Sri Lanka	All Island	35.50	Explored green fodder production, trade and use in the country under a	2013-2018	GOSL	4.00	3.88	3.88	14.92	-	Acres	establishment of intensive	17 acres field establishment of intensive fodder blocks produced.	82 acres field establishment of intensive fodder blocks were produced.		DAPH
			profitable and sustainable venture								No.	04 Field demonstratio n programms Conducted	02 Field demonstration programms Conducted	02 Field demonstratio n programms Conducted		
											Kg	10,000 Kg Organize marketing Channel for green fodder and Silage produced.	89,750 Kg Organize marketing Channel for green fodder and Silage produced.	349,750 Kg Organize marketing Channel for green fodder and Silage produced.		
5 Livestock Promotion	All Island	65	Disseminate d technology and information to all stake-	2008-2020	GOSL	2.00	2.00	2.00	46.76	-	No.	186 Mass Media Programs 06 Exhibitions 40,000 Booklets	152 Mass Media Programs 9 Exhibitions conducted 38,398 Booklets	1,229 Mass Media Programs 75 Exhibitions 179,890 Booklets		DAPH
6 Establishment of Livestock Technology Park	All Island	25.80	Established of Livestock Technology Park	2012-2017	GOSL	4.00	3.88	3.88	22.66	1.38	No/%	26,000 Persons visited	25,993 Persons visited	81,303 Perso		DAPH
Tark			Tark									150 m of boundary fence Established	35% completed	35% completed.		
												01 store room Constructed	95% completed.	95% completed.		
												01 Main Gate Constructed	Completed.	Completed.		

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	oer 2016)	Issues/ Remarks	Implemen ting
					То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
													01 Drip irrigation system Constructed	30% completed.	30% completed.		
													200 meters internal road Constructed	completed.	completed.		
1	7 Skill Sector Development	All Island		Produced Diploma holders in livestock sector.	2016-2018	GOSL	25.00	24.82	24.82	24.82	0.43		School of Animal Husbandry, Seeppukula ma.			TEC has been revised.	DAPH
														Completed.	Completed.		
													Storage facilities improved	Completed.	Completed.		
													Residential Facilities for the Staff strengthened	Completed.	Completed.		
													Teacher learner interactions facilitated	60% completed.	60% completed.		
													Water availability Increased	70% completed.	70% completed.		
													Agriculture machinery	Completed.	Completed.		

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	ress (As at 31s	t December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Impleme ting
					То		2016 Allocation	Imprest received 2016			Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
													School of Animal Husbandry, Karandagoll a, Kundasale				
														Completed.	Completed.		
														60% completed.	60% completed.		
														20% completed.	20% completed.		
													improved	20% completed.	20% completed.		
													Working Facilities for the field staff strengthened	Completed.	Completed.		
													Infrastructure development		75% completed.		
8		Selected District		Growth income generation	2016	GOSL	30.00	29.7	29.70	29.7	-		programmes conducted	64 Training programmes conducted & purchased equipment .	64Training programmes conducted & purchased equipment.	100% completed	Ministry

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	t December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
					То		2016 Allocation	Imprest received 2016	_		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
1	9 Development of pottery Villages	Selected District		Strengthene d the capacity	2016	GOSL	5.00	-	4.9	4.9	-	No	10 Training programmes conducted	13 Training programmes conducted		100% completed	Ministry
													200 Beneficiaries developed	259 Beneficiaries developed.	259 Beneficiaries developed.	100% completed	Ministry
2	0 Improvement of Handicraft villages	Selected District		Improved production capacity	2016	GOSL	6.00	-	5.90	5.9	-	No	10 Training programmes conducted	1 0	U	100% completed	Ministry
													400 Beneficiaries developed	416 Beneficiaries developed.	416 Beneficiaries developed.		
2	1 Development of Traditional Handicraft villages	Slected District	29	Strengthene d the capacity	2016	GOSL	29.00	-	28.50	28.5	-	No	80 Training programmes conducted	programmes	_	100% completed	Ministry
	vinages												1,875 Beneficiaries developed	2,957 Beneficiaries developed	2,957 Beneficiaries developed		
2	2 Establishment of Handicraft	Jaffna		Constructed marketing		Governme nt of India	28.00	-	-	-		No	Handicraft production	The Draft Copy of the MoU	The Draft Copy of the		Ministry

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	ress (As at 31s	t December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
	110 j ecc		(20,7,121)	o aspails	То	200100	2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
	production and Marketing village - kaithady			Centre		IN OF ENGINE							and Marketing village developed in kaithady	between the Govt.t of the republic of India and the Govt. of Sri Lanka has been submitted to the High Commission of India concurrence prior to obtaining the Cabinet approval on 06.09.2016. Signing of MoU was not until end of the year 2016.	Lanka has been		
23	Establishment of two cold room at Dambulla and Kappetipola	Dambulla Kappetipol a	2000	Established of two cold room	2016	GOSL	2,000.00		-	-	-	No	02 cold rooms constructed at Dambulla and Kappetipola.	Cabinet approval has been received on 27th June 2016.Consultat ion Procurement Committee and TEC has been appointed and all procurement	Cabinet approval has been received on 27th June 2016.Consult ation Procurement Committee and Technical	The project is at preliminar y stage yet.	Ministry
24	Establishment of New Economic Center in Vavniya and Mankulam	Vavniya	200	Improvemen t of living standard for producers and consumers	2016-2017	GOSL	100.00	45.85	45.85	45.85	-	No	Vavniya Economic Center established	Site clearance and mobilization of materials have been completed.	Site clearance and mobilization of materials have been		Ministry/ Central Engineeri ng Consultan cy Bureau

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	ress (As at 31s	st December 2	2016)	Physica	al Progress (A	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
			,	·	То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
		Mankulam	200	Established Economic Center in Mankulam			100.00	-	-	-	-	No	Mankulam Economic Center established	Not Started.		Submissio n of Feasibility Report by District Secretary, Mullaitivu still is pending.	Ministry /Central Engineeri ng Consultan cy Bureau / District Secretariat , Mullaitivu
2	Rural Economic Empowerment Programme	Batticaloa	100	Empowered the living standard of rural Community	2016	GOSL	100.00	97.10	97.10	97.1	-	N	44 Infrastructure facilities developed. (projects)	44 Infrastructure facilities completed. (projects)	44 Infrastructure facilities completed. (projects)	100%	
												No.	66 Livelihood facilities developed. (projects)	66 Livelihood facilities completed. (projects)	66 Livelihood facilities completed. (projects)	completed .	
		Polonnaru wa	30				30.00	24.33	24.33	24.33	-		40 Infrastructure facilities developed. (projects)	38 Infrastructure facilities completed. (projects)	38 Infrastructure facilities completed. (projects)	96 %	
												No.	Livelihood facilities developed. (projects)	15 Livelihood facilities completed. (projects)	Livelihood facilities completed. (projects)	completed .	
		Anuradapu ra,	170				170.00	132.70	132.70	132.7	-		Infrastructure facilities developed. (roads Culvert etc.)	Infrastructure facilities developed. (roads Culvert etc.)	159 Infrastructure facilities developed. (roads Culvert etc.)		

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
				То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
												Maize Seeds distributed among 5000 Benificiaries Water Pumps distributed	Maize Seeds have been distributed among 5020 Benificiaries. Water Pumps have been	Maize Seeds have been distributed among 5020 Benificiaries. Water Pumps have been		Ministry
												among 500 Benificiaries Mobile Sales	distributed among 750 Benificiaries.	distributed among 750 Benificiaries.		
											No.	Outlets distributed to 150 Benificiaries	Outlets have been distrubuted to 163 Benificiaries.	Outlets have been distrubuted to 163 Benificiaries.	80% completed	
												in 10 Divisional Secretariats	Equipments have been distributed to 1000 Benificiaries in 10 Divisional Secretariats.	in 10 Divisional Secretariats.		
												identified	have been distributed to 96 Benificiaries.	Milking Cows have been distributed to 96 Benificiaries.		
												Renovation of 02 milk chilling centres	Completed.	Completed.		

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	ancial Prog	gress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	er 2016)	Issues/ Remarks	Implemen ting
			` ,	·	То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
1	Renovation of Existing Dedicated Economic Centres(DECs)	Nuwara Eliya	4.9	Renovated the DECs	2016	GOSL	4.90	4.90	4.90	4.9	-	%	Vehicle Park Estabilised at N'Eliya DECs	Completed.	Completed.	Fund has been allocated to the GA Nuwara	District Seretariat Nueara Eliya
		Kappatipol a	5.04				5.04	5.04	5.04	5.04	-	%	Security wall estabilised at Kappatipola	Completed.	Completed.		District Seretariat Badulla
		Thambutte gama	3.07				3.07	3.07	3.07	3.07	-	%	Interlock Pavig to the vehicle Park	Completed.	Completed.	Fund allocated to the GA Thambutte gama	District Seretariat Thambutte gama
		Welisara	6				6.00	6.00	4.40	4.4	-	%	Internal Roads rehabilitated	Completed.	Completed.	Fund allocated to the GA Welisara	District Seretariat Welisara
		Meegoda	4.3				4.30	4.30	4.30	4.3	-	%	Internal Roads established	Completed.	Completed.	Fund allocated to the GA Homagam a	District Seretariat Homagam a
		Kurunduw atta	0.4				0.40	0.40	0.40	0.4	-	%	Toilet System rehabilitated	Completed.	Completed.	Fund allocated to the GA Colombo	District Seretariat Colombo
		Kilinochch i	0.3				0.3	0.3	0.30	0.3	-	%	Main Entrance Gate established	Completed.	1	Fund allocated to the GA Kilinochc hi	District Seretariat Kilinochc hi
			0.6				0.6	0.6	0.60	0.6	-	%	Front box calvet constructed	Completed.	Completed.		

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	ress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
			·	То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
		1.4				1.4	1.4	1.4	1.4	-	%	Interlock of Paving to the Toilet established	Completed.	Completed.		
		0.16				0.16	0.16	0.16	0.16	-	%	Land Side Clearing Work established	Completed.	Completed.		
		0.41				0.41	0.41	0.41	0.41		%	Pump and Accessories to tube well fixied	Completed.	Completed.		
	Ampara	1.4				1.4	1.4	1.40	1.4	-	%	Security Fence established	Completed.	Completed.		District Seretariat Ampara
	Veyangoda	4.8				4.8	4.8	4.80	4.8	-	%	Internal Roads established	Completed.	Completed.		Maganegu ma
27 Construction and Renovation of Paddy stores and Building	All Island		Nerw constructed and renovated of Paddy stores and Building	2016	GOSL	332.00	150.00	150.00	150	79.5	%	Constructed and renovated of Paddy stores and Building	18 Paddy stores and Building constructed and renovated. Others are on going.	18 Paddy stores and Building constructed and renovated. Others are on going.		Paddy Marketing Board
28 Liquid Milk Consumption Promotion Project	All Island		Increased amount local milk production/ Reduced amount of milk powder imports	2005-2018	GOSL	45	38.55	38.55	340.55	-	No	500 farms & 250 dairy producers improved	have been benefited. 02 nos. farm tanks and 07 mini coolers tanks have been distribuited.	Cans,(10 liters) 500 Milk Cans(10 liters)and	Cumulativ e expenditur e has been exceed than the TEC.	Ministry

Name of the Project	Location	Total Cost (Rs.Mn)		Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	t December 2	2016)	Physical	Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implementing
				To		2016	Imprest	Expenditure				Target -	Achievement	Cumulative		Agency
						Allocation	received	2016	Expenditure	bills in hand	Unit	2016	up to	Progress		
							2016						31/12/2016			
														distributed		
														for dairy		
														farmers in		
														Island wide.		
														●53 milk		
														testing kits		
														were		
														provided.		
														• 43 milk		
														sales out lets		
														were		
														modified		
														Providing		
														milk chilling		
														tanks (2000		
														liters - 10		
														and 5,000		
														liters 15)		
														increased		
														the milk		
														collection		
														capacity by		
														MILCO (Pvt)		
														ltd to were		
														facilitated.		
			ĺ											•375 farmers		

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 2	2016)	Physica	al Progress (A	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
				То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
29 Establishment of Animal Breeder Farms			Increased good quality breeding animals		GOSL	35	35	35	234.00	0.91	No	220 breeder farms established	220 breeder farms have been established.	established. • Two model farms at	Cumulative expenditure has been exceed than the TEC.	Ministry
80 Medium Term Livestock Development Programme	Northern province	440	Improved infrastructur e facilities	2010-2018	GOSL	45	26.2	29.2	221.20	-	No	Boys Hostel at Kilinochchi training centers Constructed Palai GVS Quarters Constructed	Completed	Following quarters were completed • 07 Veterinary Surgeon (VS) officers • 3 Government Veterinary Surgeon quarters		Ministry

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	oer 2016)	Issues/ Remarks	Implemen ting
				То		2016 Allocation	Imprest received 2016			Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
												GVS Quarters at Vannamodda i, Manthai West Mannar Constructed Bachelors Quarters at Mankulam Constructed Twin quarters for resource persons at regional livestock training centre, Kilinochchi		• 3 GVS cum quarters • 01 GVS sub Office • 01 Livestock Training School • 01 chick transport truck purchased • Boys Hostel training centers & Palai GVS Quarters completed.		
31 Development of Small & Medium Scale Poultry Farming Systems	All Island		Increased production of Poultry products (Chicken meat, Eggs)	2007-2018	GOSL	15	13.4	13.4	67.40	-	No	1500 farms established.	1595 farms have been established.	• 9358 small scale poultry farms were established. • 11 mini hatcheries, 42 mini processing unit and 46 mini feed mills were completed.		Ministry
32 Swine Industry Development	All Island		Increased production of pork	2014-2018	GOSL	10	9.35	9.35	34.35	-	No.	Swine pen in Horakelley Farm constructed	Completed.	Nucleolus swine herd at Horakely NLDB farm were		Ministry

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	t December 2	2016)	Physica	al Progress (As	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
				•	То		2016 Allocation	Imprest received 2016			Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
													Farms	73 Eco- Friendly Pig Farms Established.	• 03 model swine farms in western and north western		
													Eco-Friendly Model Pig Farms established		provinces were established. • Existing		
													Training program conducted	Two training programmes have been successfully completed in Western and North Western Provinces.	122 swine farms as environment ally friendly farms were developed. Two training programmes have been successfully completed in Western and North Western Provinces. Swine pen in Horakelley Farm constructed. Eco-Friendly Model Pig Farms established		
3	3 Importation of Dairy Animals (PhaseII)	Rhidegama NLDB farm		Increased good quality Animals and improved infrastructur e facilities		GOSL / AUSTRAL IA	900	565.39	565.39	2975.73	-	No.	2500 Dairy Cattle imported and developed Farm	Completed.	2,489 dairy Cattle were imported . Fodder Cultivation were		Ministry & NLDB

	Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	t December 2	2016)	Physica	al Progress (As	s at 31st Decemb	er 2016)	Issues/ Remarks	Implemen ting
					То		2016 Allocation	Imprest received 2016	^		Outstanding bills in hand	Unit	2016	up to 31/12/2016	Cumulative Progress		Agency
													and other dairy development activities constructed . provided	Construction of staff quarters competed. The payments have been done for the cencenratrate feed for imported animals.	NLDB farm in Rhidegama .		
3	4 Empowerment of Dairy Extension Service through knowledge Update	All Island		Increased trained officers	2016-2019	OSL/ Beları	4	-	-	-	-	No	conducted	be trained in Belarus State Agrarian University in 2017.	10 officers will be trained in Belarus State Agrarian University in 2017.		Ministry

Name of Proje		Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fir	nancial Prog	gress (As at 31s	st December 2	2016)	Physica	l Progress (A	s at 31st Decemb	per 2016)	Issues/ Remarks	Implemen ting
				То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
35 Establishi of Dairy Processin plant at Badalgam	g (Western Province)		Increased quantity of processed milk	2016-2019	GOSL/ DENMAR	10.00		-	-	-	No	Dairy processing center established	to Badalgama. Factory construction works has been started on 18.05.2016. 97% of Architectural,	Twelve shipments of Dairy equipments and construction materials have been imported to Badalgama. Factory construction works has been started on 18.05.2016. 97% of Architectural , Electrical and plumbing detailing have been completed. Consultant's office and	Mir	istry & MII

Ministry: Rural Economic Affairs

Name of the Project	Location	Total Cost (Rs.Mn)	Expected Outputs	Project Period From -	Financing Source	Fin	ancial Prog	ress (As at 31s	st December 2	2016)	Physica	l Progress (As	s at 31st Decemb	er 2016)	Issues/ Remarks	Implemen ting
			•	То		2016 Allocation	Imprest received 2016	Expenditure 2016		Outstanding bills in hand	Measuring Unit	Target - 2016	Achievement up to 31/12/2016	Cumulative Progress		Agency
6 National Food Production Programme	All Island	1	Increased the availability of livestock products in	2016-2018	GOSL	110.00	110.00	110.00	110.00	1.44		500 Small scale dairy farms Strengthened	524 Small scale dairy farms upgraded.	524 Small scale dairy farms upgraded.		Ministry & PDAPH
			local markets								No	330 Small scale Goat farms Strengthened	265 Small scale Goat farms upgraded.	265 Small scale Goat farms upgraded.		
												7,555 Poultry farms established	established.	8,681 Poultry farms established .		
												Procurement of Layer parents stocks	3360 layer parents imported.	3360 layer parents imported.		
7 Intergrated Rural Development through	Kurunegal a Gampaha		Strengthene d dairy farmer clusters	2016-2018	GOSL/Sau di	10	6.45	6.45	6.45	-	No	160 dairy farmers established	117 dairy farmers established.	117 dairy farmers established .		Ministry & PDAPH
improvement of Export Agriculture and Dairy Sector in Kurunegala and Gampaha												8 small scale dairy processing center established	2 processing center improved	2 processing center improved.		
Subsidy payment for local milk producers	All Island		Promoted of local milk powder industry	2016	GOSL	1000	435.6	435.6	435.6	-	Rs.	Provided Subsidy for local milk powder industry	of Rs. 216.9 mn has been paid to Pelwatta Dairy industry Ltd. and Rs. 218.7mn to Milco (Pvt)	Subsidy worth of Rs. 216.9 mn has been paid to Pelwatta Dairy industry Ltd. and Rs. 218.7mn to Milco (Pvt) Ltd.		Ministry

	Name of the Project	Type of the Project	Location	TEC (Rs.Mn)	Expected Out puts	Project period	Funding Source	Fina	ancial Prog	ress (As at Rs. Mn	31st Dec.	2016)			sical progress 31st Dec. 2016)		Issues/ Remarks	Implementi ng Agency
		(annual prog./ project)				From - To		2016 Allocatio n (Rs. Mn.)	Imprest Received 2016	Expendit ure 2016	Cumulati ve Expendit ure	Outstandin g bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
1	Science & Technology Popularizatio n Programme	Annual Prog.	Island wide		Issued 10 Vidya Magazine. 4 Science Extension Programs Programs conducted, Telecast TV Program	2016	GOSL	6.00	3.74	3.74	3.74		Number	Organize and publish the Magazine - 10, Organize and hold the extension programs - 04, Organize Telecast TV Program	10 issues published, 9 School science exhibitions were held. (100%)	11 issues published, 9 School science exhibitions were held. (100%)		Minstry of Science, Technology and Research (M/ST&R)
	2 Scientific Training- Scientific and Technological Knowledge Enhancement	Annual Prog.	Island wide		Conduct TNA, identify programme, Conduct programme	2016		8.00		5.59	5.59		Number	Conduct capacity building/soft skill development programmes for the ministerial staff	Funded for staff training (75%)	Funded for staff training (75%)		(M/ST&R)
	Science and Technology collaboration under Bilateral and Multilateral Agreements with other countries	Annual Prog.	N/A		1.Indo-SL joint Research project, 2.Science and Technology in Society (STS) forum 3.Other collaborations	2016	GOSL	20.00		47.13	47.13	0.00	No. Of projects, Amount funded	Fund research, Holding the STS Forum	8 projects are successfully completed, the forum successfully completed.(100%)	9 projects are successfully completed, the forum successfully completed. (100%)		(M/STR)
4	Techno- Entrepreneurs hip Development	Annual Prog.	Island wide		No. of Proposals Selected for Funding	2016	GOSL	2.00	0	0.308	0.308		No. of Projects	Fund Technology start ups	Funds were transferred to S and T collaboration vote for the expenses of STS Forum (0%)	Funds were transferred to S and T collaboration vote for the expenses of STS Forum		M/STR

	Name of the Project	Type of the Project	Location	TEC (Rs.Mn)	Expected Out puts	Project period	Funding Source	Fin	ancial Prog	ress (As at Rs. Mn	31st Dec.	2016)		-	ical progress 31st Dec. 2016)		Issues/ Remarks	Implementi ng Agency
		(annual prog./ project)				From - To		2016 Allocatio n (Rs. Mn.)	Imprest Received 2016	ure 2016		g bills in	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
-	Implementati on of R&D (Research and development) Investment Framework	,	N/A		Symposia for thrust area held, Action Plan in place, Proposals selected for funding.	2015	GOSL	20.00	4.88	4.88	7.875		No of projects successfully completed. Successful completion of forum	Hold Symposia for the identified thrust areas, Preparation of the Action Plan, select proposals for funding	Funded for a symposium organized by the University of Sri Jayawardenapura	95%		M/STR
4	5 Establishment of a Science Centre	Project	Homagama (at feasibility stage)		Land aquition process initiated , Completion of Technology Incubation Centre	2015	GOSL	175.00	0	0	0.00		Land, Buildings	Acquire a land	expert team is in the process of studying the feasibility of the provided land for the Science Center. Technical Incubation Center (TIC) is in operation.	in operation. Technical expert team is in the process of	behind scheduled due to delay in Land identificatio	M/STR

•	Project	Location	TEC (Rs.Mn)	Expected Out puts	Project period	Funding Source	Fina	ancial Prog	ress (As at Rs. Mn	31st Dec.	2016)		•	sical progress 31st Dec. 2016)		Issues/ Remarks	Implementi ng Agency
Ţ	annual prog./ oroject)				From - To		2016 Allocatio n (Rs. Mn.)	Imprest Received 2016	ure 2016		g bills in	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
7 Vidatha Programme Ann	nual Prog.	Island wide		10 Vidatha Centres (Buildings) repaired. Furniture provided for 80 Centres, Machinery and equipment provided for 25 centres, 2000 knowledge transfer trainings conducted, 1000 public awareness programmes conducted. 9 exhibitions arraigned, 1000 Vidatha leaflets/hand book published, 05 special projects.	2016	GOSL	71.30	63.09	63.09	63.09			Centres, provide machinery for	18 buildings repaired, 3506 knowledge transfer programme were conducted. 2098 public awareness programme were conducted. 55 GMP Certificate and 15 Vidatha System Certificates. Tamil translation of Vidatha Hand book was completed.	18 buildings repaired, 3506 knowledge transfer programme were conducted. 2098 public awareness programme were conducted. 55 GMP Certificate and 15 Vidatha System Certificates. Tamil translation of Vidatha Hand book was completed.(95%)	additional funds transferred to 2001	Vidatha, M/S,T & R

Name of the Project	Type of the Project	Location	TEC (Rs.Mn)	Expected Out puts	Project period	Funding Source	Fin	ancial Prog	Rs. Mn		ŕ		(As at	ical progress 31st Dec. 2016)		Implementi ng Agency
	(annual prog./ project)				From - To		2016 Allocatio n (Rs. Mn.)	_	Expendit ure 2016	Cumulati ve Expendit ure	g bills in	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress	
S Space Application	Annual Prog.	Katubedda	37.37	Accelerate the introduction of Space Technologies to SL	2016	GOSL	37.37	37.37	37.394	37.394 with commitme nts			Nanosatellite project. UN/ESCAP pilot project on Drought monitoring. Establish Spectral	planning workshop for Nanosatellite completed. UN/ESCAP pilot project on Drought monitoring. Spectral signature Bank done. Flight testing of UAV commenced. Research projects on Astronomy and Space Technology Applications- 04 nos completed (75%)	Initial mission planning workshop for Nanosatellite completed. UN/ESCAP pilot project on Drought monitoring. Spectral signature Bank done. Flight testing of UAV commenced. Research projects on Astronomy and Space Technology Applications-04 nos completed (75%)	Arthur C Clarke Institute for Modern Technologies
Projects	Annual Prog.	Colombo		Patents obtained, New Technology transfers, Commercialized Projects	2016	GOSL	31.76	7.7	7.7	7.7						Industrial Technology Institute (ITI)

	Name of the Project	Type of the Project	Location	TEC (Rs.Mn)	Expected Out puts	Project period	Funding Source	Fin	ancial Prog	ress (As at Rs. Mn	31st Dec.	2016)			sical progress 31st Dec. 2016)		Issues/ Remarks	Implementi ng Agency
		(annual prog./ project)				From - To		2016 Allocatio n (Rs. Mn.)	_	Expendit ure 2016	Cumulati ve Expendit ure	Outstandin g bills in hand	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress		
10	Oconstruction of Modern Research Development Complex	Project	Malabe	750.00	Completed Complex	2015 - 2017	GOSL	531.00	217.3	133.3	362.00	132.00		Completed Complex	Admin block & 2 story from 5 story building fully completed. Upper three floor super structure completed. CAPC approved procurement yet to be started.		Balance funds need to CAPC Approved Procuremen t for a Rs. 217 Mn	Industrial Technolgy Iinstirute (ITI)
11	Invigorating grass root level creativity across school, technical colleges, universities, research institutes and rest of the society.	Annual Prog.	Island wide	1.5 / Revised amount 1.02 (2016.11.2 5)	New clubs set up in schools, technical colleges, universities, research institutes and rest of the society.	2016	GOSL	1.5 / Revised amount 1.02 (2016.11.2 5)	1.12	1.12	1.12		Number		13 awareness seminars held. Provided panel of judges to evaluate inventions for 12 institutions. Total no- of young inventors clubs registered in the website-150	13 awareness seminars held. Provided panel of judges to evaluate inventions for 12 institutions. Total no. of young inventors clubs registered in the website- 150 (100%)		Sri Lanca Inventor's Commission (SLIC)
12	Nanotechnolo gy Science Park Development	Project	Homagama		All 10 rooms in occupation. Completion of phase 1b designing and tender documentation for the 2nd Hexagon.	2016	GOSL	550.00	277.1	333.3	333.3	56.1		Construction complete. Start Initial designing of the 2nd Hexagon		procurement to be started based on the Cabinet Decision.		Sri Lanka Iinstirute of Nanotechnolo gy (SLINTEC)

	Name of the Project	Project	Location	TEC (Rs.Mn)	Expected Out puts	Project period	Funding Source	Fina	ancial Prog	ress (As at Rs. Mn	31st Dec.	2016)		•	ical progress 31st Dec. 2016)		Implementi ng Agency
		(annual prog./ project)				From - To		2016 Allocatio n (Rs. Mn.)	Imprest Received 2016	ure 2016	Cumulati ve Expendit ure	g bills in	Measuring Unit	Target 2016	Achievement up to 31.12.2016	Cumulative Progress	
T:	Research Program on the Health Science	Project	Island wide		Assist research in Diabetes, Dengue, CKDu and Cancer	2016	GOSL	250.00	50.00	50.00	50.00		No of grants awarded No of RCCs developed	stitutes to be	areas were discussed in detail among the experts. 38 EsOI were received in response to the advertisement. (Diabetes – 06, Dengue – 06, CKDu – 15, Cancer – 11). 24 grants were awarded for a period of 6 months on the basis of extending depending of the progress of each Research project.	research issues in the four areas were discussed in detail among the experts. 38 EsOI were received in response to the advertisement. (Diabetes – 06, Dengue – 06,	National Science Foundation (NSF)

	N 6.1		m . 1		Project period	F1 .		Financ	ial Progress	(Rs. Mn)		Ph	ysical Progr	ess (As at 31st	Dec.2016)		
	Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target	Achievment	Cumulative progress	Remarks	Implement ing agency
1	Establishment of Vocational Training Centre at Kilinochchi (GOSL / German)	Kilinochchi	1,344.00 (EUR.8.4 Mn (foreign)	Establishmen t of a Vocational Training Institute in Kilinochchi	2012-2016	German	1200 220		1,204.79	1,325.12	0	%	100%		100%		MSDVT
2	Training and	Gampaha(Technical College Orugodawa tta (VTC)		1. Establishmen t of two traning centers 2. Supply of equipment 3. Capacity Development 4. Textbook development		Exim Bank of Korea(USD 26 Mn) & GOSL(USD 5 mn)	1200	21	756	776	Nil		and	Contract was awarded to Korean contractor in October 2016 and 30 % of the Contract Amount USD 16.8 Mn was disbursed in December 2016. Contractor mobilized and commenced the work in Dec 2016. Under the local component, Eath filling and building retaining wall completed sucessfully.	Contract was awarded to Korean contractor in October 2016 and 30 % of the Contract Amount USD 16.8 Mn was disbursed in December 2016. Contractor mobilized and commenced the work in Dec 2016. Under the local component, Eath filling and building retainingwall completed successfully.		PMU / MSDVT
3	Improvement of Vocational Training (Youn Diriya)	Ministry	30		2016		30 10										

				Project period			Financ	ial Progress	(Rs. Mn)		Phy	sical Progr	ess (As at 31st I	Dec.2016)		
Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target	Achievment	Cumulative progress	Remarks	Implement ing agency
* World Youth Skills Day			(1)Promote the International Skills Day (2) To aware the youth about "Reconciliati on through Youth Skills Development" by Panel discussion		GOSL			1.15			Percentage		100%	100%		MSDVT
* Career Guidance Training			08 Programs			4.00		3.78			No. of Programmes		100%	100%		
* Promotional works			Posters & CD's on CG Unit &VT			3.70		0.13			No. of Activities		50%	50%		
* Basic Training program for			1 Programs			0.15		0.12			No. of Programmes		100%	100%		
Touch Your Future Exhibition			Giving opportunity for innovative ideas of the students			15		0.71			03 Compitition 01 Exhibitions		50%	50%		TVET
C.E.B. training Program						5										
*Assesment			Qualify for NVQ Certificates			3		2.19			No.of Qualified students		100%	100%		TVEC DTET
*Award Ceremony			Awaiding NVQ Certificates			2		0.24			No.of Certificates		100%	100%		MSDVT

	N 64		T 1		Project period	F1 .		Financ	eial Progress	(Rs. Mn)		Ph	ysical Progr	ess (As at 31st	Dec.2016)	
	Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target	Achievment	Cumulative progress	Implement ing agency
4	Self Employment Promotion Initiatives (SEPI)		75	No.of loans	2016		75		75			No.of loans receptions 182		100%	100%	Mimistry (DTET NAITA VTA SLIOP NYSC)
	* Awareness Programme	Ministry & Kilinochchi District Vocational Training Center		03 Programs		GOSL	0.14		0.14			No. of Programmes		100%	100%	MSDVT
	*G.C.E.A/L Technology Stream			Offering travelling allowances for lecturers and instructors		GOSL	9.80		0.21			No. of lecturer hours		100%	100%	MSDVT
5	Skills Sector Development Programme	Island wide	101.5Mn. ADB –USD 100.0Mn. Pipeline.	I. Improving the access, quality and 2. Introducing supportive policies and reforms. Strengthen the social marketing and career guidance.		ADB /WB	3020	1637.45	1456.08	6055.95	57.25	centers rehabilitated	Completion of balance work of upgrading centers Upgrading of 23centres DTET-04 OU-SL-01 NYSC-03 VTA-11 NAITA-04	centers 02 have been completed, 20 centers are in progress.	26 training centers have been completed and progress of rehabilitation of 23centresare as follows; 2-completed 5-almost completed 16-in progress	

N 641		T 4 1 4	F 4 1	Project period	E: .		Financ	ial Progress	(Rs. Mn)		Ph	ysical Progr	ress (As at 31st l	Dec.2016)	T 1
Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target	Achievment	Cumulative progress	Implement ing agency
												of commitmen t payment and supplying of new	Rs.68.0 Mn.worth office equipment, sound and multimedia have been purchased		
													were awarded for 07 CoTs and physical progress 40%- 85%.	Rehabilitation of 08 CoTs under DTET are in progress.	
											No. of courses with required equipment	of equipment and balance payment of	of equipment	Rs.2243.07Mn worth of goods and works procured in 2014 and 2015.	
												of existing UCs and facilitate to	the 2 nd batch of 05 UCs. 179 students	Colleges are in	

N64L-		T-4-14	F41	Project period	F:		Financ	ial Progress	(Rs. Mn)	Ph	ysical Progr	ress (As at 31st l	Dec.2016)		I14
Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re	Cumulative Expenditure	Measuring Unit	Target	Achievment	Cumulative progress	Remarks	Implement ing agency
											Construction of 03 VTA centers (Ahangama , Horana and Rathmalan a VT centres) Continuation of Kuchchaw eli VT centre To complete the Student Convenien ce Building at CGTTI Lodging facilities for New building for Vavuniya TC	78% completed 55% completed. 25% completed.	55% completed		
										trained	Instructor Training (NVQ 5)- 260	1,659 instructors were trained (Target	2014-1575		
											Industrial Training- 120		2015- 1340		
											Training Centre Assessor Postgraduat Industry Foreign		2016- 1659		

N 641		T 4 1 4	E (1	Project period	T		Financ	ial Progress	(Rs. Mn)		Ph	ysical Progr	ess (As at 31st	Dec.2016)		
Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re		Outstandi ng bills in hand	Measuring Unit	Target	Achievment	Cumulative progress	Remarks	Implement ing agency
												Other(MIS, Procureme nt, ICT etc)				
											Analysis	Analysis Report	Out of 4 priority sectors 03 reports were submitted for validation to ISSC.	Skills Gap Analysis reports were done in 04 priority sectors; Construction, ICT, Light Engineering & Tourism. 03 reports were submitted for		
												ent of 04 ISSCs (cumulativ e)	ISSCs have been incorporated in 04 priority sectors namely, Construction, ICT, Manufacturin g &Engineering and Tourism.	ISSCs have been established in 04 priority sectors and operational activities are being done.		
												Skills Report	Draft Annual Skills Report of 2015 will be ready by end of January, 2017.	Annual Skills report of 2014 was published.		
											Number of TVET centres installed QMS		48centres have been installed QMS	106centres have been installed QMS		

Name of the		T-4-14	F4J	Project period	F:		Financ	ial Progress	(Rs. Mn)		Phy	ysical Progr	ess (As at 31st	Dec.2016)		I14
Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target	Achievment	Cumulative progress	Remarks	Implement ing agency
												Employme	ACTA has	102 students have		
												nt Linked	enrolled 102	been enrolled in		
												Training	students to	Construction sector		
												Programs(train in	and enrollment in		
												At least	construction	other sectors are in		
												2,000	sector in 2016.	progress.		
												trainees	-			
											Availability	Establishm	Utilizing	Center		
												ent of	center	Management		
													Management	Software is utilized		
													Software in	for real-time		
												Information		operation in		
													providing	majority of IAs.		
												(MIS)	hardware	Providing hardware		
													requirement	requirements of IAs		
													for IAs were	in Western		
													carried out.	Province is in		
													-	progress.		
														Performance		
														analysis have been		
														done for VTA in		
														2014 and VTA &		
													processed	NAITA in 2015.		
														Draft reports of		
														data analysis for 04		
														centres (VTA,		
														NAITA, DTET and		
														CGTTI) are being		
														prepared.		
											No. of RPL	Implementa	4188 pre	2014-5004		
											certificates	tion of RPL	assessments			
													were			
													completed	Total-9845		
												RPL)	3362 final			
													assessments			
													were			
													completed.			

	N 64b -		Т-4-14	E4- d	Project period	F:		Financ	ial Progress	(Rs. Mn)	Ph	ysical Progr	ess (As at 31st l	Dec.2016)		I
	Name of the Project	Location	Total cost (Rs. Mn)	Expected outputs	From -To	Financing Source	Allocation	Imprest received	Expenditu re	Cumulative Expenditure	Vieasiiring	Target	Achievment	Cumulative progress	Kemarks	Implement ing agency
											No. of social	Implementa	Media	Media campaign to		
											marketing	tion of	campaign	promote public		
											programmes	social	were carried	TVET sector were		
											implemented	marketing	out to promote	carried out and		
												campaign	public TVET	technical and		
														financial assistance		
														were provided to		
														the TVET.		
1																

					Project		Fi	nancial F	Progress (R	s.Mn.)		P	hysical Progre	ss 2016 (as at 31. 12. 201	6)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period From- To	Funding Source	2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumula tive Expend iture	andin	Measuring Unit	Target 2016	Achievement up to 31. 12. 2016	Cumulative Progress	_	Implementing Agency
1	Financial support for Kidney Patients	All Island	667.22	Monthly allowance of Rs. 3,000 provided to kidney patients	AP	GOSL	667.22	-	486.81			No. of Patients	19,645 Patients	Monthly allowance provided - 15,453 Kindnet Patients	79%		National Secretariat for Persons with Disabilities (NSPD)
2	Financial support for elderly over 70 years of age	All Island	9,265.92	Monthly allowance of Rs. 2,000 provided to elders over 70 years of age	AP	GOSL	9265.92	-	9,265.92			No. of Beneficiarie s	386,080 Beneficiaries	Monthly allowance provided - 386,080 Beneficiaries	100%		National Secretariat for Elders
3	Monthly allowance for disabled families	All Island	1,077.59	Monthly allowance of Rs. 3,000 provided to disabled persons	AP	GOSL	1,077.59	ı	1,074.37			No. of Persons	30,082 Persons	Monthly allowance provided - 30,005 disabled Persons	99%		National Secretariat for Persons with Disabilities (NSPD)
4	National Counseling Programme	All Island	15.0	372 Programme s Conducted	AP	GOSL	15.0	15.0	13.9	-	_	No. of Programmes	372 Programmes	360 National counseling programme conducted	97%		Counseling Division
5	Support for Low Income Disabled	All Island	40.0		AP	GOSL	40.0	40.0	38.9								National Secretariat for persons with
5.1	Provision of Assistive Devices			75 mobile services conducted			13.6		13.6			No. of Mobile services	100 mobile services	98 mobile services conducted	98%		Disables
5.2	Provision of Medical Assistance			Medical Assistance provided to 300 persons			6.0		6.0			No. of Persons	450 Persons	Medical assiatance provided - 406 Persons	90%		

			TD 4.1		Project		Fi	nancial I	Progress (R	s.Mn.)		P	hysical Progres	ss 2016 (as at 31. 12. 201	6)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period From- To	Funding Source		Imprest receved 2016	Expendit ure 2016		andin	Measuring Unit	Target 2016	Achievement up to 31. 12. 2016	Cumulative Progress	_	Implementing Agency
5.3	Educational Assistance for student with disabilities			Educational assistance provided to 400			3.0		3.1			No. of Children	400 Children	Educational assistance provided - 377 Children	94%		
5.4	Brail Training Programme			02 Brail training programme conducted			0.1		0.1			No. of Programme		01 Brail training Programme conducted	50%		
5.5	Provision of self employment opportunities			Self employmen t assistance provided to 500 persons			9.3		9.25			No. of Persons	500 Persons	Self employment assistance provided - 386 Persons	77%		
5.6	Promotion of skill development of persons with disabilities (PWDs)			Improved skill developme nt of PWDs			1.5		0.91			No. of Persons	50 Persons	Improved skill development - 17 PWDs	34%		
5.7	Other activities						6.6		5.9			Number	100%	100%	100%		
6	Self Employment Opportunities for Single Parent Families	All Island	20.0	650 single parent families benefited	AP	GOSL	20.0	20.0	20.0			No. of Families	650 Families	Self Employment Opportunities provided - 518 Singhe parent families	80%		National Secretariat for persons with Disables

					Project		Fi	inancial I	Progress (R	s.Mn.)		P	hysical Progre	ss 2016 (as at 31. 12. 201	16)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period From- To	Funding Source	2016 Allocation	Imprest receved 2016	Expendit ure 2016	Cumula tive Expend iture	Outst andin g bills in	Measuring Unit	Target 2016	Achievement up to 31. 12. 2016	Cumulative Progress	l -	Implementing Agency
7	Modernizatio n of Vocational Training Centres (VTCs)	Thelambu yaya, Ketawala, Amunuku mbura, Wattegam a, Kalawana and Madampe	20.0	Modernize d VTCs	AP	GOSL	20.0	19.8	19.8			No. of VTCs	Modernizatio n 06 VTCs	Work Completed 1. Thelambuyaya 2. Madampe 3. Kalawana 4. Wattegama 5. Ketawala 6. Ammunukumbura	100%		D/Social Service
8	Community Based Rehabilitation Programme (CBR)	All Island	10.0	Provided Infrastructu re facilities for PWDs	AP	GOSL	10.0	9.9	9.9			No. of Programme	Provision of Infrastructure facilities and conductiong CBR programmes	Sanitary Units - 137 Water Connection - 18 Electricity Connection - 05 Ramps - 11 Water Metres - 04 House Repair - 09	95%		D/Social Service
9	Development of Thelambuyay a and Amunukumbu ra VTCs	Amunuku	369.5	Vocational Training provided for disabled	2013 2017	GOSL	62.0	62.0	62.0	233.93		No. of VTCs	100%	25% Completed	25%		D/Social Service
10	Livelihood Development Programme	All Island	1,208.0	Livelihood developme nt projects completed	AP	GOSL	577.06	1021	571.34			No. of Programme	34,919 Programmes	27, 936 Programmes Completed	80%		D/Divineguma Development
10.1	Marketing Promotion Programme			No. of Projects completed			248.69		233.11			No. of Programme	1,453 Programmes	1,308 Programmes Completed	90%		D/Divineguma Development
10.2	Social Development Programme			No. of Projects completed			211.0		210.02			No. of Programme	2561 Programmes	2561 Programmes Completed	100%		D/Divineguma Development
10.3	Community Based Organization Programme			No. of Programme s conducted			11.00		8.51			No. of Programme	241 Programmes	153 Programmes Completed	63%		D/Divineguma Development

			T		Project		Fi	nancial I	Progress (R	s.Mn.)		P	hysical Progres	ss 2016 (as at 31. 12. 201	6)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	period From- To	Funding Source	2016 Allocation	Imprest receved 2016	Expendit ure 2016		andin	Measuring Unit	Target 2016	Achievement up to 31. 12. 2016	Cumulative Progress	_	Implementing Agency
10.4	Information Technology Programme			No. of Officers trained			54.25		45.78			No. of Officer	340 Trainee Officers, 14,346 trained Officers, 21 Programmes	Trainee Officers - 255 Trained Officers - 10,760 Programmes - 16	75%		D/Divineguma Development
10.5	General Training Programme			No. of Workshops conducted			20.0		7.91			No. of Workshops	150 Workshops	135 Workshops conducted	90%		D/Divineguma Development
10.6	Media Programme			Media Programme s conducted			23.0		22.69			No. of Programme	52 audio programmes 52 vedio programmes 08 newspapers 04 advertisement s 08 programmes	Audio programmes - 37 Vedio programmes - 36 Newspapers - 06 Advertisements - 03 Programmes - 06	70%		D/Divineguma Development
10.7	Samurdhi Relief Survey Programme			Samurdhi Relief Survey completed			52.0		42.98			No. of Programme	01 Programme	85% Completed	85%		D/Divineguma Development
10.8	Other activities			No. of Programme s conducted			11.0		10.35			Number	34 Programmes 107 Workshops	Programmes - 33 Workshops - 102		95%	D/Divineguma Development

			T 4 1 C 4	P. 4.1	D	Б. 1.		Finan	cial Progress (F	Rs.Mn.)		Physic	al Progr	ress 2016 (as at	31.12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Source	Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measur ing Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	Implementing Agency
1	Digana National Sports Complex	Kandy	490.00	Sports Complex with all required facilities	2010-2016	GOSL	60.00		97.63	378.87	100.00	%	20	15	95	All most completed	
2	Kilinochchi National Sports Complex	Kilinichchi	277.30	Sports Complex with all required facilities	2010 -2017	GOSL	40.00		55.51	284.70	13.00	%	20	10	80	Work in progress	
3	Anuradhapura National Sports Complex	Anuradhapura	327.86	Sports Complex with all required facilities	2011 -2016	GOSL	35.60		1.10	293.36	5.52	%	100	100	100	Completed	
4	Badulla Vincent Dias National Sports Complex	Badulla	411.70	Sports Complex with all required facilities	2011 - 2016	GOSL	20.00		0.15	280.76	-	%	100	100	100	Completed	
5	Trincomalee Mackeyzer Playground - Eastern Province	Trincomalee	386.40	Sports Complex with all required facilities	2013-2017	GOSL	80.00		32.49	231.68	-	%	100	90	90	Work in progress	
6	Sabaragamuwa National Sports Complex	Rathnapura	311.45	Sports Complex with all required facilities	2015 -2017	GOSL	75.00		67.54	161.96	53.00	%	50	40	65	Work in progress	
7	NWP National Sports Complex	Bingiriya		Sports Complex with all required facilities	2016-2019	GOSL	50.00		0.10	0.10	-	%	30	20	5	Awarded the contract	
8	Matara District Sports Complex	Matara	214 16	Sports Complex with all required facilities	2012 -2016	GOSL	26.59		38.59	289.43	5.37	%	10	10	100	Completed	Department of Sports
9	Kalutara District Sports Complex	Kalutara	228.11	Sports Complex with all required facilities	2012 -2016	GOSL	19.87		3.48	241.87	0.79	%	10	0	96	Ready to be opened	Development

			T . 1.C .	D (1	D	Б. 11		Finan	cial Progress (I	Rs.Mn.)		Physic	cal Progr	ess 2016 (as at	31.12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Source Source	Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measur ing Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	Implementing Agency
10	Polonnaruwa District Sports Complex	Polonnaruwa	210.29	Sports Complex with all required facilities	2012 -2016	GOSL	140.51		99.80	218.67	9.35	%	20	20	100	Completed	
11	Puttalam District Sports Complex	Puttalam	215.43	Sports Complex with all required facilities	2012 - 2017	GOSL	55.67		47.46	191.07	18.91	%	15	15	95	Ready to be opened	
12	Batticaloa District Sports Complex	Batticaloa	239.66	Sports Complex with all required facilities	2012 -2016	GOSL	42.35		23.11	232.14	12.55	%	5	5	100	All most completed	
13	Ampara District Sports Complex	Ampara	217.03	Sports Complex with all required facilities	2012 -2017	GOSL	62.77		3.25	183.24	10.98	%	15	15	95	Ready to be opened	
14	Galle District Sports Complex	Dadella	256.05	Sports Complex with all required facilities	2012 -2017	GOSL	50.00		35.54	83.91	38.17	%	75	60	65	On going	Department of Sports
15	Vavuniya District Sports Complex	Vavuniya	256.05	Sports Complex with all required facilities	2015 -2017	GOSL	50.00	1,111.07	53.62	119.20	14.40	%	75	60	65	On going	Development
16	Kegalle District Sports Complex	Kegalle	298.46	Sports Complex with all required facilities	2012 -2017	GOSL	50.00		44.72	100.77	17.08	%	75	60	65	On going	
17	Matale District Sports Complex	Matale	261.90	Sports Complex with all required facilities	2015 -2017	GOSL	50.00		16.21	60.60	41.89	%	75	53	55	On going	
18	Gampaha District Sports Complex	Gampaha	256.05	Swimming Pool, 400m Track, Pavillion, Indoor stadium	2015 -2017	GOSL	41.63		0.10	45.52	2.94	%	50	35	35	On going	

			m	n .	n			Finan	cial Progress (I	Rs.Mn.)		Physic	al Progr	ress 2016 (as at	31.12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measur ing Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	Implementing Agency
19	Mannar District Sports Complex	Mannar	256.05	Swimming Pool, 400m Track, Pavillion, Indoor stadium	2015 -2017	GOSL	50.00		0.17	45.00	1.74	%	50	5	5	On going	
20	Improvement of District Training Centre	Bogambara	18.47	Centre	2016- 2017	GOSL	25.00		7.98	7.98	-	%	50	5	5	On going	
21	Rural Sports Ground	Island wide	25.00	Ground	2015 -2016	GOSL	25.00		-	20.23	-	%	75	100	100	Completed	
22	Exposure Program	Island wide	400.00		2015 -2016	GOSL	379.20		72.20	347.07	50.50	%	100	98	98	Completed	
23	Improvement of Reid Avenue Sports Complex	Colombo	50.00	Ground	2014 -2016	GOSL	50.00		23.88	28.73	9.03	%	20	20	20	On going	
24	Torrington Sports Ground	Colombo	100.00	Ground	2016 -2017	GOSL	50.00		28.13	34.51	3.89	%	75	5	5	On going	
25	Sports School Project	Island wide	50.00	Ground	2016	GOSL	40.00		34.04	45.62	1.38	%	80	25	80	On going	Department of Sports Development
26	Tholangamuwa/ Kegalle & St Josheps Sports Project	Kegalle	517.93	Ground	2016	GOSL	60.00		13.24	430.85	23.29	%	75	85	85	On going	·
27	Renovation of Duraiyappa Stadium	Jaffna	144.96	400m track, ground, Pavillion	2014	Foreign/ GOSL	58.00		9.40	9.40	-	%	85	85	100	Completed	
28	Renovation of Alfres F.Peiris Play Ground- Wennappuwa	Puttalam	54.00	Ground	2015-2017	GOSL	20.00		9.58	15.41	5.83	%	50	25	75	On going	
29	Construction of National Sports Musium	Colombo	50.00	Musium	2015-2017	GOSL	20.00		20.00	20.01	-	%	50	75	75	On going	
30	SAG		100.00	Events	2016	GOSL	100.00		99.99	99.99	-	%	100	90	100	Completed	
31	Talent Identification		250.00	Programes	2016-2018	GOSL	174.00		49.69	77.48	27.79	%	20	20	20	On going	

			T . 10 .	F (1	D :	Е !		Finan	cial Progress (F	Rs.Mn.)		Physic	al Progr	ess 2016 (as at	31.12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Source Source	Allocation	Imprest received	Expenditure	Cumulative Expenditure	Bills in hand	Measur ing Unit	Target (%)	Achievement (%)	Cumulative Progress (%)	Remarks	Implementing Agency
32	Re-laying 400 running track	Colombo	350.00	400m track	20162017	GOSL	50.00		0.16	0.16	99.00	%	50	0	0	On going	
33	Re-laying 200 running track	Colombo	150.00	200 Track	2016-2017	GOSL	25.00		-	-	-	%	50	0	0	On going	a) va a v
34	Renovation Soccer & Rugby Playground	Colombo	100.00	Soccer & Rugby Playground	2016-2017	GOSL	20.00		15.00	15.00	67.18	%	50	60	60	On going	SNSCA
35	Renovation of Sports Hotel	Colombo	60.00	Sports Hotel	2016-2017	GOSL	60.00		50.00	50.00		%	50	95	95	On going	
36	Sports Related Ac	Island wide	1,160.00	Grounds	2016	GOSL	328.00		265.75		13.15	%	95	90	90	On going	MoS
37	Nuwara Eliya Spo	Nuwara Eliya	128.00	Residence	2007-2017	GOSL	30.00		24.17			%	20	25	25	On going	MoS
38	Sports Excellence Development	Island wide	30.00	Programmes	2016	GOSL	30.00		21.29			%	70	70	70	On going	NISS
39	Re- Engineering Project	Island wide	250.00		2013-2017	GOSL	20.00		19.39	512.64	0.06	%	85	85	96	On going	NISS
40	Establishment of Sports Laboratory	Colombo	108.00	Laboratory	2016-2017	GOSL	30.00		22.08	312.04	5.85	%	5	10	10	On going	ISM
41	Establishment of Research and Development Unit	Colombo	120.00	R & D unit	2016-2017	GOSL	50.00		35.69		11.60	%	20	20	20	On going	ISM
42	Plant & Machiner	Colombo	5.00		2016	GOSL	5.00		2.39		2.72	%	85	80	80		ISM

Ministry : Sustainable Development and Wildlife Department of National Zoological Gardens

Name of the	~ ~	Location	TEC	Expected	Project	Source	Financ	cial Progress	(As at 31st De	ecember 2016)	(Rs.Mn.)	Physical Progress	(As at 31	st Decemberr 2	2016)	Remarks	Implemen
Project	of the Projec t (annua l prog.		RS.Mn.	outputs	From -	of fainanci ng	Allocat ion for 2016	Imprest received	-	Cumulative Expenditure	Outstandi ng bills inhand	Measuring Unit	Target 2016	Achievement up to December 2016	Cumulative		ting Agency
Improvement of Dehiwala Zoo	, i	Colombo , Dehiwala	2200 (Approx imately)	Developed and modified Zoo	2010/10/ 15 - 2018/12/ 31 (Expecte d end Date)	CF* ZD & WF **	140.00	66.807 (For Capital Expenditure)	90.31	427.72 160.56	4.86	No.s:-(Enclosures, small buildings), sq.m;- (Small parks, Landscaping, Boundary wall) l.m:- (Roads, Chain link fences)	10%	8.0%		Most of the zoo projects are specified in nature hence architects take 3 – 6 months for designing. Therefore,	DNZG ***
Pinnawala Zoo		Kegalle, Pinnawal a	2200 (Approx imately)	New Zoo constructed accordingly the modern zoo concepts	2020/12/ 31 (Expecte d end	CF ZD &	180.00 98.93 Revised		63.82	627.88	3.42	No.s:-(Enclosures, small buildings), sq.m;- (Small parks, Landscaping, Boundary wall) l.m:- (Roads, Chain link fences)	10%	5%		competitive bidding is not convenient with compared to the available time. A cabinet paper	DNZG
					Date)	WF										was forwarded to get the approval for design and	
Safari Park at Ridiyagama	Project	Hambant ota, Ridiyaga ma	Stage 01 - 2600, Stage 02- 3500	Safari Park with Small Animal Kingdom	20 - 2018/12/ 31	CF	200.00 265.60 Revised		265.14	1,111.73	41.25	No.s:-(Enclosures, small buildings), sq.m;- (Small parks, Landscaping, Boundary wall) l.m:-	12%	8%		build projects to be done with state construction institutions and was approved	DNZG
					(Expecte d end Date)	ZD & WF	230.00		27.27	818.55	3.53	(Roads, Chain link fences)				now. Most of the planned projects are awarded at recent.	
Elephant Orphanage		Kegalle, Pinnawal a	60	Developed Elephant Orphanage	2016/01/ 01 - 2016/12/	CF	10.00 23.4		23.36	-	-	No.s:-(Enclosures, small buildings), sq.m;- (Small parks, Landscaping,), l.m:- (Roads, Chain link	100%	75%	75%		DNZG
					31	ZD & WF	50.00		8.73	-	14.60	fences)					

Ministry: Sustainable Development and Wildlife Department: Department of National Botanic Gardens

		Type of the		TEC		Projec	ct Period			Financial 1	Progress in 2	016 (Rs. Mn)			Physical Prog	gress in 2016	lar	
	Name of the Project	project (annual prog/projec t)			Expected out puts	Date of Commenc ement	Completion	Source of financing	2016 allocation		Expenditure 2016	expenditure	Outstan ding bills in hand	Measuring unit	Target 2016	31.12.2016	cumulative progress Sem	Implementi ng agency
1	Gampaha Botanic Gardens and Ganewatta Medicinal Plant Development Project	Annual Programme	Gampaha & Ganewatt a		Completed one toilet, 1 staff quarters, land improvements , a cafeteria	01.01.201 6	31.12.2016	GOSL	26.5	used the Departme nt of National B.G.s income	24.9	24.9	0	No. of buildings and feets	-Establish a toilet - Establish a quarters - Establish a cafeteria - Develop Roads (1560")	100%	100%	Gampaha Botanic Gardens and Ganewatta Medicinal Plant Gardens
2	Development of Mirijjawila Dry Zone Botanic Gardens	Programme	Mirjjawil a, Hambant ota		A plant conservatory, Utility building, cactus house, staff quarters, cafeteria, floriculture lab, Development of Roads (250m), an another entrance gate, protective fence (3.8km)	01.01.201 6	31.12.2016	GOSL	98.5	used the Departme nt of National B.G.s income	98.4	98.4	0	No. of buildings and meters/Km	-Establish a plant conservatory -Establish an utility building - Establish a Cactus house - Establish 2 no. of staff quarters - Establish a cafeteria - Establish a floriculture lab - Development of Roads (250m) -Establish an another entrance gate	100%	100%	Mirijjawila Dry Zone Botanic Gardens
3	Development of Seethawaka Wet Zone Botanic Gardens	Programme	Illukowit a, Avissawe lla	-	A cafeteria, view point area, road development, protective fence	01.01.201 6	31.12.2016	GOSL	25	used the Departme nt of National B.G.s income	24.9	24.9	0	no. of buildings and meters/Km	- Establish a cafeteria - Development of Roads (150m) -Establish a protective fence (3km) - Establish 2 summer houses	100%	100%	Seethawaka Wet Zone Botanic Gardens
4	Development of Meegalwa "Haritha Piyasa" Training Centre		Meegala wa	-	Rehabilitation of a old building	01.01.201 6	31.12.2016	GOSL	5	used the Departme nt of National B.G.s income	5	5		no. of building	- Rehabilitation of an old building	100%	100%	Department of National Botanic Gardens

Name of the		Projects	Total	Expected	Project	Funding		Finan	cial Progress (R	s Mn.)		Physic	cal Progress	- 2016		Impleme
Projects/ Programmes	Component	Location	Cost (Rs. Mn.)	Output	pieriod	Sources	2016 Allocation	Imprest Released 2016	Expenditure 2016	Cumulative Exp.	Outstanding bill in hand	Performance Indicators	targets 2016	Achevement up to 31.12.2016	Remarks	nting Agency
	Purchasing of Electric Fence equipment											Nos. of Km				
	Jungle Cleaning											Nos. of Km				
	Construction of Fence			476km								Nos. of Km	Construction of			
Construction of	Establishment of Bio Fence	All Wildlife Protected		length of Electric	Annual	Consolidat	250.00	**	239.97	239.97	No bills in	Nos. of Km	476Km length of new	96%		DWC
Electric Fences	Construction of Energizer Huts	areas		33km length of Bio Fences	Programme	ed Fund	20000				hand	Nos. of Huts	electric fence and 33km			
	Purchasing of Fence Posts											Nos. of posts	length of Bio fence			
	Watch Huts											Nos. of Huts				
	Additional wark of Horowpothana Elephant											Nos. of Km				

Name of the		Projects	Total	Evnoated	Duoinat	Funding		Finan	cial Progress (R	as Mn.)		Physic	cal Progress	- 2016		Impleme
Projects/ Programmes	Component	Location	Cost (Rs. Mn.)	Expected Output	Project pieriod	Sources	2016 Allocation	Imprest Released 2016	Expenditure 2016	Cumulative Exp.	Outstanding bill in hand	Performance Indicators	targets 2016	Achevement up to 31.12.2016	Remarks	nting Agency
	Rehabilitation of tanks			12 nos of Rehabilitat ed Tanks								Nos. of tanks	Rehabilitati on of 12 nos. of tanks			
	Construction concreate water hales			09 nos. of Water hales			100.00					Nos. of water	Constructio n 09 concreate water hales			
	Cleaning of Gal Kemas/ water hales			09 nos. of Water hals								hales	Cleaning of Gal Kemas/ water hales			
Habitat Enrichments of Wildlife	Development of Glasslands	All Wildlife Protected areas		497ha.of developed Grassland	Annual Programme	Consolidat ed Fund	94.00 (revised)	**	91.01	91.01	No bills in hand	Nos. of Ac	497ha. of grassland developme nt	93%		DWC
	Re- establishment of fire belts			60km of Fire belt								Nos. of Km	Maintanace of 60Km fire belt			
	Construction of turtle tanks & huts			2 nos of Turtle Tanks								Nos. of turtle tanks & huts	2 nos. of tanks & 1 nos. of hut			
	Solar power water system			4 nos. of Solar power water systems								Nos. of solar power water system	04 nos. of Solar power water system			
Establishment of the Road Network	Development of Road network	All Wildlife Protected		91.9km length of Roads	Annual Programme	Consolidat	20.00	**	17.48	17.48	No bills in hand	length of Km	91.9Km length of roads and 21 nos. of			DWC
in Protected arears	Construction of causeways	Arears		(Revised)								Nos. of causeways	causeways (Revised)			

Name of the		Projects	Total	Expected	Project	Funding		Finan	cial Progress (R	s Mn.)		Physic	eal Progress	- 2016		Impleme
Projects/ Programmes	Component	Location	Cost (Rs. Mn.)	Output	pieriod	Sources	2016 Allocation	Imprest Released 2016	Expenditure 2016	Cumulative Exp.	Outstanding bill in hand	Performance Indicators	targets 2016	Achevement up to 31.12.2016	Remarks	nting Agency
	Demacation of Wildlife protected area boundries			154km length of boundary								he/ ac	Demacated of 154km length of boundries	95%		
Survying and demacation of Wildlife protected arears	Purchasing of boundary posts	All Wildlife Protected Arears		demarcatio n	Annual programme	Consolidat ed fund	25.00	**	21.15	21.15	No bills in hand	Nos. of Posts	Purchasing 1425 nos. of boundary posts			DWC
	fixing sign boards			371 nos.of Sign Boards								nos. of sign boards	Erection of 371 nos sign boards			
Mitigate the Human Elephant Conflict in Sri Lanka (B.P2016)	Assessing the number of elephant that have to be removed Translocating to the EHG Drive elephants to nearest ECA Aquire lands & make compansation Surveying & declaration of	All Wildlife Protected Arears		Legal & administrative status of important forest land including identified sanctuaries are upgraded	Annual programme	Consolidat ed Fund	82.00					side the PA/ Nos. of Human & elephant	identified sanctuaries are			
	the forest connectivities Conduct meetings at regional, district and national Asses the awareness need Develop awareness	All Wildlife Protected Arears	4,000.00	Awareness programs were extensively	Annual programme	Consolidat ed Fund	1.00		329.26	329.26	No bills in hand	of property damage Nos of awarenes programs/ Nos	Awareness programs were extensively	52%		Dwc

Name of the		Projects	Total	Expected	Project	Funding		Finan	cial Progress (R	ks Mn.)		Physic	eal Progress	- 2016		Impleme
Projects/ Programmes	Component	Location	Cost (Rs. Mn.)	Output	pieriod	Sources	2016 Allocation	Imprest Released 2016	Expenditure 2016	Cumulative Exp.	Outstanding bill in hand		targets 2016	Achevement up to 31.12.2016	Remarks	nting Agency
	Conduct awareness			conducted								of participants	conducted			
	Assess the existing resources and Develop a TOR and guidelines Establishing units Site specific need identification Purchasing necessary good & equipments Maintanace & monitoring	All Wildlife Protected Arears		Network of physical barrier to control elephants movements are established and maintananc e, moniotorin g & evaluation program	Annual programme	Consolidat ed Fund	564.58					Nos. of suitable barriers/length of km. of proper fence	Network of physical barrier to control elephants movements are established and maintananc e, monotoring & evaluation program			

Ministry: Telecommunication & Digital Infrastructure

	Project	Location	Total	Expected	Project Period	Funding		Fina	ancila Progress	(Rs.Mn)		Physical	Progress 20	16 (as at 30.12.2	2016)	Remarks	Implementing
	v		Cost Rs.Mn	Out puts	From-To	Source	2016 Allocation	Imprest received 2016	Expenditure 2016	Cumilative Expenditure	Outstanding bill in hand			Achivement up to 30.12.2016	Cumilative Progress		Agency
1	Provide Computers to Rural Schools	Country- wide	250	Establish 110 School Computer Labs	2016.01.01- 2016.12.31	Consolidated Fund	250	127.173	127.173	127.173		No. of computer labs established No. of teachers trained Percentage of increase of ICT / digital literacy of the students who use the labs	Establish 110 School Computer Labs	Phase 1 Completed Phase 2 (Schools 59 only) Completed	65%		MTDI
2	Establish District IT Centers	Country- wide	42	Establish 3 DIT Centers plus a District Innovation Center	2016.01.01- 2016.12.31	Consolidated Fund	42	13.257	13.257	13.257		No. of IT Centers established No. of persons trained	Establish 3 DIT Centers plus a District Innovation Center	3- completed	60%		MTDI
3	IT Park, Jaffna	Jaffna	2.9	Training 250 Students / Refurbishme nt of Computer units	2016.01.01- 2016.12.31	Consolidated Fund	2.9	2.83	2.83	2.83		No. of Students Trained/ No of Units refurbishment	Training 250 Students / Refurbishm ent of Computer units	Procurement for refurbishment Completed	70%		MTDI
4	IT Park Mannar	Manna	0.375	Training 300 Students / Refurbishme nt of IT Park	2016.01.01- 2016.12.31	Consolidated Fund	0.375	0.08	0.08	0.08		No. of Students Trained / No of Units refurbishment	Training 300 Students / Refurbishm ent of IT Park	Procurement for refurbishment - 65% Completed on procurement items	70%		MTDI
5	Niladhari Pilot Project	Colombo DS Kurunaga la DS Badulla DS Galle DS		Software Developed / Provide tab to the Grama Niladharis 5000	2016.01.01- 2017.12.31	Consolidated Fund	50	21.527	21.527	21.527		Software Developed / Provide tab to the Grama Niladhari	Software Developed / Provide tab to the Grama Niladhari 4 DSs	Software Developed / Other procurment ongoing		Pilot project will be completed in Feb. and Phase II started January 2017	MTDI

Ministry: Tourism Development and Christian Religious Affairs

	Name of the Project	Type of the Projects	Location	TEC (Rs. Mn)	Expected Output	Project Period	Source of Financing			Financial Progr (Rs.mn.)	ress		(l Progress t Dec. 2016)		Implementi ng Agency
		(Annual Prog/Proj ect)				From - To		2016 Allocation	imprest received 2016	Expenditure Jan-Sep. 2016		Outstanding Bills in hand		Target 2016	Achieveme nt 2016	Cumilative Progress	
1	Improvement of Tourist Attraction Places **	Annual Programme	all Island		1. Developed recreation facilities 2. Established eco culture 3. Increasing of Tourist attraction in the Vicinity 4. Development of sanitary facility 5. Developed insfrastructure facilities 6.Improvement of Accomodation facility 7. Improvements to historic places 8. Development of coastel areas	2016	GOSL	492.21	72.04	361.43			% completed	100%	90%	90%	Chief Secretary/Go vernment Agent/MTCA
2	Training (Provincial Councils and Private hotel schools	Annual Programme	all island		Training in different deciplines	2016	GOSL	11.00	7.84	7.84	7.84		No of participants trained	650	605	93%	Provincial Councils, Hotel Schools and Hotels

Development Performance - Year End Review 2016

Ministry: Tourism Development & Christian Religious Affairs

Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period	Funding Source		Fina	ncial Progress	s (Rs.Mn.)		Physical Pro	ogress 2016(as at 31.12.2010	6)	Remarks	Implementing Agency
		KS.IVIII.	Outputs	From-To	Source	Allocation	Imprest receved 2016			Outstanding bills in hand		Target 2016	Achievement up to 31.12.2016	Cumulative Progress		rigency
3 Renovation & Rehabilitation of Infrastructure Facilities of Churches	Island wide		Renovating & Rehabilitating Chatholic & Christian Churches		GoSL	14.00		5,94	5.94	-	No.	12	12	100%	-	D/ Christian Affairs
4 Development Assistant	Island wide		Develop Infrastructure Facilities of Sunday Schools	01.01.2016 - 31.12.2016		6.00		13.91	13,91		No.	12	12	100%		
5 Develop Infrastructure facilities of Pilgrims	Island wide			01.01.2016 - 31.12.2016		2.00		2.00	2		%			100%		

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
1	Matara-Beliatta- Kataragama new railway line	Matara- Beliatta	30,100.00	construction rail line from Matara to Beliatta	2013 -2017	Export- Import Bank of China	18,915	4,257	4,257	35,185		%	100	27	82		MOT&CA- Department of Sri lanka Railways
2	Bandaranayake International Airport Development Project Phase II	Katunayake	99,037.00	Increasing of the facilities at Bandaranayak e	2016-2020	JICA	670	670	670	1,221		%	-	-	-	Paid for Consultancy	M/ Transport and Civil Aviation
3	Domestic Airport Development Project - Batticaloa	Batticaloa Airport	1,407.39	Construction of Terminal Building, Runaway Taxiway and	2012-2016	GOSL	203	203	203	895		%	100	100	100	Project is Completed	M/ Transport and Civil Aviation
4	Procurement of Rolling stock for Northern Railway Line	Northern Railway Line	1,000	6 Rolling stocks DMUU	2016	Export- Import Bank of India	1,000	1,000		0		%	100	-	-		Department of Sri lanka Railways
5	Major repair to rolling stock	Island wide Railway Network	2,200	Repaired of diesel multiple units, locomotives engines,	2016	GOSL	2,200	2,200	2,221	2,221	21	%	100	85	85	428 Schedules repairs, 1099 Light repairs	Department of Sri lanka Railways
6	Minor repair to rolling stock	Island wide Railway Network	600	Repaired of diesel multiple units, locomotives engines	2016	GOSL	600	600	706	706	106	%	100	92	92	15356 repairs	Department of Sri lanka Railways
7	Rehabilitation of permanent way with new rails & sleepers	Island wide Railway Network	2,500	Rehabilitation of permanent way with new tails & sleepers	2016	GOSL	2,500	2,500	2,430	2,430		%	100	70	70	56,293 -	Department of Sri lanka Railways

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
8 1	Bus fleet augmentation	Island wide	3,193	Repaired the broken CTB bus fleet	2016	GOSL	3,193	1,098	1,098	1,098		%	100	74	74	270 bus bodies, 420 engines, 195 gear boxes have been overhauled.	Sri Lanka Transport Board
9 1	Purchase of new buses	Island wide	5,000	Efficient transport to commuters	2014-2020	GOSL	2,238	1,237	1,237	4,395		Nos:	2,200 new buses	Received 2,200 new buses	Received 2,200 new buses		Sri Lanka Transport Board
(Printing of driving license	Department of Motor Traffic	973	Improved quality of the driving license using smart card	2016	GOSL	973	973	968	968		%	100	95		630,967 No of Driving licenses printed	Department of Motor Traffic
11 11 (Construction of Head Office Building for Civil Aviation Authority of Sri	Katunayake	803	Construction of Head Office Building	2015-2017	GOSL	540	93	93	189		%	65	22	36		Civil Aviation Authority
	Luxury Bus Servi	Expressway	952	To provide the public a safe, comfortable and financially viable road passenger transport on	2014-2017	GOSL	238	238	237	649		Nos:	-		63		Sri Lanka Transport Board
13	Upgrading Colombo - Matara Railway (GOSL/India)	Colombo - Matara Railway	470	Rehabilitation of the railway line	2016	Export- Import Bank of India	470	470	462	462		%	100	100	100	Project is Completed	Department of Sri lanka Railways
14 I	Installation of Level Crossing Protection (Auto & Manual)	Island wide Railway Network	200	Improvement of Level Crossing system	2016	GOSL	130	130	46	46		%	100			Tender offered for 200 Nos.	Department of Sri lanka Railways

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
1	Concrete sleepers production plant unit	Island wide Railway Network		production of Concrete sleepers	2016	GOSL	400	393	393	393		%	100	100	100	50,489 Concrete sleepers purchased	Department of Sri lanka Railways
1	Double tracking - Kalutara to Payagala	Kalutara to Payagala	75	Double tracking the railway line Kalutara to Payagala	2016	GOSL	75	54	54	54		%	100	77	77	Up to 30th November 2016	Department of Sri lanka Railways
1	Improvement to railway station/building	Northern Province	250	Improvement of facilities in railway stations & buildings	2016	GOSL	250	250	236	236		%	100	90	90	Improvement of SM quarters & IPW office 100% completed	Department of Sri lanka Railways
1	Maintenance of signaling system	Island wide Railway Network		Upgrading of signaling system	2016	GOSL	180	180	217	217	37	%	100	95	95		Department of Sri lanka Railways
1	Permanent way, Buildings and Structures of Railways	Island wide Railway Network	120	construction of Buildings	2016	GOSL	120	120	120	120		%	100	85	85	Construction of loop line platform & Engineer's bungalow completed. driver rest	Department of Sri lanka Railways
2	Re-engine & purchase of engine kits	Island wide Railway Network	1 120	Repairing of Locos	2016	GOSL	120	120	119	119		%	100	95	95	M9 – M7 –	Department of Sri lanka Railways
2	Rehabilitation of 17 Carriages	Island wide Railway Network	80	Repairing of Carriages	2016	GOSL	80	80	80	80		%	100	95	95	18 Nos. carriages are released	Department of Sri lanka Railways

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.3	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
22	Rehabilitation of Steel railway Bridges	Northern Province	52	Rehabilitation of Steel railway Bridges	2016	GOSL	50	50	52	52	2	%	100	100	100	31/27 Kv line work completed,,35 /52 KV line trough work completed, Launching of new bridge at	Department of Sri lanka Railways
23	Upgrading Northern Railway Line	Northern	60	Upgrading Northern Railway Line	2016	GOSL	60	42	42	42		%	100	85	85		Department of Sri lanka Railways
24	Small Buses for Remote Villages -Arrears	Island wide Railway Network	197	Buses for Remote area.	2016	GOSL	100	100	100	100		%	100	100	100	Project is Completed	M/ Transport and Civil Aviation
25	Divisional Office at District Secretariat Office	Island wide	60	Improvement facilities for Efficient Service	2016	GOSL	5	5	5	5		%	100	99	99	Project is Completed	DMT
26	Reform of the private bus industry	Vavuniya, Medagama, Kinniya, Kilinochchi, Medirigiriya	120	Improvement facilities for Efficient Service	2016	GOSL	120	65	65	65		%	100	80	80	Construction of Bus stands at Vavuniya, Medagama & Kinniya were completed	NTC
27	Replacing Machinery and Plant	Island wide Railway Network	75	Replacing of Machineries	2016	GOSL	75	75	73	73		%	100	26	26	Common rail injector test bench- Machine Supplied, 20T overhead crane -Draft	Department of Sri lanka Railways
28	Double tracking Ragama to Puttlam railway line	Ja- Ela, Seeduwa		Double tracking the railway line	2016	GOSL	50	12	12	12		km	10 km	75	75	Up to 30th November 2016	Department of Sri lanka Railways

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Evnanditura	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
2	Triangular development project (Kand – Peradeniya – Kadugannawa	Kaduganna	60	Triangular development railway from Kandy to Peradeniya & Kadugannaw	2016	GOSL	60	14	14	14		%	100	50	50	November	Department of Sri lanka Railways
3	Procurement of Wheel Tuning machine		30	purchasing of Wheel Tuning machine	2016	GOSL	30	30	7	7		No: of machine	Purchasin g of one machine	68	68	work not	Department of Sri lanka Railways
3	Signaling for new Ahungall Station	Ahungalla		Improvement of signaling system	2016	GOSL	30	0	0	0		%	100	100	100		Department of Sri lanka Railways
3	Construction of Weerahera Building	f Weerahera		Construction of Weerahera Building	2016	GOSL	125	120	120	120		%	100	98	98		DMT
3	Colombo- Hambantota- 3 Kelanivalley ruline feasibility study	Colombo- nil Hambantota- Kelanivalley		Feasibility study report	2016	GOSL	6						C	anceled		Allocation transferred to Kurunegala Habarana Rail Track Project	Department of Sri lanka Railways
3	Coastal line signaling safet improvement I replacing 50 years old interlocking system			Improvement of signaling system	2016	GOSL	15	15	16	16	0.69	%	100	100	100	procured	Department of Sri lanka Railways

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
3:	Installation to Signaling for 4th line – Maradana, Fort /URW/ Kelaniya 3 rd line construction	Colombo		Improvement of signaling system	2016	GOSL	10	10	10	10	0.13	%	100	90	90	Circuit wiring has started	Department of Sri lanka Railways
30	Installation of Signaling system (Ja-ela – Seeduwa double tracking)	Western Province		Improvement of signaling system	2016	GOSL	20	20	1993	1993		%	100	100	100		Department of Sri lanka Railways
3'	Improvement of Kelanivalley rail line	Maradana - Kellany	120	Rehabilitated railway line	2016	GOSL	120	102	102	102		%	100	80	80	November	Department of Sri lanka Railways
3	Kottawa-Horana rail line - feasibility study/ environmental assessment	Kottawa- Horana	5	Feasibility study report	2016	GOSL	5						C	anceled		Allocation transferred to Kurunegala Habarana Rail Track Project	Department of Sri lanka Railways
3!	TT-1	Kurunegala- Habarana via Dambulla	19	Feasibility study report	2016	GOSL	10	10	8	8		%	80	EIA - 97% Land survey 75%	EIA - 97% Land survey 75%	Land survey, Geological survey & Soil testing surveys are in progress	Department of Sri lanka Railways
40	Staff Quarters of the signal and telecommunicati on	Island wide Railway Network	40	improvement of the Facility of Staff Quarters	2016	GOSL	40	40	20	20		%	100	45	45	AN working	Department of Sri lanka Railways
4	Shed Improvement	Western Province	35	Improvement of the standard of Shed	2016	GOSL	35	35	7	7		%	100	100	100		Department of Sri lanka Railways

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
4	Tricomalee- 2 Maho- Puttlam new rail line	Tricomalee- Maho- Puttlam		Feasibility study report	2016	GOSL	10	-	-	-		%	100				Department of Sri lanka Railways
4	Wellawaya- 3 Bibila-Badulla new rail line	Wellawaya- Bibila- Badulla		Feasibility study report	2016	GOSL	10						C	'anceled		Allocation transferred to Kurunegala Habarana Rail Track Project	Department of Sri lanka Railways
4	Construction of multi model transport Hub in Fort	Western Province	10	Construction of Multi model transport Hub in Fort	2016	GOSL	10		-	-		%	100	-	-		MOT&CA
4	Institutional capacity building to ensure regulatory capacity for new reforms and infrastructure development -	Western Province	5	Efficient Service	2016	GOSL	5		-	-		%	100	-	-		National Transport Commission
4	Improving technology levels of the sector developing infrastructure and quality of bus services	Island wide	22	Quality bus service	2016	GOSL	22		-	-		%	100	-	-		NTC
4	Implementation of strategic plan for traffic management	Island wide	10	Strategic plan for traffic management	2016	GOSL	10		-	-		%	100	-	-		MOT&CA
4	Transportation & Commercial Activities	Island wide Railway Network	25	Efficient Transport to commuters	2016	GOSL	25	16	16	16		%	100	70	70	Up to 30th November 2016	Department of Sri lanka Railways

								Finan	cial Progress	(Rs.Mn.)		Physica	l Progress	2016 (as at 31.	12.2016)		
	Project	Location	Total Cost Rs.Mn.	Expected Outputs	Project period From-To	Funding Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstandi ng bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress	Remarks	Implementing Agency
4	Roofing & Rain Water Gutters of Work shop			Efficient Transport to commuters	2016	GOSL	10	10	10	10		%	100	100	100		Department of Sri lanka Railways
50	Extension of Work Shop facilities for CME Dept.	Island wide Railway Network		Efficient Transport to commuters	2016	GOSL	15	15	14	14		%	100	100	100		Department of Sri lanka Railways
5	Construction of Kelani Bridges	Western Province		Construction of Kelani Bridge	2016	GOSL	1	0	0	0		%	100	41	41		Department of Sri lanka Railways
5:	New Line of Credit for Development of Railway Sector	Island wide Railway Network		Development of Railway sector	2016	GOSL	10	-	-	-		%	100	1			Department of Sri lanka Railways
5:	Eastern Railway Development Project	Eastern Railway line	10	Excellent Railway line to Eastern	2016	GOSL	10	-	-	-		-	100	-	-		MOT&CA - Department of Sri lanka Railways
5.	Construction of Buildings and Structures	Head office DMT	10	Upgraded station buildings & facilities		GOSL	10	3	3	3		%	100	99	99		DMT
5:	Purchase of 5 Plant Machinery and Equipment	Island wide Railway Network	1 19	To build an efficient railway system	2016	GOSL	19	2	2	2		%	100	17	17		Department of Sri lanka Railways

	Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phy	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
1	Economic & Social Support for Women & Children	All Island		Economic & Social Support	01.01.16 - 31.12.16	Diriya Kantha	1.500	1.500	0.714	0.714	-	No of Women benifited	30 beneficiries	20 Women benifited	70.0%	Completed	
2	Community Based Eco- Tourism for Women	Uhana, Ridigama, Manupa, Padukka, Nuwaraeliya	6.00	Completed Programme report.	01.01.16 - 31.12.16	Diriya Kantha	6.000	6.000	7.370	7.370	-	No of programme conducted	5 Programmes	1 0	88.0%	01 programme on going	
3	Making National policy for widows	Agunukollap alassa All Island	1.00	Printed national policy document	01.01.16 - 31.12.16	Diriya Kantha	1.000	1.000	0.125	0.125	-	%	1 Policy	The draft action plan is approved by the Cabinet of Ministers	66.0%	Action Plan is being prepared	
4	Develop information Technology Unit	All Island	6.60	1. Established database 2. completed Periodical information al/ statistical publication	2015- 2016	Diriya Kantha	6.600	6.600	2.659	2.659	_	No of DS Divisions	Net working, data entering,net working child development units, strength the IT unit	2 training prog. On Data entering , Provided Dongals for Field Officers,	100.0%	Completed	MWCA / District secretariat & Divisional secretariat
5	Media and Publication	All Island	5.00	Printed and published sets of documents	01.01.16 - 31.12.16	Diriya Kantha	5.000	5.000	1.325	1.325	-	No of Progrs.	100 Programmes	_	65.0%	Completed	
6	International Women's Day Celebrations	All Island	11.50	Available Completed Programme report.	01.01.16 - 31.12.16	Diriya Kantha	11.500	11.500	11.132	11.132	-	No of progs	138 Programme	137 Programme	99.0%	Completed	
7	Conducive	Mahawillach chiya, Welikanda, Ridimaliyad da, Yatawatta	9.00	Available Completed model villages	01.01.16 - 31.12.16	Diriya Kantha	9.000	9.000	7.339	7.339	-	No of Women Friendly Villages	8 Villages	Develop 5 Villages	100.0%	Completed	

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phy	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.		period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	Training and Capacity Building Gender Focal Point	All Island	2.00	Available Completed Programme report.		Diriya Kantha	2.000	2.000	0.702	0.702	-	No of programmes conducted	60 Prgrammes	31 Programmes	69.0%		
9	IT Training	All Island	2.00	Available Completed Programme report.	2016-01-	Diriya Kantha	2.000	2.000	2.048	2.048	-	No of programmes conducted	14 Programme	13 Programme	95.0%		
	Establish Women and Children Development Units	Monaragala	1.05			Diriya Kantha	Not planned in the beginning of the year	-	1.045	1.045	-	No of units established	1 Unit	1 Unit	100.0%	Completed	MWCA /
	Evaluation and monitoring of development programmes	All Island	5.40	D .		Diriya Kantha	5.400	5.400	2.471	2.471	-	-	Number	25 District meetings, 5 evaluation progs, 1 training progr, 4 quarterly progress reports, 3 progress quarterly review meetings,	98.0%		District secretariat & Divisional secretariat et
12	Construction of Day care center	Anuradhapu ra	3.06	Day Care established		Diriya Kantha	Not planned in the beginning of the year	Not planned in the beginning of the year		3.060	-	no of Day Cares	1 unit	1 unit	100.0%	Completed	-
	Establish Police Child & Women Units	SithawakaA bilipitiya	9.67	Constructe d/ renovated buildings/ units No of Reports	01.01.16 - 31.12.16	Preventio n of Child Abuse against Women	9.671	9.671	12.088	12.088	-	No of police units	2 Units	2 Units	88.0%	completed	

	Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phys	sical Progress	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
14	Establish Women and Children Development Units	All Island	5.00		01.01.16 - 31.12.16	Preventio n of Child Abuse & violance against Women	5.000	5.000	5.192	5.192	-	No child and women development units.	29 units	29 units	100.0%	completed	
15	Safe home of women	Jaffna, Rathnapura	8.13		01.01.16 - 31.12.16	Preventio n of Child Abuse against Women	8.130	8.130	9.853	9.853	-	No of safe homes for women	2 Safe Homes	2 Safe Homes	100.0%	completed	
	Children Day Care Center	Polonaruwa, Matale, Anuradhapu raya, Monaragala, Batticolo	21.63		01.01.16 - 31.12.16	Preventio n of Child Abuse against Women	21.630	21.630	16.356	16.356	-	No Established Day care centers	5 Centers	2 Centers	72.0%	Completed	
16	Researches (NCW)	All Island	0.57		01.01.16 - 31.12.16	Preventio n of Child Abuse against Women	0.569	0.569	0.570	0.570	-	No of conducted researches	2 researches	5	100.0%	completed	MWCA / District secretariat & Divisional
17	SEWA Project	Batticolo	5.00		01.01.16 - 31.12.16	Preventio n of Child Abuse against Women	5.000	5.000	5.000	5.000	-	No Established Trading Center	1 center	1 Center	65.0%	ongoing	secretariat
18	National action plan to address sexual and gender-based violence formulated	Rathnapura, Anuradhapu ra, Batticolo		Capacities of state & non state actors strengthane d for a comprehen sive and coordinated response to address Sexual and Gender Based Violence (SGBV)	01.01.16 - 31.12.16	UNDP	2.300	2.300	5.7936	5.7936	-	Cabinet approved NAP, No of Meeting, No of workshop, No of traning, No of meterial published, No of field visits, No of equipemt given	1	Awe. Pro, Data entry payment, Legal Clinic, IT Training, Referal meeting, Translation cost	100.0%	Completed	

Projec	t Location	Total	Expected	Project	Funding		Fina	ancial Progress			Phys	sical Progres	s 2016 (as at 31.12		Remarks	Impleme
		Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **			nting Agency
19 Activity 3 Local lev governan institution and communi understar women's rights and aware of available legal and judicial mechanis to protect SGBV victims	Anuradhapu ra, Batticolo sies d are	0.20		01.01.16 - 31.12.16	UNDP	0.200	0.200	0.2872	0.2872		No of training prog, No of officers trained, No of awareness prog, No of repots			80.0%	Completed	
20 Activity 3	al s seed tly ses e ess d	0.60	available resource books	01.01.16 - 31.12.16	UNDP	0.600	0.600	0.163	0.163	-	No of training prog, No of officers trained, No of equipemt / resourcess given	1	awe. Pro, stationary , others	100.0%	Completed	
21 3.4 Managen and Operation support provided through t Project Implemen on Unit	ra, Batticolo s	0.07		01.01.16 - 31.12.16	UNDP	0.074	0.074	0.055	0.055	-	No of equipment /resourcess given, No of progress meeting, No of cordination meetings	1	Printing cost, Translation cost, other	60.0%	Completed	

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding	Measuring	Target	Achievement up	Cumulative		nting
			Rs.Mn.		From-To		Allocation	receved 2016	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
	2 Conduct field monitoring, including of district level implementati on by ministry and civil society implementin g partners	Mulativ , Polonaruwa		Evaluation of activity	01.01.16 - 31.12.16	UNFPA	0.280	0.280	0.108	0.108		No of meeting	1		50.0%	Not received money	
	3 Conduct quarterly progress review meetings including with participation of civil society implementin g partners	Mulativ , Polonaruwa	0.28	Evaluation of activity	01.01.16 - 31.12.16	UNFPA	0.280	0.280	-	-		No of meeting	1	-	-		MWCA / District secretariat & Divisional secretariat
2	4 Develop a referal mechanism/S OPs/Shelter Guidelines for victims and survivors of SGBV in selected districts			establish referal mechanism	01.01.16 - 31.12.16	UNFPA	0.840	0.840	1.496	1.496		No of Workshop	1	1 referal meeting, 264 Data Traveler for field officers	95.0%	Completed	

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phy	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
2	5 Support Ministry in analyzing data for advocacy and policy development and implementati on purposes	Mulativ , Polonaruwa	0.42	establish data syestem	01.01.16 - 31.12.16	UNFPA	0.420	0.420	-	-	-	No of Unit, No of data report	1		55.0%	On going	MWCA / District secretariat & Divisional secretariat
20	Early Childhood Development Project	All Island	7250.00		2016-2021	Internatio nal Developm ent Associatio n, World	268.05	128.52	-	-	-						Project Managem ent Unit (PMU) and Human
277	Preparation and implementati on of work on national policy and act on ECCD 1.1 Reviewing and updating existing national policy on ECCD.(inclu ding printing)			12,000 Printed ECCD Policy copies	01.01.16 - 31.12.16	GOSL	1.075	1.075	0.915	0.915	-	No. of meetings, updated policy	3 meetings, 1 updated policy 12,000 copies	Reviewing and updating the Policy & Docket 6000 Leaflet 6000	Docket 6000 Leaflet 6000		Children's Secretaria t
	1.2 Enactment of national ECCD policy in to an act (including printing)	National	_	The Act	01.01.16 - 31.12.16	GOSL	-	-	_	_	-	The Act	The Act	Basic Discussions only	Basic Discussions only		

Cost B.Mn. Cost		Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phy	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
Secretaria Sec					Outputs			2016	Imprest	Expenditure	Cumulative	Outstanding	Measuring	Target	Achievement up	Cumulative		nting
1.19				Rs.Mn.		From-To		Allocation		2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
on of district and policies, guidelines & standards on Early Childhood and related arraes. Implementing ECCD National Policy Secretaria (CCCD) National Secretaria (CCCCD) National Secretaria (CCCCCD) National Secretaria (CCCCD) National Secretaria (CCCCD) National Secretaria (CCCCD) National Secretaria (CCCCCD) National Secretaria (CCCCCD) National Secretaria (CCCCCD) National Secretaria (CCCCCD) National Secretaria (CCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCC	28	Implementati	National		No of		GOSI	1 192		0.614	0.614		No of	662	National 3	National 3		
Policies guidelines & level grommitees grommittees grommitees grommittees grommittees grommittees grommittees gro	20						GOSL	1.172	0.008	0.014	0.014	_						
guidelines & level standards on Early Childrood and related areas. Implementin g ECCD Coordinating committees under ECCD National Policy level and level implementation and related areas. Reviewing and implementation on of minimum guidelines for Early Childrood Development (ECD) centres Starting Source Source Source S					g									σ Coordinatin				
Sandards on Early Childhood and related and related areas. Implementing ECCD Coordinating committees under ECCD National Policy Establishing National Policy Establishing National Policy Establishing National Policy Establishing National level metwork Reviewing and level implementation on of minimum guidelines for Early Childhood Development (ECD) Children's Secretaria t & 331 12.16 District Children's Childr		*			commitees								committees	Commitees				
Early Childhood and related arraes. Implementing g ECCD Coordinating committees under ECCD National Policy Establishing of ECCD network Reviewing National and level implementation of diminimum guidelines for Early Childhood Development (ECD) centres "Starting of the set growth o		0	ic ver		committees									Committees		471		
Childhood and related areas. Implementin g ECCD Coordinating committees under ECCD National Policy Establishing National of ECCD network every Reviewing Implementation on of minimum guidelines for Early Childhood Development (ECC) Contrasting Secretaria the state of the secretaria secretaria the state of the secretaria the state of the secretaria the secretaria the state of the secretaria the secretaria the state of the secretaria the sta																		Children's
areas. Implementing g ECCD Coordinating committees under ECCD National Policy Establishing of ECCD network Reviewing and level network Reviewing and level inplementation on of minimum guidelines for Early Childhood Development (ECD) centres "Starting" No of all 1.19 of 31.12.16 No of meetings and and the network network GOSL GOSL GOSL 0.650 0.650 0.650 0.049 0.		•																
areas. Implementin g ECCD Coordinating committees under ECCD National Policy Establishing of ECCD network Reviewing and implementati on of minimum guidelines for Early Childhood Development (ECD) eentres (ECD) coentres "Sarting of ECCD national policy of Early Childhood Development (ECD) eentres "Sarting of ECCD national policy of Early Childhood Development (ECD) eentres "Sarting of ECCD national policy of Early Childhood Development (ECD) eentres "Sarting of ECCD national policy of Early Childhood Development (ECD) eentres "Sarting of ECCD national policy of Early Childhood Development (ECD) eentres "Sarting of Early Childhood Development (ECD) evelopment (ECD) eentres "Sarting of Early Childhood Development (ECD) evelopment (ECD) ev						01.01.16 -												
Implementing ECCD Coordinating committees under ECCD National Policy Establishing and metwork Evel implementation on of minimum guidelines for Early Childhood Development (ECD) centres **Starting* Sacretaria Sacr				1.19														
g ECCD Coordinating committees under ECCD National Policy Establishing National of ECCD network Reviewing National and level implementati on of minimum guidelines for Early Childhood Development (ECD) centres "Sarating Sarating	Implementin																	
committees under ECCD National Policy Establishing of ECCD level of ECCD and the network of implementation on of minimum guidelines for Early Childhood Development (ECD) centres "Starting" Committees under ECCD National Policy Bestablishing of ECCD level of Eccondary of Ecc		g ECCD																
committees under ECCD National Policy Establishing of ECCD level of ECCD and the network of implementation on of minimum guidelines for Early Childhood Development (ECD) centres "Starting" Committees under ECCD National Policy Bestablishing of ECCD level of Eccondary of Ecc		Coordinating																
National Policy Establishing of ECCD network Reviewing and level on of minimum guidelines for Early Childhood Development (ECD) centres "Starting" National Policy Establishing National policy Establishing of ECCD network National level of ECCD network National level of ECCD network National level of Early Childhood Development (ECD) centres "Starting" National level of Early Childhood Development (ECD) centres "Starting" National level of Early Childhood Development (ECD) centres "Starting" National level of Early Childhood Development (ECD) centres "Starting" No of minimum guidelines of Early Childhood Development (ECD) centres "Starting" No of minimum guidelines of Early Childhood Development (ECD) centres "Starting" National on Oo.650																		
Policy Establishing of ECCD level 0.65 0.65 0.650 0.049 0.		under ECCD																
Establishing National of ECCD level network		National																
of ECCD network level 0.65 meetings and the network level 0.65 and the network level of network level network level network level network level of network level network l																		
network level 0.65 meetings and land the network network level of network netw			National		No of		GOSL	0.650	0.650	0.049	0.049	_			2 Meetings &	2 Meetings &		Children's
Reviewing and level Printed Guideline copies, The set procedure (ECD) centres "Starting"		of ECCD	level	0.65										and the	Network	Network		
Reviewing and implementati on of minimum guidelines for Early Childhood Development (ECD) centres "Starting" National level Printed Guideline copies, The set procedure (ECD) centres "Starting" Starting National level Printed Guideline copies, The set procedure (ECD) centres "Starting" Printed Guideline copies, The set procedure (ECD) centres "Starting" Printed Guideline copies, The set procedure (I.O.1.16 - 31.12.16 -		network		0.03	and the	31.12.16							the network	network				t
and implementati on of minimum guidelines for Early Childhood Development (ECD) centres "Starting" Printed Guideline copies, The set procedure (ECD) centres "Starting" Printed Guideline copies, The set procedure (ICCD) centres "Starting" Printed Guideline copies Workshop (2 Days Workshop) Oliver of the set procedure (ICCD) centres (Starting) (1.01.16 - 31.12.16)																		
implementati on of minimum guidelines for Early Childhood Development (ECD) centres "Starting Guideline copies, The set procedure 01.01.16 31.12.16 O1.01.16 31.12.16		_					GOSL	2.000	2.000	0.712	0.712	_	No of. Books					
on of minimum guidelines for Early Childhood Development (ECD) centres "Starting"			level											*				
minimum guidelines for Early Childhood Development (ECD) centres "Starting"														copies		Workshop		
guidelines for Early Childhood Development (ECD) centres "Starting procedure 01.01.16 - 31.12.16 Children's Secretaria t																		
for Early Childhood Development (ECD) centres "Starting																		CI II I
Childhood Development (ECD) centres "Starting				2.00	procedure	01.01.16 -												
Development (ECD) centres "Starting				2.00		31.12.16												secretaria
(ECD) centres "Starting																		l l
centres "Starting																		
"Starting		` ′																
		Right"																

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding		Target	Achievement up	Cumulative		nting
			Rs.Mn.		From-To		Allocation	receved 2016	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
29	Development			· No. of		GOSL	3.470	1.6	1.474	1.474		No of.	331	281 Programmes			
		level		programms								Programs	programms		Programmes		
	Programme			· No. of									•				
	for Early			beneficiarie													
	Childhood			s													
	Care and																
	Development																
	Stakeholders																
	3.1																
	Divisional																
	level																Children's
	awareness				01.01.16												Secretaria
	programmes on home				01.01.16 -												t & Divisional
	based ECCD				31.12.16												Secretaria
	for																ts
	parents/gover																ıs
	nment																
	officers/yout																
	h																
	groups/factor		4.87														
	y workers (1																
	programme																
	per year) and																
	book revisit																
	and reprint																
	3.2 District	District level	1	· No. of		GOSL	0.800	0.8	0.664	0.664	_	No of.	25	21 programms	21 programms		
	level			programms								Programs	programms				
	awareness			· No. of									•				
	programmes			beneficiarie													
	on home			s													Children's
	based ECCD																Secretaria
	for				01.01.16 -												t &
	government				31.12.16												District
	officers/				21.12.10]				Secretaria
	youth]				ts
	groups//facto																
	ry workers (1]				
	programme																
	per year)]				

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	3.3 Introduction and training on early childhood development standards to Government Officers and Pre school teachers	Provincial level, Divisional level	4.71	No. of programms No. of beneficiaries	01.01.16 - 31.12.16	GOSL	4.200	2.235	4.1	4.1		No of. Programs	159 Divisional Level, 9 TOT	Programmes	9 TOT (Provincial Level) 149 Divisional level Programmes		Children's Secretaria t
	Review meeting with ECCD staff (National and District level)			No. of meetings	01.01.16 - 31.12.16	GOSL	0.510	0.384	0.444	0.444		No of. Meetings	156 Meetings		143 Meetings		Children's Secretaria t
3	0 Pre School teachers' quality improvement and ECCD Diploma Course and related work 4.1 Setting a mechanism for implementati on of national examination for preschool teachers	National level	0.05	Set Procedure for National examinatio n	01.01.16 - 31.12.16	GOSL	0.050	0.050	0.0006	0.0006	-	The Examination	Basic discussons	Basic discussons	Basic discussons		Children's Secretaria t
	Setting up a national curriculum for ECCD diploma & certificate	National level	-	National Curricular	01.01.16 - 31.12.16	GOSL	-	-	_		-		The Curriculum	_	_		Children's Secretaria t

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progress	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	Registration of ECCD Diploma Course and following up	National level	0.15		01.01.16 - 31.12.16	GOSL	0.150	2016 0.150	0.032	0.032	-	No. committee, Well supervised institutes	1 committee, Well supervised institutes	1 Committee	1 Committee		Children's Secretaria t
	Assisting to conduct a Preschool Diploma course	National level			01.01.16 - 31.12.16	GOSL	0.200	0.200	0.2	0.2	-	No. instalments	2 instalments	2 installments	2 installments		Children's Secretaria t
3:			5.00	No. of preschools renovated	01.01.16 - 31.12.16	GOSL	5.000	5.0	5.0	5.0	-	No. of Pre School renovated	10		10 Pre School renovation		Children's Secretaria t
	Constructing play areas	Divisional level		areac	01.01.16 - 31.12.16	GOSL	2.500	2.5	2.4949	2.4949	-	No. Play areas constructed	50	50 Play areas construction	50 Play areas construction		Children's Secretaria t
	Developing selected village as a model for ECCD facilities.	Divisional level	2.00	No. of model villages constructed and No. of model villages supervised		GOSL	2.000	2.000	2	2	-	No. of Model Villages	6	6 Model Villages	6 Model Villages		Children's Secretaria t & Divisional Secretaria ts

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To		2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
322	Development support programme for Early Childhood Children 6.1 "Aruna Dakina Rata" Art Exhibition for pre school children - Improvement of Preschool Children's aesthetic capacities	National, district and divisional level	4.50	The Exhibition	01.01.16 - 31.12.16	GOSL	4.500	2.061	4.5	4.5	-	No of. Programs	1 National & 25 District level, 331 Divisional	level 25 Distrct level and 1 National level	311 Divisional level 25 Distrct level and 1 National level programmes		Children's Secretaria t, 25 District Secretaria ts & 331 Divisional Secretaria ts
	Early Childhood Care and Development Week	National, district and divisional level	4.50	The week program	01.01.16 - 31.12.16	GOSL	4.500	2.432	4.474	4.474	-	No of. Programs	1 National & 331 Divisional level	level and 7	284 Divisional level and 7 National level programmes		Children's Secretaria t & 331 Divisional Secretaria ts
333	Handling International Day Program and Child Development Committees 7.1 Implementati on of the International Children's Day National and Divisional level programmes	divisional level	9.91	1 National level 331 Divisional level	01.01.16 - 31.12.16	GOSL	9.905	3.72	8.052	8.052	-	No of. Programs	1 National level and 331 Divisional level	289 programs	289 programs		Children's Secretaria t & 331 Divisional Secretaria ts

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progress	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	7.2 Implementati on of District Child Development Committees	District	0.75	District Child Developme nt Committees (109)		GOSL	0.750	0.750	0.492	0.492	-	Development	Child Developmen	58 District Child Development Committees	58 District Child Development Committees		25 District Secretaria ts
	7.3 Programme Research on ECCD	National	0.10	5 completed Researches	01.01.16 -	GOSL	0.100	0.100	0	0		No. of completed Researches		5 Researches, but not completed	5 Researches, but not completed		Children's Secretaria t
	7.4 ECCD emergencies	Divisional level	2.50	According to request	01.01.16 - 31.12.16	GOSL	2.500	2	2.2	2.2			Need Based	Need based	Need based		Children's Secretaria
34		Divisional level	2.65	•No of programme s conducted •No of benificiarie s	01.01.16 - 31.12.16	GOSL	2.648	2.4	2.21	2.21	_	No. of programs	331 programmes	278 programs	278 programs		Children's Secretaria t
	Establish Parent awarenss program on child nutrition	National level	0.50	The established programme		GOSL	0.500	0.500	0.4	0.4	_	No.of booklet	50,000 booklets	50,000 booklets	50,000 booklets		Children's Secretaria t
	Create community awerenss through civil societies	National level	0.80	No. of leaflets printed and distributed	01.01.16 - 31.12.16	GOSL	0.800	0.800	0.6	0.6	-	No.of leaflets	· ·	50,000 Printed leaflets	50,000 Printed leaflets		Children's Secretaria t

Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phys	sical Progress	s 2016 (as at 31.12	.2016)	Remarks	Impleme
		Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
1.Ensuring Child rights (CRC& Children's Charter) survival,deve lopment & education providing aildrends for needy Children																
i. Medical Aids	All Division	2.45	Ensure Children right of	01.01.16 - 31.12.16	Gosl	2.450	-	2.450	2.450	-	No of Children benefited	490	481	48100.0%		
ii. Twins Aids	All Division		health Nutrition & E education		Gosl	3.418	-	3.418	3.418	-		460	839	83900.0%		
iii. Emergency Aids	All Division	0.45		01.01.16 - 31.12.16	Gosl	0.450	-	0.449	0.449	-		90	79	7900.0%		
iv. Senehasa Aids (Tsunami Affected Children)	All Division	1.18		01.01.16 - 31.12.16	Gosl	1.182	-	1.182	1.182	-		98	77	7700.0%		nt of Probation & child Care
i. kepakaru Deguru	All Division	11.00	Ensure Children right of	01.01.16 - 31.12.16	Gosl	11.000	-	10.999	10.999	-	No of Children benefited	1737	1809	180900.0%		Service
ii. Admitting non Schooling children	All Division	1.00	health Nutrition & E education		Gosl	1.000	-	1.000	1.000	-		1050	1240	1240		

1	Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
	-		Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding	Measuring	Target	Achievement up	Cumulative		nting
			Rs.Mn.		From-To		Allocation	receved	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
26 P	C-	. Ctt Ch ildu						2016									
36 Prog	gramme 10	r Steet Childre	n														
	porting	Colombo,		Ensure		Gosl	0.500	-	0.500	0.500	-	No of	15	6	6		
	existing	Monaragala,		Children								Children					
Cent	nters for	Kandy,		right of								benefited					
stree		Gampaha,		health													
child	ldren &	Babulla		Nutrition &													
	ducting		0.50	E education													
train			0.50		31.12.16												
	grammes																
	capasity																
	ding of																
stree																	
child																	Departme
	veloping																nt of
Care	e plans																Probation
for																	& child
	entified																Care
	nerable																Service
	ildren																
	raining on	All Iland		Providing		Gosl	1.300	-	1.300	1.300	-	No of care	3310 -C.P.	7 - Traning	7 - Traning		
	eloping			care &								plans	7 -Training	program 4813 -	program		
	e plans			protection								developed /	Programme	Care plan	4813 - Care		
for				for at risk								No of			plan		
	narabale		1.20	children	01.01.16 -							training					
	ildren &		1.30		31.12.16							programmes					
	viding											Conducted					
	essary ort for																
	eloped																
	e plans																
37 Ethi																	
	aningful																
	ildren																
	ticipation																
	engthenin																
	xisting																
	dren's																
club																	
coun																	
	gramme																

Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12.	2016)	Remarks	Impleme
		Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
i. Conducting Capacity bulding,skill development, awareness rasing programme &providing required facilities	All Iland	1.50	Ensure Children right of participatio n & Developme nt right	01.01.16 - 31.12.16	Gosl	1.500	-	1.500	1.500		No of programmes conducted /no of children participaticip ated / No of children clubs facilitated	200 - Pro.	215 -Pro.	215 -Pro.		
Strengthenin g exisiting Children Councils (Divisional,D istrict & National) Establishing a Consotium by Networking Children,s clubs functioning under different setting	All Iland			01.01.16 - 31.12.16	gosl	1.200	-	1.200	1.200		No of children Councils stregthened /No of children's clubs become as members,No of Children become as members	339 -Pro.	350 -Pro.	350 -Pro.		Departme nt of Probation & child Care Service
38 4.Stregthenin gCommunity based child protection mechanism																
Strengthen & expand Child Friendly Model villages	All Iland	1.35	Strengtheni ng Community based systems for child protection	01.01.16 - 31.12.16	Gosl	1.350	-	1.350	1.350		No of villages established, No of children protected	438 -M.V.	527	52700.0%		

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phy	sical Progres	s 2016 (as at 31.12.	2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
			KS.IVIII.		FIOIII-10			2016									Agency
	Strengthenin	All Iland		Strengtheni		Gosl	2.000	-	2.000	2.000	-	No of	395 - Pro.	415	41500.0%		
	g &			ng								Committees					
	Implimenting			Community								functioned					Departme
	Child Rights Committees			based systems for								effectively/ No of					nt of
	(national,Dist			child								Children					Probation
	rict,Divisiona			protection	01.01.16 -							protected/					& child
	l & village		2.00	protection	31.12.16							No of					Care
	level) &				31.12.10							programmes					Service
	Disseminatin											conducted /					
	g VCRMC											no of					
	manual											members					
	training for											trained					
	Members																
3	9 Media &	All Iland		Strengtheni		Gosl	0.650	-	0.650	0.650	-	No of items/	7 - Le,Book	9	900.0%		
	publications		0.65		01.01.16 -							units	&				
				protection	31.12.16							producted	Ducument				
40	Research &			in society													
1	Development																
	Conducting	Batticaloa,		Identify		Gosl	0.283	-	0.283	0.283	-	service	1	1	100.0%		
	a research on	Nuwara		Issues								foused for					
	intergration	Eliya,		related								ChildrenInde					
	of institution	Kurunagala	0.28		01.01.16 -							ntified					
	of children		0.20	in Island	31.12.16							resource					Departme
				wide								available for					nt of
												Children/ No					Probation
	Coducting	Galle,		Identify		Gosl	0.517		0.517	0.517		of Report	1	1	100.0%		& child Care
	reserch on	Matara,		Issues		Gosi	0.517	-	0.517	0.517	_	available	1	1	100.0 %		Service
	impact on	Colombo,		related	01.01.16 -							u variation					
	children of	Kaluthara,	0.52	children's	31.12.16												
	migrant	Gampaha		in Island													
	parents	•		wide													
4	. 6	All Iland		Identify		Gosl	1.200	-	1.162	1.162		No of	116 -	116 -Meeting	116 -Meeting		Departme
	Review at			gaps in	01.01.16 -							meeting	Meeting				nt of
	National,pro		1.20		31.12.16							Conducted					Probation
	vincial &			DPCCS													& child
	District level											L					Care

	Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding		Target	Achievement up			nting
			Rs.Mn.		From-To		Allocation	receved	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
42	LLRC Programme	Badulla, Kegalle, Kandy, Galle, Kaluthara, Rathnapura, Mathale, Nuwara Eliya,		Strengtheni ng Community based systems for child protection	01.01.16 - 31.12.16	Gosl	0.000	2016 -	0.000	0.000	-	No.of recommenda tions fulfilled	0		309 - Programme		Departme nt of Probation & child Care Service
43	Refurbished Children homes (Incuding National Training & Counseling Center)	Mathara jaffna,Kuruk agala,kalutha ra,Badulla,B atticaloa,Mo naragala		Providing care & protection for at risk children	01.01.16 - 31.12.16	Gosl	5.000	5.000	4.994	4.994		No of Children homes re- furbished/ No of Children facilitated	9	6	600.0%		
44	Vocational Training	jaffna,Kuruk agala,kalutha ra,Badulla,B atticaloa,Mo naragala,Am para,Tricom alee, Kegalla,Rath napura,Anur adhapuraya, galla,Puttala ma,Colombo ,Polonnaruw a,kandy,Gam phaha		Providing care & protection for at risk children	01.01.16 - 31.12.16	Gosl	2.500	2.500	4.999	4.999		No of Children Trained (25% between 14- 18 institutionali zed Children)	1237 -Ch	127 -programme 6143 -Child	127 - programme 6143 -Child		

	Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	Skill Development & Capacity Bulding	ra,Badulla,B atticaloa,Mo naragala,Am para,Tricom alee, Kegalla,Rath napura,Anur adhapuraya, galla,Puttala ma,Colombo ,Polonnaruw a,kandy,Gam phaha		Providing care, developme nt & protection for at risk children	01.01.16 - 31.12.16	Gosl	2.500	2.500			-	No of Children Trained	5850 -Ch		127 - programme 6143 -Child		
46	Supervision of Children homes	jaffna,Kuruk agala,kalutha ra,Badulla,B atticaloa,Mo naragala,Am para,Tricom alee,Kegalla, rathnapura,A nuradhapura ya,galla,Putt alama,Colom bo,Polonnar uwa		Improve Service for Children's wellbeing	01.01.16 - 31.12.16	Gosl	5.000	5.000	4.993	4.993	_	No of homes supervised	200 - Ch.homes	188 -Children 165 - Ch.homes	188 -Children 165 - Ch.homes		
477	7 School Child Protection Committees (SCPC) Facilitating and monitoring of positive changes in school environment (This activity will be rename and budget will be revise.)		12.50		01.01.16 - 31.12.16		12.7		12.499	12.499		No. of programs	220 Progs	182 progrs	182 progs		

Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phys	ical Progress	s 2016 (as at 31.12	.2016)	Remarks	Impleme
		Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding	Measuring	Target	Achievement up	Cumulative		nting
		Rs.Mn.		From-To		Allocation	receved 2016	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
48 Community based engagement Awareness programs for Civil Societies and relevant communities to empower		6.40		01.01.16 - 31.12.16		6.400	2016	5.990	5.990		No. of Progs	526 progs	254 Progs	254 progs	Some divisional reports are pending	
on child protection 49 03. Awareness on child protection, child rights & child development Police, Health, Educational officers, School children Transporters, Other professionals, Parents		1.80		01.01.16 - 31.12.16		1.800		1.484	1.484		No. of Progs	25 progs	29 progs	29 progs		
50 04. Video Evidence Awareness on video evidence recording for government officers		0.23		01.01.16 - 31.12.16		0.225		0.213	0.213		No. of programs	01 program	01 program	01 program		

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding	Measuring	Target	Achievement up	Cumulative		nting
			Rs.Mn.		From-To		Allocation	receved 2016	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
5	1 Strenthaning							2010									
	Capacity,																
	Monitoring and																
	Evaluation																
	NCPA Head		3.05		01.01.16 -		3.050		1.814	1.814		No. of	320 progs	232 progs	232 progs		
	office,				31.12.16							Progrs	1 0		1 0		
	District and																
	Divisional Staff and																
	programmers																
5:	2 Legal																
	Proceedings														SPIU 75		
	Special													SPIU /5	investigations		
	investigation s &				01.01.16 -							NO. of	NO. of	investigations 99 court	99 court		
	s & surveillance		2.00		31.12.16		2.000		1.801	1.801		Investigation	Investigatio n/ court	attending's	attending's		
	for law				31.12.10							/ court cases	cases 300	LU court	LU court		
	enforcement/													attending's 122	attending's 122		
	Court														122		
-	proceedings 3 Mental																
3.	health																
	support and																
	Child Care																
	Institutions																
	(CCI) Supervision		1.74		01.01.16 - 31.12.16		1.740		1.676	1.676		No. of Progs,	9 prog.	10 progms	10 progs		
	of child care				31.12.10							Tiogs,					
	institutions(C																
	CI) and																
	mental health																
5.	support 4 08.Cyber	-															
]	Surveillance																
	Effectively		0.30														
	Investigate,																
	maintain and				01.01.16 -		0.300		0.101	0.101		No. of	30 Programs	26 Programs	26 Programs		
	other activities of				31.12.16							programs					
	cyber																
	surveillance																
	unit																

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progress	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	Rehabilitatio n of Tsunami effected children Review of Tsunami Foster care		0.30		01.01.16 - 31.12.16		0.300		0.247	0.247		No. of programs	6 programs	7 Program	7 Program		
50	5 10. Legal Proceedings Facilitation of children who Attending for Video evidence recording		0.15		01.01.16 - 31.12.16		0.150		0.136	0.136		No of cases	No of cases 150		169 VER, facilitation		
5	7 11. Safe Homes Maintenance and development of child protection mechanism		2.00		01.01.16 - 31.12.16		2.000		1.345	1.345		maintenance	maintenance	maintenance	maintenance	Security Cleaning Electricity & Water Monitoring visits	
58	I 12. Information, Education and Communicati on tools Developing Information, Education & Communicati on (IEC) Mechanism		13.09		01.01.16 - 31.12.16		13.085		11.664	11.664		No. of progs	NO. of Investigatio n/ court cases 300				
59	13.Dissemina ting Child Protection Knowledge		2.00		01.01.16 - 31.12.17		2.000		1.881	1.881		No. of Events	12 events	11 events	11 events		

Г		Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
		3		Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding	Measuring	Target	Achievement up	Cumulative		nting
				Rs.Mn.		From-To		Allocation	receved	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
	11 11 11 11 11	14.Understan ding of issues relating to the protection of children Research on child protection		2.00		01.01.16 - 31.12.16		2.700	2016	2.635	2.635		2 research reports	2 research reports	ongoing	ongoing	Research on alternative disciplinary methods,	
	51 : 1 1 1 1 1 8	15.Strengthe ning of Child Protection Mechanisms Implementin g new systems, maintenance and resource		5.25		01.01.16 - 31.12.16		5.250		4.955	4.955		%	100	100.000			
_	52 I	16. Child Protection Strategy/Mec hanisms development process		1.30		01.01.16 - 31.12.16		1.300		0.321	0.321		meetings and forums	24 meetings	18 meetings	18 meetings		
	53			4.17		01.01.16 - 31.12.16		5.000		4.165	4.165		no of requests	no of requests	procurement	procurement		
]	Engendering Legislations				01.01.16 - 31.12.16												
		1.1.Conduct Montly Law reform Committee meetings(Eva luating implementati on of the law and recommendin g amendments to laws.)	NCW	0.03			Women Developm ent 120- 02-03-8- 2502	0.04	0.04	0.0344	0.055	No	No.of Discussion	6 Discussions	conducted 9 Law reform meeting	100.0%		National Committe e on Women

Project	Location	Total	Expected	Project	Funding			ancial Progress	(Rs.Mn.)			sical Progres	s 2016 (as at 31.12.	2016)	Remarks	Impleme
		Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
65 2. Policy &																
Research 2.1.Discussio n with the relevant Ministries on concluding observations received from UN Committee	NCW	0.01	Documents amended	01.01.16 - 31.12.16	Women Developm ent 120- 02-03-8- 2502	0.010	0.010	0.006	0.006	No	No. of Discussion	A Discussion	A discussion conducted	100.0%		
2.2.Developi ng the National Plan of Action (Based on Beijing plan of Action)	NCW	0.01	Documents amended	01.01.16 - 31.12.16		0.010	0.010	0.006	0.006		No. of Discussion	Develop an action plan on womens rights for the HRAP	A discussion conducted	100.0%		
2.3.Eliminati on Gender role stereotyping in Education, Protection of women in the informal sector and Women in agriculture - (Review of draft policies, Studies, Training Modules)	NCW	0.01	Review of the text books	01.01.16 - 31.12.16		0.030	0.030	0.013	0.013		No. of Discussion, No of reveiws	3 Reviews & Discussions	Reviews conducted	100.0%		National Committe e on Women

Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
		Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
2.4.Research	Badulla		Research Report	01.01.16 - 31.12.16		0.160	0.160	0.144	0.872		A research report	03 Researches Completed	Final Research report received and payment	100.0%		
2.4.1. Research on VAW un the Plantation sector	,	0.14		01.01.16 - 31.12.16									completed			
2.4.2. Research on cyber crimes				01.01.16 - 31.12.16												
2.4.3. Research on Child mothers	34 MOH Divisions			01.01.16 - 31.12.16												
2.4. 2.Research on Discriminato ry practices confronted by women working in agriculture small holdings.(Te a, Rubber & Coconut)					Women Developm ent 120- 02-03-8- 2502	1.000	1.000	0.834	0.834		A research report	Research commenced	Final Research report received and payment completed	100.0%		
66 3. Advocacy/ Awareness Raising and Capacity Building Programmes (GBV)				01.01.16 - 31.12.16												
3.1 Gender Mainstreami ng Programmes at the Provincial Level	All Provinces	0.99	Available completed programme report	01.01.16 - 31.12.16	Women Developm ent 120- 02-03-8- 2502	1.000	1.000	0.992	2.1194		No of analysis & No. of workshops	9 Analysis & 9 workshops	Conducted 9 analysis & 9 workshops	100.0%		

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
E V V 3 ii v	Prevention of work place	Gampaha,Ga lle,Kaluthara ,Colombo, Matale	0.10		01.01.16 - 31.12.16		0.100	0.100	0.1	0.2062			5 programmes	Conducted 5 programmes	100.0%		
F s (i	3.3. Prevention of VAW in the blantation sector - Implementat on of LLRC Recommendations)	Nuwaraeliya District	0.21		01.01.16 - 31.12.16		0.200	0.200	0.212	0.2766		No. of Prog	discussion on study findings	Conducted 1 discussion and 5 programmes	100.0%		
3 F C F (I	3.4. Programmes	Anuradapura ,Matale,Mad akalapuwa	0.68		01.01.16 - 31.12.16		0.600	0.600	0.677	2.187		No. of Prog	A mobile clinic, 15 D.s. level programmes	Conducted programmes in 15 D.S divisions and A mobile clinic in Vilachchiya D.s. area.	100.0%		National Committe e on Women
3 F C F	3.5 Programmes	Anuradhapu ra,Puthtalam ,Hambantota ,Gampaha	0.24		01.01.16 - 31.12.16		0.400	0.400	0.243	0.6678		No. of Prog	5 programmes completed and material develop	Conducted 6 programmes	100.0%		
	Discussions				01.01.16 - 31.12.16												
	4.1. Head of nouse hold	SLF	0.13	Available completed discussion	01.01.16 - 31.12.16	Women Developm ent 120-	0.075	0.075	0.125	0.125	No	No of discussion	a forum discussion	Conducted a forum discussion	100.0%		
7	4.2. Frafficking of women	NCW	0.06	report	01.01.16 - 31.12.16	02-03-8-2502	0.075	0.075	0.061	0.061		No of discussion	a forum discussion	Conducted a Forum discussion	100.0%		
4		SLF	0.11		01.01.16 - 31.12.16		0.075	0.075	0.105	0.105		No of discussion	a forum discussion	Forum discussion conducted	100.0%		

	Project	Location	Total	Expected		Funding		Fina	ancial Progress	(Rs.Mn.)		Phy	sical Progres	s 2016 (as at 31.12.	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	4.4. Discussion with political party leaders on women's political	SLF	0.08		01.01.16 - 31.12.16		0.075	0.075	0.083	0.083			A forum discussion	Conducted a Forum discussion	100.0%		
68	participation 5. Media Programmes				01.01.16 - 31.12.16					0.848							
	5.1. Radio Programmes on complaints received by the Gender Complaints Centre	SLBC	0.38	Programme documents	01.01.16 - 31.12.16	Women Developm ent 120- 02-03-8- 2502	0.400	0.400	0.38		No	No of radio Programme	10 programmes targeted	Telecast 11 programmes	100.0%		
		All District		Printed document	01.01.16 - 31.12.16		0.200	0.200				No of copies printed	Print 1000 copies of Magazine	Ready to print	90.0%		
		All District	0.12		01.01.16 - 31.12.16		0.400	0.400	0.123			No of volumes published, no of copies printed & distributed	print vol 4	Ready to print vol 3	80.0%		
	5.4. Developing Materials (Leaflets, Posters on laws related to VAW, Prevention of teenage pregnancies, prevention of sexual harassment, TV Spots)	All District	0.20		01.01.16 - 31.12.16		0.300	0.300	0.195	1.026		No of Materials Developed	1.Prepared Poster on sexsual harrestment in working place 2.prepared book on reproductive health	Printed book on Reproductive health printed poster on prevention of work place violence	100.0%		National Committe e on Women

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)			sical Progres	s 2016 (as at 31.12.	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	5.5. Production of Documentary film on Prevention of Teenage Pregnancies		0.88	A Film	01.01.16 - 31.12.16		0.879	0.879	0.879	0.879		A doc film	a doc film	A documentary film and copied 1000 DVDs	100.0%		
6	9 6. Promote Women's Participation in Politics				01.01.16 - 31.12.16												
	6.1.Conduct			Increased knowledge in politics		Women Developm ent 120- 02-03-8- 2502	0.670	0.670	0.531	2.01		No of certificate course and No of participants	Follow- on a certificate course	Certificate Course being conducted	90.0%		National Committe
	newly elected female	ra,Kandy,Tri ncomalee		Selected Women in local gov.bodies	01.01.16 - 31.12.16		0.400	0.400	0.529	0.529		No of Programme	Preparation of Modules and 03 programmes	Prepared 8 modules and conducted 5 awareness rasing programmes	100.0%		e on Women

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phy	sical Progres	s 2016 (as at 31.12.	.2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
70	7. The 1938- Women's Help line and Gender Complaint Centre Strengthenin g the 1938- Women's Help line and Gender Complaint Centre	NCW	0.37			Women Developm ent 120- 02-03-8- 2502	0.300	0.300	0.374	0.594		No of Programme	4 steering committee meetings Referal agency meeting 2 capacity building programmes	3 steering committee meeting A Referal agency meeting 3 capacity building programmes, printed 1000 pouch and 50 flags. 1626 complaints received	100.0%		National Committe e on Women
7	8.IWD	Colombo Dristrict	0.02		01.01.16 - 31.12.16	Women Developm ent 120-	0.021	0.021	0.021	0.021	No	No of Programme	A programme	A mobile clinic	100.0%		
72	9. Conduct policy level discussions	NCW	0.28	Policy Changes	01.01.16 - 31.12.16	02-03-8- 2502	0.450	0.450	0.284	0.284		No of Discussion	12 discussions	Conducted 11 NCW meetings and 2 NHRP discussions	100.0%		
7:	Miscellaneou s (Depends on the necessity of the Committee		0.15		01.01.16 - 31.12.16		0.130	0.130	0.151	0.3457			Depends	4 Discussion on database,A discussion on cyber crimes,A discussion on child mothers and 2 progress review meeting in polonnaruwa	100.0%		National Committe e on Women
7.	H11. Toll Free Help Line Project- SAARC Development Fund- (project period -3 years)				01.01.16 - 31.12.16										30.0%		
75	1. Provision of assistance for gender base violence victims.				01.01.16 - 31.12.16												

	Project	Location	Total	Expected	Project	Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
			Cost	Outputs	period	Source	2016	Imprest	Expenditure	Cumulative	Outstanding	Measuring	Target	Achievement up	Cumulative		nting
			Rs.Mn.		From-To		Allocation	receved 2016	2016	Expenditure	bills in hand	Unit	2016 *	to 31.12.2016 **	Progress		Agency
	1.1	Colombo,Ga		available		Kantha	1.500	1.500	1.6315	1.6315	No	No of		Maintaining 2	100.0%	-	
	Maintaining	mpaha,Ratna		documente	01.01.16 -	Saviya						safehomes	Maintaining	Safe Home ,6			
	safe homes -	pura,Mulathi		d register	31.12.16	(120-02-						maintained	2 Safe	women, 8 Child			
	05 Safe	ve,Mardanke		of given	31.12.10	03-2502-							Home				
	homes	rni		services		06)											
	1.2.	Colombo,Ga	2.50		01.01.16 -		1.000	1.000	1.0695	1.0695		No of	Maintaining	_	100.0%		
	Maintaining	mpaha,Kalut			31.12.16							counseling	12	counseling			337
	counseling	ara,Ratnapur										centres	counseling	centres & 172			Women's
	centers -12	a,Kegalle,Ku			01.01.16 -							maintained	centres	clients			Bureau of sri Lanka
	Counseling	runegal,Bad ulla,Galle,A			31.12.16												SII Lanka
76	centers 5 2.1	All Districts		available		Kantha	1.500	1.500	1.4843	1.4843		No of	60 prog.	60 prog. 6056	100.0%	_	1
/ (Prevention of			completed	01.01.16 -	Saviya	1.500	1.500	1.4043	1.4043		awareness	oo prog.	Benefiaries	100.076	-	
	Gender Base			programme	31.12.16	(120-02-						programmes		Beneficies			
	Violence			report		03-2502-						programmes					
					01.01.16 -	06)											
					31.12.16	ŕ											
	2.2 Suwa				01.01.16 -		1.500	1.500	1.467	1.467	,		50 prog.	56 prog. 4814	100.0%		
	Deviyata				31.12.16									Benefiaries			
	Poshanaya				31.12.10												
	Conducting				01.01.16 -		0.270	0.270	0.2147	0.2147							
	district				31.12.16												
	programmes												_				
					01.01.16 -								9 prog.	12 prog. 1063	100.0%		
					31.12.16									Benefiaries			
	conducting	-					1.230	1.230	0.8177	0.8177			41 prog.	44 prog. 3751	100.0%		
	divisional		8.50		01.01.16 -		1.230	1.230	0.0177	0.6177			+1 plog.	Benefiaries	100.076		
	programmes				31.12.16									Benefitaries			
	Life Skills	All Districts					2.000	2.000	1.9867	1.9867			100 prog.	100 prog. 20130	100.0%		
	Development				01.01.16 -		_,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,							beneficiaries			
	for teenagers				31.12.16												
	and				01.01.16												
	reproductive				01.01.16 - 31.12.16												
	Health				31.12.10												
		Ratnapura,K					2.000	2.000	1.9998	1.9998			50 prog.	50 prog. 5600	100.0%		
														Benefiaries			
	in Estate	,Matale,Nuw			04.04.5												
	Sector	ara			01.01.16 -												
		Eliya,Gall,M			31.12.16												
		atara,Kalutar a,Badulla,Pu															
		a,Badulla,Pu ttalum															
	1	uaiuiii		l	1												1

	Project	Location	Total	Expected		Funding		Fina	ncial Progress			Phys	sical Progres	s 2016 (as at 31.12.	2016)	Remarks	Impleme
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
7'	counseling system each DS division to resolve family disputes.				01.01.16 - 31.12.16												
	Conducting counseling programmes	All Districts	4.00	available completed programme report	01.01.16 - 31.12.16 01.01.16 - 31.12.16	Kantha Saviya (120-02- 03-2502- 06)	4.000	4.000	4.0427	4.0427	No	No of awareness programmes	264 prog.	271 prog. 28302 Benefiaries	100.0%	-	Women's Bureau of sri Lanka
78	3 5. provide livelihood support and skill training for vulnerable women/singl e parent.				01.01.16 - 31.12.16												
	5.1 Livestock Development	All Districts	2.00	distributed project assistance	01.01.16 - 31.12.16 01.01.16 - 31.12.16	Kantha Saviya (120-02- 03-2502- 06)	2.000	2.000	1.9975	1.9975	No	No of Training prog. & Projects (distribute cows)	14 prog.	14 prog.150 Benefiaries	100.0%	-	Women's Bureau of sri Lanka
79	D Entrepreneur ship Development & Market Promotion .				01.01.16 - 31.12.16												
	Entrepreneur ship &Accounts training	All Districts		available completed programme report	01.01.16 - 31.12.16 01.01.16 - 31.12.16	Kantha Saviya (120-02- 03-2502- 06)	2.500	2.500	2.4919	2.4919	No	No of Training progs.	89 prog.	89 prog. 4580 Benefiaries	100.0%	-	
	6.2 Skill development training				01.01.16 - 31.12.16 01.01.16 - 31.12.16		1.000	1.000	1.0000	1.0000			20 prog.	20 prog. 428 Benefiaries	100.0%		

Project	Location	Total	Expected		Funding		Fina	ncial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12	.2016)	Remarks	Impleme
		Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
Trade fairs & exhibitions (conducting	All Districts		completed trade fairs and	01.01.16 - 31.12.16		1.500	1.500	1.4797	1.4797		No of fairs & exhibitions conducted	1 fairs & exhibitions	24 fairs & exhibitions, 1530 Benefiaries	100.0%		
National Event)			exhibitions	01.01.16 - 31.12.16												
Revolving Credit Scheme		6.20		01.01.16 - 31.12.16		0.500	0.500	0.44794	0.44794					100.0%		Women's Bureau of
				01.01.16 - 31.12.16												sri Lanka
Auditing & Monitoring (Revolving	All Districts		available completed Audit &	01.01.16 - 31.12.16		0.200	0.200	0.2206	0.2206		No of Monitorings	25 Monitorings & meetings	18 Monitorings & 7 meetings	100.0%		
Credit Scheme & Apeksha			Monitoring reports	01.01.16 - 31.12.16												
Accounts training			available completed programme	01.01.16 - 31.12.16		0.300	0.300	0.2273	0.2273		No of Training progs.	10 training prog. 827 Benefiaries	12 training prog. 827 Benefiaries	100.0%		
			report	01.01.16 - 31.12.16												
Wanitha Shakthi Foundation	Prisons Where located in special Districts		available completed Audit & Monitoring reports	01.01.16 - 31.12.16		0.200	0.200	0.2404	0.2404		No of Monitorings	15 Monitorings & meetings	12 Monitorings & meetings , 3 WHF closed	100.0%		
Increase women labour force participation.				01.01.16 - 31.12.16												
employment generation for Migrant women	Special Districts which identified vigelent Gp		distributed project assistance	01.01.16 - 31.12.16	Kantha Saviya (120-02- 03-2502- 06)	2.500	2.500	2.3458	2.3458	No	No of beneficiaries	100 prog.	94 prog. 94 Benefiaries	94.0%	-	
Self employment generation for fisheries women	Special Districts which identified fisheries	6.50				2.000	2.000	2.0000	2.0000			16 training 16 projects.	16 training 16 projects. 640 Benefiaries	100.0%		
	women			01.01.16 -												

Project	Location	Total	Expected	Project	Funding		Fina	ancial Progress	(Rs.Mn.)		Phys	sical Progres	s 2016 (as at 31.12.	2016)	Remarks	Impleme
		Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
Training programmes				31.12.16		0.200	0.200	0.2000	0.2000			16 prog.	16 prog. 640 Benefiaries	100.0%		Women's Bureau o sri Lanka
.self employment projects						1.800	1.800	1.8000	1.8000			16 projects.	16 projects. 80 Benefiaries	100.0%	-	
Empowerme nt of Women in Prison (Provide training, equipment and follow up)	Prisons located in special Districts	7.00	distributed project assistance	01.01.16 - 31.12.16		0.500	0.500	0.4974	0.4974		No of beneficiaries	10 prog.	11 prog. 488 Benefiaries	100.0%		
Increase women participation in decision making process.																
Strengthenin g the women's organization network	All Districts		available completed district/ Divisional level pro. report	01.01.16 - 31.12.16 01.01.16 - 31.12.16	Kantha Saviya (120-02- 03-2502- 06)	1.000	1.000	0.9874	0.9874	No	No of pro. Conducted	47 prog. & 250 progress meetings	53 prog. 2453 Benefiaries & 250 meetings	100.0%	-	
Conduct District level programmes				01.01.16 - 31.12.16		0.375	0.375	0.3696	0.3696			22 prog.	25 prog. 1213 Benefiaries	100.0%		Women's
Divisonal level programmes				01.01.16 - 31.12.16		0.340	0.340	0.4217	0.4217			25 prog.	28 prog. 1455 Benefiaries	100.0%		sri Lanka
Progress meeting	All Districts	4.30	Available meeting minutes	01.01.16 - 31.12.16		0.285	0.285	0.1961	0.1961		No of meeting conducted	25 meetings	250 meetings	100.0%		
Empowering Women Through	Amphara District		Available National level event	01.01.16 - 31.12.16		1.000	1.000	1.0639	1.0639		No of beneficiaries		1 National level event & meetings 423 participants	100.0%	-	

	Project	Location	Location Total Expected Project Funding Financial Progress (Rs.Mn.)							Physical Progress 2016 (as at 31.12.2016)				Remarks	Impleme		
			Cost Rs.Mn.	Outputs	period From-To	Source	2016 Allocation	Imprest receved 2016	Expenditure 2016	Cumulative Expenditure	Outstanding bills in hand	Measuring Unit	Target 2016 *	Achievement up to 31.12.2016 **	Cumulative Progress		nting Agency
	National Programmes				01.01.16 - 31.12.16			2011									Women's Bureau of
	Library maintaining, purchasing			Available identified publication	01.01.16 - 31.12.16		1.300	1.300	0.500	1.0715		No of each kind of publications	Library maintaining, purchasing	Library maintaining, purchasing	82.0%		sri Lanka
	books, media publicity programmes			S	01.01.16 - 31.12.16								books, media publicity	books, media publicity ,paperation of			
82	Programme Monitoring and Follow up				01.01.16 - 31.12.16												
	Evalution and progress meeting	All Districts	0.50	Available completed reports	01.01.16 - 31.12.16 01.01.16 - 31.12.16	Kantha Saviya (120-02- 03-2502- 06)	0.500	0.500	0.2204	0.2204	No	No of progress review meetings & follow up	25 District progress review meetings & follow up	10 District progress review meetings ,4 meeting & follow up 820, paticipants	75.0%	-	Women's Bureau of sri Lanka